



सत्यमेव जयते

Government of India
Ministry of Statistics and
Programme Implementation

LIST OF TABLES-QUARTERLY PROJECT

IMPLEMENTATION STATUS REPORT

**COSTING
RS. 150 CRORE & ABOVE**

(Part-II)*

Quarter-2 FY 2024-25
(July-September)



CONTENTS

Table:-1. Overview of Ongoing Projects: Sector-wise Distribution.....	1-2
Table:-2. Overview of Ongoing Projects: State-wise Distribution.....	3-5
Table:-3. Project List: Completed during 2 nd Quarter (July-September), 2024-25	6-11
Table:-4. Project List: Added during 2 nd Quarter (July-September), 2024-25	12-17
Table:-5. Project List: Frozen/Deleted during 2 nd Quarter (July-September), 2024-25.....	18-20
Table:-6. Project List: Ongoing Projects of North-East Region.....	21-49
Table:-7. Project List: Ongoing Projects during 2 nd Quarter (July-September), 2024-25.....	50-258

**Table:-1. Overview of Ongoing Projects: Sector-wise Distribution during
2nd Quarter (July-September),2024-25**

Sl. No.	Sector	Projects	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
1	ATOMIC ENERGY	5	116741.00 (167447) {171625.00}	111309.72
2	CIVIL AVIATION	40	26490.58 (27450.9) {30520.47}	15686.81
3	COAL	122	195477.97 (197542.05) {200114.72}	72041.18
4	DEPARTMENT OF HIGHER EDUCATION	20	9680.92 (10294.08) {10338.99}	7197.74
5	DONER	1	151.33 (151.33) {151.33}	148.33
6	DPIIT	2	24857.00 (24857) {25485.00}	14507.93
7	FINANCE	2	577.27 (577.27) {569.04}	399.67
8	HEALTH AND FAMILY WELFARE	9	7561.27 (7730.18) {7727.97}	4451.07
9	HOME AFFAIRS	5	2025.73 (2946.02) {2946.00}	2387.61
10	MINES	8	7559.78 (9356.73) {9833.57}	5254.56
11	PETROLEUM	124	461405.12 (516213.97) {531168.23}	247592.22
12	POWER	114	330019.51 (348987.98) {394674.35}	202919.09
13	RAILWAYS	232	430032.59 (545694.16) {682562.58}	421826.32
14	ROAD TRANSPORT AND HIGHWAYS	1085	833088.13 (871683.01) {886797.38}	430165.24
15	SHIPPING AND PORTS	1	5369.18 (4633.81) {5061.15}	3078.56

**Table:-1. Overview of Ongoing Projects: Sector-wise Distribution during
2nd Quarter (July-September),2024-25**

Sl. No.	Sector	Projects	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
16	SOCIAL JUSTICE	1	170.99 (170.99) {170.99}	73.8
17	STEEL	13	11545.73 (12171.6) {12171.60}	5901.14
18	TELECOMMUNICATIONS	7	40295.69 (61903.34) {61903.34}	27091.44
19	URBAN DEVELOPMENT	30	287043.72 (294057.08) {312556.91}	207500.49
20	WATER RESOURCES	41	23466.28 (23420.5) {70077.27}	29484.5
	Total	1862	2813559.79 (3127289) {3416455.89}	1809017.42

*Either Revised or Original Cost

**Table:-2. Overview of Ongoing Projects: State-wise Distribution during
2nd Quarter (July-September), 2024-25**

Sl. No.	State	Projects	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
1	ANDAMAN AND NICOBAR ISLANDS	9	2847.18 (3137.68) {3118.54}	1999.74
2	ANDHRA PRADESH	111	146505.2 (152592.29) {210357.99}	118994.98
3	ARUNACHAL PRADESH	26	48306.73 (48370.26) {63392.41}	30598.07
4	ASSAM	69	68551.21 (69161.37) {78837.31}	44307.68
5	BIHAR	95	123690.3 (144501.06) {152727.82}	98049
6	CHHATTISGARH	61	87532.1 (89750.05) {90287.89}	36409.54
7	DELHI	27	92995.74 (98711.59) {97290.55}	74084.71
8	GOA	6	3824.63 (3824.63) {3911.13}	3111.62
9	GUJARAT	91	148170.26 (163593.21) {169637.42}	89546.57
10	HARYANA	34	75026.48 (85104.33) {85854.28}	37129.42
11	HIMACHAL PRADESH	31	30918.89 (32206.57) {47298.58}	30318.66
12	JAMMU AND KASHMIR	52	76700.85 (112351.4) {118468.7}	71734.7
13	JHARKHAND	68	104870.9 (109597.12) {113278.54}	56657.88
14	KARNATAKA	84	109035.02 (112581.71) {115375.59}	51982.68
15	KERALA	34	70127.95 (77210.27) {77570.03}	37794.48
16	LADAKH	6	2474.97 (2474.97) {2634.64}	1039.28

**Table:-2. Overview of Ongoing Projects: State-wise Distribution during
2nd Quarter (July-September), 2024-25**

Sl. No.	State	Projects	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
17	MADHYA PRADESH	76	112860.17 (117670.49) {127296.07}	44311.09
18	MAHARASHTRA	200	235252.35 (240397.45) {267581.78}	133151.15
19	MANIPUR	34	15741.53 (23597.59) {30805.06}	18959.72
20	MEGHALAYA	17	7241.51 (7528.4) {14604.71}	3767.66
21	MIZORAM	21	11852.41 (16957.12) {20444.86}	16751.36
22	MULTI STATE	64	301203.26 (366813.45) {389287.05}	247536.97
23	NAGALAND	34	12315.74 (18004.99) {17703.96}	8046.91
24	ODISHA	80	144541.42 (146515.62) {155562.16}	62695.71
25	PUNJAB	44	42575.89 (42718.54) {42806.78}	16808.1
26	RAJASTHAN	84	149036.39 (189291.07) {189517.35}	107754.78
27	SIKKIM	22	14500.36 (14896.52) {22320.65}	12260.74
28	TAMIL NADU	80	212566.19 (252080.88) {268299.19}	127047.42
29	TELANGANA	53	38381.66 (38840.81) {41226.16}	23527.75
30	TRIPURA	14	7005.41 (7127.78) {7266.88}	1397.89
31	UTTAR PRADESH	138	206548.79 (215479.08) {230328.9}	107083.72
32	UTTARAKHAND	33	36816.79 (42040.9) {59857.18}	42780.53

**Table:-2. Overview of Ongoing Projects: State-wise Distribution during
2nd Quarter (July-September), 2024-25**

Sl. No.	State	Projects	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
33	WEST BENGAL	64	73541.51 (82159.8) {101505.73}	51376.91
	Total	1862	2813559.79 (3127289) {3416455.89}	1809017.42

***Either Revised or Original Cost**

Table:-3. Project List: Completed during 2nd Quarter (July-September),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
<u>COAL</u>					
	1	KARMA OCP (1.0MTY) (CCL) (N06000088) (JHARKHAND)	162.46	03/2014	95.92
<u>PETROLEUM</u>					
	2	DEVANGONTHI MARKETING TERMINAL (MANGALORE REFIN) (N16000401) (KARNATAKA)	200	06/2023	255.87
<u>POWER</u>					
	3	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. (PGCIL) (N18000329) (MULTI STATE)	176.22	03/2023	95.43
	4	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC- INDIAN PORTION (PGCIL) (N18000299) (BIHAR)	179.29	04/2023	116.97
	5	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR (PGCIL) (N18000371) (RAJASTHAN)	200.58	05/2024	134.39
	6	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY (PGCIL) (N18000262) (TAMIL NADU)	186.17	07/2019	180.54
	7	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD (PGCIL) (N18000314) (RAJASTHAN)	562.86	01/2021	409.38
	8	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION (PGCIL) (N18000317) (MULTI STATE)	241.38	11/2021	243.75

Table:-3. Project List: Completed during 2nd Quarter (July-September),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	9	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C (PGCIL) (N18000327) (ASSAM)	1326	03/2023	1466.21
	10	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000303) (RAJASTHAN)	353.85	12/2022	273.06
	11	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION (PGCIL) (N18000339) (MULTI STATE)	173.94	11/2021	130.76
	12	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000305) (RAJASTHAN)	713.82	12/2022	671.59
	13	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA (PGCIL) (N18000302) (HARYANA)	267.33	03/2022	111.63
	14	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED (PGCIL) (N18000341) (MULTI STATE)	863.99	02/2024	547.13
	15	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000304) (RAJASTHAN)	1340.81	12/2022	1318.34
	16	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000300) (RAJASTHAN)	1184.88	09/2022	846.92
	17	EASTERN REGION STRENGTHENING SCHEME XVII(PART B) (PGCIL) (N18000244) (MULTI STATE)	235.53	06/2019	170.26

Table:-3. Project List: Completed during 2nd Quarter (July-September),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
ROAD TRANSPORT AND HIGHWAYS					
	18	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) (NHAI) (N24001562) (RAJASTHAN)	738.9	10/2023	738.9
	19	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) (NHIDCL) (N24001283) (MIZORAM)	281.78	07/2022	237.91
	20	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A (MoRTH) (N24001460) (UTTAR PRADESH)	170.6	09/2024	153.26
	21	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION (MoRTH) (N24001218) (CHHATTISGARH)	335.32	06/2017	345.52
	22	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 (NHIDCL) (N24001333) (ASSAM)	761.54	05/2023	430.31
	23	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN (NHAI) (N24000662) (PUNJAB)	754.54	03/2020	800.29
	24	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A (MoRTH) (N24001376) (ARUNACHAL PRADESH)	182.55	03/2027	119.02
	25	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJI WAL (KM 283.500 OF NH 65 NAGAU ROAD) SECTIO (NHAI) (N24000711) (RAJASTHAN)	1308.73	12/2020	1308.73

Table:-3. Project List: Completed during 2nd Quarter (July-September),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	26	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC (NHAI) (N24001485) (MAHARASHTRA)	397.6	02/2022	375.1
	27	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH- 29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU (NHAI) (N24000549) (UTTAR PRADESH)	1396.74	10/2019	3986.5
	28	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 (MoRTH) (N24000475) (MADHYA PRADESH)	628.45	01/2020	531.11
	29	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) (NHAI) (N24001560) (RAJASTHAN)	755.16	10/2023	755.16
	30	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. (MoRTH) (N24001412) (RAJASTHAN)	339.65	10/2023	207.23
	31	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED (MoRTH) (N24001918) (CHHATTISGARH)	222.86	08/2023	168.98
	32	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A (NHAI) (N24001690) (KARNATAKA)	1167.52	01/2023	946.42
	33	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] (NHAI) (N24001764) (MADHYA PRADESH)	814.04	09/2023	468.94

Table:-3. Project List: Completed during 2nd Quarter (July-September),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	34	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL-DUNGARPUR-HIRATA - VARDA-SAGWARA) SECTION OF NH-927A. PKG- (MoRTH) (N24001413) (RAJASTHAN)	240.99	01/2024	233.39
	35	MARIAM - PEREN (PKG 2A) (NHIDCL) (N24001398) (MANIPUR)	204.58	03/2023	126.78
	36	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. (NHIDCL) (N24000944) (ARUNACHAL PRADESH)	200.44	01/2020	161.25
	37	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM (NHAI) (N24001214) (MADHYA PRADESH)	217.96	12/2022	2298
	38	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS (MoRTH) (N24000870) (MADHYA PRADESH)	162.56	03/2018	141.26
	39	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V (MoRTH) (N24001219) (CHHATTISGARH)	476.2	09/2016	502.91
	40	WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 (MoRTH) (N24001380) (TAMIL NADU)	302.62	02/2021	324.68
	41	MARIAM - PEREN PKG-2B (NHIDCL) (N24001351) (MANIPUR)	232.26	12/2022	156.93
	42	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] (NHAI) (N24001763) (MADHYA PRADESH)	774.16	09/2023	463.85

Table:-3. Project List: Completed during 2nd Quarter (July-September),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	43	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE (NHAI) (N24001572) (RAJASTHAN)	952.57	01/2023	952.57
	44	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. (MoRTH) (N24001409) (RAJASTHAN)	319.09	03/2024	138.67
	45	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V (NHAI) (N24001212) (MADHYA PRADESH)	656.98	11/2022	1058.34
	46	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV (NHAI) (N24000691) (RAJASTHAN)	894	04/2020	1082.77
	47	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 (MoRTH) (N24001531) (RAJASTHAN)	304.87	08/2024	289.31
	48	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM (NHIDCL) (N24000305) (ASSAM)	454.89	05/2018	569.94
	49	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 (NHAI) (N24001300) (ANDHRA PRADESH)	1226.88	02/2021	1438.66
STEEL					
	50	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT (SAIL) (N12000126) (JHARKHAND)	207.74	06/2024	185.01
		Total	26453.88		28765.85

Table:-4. Project List: Added during 2nd Quarter (July-September),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Date of Approval (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)
<u>CIVIL AVIATION</u>	1	DARBHANGA:DEVELOPMENT OF NEW CIVIL ENCLAVE AT DARBHANGA, BIHAR. SH- CONSTRUCTION OF NEW TERMINAL BUI (AAI) (N04000112) (BIHAR)	7/2024	911.66 (911.66) {911.66}	7/2026 (N.A.) {7/2026}
	2	AGRA: DEVELOPMENT OF NEW CIVIL ENCLAVE AT AGRA AIRPORT. (AAI) (N04000113) (UTTAR PRADESH)	6/2024	579 (579) {579}	7/2026 (N.A.) {7/2026}
	3	VARANASI: DEVELOPMENT OF LAL BHADUR SHASTRI INTERNATIONAL AIRPORT, VARANASI. (AAI) (N04000114) (UTTAR PRADESH)	7/2024	2869.65 (2869.65) {2869.65}	7/2027 (N.A.) {7/2027}
<u>COAL</u>	4	ITAPARA OC (ECL) (N06000272) (WEST BENGAL)	12/2023	929.1 (929.1) {929.1}	3/2030 (N.A.) {3/2030}
	5	AMALGAMATED NTST KUJAMA OCP 8.5 MTY (BCCL) (N06000273) (JHARKHAND)	1/2023	4011.85 (4011.85) {4011.85}	3/2030 (N.A.) {3/2030}
	6	KATKONA RO UG PROJECT (1.74 MTY) (SECL) (N06000274) (CHHATTISGARH)	1/2023	329.22 (329.22) {329.22}	3/2029 (N.A.) {3/2029}
	7	HURA C OC (ECL) (N06000275) (JHARKHAND)	8/2022	859.41 (859.41) {859.41}	3/2029 (N.A.) {3/2029}
	8	UCE OF TILABONI UG (ECL) (N06000276) (WEST BENGAL)	1/2023	749.07 (749.07) {749.07}	3/2029 (N.A.) {3/2029}

Table:-4. Project List: Added during 2nd Quarter (July-September),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Date of Approval (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)
	9	UCE OF PARASEA BELBAID REORGANISATION UG (ECL) (N06000277) (WEST BENGAL)	1/2023	389.1 (389.1) {389.1}	3/2029 (N.A.) {3/2029}
HEALTH AND FAMILY WELFARE	10	500 BEDDED HOSPITAL INCLUDING 50 SUPERSPECIALITY BEDS FOR ESIC AT PUNE (CPWD) (N21000033) (MAHARASHTRA)	7/2022	429.25 (429.25) {429.25}	9/2025 (N.A.) {9/2025}
PETROLEUM	11	GURDASPUR JAMMU PIPELINE (GAIL) (N16000531) (MULTI STATE)	7/2023	521.92 (521.92) {521.92}	7/2026 (Jul-26) {7/2026}
	12	BORHOLLA GGS LIFE EXTENSION PROJECT (ONGC) (N16000532) (ASSAM)	9/2023	198.7 (198.7) {198.7}	5/2026 (N.A.) {5/2026}
	13	PRP-VIII GROUP B (NH AND BS ASSET) (ONGC) (N16000533) (MAHARASHTRA)	6/2024	2379.84 (2379.84) {2379.84}	5/2026 (N.A.) {2/2026}
	14	HP TD4E UNIT IN MUMBAI REFINERY (HPCL) (N16000534) (MAHARASHTRA)	6/2024	240 (240) {240}	4/2026 (N.A.) {4/2026}
	15	HP TRIJET UNIT IN VR (HPCL) (N16000535) (ANDHRA PRADESH)	7/2024	193 (193) {193}	7/2027 (N.A.) {7/2027}
	16	DEMO PLANT FOR PRODUCTION OF BIO-ATF (MANGALORE REFIN) (N16000536) (KARNATAKA)	3/2024	364 (364) {364}	3/2027 (N.A.) {3/2027}
	17	INTEGRATED DEVELOPMENT OF 4 CONTRACT AREAS UNDER DSF2 (ONGC) (N16000537) (MAHARASHTRA)	5/2023	6183.79 (6183.79) {6183.79}	4/2027 (N.A.) {4/2027}

Table:-4. Project List: Added during 2nd Quarter (July-September),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Date of Approval (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)
<u>POWER</u>	18	TS FOR EVACUATION OF POWER FROM 7GW REZ IN KHAVDA AREA UNDER PHASE-IV PART E2 (PGCIL) (N18000390) (GUJARAT)	5/2024	679 (679) {679}	5/2026 (N.A.) {5/2026}
	19	TS FOR EVACUATION POWER FROM RAJASTHAN REZ PH-IV (PART-2:5.5GW) PART-B (JAISALMER/BARMER COMPLEX) (PGCIL) (N18000391) (RAJASTHAN)	8/2024	3279 (3279) {3279}	8/2026 (N.A.) {8/2026}
	20	TS FOR EVACUATION POWER RAJASTHAN REZ PH-IV (PART-2:5.5GW) (JAISALMER/BARMER COMPLEX): PART-C (PGCIL) (N18000392) (MADHYA PRADESH)	8/2024	2708 (2708) {2708}	8/2026 (N.A.) {8/2026}
	21	TS FOR EVACUATION POWER FROM RAJASTHAN REZ PH-IV (PART-2:5.5GW) (JAISALMER/BARMER COMPLEX) PART-C (PGCIL) (N18000393) (RAJASTHAN)	8/2024	2227 (2227) {2227}	8/2026 (N.A.) {8/2026}
	22	TS FOR EVACUATION POWER FROM RAJASTHAN REZ PH-IV (PART-2:5.5GW) (JAISALMER/BARMER COMPLEX) PART-E (PGCIL) (N18000394) (RAJASTHAN)	8/2024	3251 (3251) {3251}	8/2026 (N.A.) {8/2026}
	23	AUGMENTATION OF 1500MVA 3RD 765/400KV TRANSFORMATION CAPACITY AT KURNOOL NEW SUBSTATION (PGCIL) (N18000395) (ANDHRA PRADESH)	5/2023	164 (164) {164}	9/2025 (N.A.) {9/2025}
<u>RAILWAYS</u>	24	AZIMGANJ-MURSHIDABAD (JIYAGANJ) INCL. RLY. BRIDGE OVER RIVER BHAGIRATHI (ER) (N22000609) (WEST BENGAL)	10/2001	164.33 (164.33) {187.05}	2/2024 (N.A.) {2/2024}

Table:-4. Project List: Added during 2nd Quarter (July-September),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Date of Approval (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)
	25	BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A (MoRTH) (N24000378) (MADHYA PRADESH)	6/2015	390.51 (390.51) {390.51}	(N.A.) { }
	26	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM21.0 TO KM32.0 [DESIG (NHIDCL) (N24001257) (NAGALAND)	8/2020	159.85 (342.29) {159.85}	10/2022 (Jun-25) {6/2025}
	27	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM 0.00 TO KM 10.500 [D (NHIDCL) (N24001288) (NAGALAND)	8/2020	232.29 (350.88) {232.29}	4/2022 (Nov-26) {11/2026}
	28	CONSTRUCTION OF BALRAMPUR BYPASS WITH 2L FLEXIBLE PAVEMENT CONFIGURATION FROM KM.223.000 OF NH-330 T (MoRTH) (N24002150) (UTTAR PRADESH)	12/2022	515.69 (515.69) {515.69}	2/2026 (N.A.) {2/2026}
	29	WIDENING TO 4L/4L+PS AND STRENGTHENING IN SELECTED STRETCHES FROM KM 0/8 TO 50/570 OF NH 532 INCLUD (MoRTH) (N24002151) (TAMIL NADU)	3/2022	257.14 (294.7) {295}	1/2024 (N.A.) {7/2025}
	30	WIDENING FROM 2L+PS TO 4L/4L+PS AND IMPROVEMENTS THE SELECTED STRETHCES FROM KM 26/5 - 81/2 INCLU (MoRTH) (N24002152) (TAMIL NADU)	3/2023	274.84 (274.84) {274.84}	11/2023 (N.A.) {11/2025}
	31	STRENGTHENING OF 2L+PS FROM KM 17/8 ? 18/2, CONSTRUCTION OF 2L+PS FROM KM 18/2 TO KM 20/0 AND CONSTR (MoRTH) (N24002153) (TAMIL NADU)	3/2023	169.68 (169.68) {169.68}	2/2024 (N.A.) {8/2025}

Table:-4. Project List: Added during 2nd Quarter (July-September),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Date of Approval (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)
<u>ROAD TRANSPORT AND HIGHWAYS</u>	32	CONSTRUCTION OF 4-LANE PANCHGRAM BYPASS FROM DESIGN CHAINAGE KM 15+500 ON NH-37 (OLD NH-53) AT KALIN (NHIDCL) (N24002154) (ASSAM)	3/2023	728.97 (728.97) {728.97}	2/2027 (N.A.) {2/2027}
	33	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 55+000 (NAGABANG GAMSUK) TO KM 82+514 (OY (NHIDCL) (N24002155) (ASSAM)	3/2023	665.47 (665.47) {665.47}	3/2027 (N.A.) {3/2027}
	34	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF SHILLONG WESTERN BYPASS STARTING FROM NH-06 NEAR LADUM (NHIDCL) (N24002156) (MEGHALAYA)	3/2023	620.3 (620.3) {620.3}	9/2026 (N.A.) {9/2026}
	35	SHILLONG WESTERN BYPASS PACKAGE-2 (NHIDCL) (N24002157) (MEGHALAYA)	3/2023	686 (686) {686}	9/2026 (N.A.) {9/2026}
	36	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDERS OF SHILLONG WESTERN BYPASS STARTING FROM NH-06 NEAR LADU (NHIDCL) (N24002158) (MEGHALAYA)	3/2023	562.48 (562.48) {562.48}	9/2026 (N.A.) {9/2026}
	37	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 25.250 TO KM 36.460 (TOTAL LENGH: 11.210 KM) (NHIDCL) (N24002159) (TRIPURA)	2/2020	174.43 (174.43) {174.43}	3/2026 (N.A.) {3/2026}
	38	IMPROVEMENT AND WIDENING TO 2-LANE WITH PAVED SHOULDER OF ROAD FROM KM 101.300 TO KM 127.319 (TOTAL (NHIDCL) (N24002160) (TRIPURA)	1/2024	431.78 (431.78) {431.78}	7/2026 (N.A.) {7/2026}
	39	KHOWAI ?TELIAMURA-AMARPUR-HARINA-SABROOM PACKAGE-2 (NHIDCL) (N24002161) (TRIPURA)	1/2024	657.21 (657.21) {657.21}	9/2026 (N.A.) {9/2026}

Table:-4. Project List: Added during 2nd Quarter (July-September),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Date of Approval (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)
	40	KHOWAI ?TELIAMURA-AMARPUR-HARINA-SABROOM PACKAGE-3 (NHIDCL) (N24002162) (TRIPURA)	1/2024	670.9 (670.9) {670.9}	9/2026 (N.A.) {9/2026}
	41	CONSTRUCTION FOR MITIGATION MEASURES KM 368.00-UTTARAKHAND-TO KM 433.00 ON NH-07-PKG-1 (NHIDCL) (N24002163) (UTTARAKHAND)	12/2023	216.88 (216.88) {216.88}	12/2025 (N.A.) {12/2025}
	42	CONSTRUCTION FOR MITIGATION MEASURES KM 450.00-UTTARAKHAND-TO KM 468.00 ON NH-07-PKG-3 (NHIDCL) (N24002164) (UTTARAKHAND)	12/2023	250.33 (250.33) {250.33}	12/2025 (N.A.) {12/2025}
	43	CONSTRUCTION OF BYPASS TO MADURAI - ACHAMBATHU - VIRATIPATHU IN KM 6/850 - 10/382 OF NH 49 EXTN. (NE (MoRTH) (N24002165) (TAMIL NADU)	3/2022	238.97 (238.97) {238.97}	8/2026 (N.A.) {8/2026}
URBAN DEVELOPMENT	44	KOCHI METRO RAIL PROJECT PHASE II FROM JLN STADIUM TO INFOPARK VIA KAKKANAD (KMRCL) (N28000158) (KERALA)	7/2018	1957.05 (1957.05) {1957.05}	11/2026 (N.A.) {11/2026}
	45	KOCHI METRO RAIL PROJECT PHASE IB SECTION FROM S N JUNCTION TO THRIPUNITHURA (KMRCL) (N28000159) (KERALA)	6/2019	355.7 (448) {448.33}	9/2023 (N.A.) {9/2023}
Grand Total				44827.36 (45258.25) {44980.57}	

**Table:-5. Project List: Frozen/Deleted during 2nd Quarter (July-September),
2024-25**

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
COAL					
	1	VIJAY WEST OPENCAST PROJECT (SECL) (N06000158) (CHHATTISGARH)	976.95	03/2026	0
	2	HURA - C OC (3 MTY) (ECL) (N06000143) (JHARKHAND)	359.69	03/2022	330.22
	3	PARASEA- BELBAID REORGANISATION UG MINE (ECL) (N06000185) (WEST BENGAL)	826.42	03/2027	4.47
	4	TILABONI UG MINE (ECL) (N06000172) (WEST BENGAL)	916.62	03/2027	12.79
	5	BATURA WEST OC PROJECT (0.80 MTY) (SECL) (N06000207) (MADHYA PRADESH)	496.28	03/2028	0
	6	RAJNAGAR OCP RPR (1.70 MTY) (SECL) (N06000124) (MADHYA PRADESH)	357.8	03/2021	81.25
	7	DURGAPUR OPENCAST PROJECT (SECL) (N06000136) (CHHATTISGARH)	916.24	03/2023	19.54
	8	KARTALI (EAST) OCP (2.50 MTY) (SECL) (N06000076) (CHHATTISGARH)	178.44	03/2014	15.92
	9	AMRITDHARA OC PROJECT (SECL) (N06000122) (MADHYA PRADESH)	481.6	03/2023	0

**Table:-5. Project List: Frozen/Deleted during 2nd Quarter (July-September),
2024-25**

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	10	MADANNAGAR OPENCAST PROJECT (SECL) (N06000140) (CHHATTISGARH)	1875.32	03/2024	0
	11	BATURA HIGHWALL PROJECT (SECL) (N06000134) (MADHYA PRADESH)	231.92	03/2022	2.75
ROAD TRANSPORT AND HIGHWAYS					
	12	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION (MoRTH) (N24001226) (CHHATTISGARH)	496.02	03/2015	240.11
	13	FOUR LANING OF KIRATPUR NEAR CHOUK SECTION (73.20 KM TO186.50 KM) (NHAI) (N24000232) (HIMACHAL PRADESH)	1916.79	11/2016	1660.92
	14	DEVELOPMENT OF MULTIMODAL LOGISTICS PARK AT BANGALORE AND EXTERNAL CONNECTIVITY TO THE MULTI MODEL L (NHAI) (N24001449) (KARNATAKA)	1769.7	03/2025	0
	15	FOUR LANING OF PATNA TO KOILWAR (NHAI) (N24000473) (BIHAR)	556.07	N.A.	0
	16	BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A (MoRTH) (N24000378) (MADHYA PRADESH)	390.51	N.A.	0
	17	FOUR LANING OF RAMBAN - BANIHAL SECTION OF NH- 1A (NHAI) (N24000471) (JAMMU AND KASHMIR)	2168.66	06/2019	0

**Table:-5. Project List: Frozen/Deleted during 2nd Quarter (July-September),
2024-25**

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	18	TWO LANNING WITH FORMATION OF FOUR LANE OF PROPOSED SHIMLA BYPASS (NHAI) (N24000606) (HIMACHAL PRADESH)	1583.18	09/2020	0
	19	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION (NHAI) (N24000724) (BIHAR)	895.39	04/2024	1632.71
TELECOMMUNIC ATIONS					
	20	NETWORK FOR SPECTRUM (DOT) (N26000101) (MULTI STATE)	13334	07/2015	22626.69
		Total	30727.6		26627.37

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
ARUNACHAL PRADESH	CIVIL AVIATION	1	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH (AAI) (N04000092)	2/2019	8/2022 (12/2024) {12/2024}	645.63 (645.63) {712.15}	667.54	98.43
	POWER	2	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) (NHPC) (180100221)	9/2003	9/2010 (N.A.) {5/2026}	6285.33 (6285.33) {21247.54}	22026.82	93.88
		3	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH (NHPC) (N18000362)	2/2023	2/2032 (N.A.) {2/2032}	31876.39 (31876.39) {31876.39}	2524.53	12.74
	ROAD TRANSPORT AND HIGHWAYS	4	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX (NHIDCL) (N24000683)	2/2017	11/2023 (03/2024) {11/2024}	180.57 (244.1) {180.57}	154.17	90.01
		5	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI (NHIDCL) (N24000685)	2/2017	4/2022 (11/2023) {11/2023}	167.28 (167.28) {167.28}	144.91	100
		6	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. (NHIDCL) (N24000944)	12/2016	1/2020 (01/2023) {9/2023}	200.44 (200.44) {200.44}	161.25	100
		7	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF (NHIDCL) (N24000946)	3/2017	3/2022 (06/2025) {6/2025}	1718.59 (1718.59) {1718.59}	674.32	68.84
		8	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 (NHIDCL) (N24000948)	9/2016	12/2019 (08/2024) {9/2024}	568.92 (568.92) {568.92}	508.65	100

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		9	TWO-LANING OF HAYULIANG? HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI (NHIDCL) (N24000979)	1/2017	5/2023 (05/2023) {3/2025}	256.66 (256.66) {256.66}	0	63.59
		10	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA- KHUPA-HAYULIANG SECTION OF NH- 113 FROM CH.68. (NHIDCL) (N24001244)	8/2020	4/2022 (02/2025) {2/2025}	301.06 (301.06) {301.06}	140.37	62.09
		11	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE- BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO (NHIDCL) (N24001245)	9/2020	5/2022 (10/2022) {3/2024}	353.9 (353.9) {353.9}	41.82	25.38
		12	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE (MoRTH) (N24001291)	3/2019	3/2027 (N.A.) {3/2027}	421.48 (421.48) {421.48}	365.83	100
		13	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE (MoRTH) (N24001292)	3/2019	3/2027 (N.A.) {3/2027}	543.05 (543.05) {600}	568.3	99.3
		14	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE (MoRTH) (N24001293)	3/2019	3/2027 (N.A.) {3/2027}	486.7 (486.7) {486.7}	474.23	100
		15	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE (MoRTH) (N24001297)	3/2019	3/2027 (N.A.) {3/2027}	450.65 (450.65) {450.65}	371.45	91.71
		16	TADADEGE - HENKAR (NHIDCL) (N24001315)	2/2021	3/2023 (06/2024) {9/2024}	550.45 (550.45) {550.45}	113.92	44.05

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		17	LADDA - BASAI (NHIDCL) (N24001316)	2/2021	4/2023 (01/2025) {3/2025}	445.96 (445.96) {445.96}	117.91	49.63
		18	DOGINALA - GAU (NHIDCL) (N24001320)	12/2020	9/2022 (N.A.) {12/2024}	242.3 (242.3) {242.3}	21.47	17.81
		19	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH (MoRTH) (N24001372)	2/2021	3/2024 (12/2024) {12/2024}	588.09 (588.09) {588.09}	449.76	93.18
		20	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC (MoRTH) (N24001374)	6/2020	3/2027 (N.A.) {3/2027}	437.6 (437.6) {437.6}	365.27	96.7
		21	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC (MoRTH) (N24001375)	6/2020	3/2027 (N.A.) {3/2027}	496.47 (496.47) {496.47}	142.05	34.41
		22	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A (MoRTH) (N24001376)	3/2021	3/2027 (N.A.) {3/2027}	182.55 (182.55) {182.55}	119.02	100
		23	JORAM ? KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) (NHIDCL) (N24001390)	8/2020	4/2022 (08/2024) {9/2024}	228.71 (228.71) {228.71}	98.86	99.52
		24	JORAM ? KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) (NHIDCL) (N24001391)	8/2020	4/2022 (02/2024) {9/2024}	294.04 (294.04) {294.04}	147.13	100

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
ASSAM		25	JORAM ? KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) (NHIDCL) (N24001392)	8/2020	4/2022 (07/2023) {7/2023}	199.03 (199.03) {199.03}	102.85	100
		26	JORAM ? KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) (NHIDCL) (N24001393)	8/2020	4/2022 (02/2024) {11/2024}	184.88 (184.88) {184.88}	95.64	93.83
	CIVIL AVIATION	27	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI (AAI) (N04000083)	12/2016	3/2021 (N.A.) {3/2025}	1142 (1142) {2333}	1346.22	66.34
	HEALTH AND FAMILY WELFARE	28	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM (HITES) (N21000027)	5/2017	5/2021 (04/2023) {11/2024}	875 (873.92) {860}	769.3	98.94
	PETROLEUM	29	BORHOLLA GGS LIFE EXTENSION PROJECT (ONGC) (N16000532)	9/2023	5/2026 (N.A.) {5/2026}	198.7 (198.7) {198.7}	3.05	2.4
		30	POWER RECOVERY TURBINE IN PFCCU (NRL) (N16000510)	3/2023	7/2025 (N.A.) {7/2025}	293.5 (293.5) {293.5}	56.33	71
		31	DCU REVAMP PROJECT (NRL) (N16000511)	8/2021	3/2025 (N.A.) {10/2025}	370 (370) {370}	152.65	34
		32	PIPELINE NETWORK PROJECT RUDRASAGAR (ONGC) (N16000528)	1/2023	4/2026 (N.A.) {4/2026}	344.99 (344.99) {344.99}	108.35	40.1
		33	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA (OIL) (N16000331)	1/2018	2/2020 (12/2023) {12/2024}	543.91 (543.91) {670.9}	491.56	93.71

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		34	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINERY (NRL) (N16000379)	1/2019	10/2024 (N.A.) {12/2025}	12366 (12366) {18968}	12545.43	63.74
		35	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES (NRL) (N16000394)	1/2019	10/2024 (N.A.) {9/2025}	10228 (10228) {9058}	8192.36	77.65
		36	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN (IOCL) (N16000414)	5/2021	10/2023 (02/2025) {2/2025}	412 (509.84) {509.84}	356.9	77.8
		37	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON (ONGC) (N16000433)	8/2021	2/2023 (06/2024) {8/2024}	218.38 (218.38) {218.38}	186.79	83.3
		38	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM (IOCL) (N16000441)	3/2022	7/2026 (09/2026) {9/2026}	277 (277) {277}	156.92	50.6
		39	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT (OIL) (N16000449)	6/2021	12/2024 (N.A.) {12/2024}	860 (860) {860}	399.5	86.5
		40	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING (OIL) (N16000450)	12/2020	7/2024 (03/2024) {12/2024}	430.76 (430.76) {430.76}	245.08	72.55
		41	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA (IOCL) (N16000457)	6/2022	10/2025 (N.A.) {3/2026}	768 (768) {768}	59.42	7.4

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		42	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM (HPCL) (N16000484)	3/2023	7/2027 (07/2027) {7/2027}	156.36 (156.36) {156.36}	1.08	11
		43	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM (HPCL) (N16000494)	3/2023	7/2027 (07/2027) {7/2027}	384.04 (384.04) {384.04}	31.57	3.5
	POWER	44	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C (PGCIL) (N18000327)	3/2019	3/2023 (N.A.) {12/2023}	1326 (1326) {1520}	1466.21	100
	RAILWAYS	45	BONGAIGAON-GOALPARA- GUWAHATI (176 KM) (NFR) (N22000388)	4/2015	3/2022 (N.A.) {3/2027}	2232.32 (2232.32) {4983.94}	3451.65	92
	ROAD TRANSPORT AND HIGHWAYS	46	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD (NHIDCL) (N24001326)	11/2020	9/2028 (N.A.) {9/2028}	4997.04 (4997.04) {4997.04}	2028.1	51.59
		47	DABOKA KATHKATI PACKAGE-5 (NHIDCL) (N24001366)	3/2021	1/2023 (N.A.) {10/2024}	288.85 (288.85) {288.85}	231.27	96.08
		48	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 (NHIDCL) (N24001368)	3/2021	1/2024 (N.A.) {10/2025}	286.72 (286.72) {286.72}	78.65	30.81
		49	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) (NHIDCL) (N24001331)	3/2020	6/2022 (05/2025) {5/2025}	261.13 (261.13) {261.13}	64.96	54.59
		50	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) (NHIDCL) (N24001332)	3/2020	6/2022 (04/2025) {4/2025}	217.5 (217.5) {217.5}	84.36	64.15

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		51	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH- 39 FROM KM 330 TO KM 350 (NHIDCL) (N24001333)	9/2019	5/2023 (N.A.) {5/2023}	761.54 (820.56) {761.54}	430.31	100
		52	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) (NHIDCL) (N24001269)	3/2020	3/2022 (12/2023) {12/2024}	216.49 (241.52) {216.49}	104.36	79.48
		53	FOUR LANING OF BALACHERA- HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE (NHIDCL) (N24000902)	10/2017	6/2020 (12/2023) {4/2024}	818 (887.68) {887.68}	873.61	100
		54	4-LANING OF HAPACHARA - TULUNGIA SECTION (NHIDCL) (N24001246)	3/2020	12/2022 (N.A.) {8/2024}	220.2 (220.2) {220.2}	215.69	97.76
		55	WIDENING/IMPROVEMENT TO 4- LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 (NHIDCL) (N24001248)	8/2020	4/2022 (N.A.) {7/2024}	208.84 (208.84) {208.84}	191.18	100
		56	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM (NHIDCL) (N24000305)	5/2015	5/2018 (N.A.) {3/2024}	454.89 (814.56) {814.56}	569.94	100
		57	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) (NHIDCL) (N24000319)	6/2015	8/2023 (N.A.) {12/2024}	437.39 (437.39) {437.39}	321.54	24.35
		58	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 (NHIDCL) (N24000320)	6/2015	3/2024 (N.A.) {9/2025}	463.49 (463.49) {463.49}	368.35	31.56

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		59	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 (NHIDCL) (N24000431)	1/1991	6/2019 (06/2019) {10/2024}	520.01 (520.01) {520.01}	304.78	90.01
		60	4 LANING FROM RANGAGARA TO KALIAHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. (NHIDCL) (N24000438)	12/2015	12/2018 (07/2021) {10/2024}	289.99 (289.99) {289.99}	232.66	87.62
		61	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O (NHIDCL) (N24000582)	1/2016	1/2016 (N.A.) {12/2024}	294.17 (294.17) {294.17}	295.84	41.24
		62	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 (NHIDCL) (N24000583)	1/2016	12/2021 (N.A.) {3/2025}	252 (252) {330.3}	146.28	0
		63	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN (MoRTH) (N24001408)	2/2021	7/2025 (N.A.) {7/2025}	925.47 (925.47) {925.47}	321.15	30.62
		64	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 (NHAI) (N24001432)	12/2021	8/2024 (03/2024) {8/2024}	300 (300) {300}	297.62	100
		65	JOGIGHOPA BRIDGE (NHIDCL) (N24001434)	8/2021	11/2024 (N.A.) {12/2026}	746.76 (746.76) {746.76}	292.37	57.74
		66	DABOKA KATHKATI PACKAGE-6 (NHIDCL) (N24001450)	9/2021	7/2024 (N.A.) {12/2024}	625.64 (625.64) {625.64}	457.7	82.62

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		67	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 (NHIDCL) (N24001451)	3/2022	7/2024 (N.A.) {8/2024}	215.27 (215.27) {215.27}	146.02	97.94
		68	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 (NHIDCL) (N24001452)	4/2022	7/2024 (N.A.) {8/2024}	170.95 (170.95) {170.95}	125.71	100
		69	DABOKA KATHKATI PACKAGE-7 (NHIDCL) (N24001537)	11/2021	7/2024 (N.A.) {12/2024}	204.1 (204.1) {204.1}	125.63	81.78
		70	FOUR LANING OF SRIRAMPUR- DHUBRI PKG-2 (NHIDCL) (N24001544)	3/2022	1/2025 (N.A.) {1/2025}	909.02 (909.02) {909.02}	388.98	76.17
		71	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH (NHAI) (N24001545)	8/2022	12/2022 (09/2024) {6/2024}	175 (175) {175}	178.56	98.13
		72	BALANCE WORK OF 4L OF NARIMBANGLO?JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 (NHAI) (N24001547)	3/2022	1/2026 (N.A.) {1/2026}	1909.98 (1909.98) {1909.98}	394.71	48.37
		73	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI (NHAI) (N24001548)	3/2022	6/2024 (N.A.) {12/2024}	457.72 (457.72) {457.72}	252.91	85
		74	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH (NHAI) (N24001549)	7/2017	4/2020 (07/2024) {7/2024}	442.23 (442.23) {442.23}	265.19	100
		75	SRIRAMPUR - DHUBRI PKG-1 (NHIDCL) (N24001831)	3/2022	2/2025 (N.A.) {12/2025}	613.89 (613.89) {613.89}	17.09	9.23

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		76	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 (NHIDCL) (N24001832)	1/2023	5/2025 (N.A.) {5/2025}	458.59 (458.59) {458.59}	140.63	40.35
		77	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA (MoRTH) (N24001840)	3/2022	4/2025 (N.A.) {4/2025}	535.03 (535.03) {535.03}	4.07	10.6
		78	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I (NHIDCL) (N24001969)	3/2023	8/2025 (N.A.) {8/2025}	904.04 (904.04) {904.04}	281.73	37.01
		79	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN (NHIDCL) (N24001970)	3/2023	8/2025 (N.A.) {8/2025}	860.37 (860.37) {860.37}	267.62	37.12
		80	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN (NHIDCL) (N24001971)	3/2023	8/2025 (N.A.) {8/2025}	890.33 (890.33) {890.33}	326.53	33.78
		81	WIDENING/IMPROVEMENT TO 4- LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI (NHIDCL) (N24001972)	3/2023	4/2026 (N.A.) {4/2026}	609.16 (609.16) {609.16}	182.45	51.25
		82	WIDENING/IMPROVEMENT TO 4- LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG (NHIDCL) (N24001973)	3/2023	2/2026 (N.A.) {2/2026}	562.05 (562.05) {562.05}	165.88	50.16
		83	BILASIPURA-GUWAHATI ROAD PKG- 8 (NHIDCL) (N24002021)	3/2023	12/2026 (N.A.) {12/2026}	1457.59 (1457.59) {1457.59}	349.64	23.67

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		84	BILASIPURA-GUWAHATI ROAD PKG-9 (NHIDCL) (N24002022)	3/2023	6/2026 (N.A.) {6/2026}	1000.27 (1000.27) {1000.27}	210.48	9.72
		85	BILASIPURA-GUWAHATI ROAD PKG-10 (NHIDCL) (N24002023)	3/2023	6/2026 (N.A.) {6/2026}	1264.9 (1264.9) {1264.9}	269.25	11.97
		86	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1 (NHIDCL) (N24002024)	1/2023	11/2025 (N.A.) {11/2025}	516.88 (516.88) {516.88}	152.6	41.3
		87	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH (NHIDCL) (N24002025)	1/2023	12/2025 (N.A.) {12/2025}	356.65 (356.65) {356.65}	115.18	5.05
		88	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO (NHIDCL) (N24002026)	3/2023	12/2025 (N.A.) {12/2025}	643.42 (643.42) {643.42}	65.32	8.35
		89	CONSTRUCTION OF 4-LANE PANCHGRAM BYPASS FROM DESIGN CHAINAGE KM 15+500 ON NH-37 (OLD NH-53) AT KALIN (NHIDCL) (N24002154)	3/2023	2/2027 (N.A.) {2/2027}	728.97 (728.97) {728.97}	88.64	0
		90	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 55+000 (NAGABANG GAMSUK) TO KM 82+514 (OY (NHIDCL) (N24002155)	3/2023	3/2027 (N.A.) {3/2027}	665.47 (665.47) {665.47}	73.01	0
		91	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC (NHIDCL) (N24002030)	2/2020	3/2022 (N.A.) {10/2024}	592.06 (592.06) {592.06}	291.85	97.9
		92	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1 (NHIDCL) (N24002127)	2/2023	7/2026 (N.A.) {7/2026}	1256.9 (1256.9) {1256.9}	313.76	12.11

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		93	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2 (NHIDCL) (N24002128)	3/2023	8/2026 (N.A.) {8/2026}	1716.21 (1716.21) {1716.21}	731.85	28.42
		94	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6 (NHIDCL) (N24002129)	2/2023	8/2026 (N.A.) {8/2026}	574.26 (574.26) {574.26}	172.77	18.3
		95	TAMENGLONG- MAHUR ROAD PKG- 7 (NHIDCL) (N24002130)	12/2023	3/2026 (N.A.) {3/2026}	846.82 (846.82) {846.82}	278.53	29.35
MANIPUR	CIVIL AVIATION	96	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX (AAI) (N04000100)	11/2021	7/2024 (12/2025) {12/2025}	499 (499) {499}	106.39	36.88
	RAILWAYS	97	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) (NFR) (220100288)	4/2003	3/2011 (03/2028) {12/2028}	4454.17 (12274.06) {19517.7}	14774.02	79.8
	ROAD TRANSPORT AND HIGHWAYS	98	UKHRUL TOLOI TADUBI PKG-2 (NHIDCL) (N24002131)	3/2023	2/2026 (N.A.) {3/2026}	578.98 (578.98) {578.98}	56.22	31.54
		99	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM (NHIDCL) (N24001473)	9/2021	2/2024 (N.A.) {4/2025}	310.76 (310.76) {310.76}	116.81	76.8
		100	LMPHAL TO JIRIBAM PKG-7 (NHIDCL) (N24002028)	1/2023	12/2025 (N.A.) {3/2026}	760.16 (760.16) {760.16}	63.8	27.83
		101	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM (NHIDCL) (N24001974)	9/2021	1/2025 (N.A.) {1/2025}	315.56 (315.56) {315.56}	60.7	49.44

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		102	IMPHAL - KHONGSANG PKG-5 (NHIDCL) (N24001538)	12/2021	5/2024 (N.A.) {10/2025}	410.68 (410.68) {410.68}	105.71	50.81
		103	IMPHAL - KHONGSANG PKG-6 (NHIDCL) (N24001539)	12/2021	2/2025 (N.A.) {11/2025}	504.76 (504.76) {504.76}	101.94	44.33
		104	AKASH BRIDGE - JESSAMI SECTION PKG-2 (NHIDCL) (N24001540)	3/2022	2/2025 (N.A.) {2/2025}	152.11 (152.11) {152.11}	53.26	72.82
		105	IMPHAL - KHONGSANG PKG-4 (NHIDCL) (N24001453)	8/2021	12/2023 (N.A.) {12/2025}	579.63 (579.63) {579.63}	131.58	52.55
		106	TAMENGLONG - MAHUR PKG-5 (NHIDCL) (N24001436)	8/2021	5/2023 (01/2025) {2/2025}	477.86 (477.86) {477.86}	235.67	80.3
		107	TAMENGLONG - MAHUR PKG-6 (NHIDCL) (N24001437)	9/2021	5/2023 (10/2023) {4/2025}	311.18 (311.18) {311.18}	171.57	72.7
		108	MARAM - PEREN PKG-3 (NHIDCL) (N24001439)	8/2021	5/2023 (N.A.) {10/2024}	467.41 (467.41) {467.41}	243.19	92.18
		109	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) (NHIDCL) (N24001270)	3/2020	6/2022 (12/2023) {12/2024}	292.24 (292.24) {292.24}	127.86	85.33
		110	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) (NHIDCL) (N24001271)	6/2020	8/2022 (N.A.) {12/2024}	365.53 (365.53) {365.53}	156.31	77.36
		111	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) (NHIDCL) (N24001272)	3/2020	6/2022 (N.A.) {12/2024}	167.95 (204.12) {167.95}	88.05	69.89

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		112	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) (NHIDCL) (N24001273)	7/2020	8/2022 (N.A.) {12/2024}	177.76 (177.76) {177.76}	89.67	80.53
		113	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI (NHIDCL) (N24001274)	8/2020	4/2022 (06/2025) {8/2025}	379.39 (379.39) {379.39}	189.86	45.88
		114	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO (NHIDCL) (N24001275)	8/2020	4/2022 (N.A.) {12/2025}	268.98 (268.98) {268.98}	22.08	0
		115	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI (NHIDCL) (N24001276)	8/2020	4/2022 (N.A.) {12/2025}	228.97 (228.97) {228.97}	0	0
		116	MARIAM - PEREN (PKG 2A) (NHIDCL) (N24001398)	7/2021	3/2023 (N.A.) {3/2023}	204.58 (204.58) {204.58}	126.78	100
		117	IMPHAL ? MOREH (PACKAGE 4) (NHIDCL) (N24001399)	3/2021	1/2023 (N.A.) {4/2024}	277.99 (277.99) {277.99}	146.35	100
		118	SENAPATI- IMPHAL PKG-5B (NHIDCL) (N24001400)	3/2021	1/2023 (N.A.) {5/2025}	211.7 (211.7) {211.7}	35.16	34.86
		119	IMPHAL - KHONGSANG PKG-3 (NHIDCL) (N24001401)	7/2021	3/2023 (02/2024) {3/2025}	467 (467) {467}	183.55	75.23
		120	TAMENGLONG - MAHUR PKG-1 (NHIDCL) (N24001402)	7/2021	3/2023 (01/2025) {1/2025}	185.8 (185.8) {185.8}	112.31	92.65

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		121	TAMENGLONG - MAHUR PKG-2 (NHIDCL) (N24001403)	7/2021	3/2023 (05/2024) {2/2025}	483.87 (483.87) {483.87}	278.89	91.03
		122	TAMENGLONG - MAHUR PKG-4 (NHIDCL) (N24001404)	7/2021	3/2023 (02/2025) {2/2025}	198.77 (198.77) {198.77}	110.09	85.12
		123	CHURACHANPUR TUIVAI PKG-3 (NHIDCL) (N24001405)	7/2021	10/2023 (02/2024) {6/2025}	673.27 (673.27) {673.27}	357.47	72.74
		124	MARIAM - PEREN PKG-1A (NHIDCL) (N24001349)	2/2021	12/2022 (N.A.) {4/2025}	226.32 (226.32) {226.32}	86.41	63.75
		125	MARIAM - PEREN (PKG 1B) (NHIDCL) (N24001350)	2/2021	12/2022 (10/2024) {10/2024}	188.36 (188.36) {188.36}	126.71	95.37
		126	MARIAM - PEREN PKG-2B (NHIDCL) (N24001351)	2/2021	12/2022 (N.A.) {3/2024}	232.26 (232.26) {232.26}	156.93	100
		127	IMPHAL ? MOREH PACKAGE- 3 (NHIDCL) (N24001352)	3/2021	12/2022 (N.A.) {6/2024}	259.31 (259.31) {259.31}	144.94	100
		128	IMPHAL - KHONGSANG PKG-2 (NHIDCL) (N24001353)	3/2021	12/2022 (11/2023) {6/2025}	195.14 (195.14) {195.14}	59.99	50.75
		129	TAMENGLONG - MAHUR PKG-3 (NHIDCL) (N24001354)	3/2021	12/2022 (01/2025) {1/2025}	234.08 (234.08) {234.08}	139.45	90.34
MEGHALAYA	DEPARTMENT OF HIGHER EDUCATION	130	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA (RITES OF HIGHER) (N42000001)	9/2013	9/2014 (07/2024) {7/2024}	484.32 (429.7) {429.7}	274.05	72.5

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>DONER</u>	131	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR (HSCL FOR DONER) (N12000103)	4/2014	9/2017 (N.A.) {9/2017}	151.33 (151.33) {151.33}	148.33	98.5
	<u>RAILWAYS</u>	132	NEW BG LINE FROM BYRNIHAT TO SHILLONG (NFR) (N22000205)	4/2010	3/2021 (N.A.) {3/2021}	906.46 (1202.33) {8324.28}	269.8	2
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	133	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4- LANING FROM () (NHIDCL) (N24001313)	11/2020	12/2023 (10/2025) {10/2025}	351.12 (351.12) {351.12}	223.73	24.2
		134	IMPROVEMENT/WIDENING TO 2- LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL (NHIDCL) (N24001314)	11/2020	12/2023 (N.A.) {8/2026}	525.68 (525.68) {525.68}	384.55	13.5
		135	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-3 (NHIDCL) (N24001360)	3/2021	12/2022 (06/2024) {11/2024}	260.21 (260.21) {260.21}	202.19	89.14
		136	IMPROVEMENT/WIDENING TO 2- LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM (NHIDCL) (N24000903)	3/2019	3/2022 (12/2023) {12/2023}	306.28 (306.28) {306.28}	233.49	100
		137	IMPROVEMENT/WIDENING TO 2- LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL (NHIDCL) (N24001334)	11/2020	12/2023 (N.A.) {4/2026}	445.51 (445.51) {445.51}	191.35	6.2
		138	IMPROVEMENT/WIDENING TO 2- LANE WITH PAVED SHOULDER / 4- LANING FROM (DESIGN KM 63.530 TO KM 71.520) B (NHIDCL) (N24001335)	11/2020	12/2023 (N.A.) {11/2026}	284.21 (284.21) {284.21}	45.46	1.5

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		139	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T (NHIDCL) (N24000771)	4/2017	9/2021 (07/2023) {3/2025}	553.51 (610.09) {553.51}	343.73	67.31
		140	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 (MoRTH) (N24001441)	8/2020	2/2022 (10/2024) {10/2024}	302.88 (302.88) {302.88}	209.63	93
		141	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 (NHIDCL) (N24001541)	11/2021	6/2024 (N.A.) {12/2024}	283.5 (283.5) {283.5}	201.77	70.68
		142	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI- RONGARA) (NHIDCL) (N24001339)	10/2020	4/2022 (06/2024) {12/2024}	157.86 (146.92) {157.86}	146.19	97.49
		143	REHABILITATION AND UP GRADATION OF NONGSTOIN- RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM (NHIDCL) (N24001474)	9/2021	5/2024 (N.A.) {1/2025}	359.86 (359.86) {359.86}	219.87	78.5
		144	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF SHILLONG WESTERN BYPASS STARTING FROM NH-06 NEAR LADUM (NHIDCL) (N24002156)	3/2023	9/2026 (N.A.) {9/2026}	620.3 (620.3) {620.3}	168.64	0
		145	SHILLONG WESTERN BYPASS PACKAGE-2 (NHIDCL) (N24002157)	3/2023	9/2026 (N.A.) {9/2026}	686 (686) {686}	241.74	0
		146	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDERS OF SHILLONG WESTERN BYPASS STARTING FROM NH-06 NEAR LADU (NHIDCL) (N24002158)	3/2023	9/2026 (N.A.) {9/2026}	562.48 (562.48) {562.48}	263.14	0

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
MIZORAM	RAILWAYS	147	BHAIRABI SAIRONG, NL, NEFR (NFR) (N22000100)	4/2008	3/2014 (N.A.) {7/2025}	2393.47 (5021.45) {8213.72}	7520.14	93
	ROAD TRANSPORT AND HIGHWAYS	148	KEIFANG - TUVAI PKG-3 (NHIDCL) (N24002027)	12/2021	2/2025 (N.A.) {12/2025}	500.88 (500.88) {500.88}	137.25	36.31
		149	KEIFANG - TUVAI PKG-1 (NHIDCL) (N24001440)	9/2021	5/2023 (06/2024) {12/2024}	492.94 (492.94) {492.94}	355	84.7
		150	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWL RANG SECTION OF NH 102B OF AIZAWL - IMPHA (NHIDCL) (N24001975)	9/2021	2/2025 (N.A.) {2/2026}	523.78 (523.78) {523.78}	236.92	40
		151	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000857)	4/2017	4/2023 (03/2024) {1/2025}	519.09 (785.65) {785.65}	649.83	90
		152	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000858)	4/2017	7/2023 (05/2024) {7/2024}	640.07 (990.88) {1286.35}	1217.65	99
		153	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000859)	4/2017	6/2023 (03/2024) {3/2024}	642.96 (988.23) {988.23}	729.79	99.5
		154	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000861)	4/2017	4/2023 (11/2023) {2/2025}	473.18 (688.25) {688.25}	520.26	83.66

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		155	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000862)	4/2017	4/2023 (10/2023) {2/2025}	537.82 (789.05) {789.05}	746.61	91.6
		156	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000863)	4/2017	6/2023 (02/2024) {3/2025}	518.53 (906.76) {906.76}	784.8	88.5
		157	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000864)	4/2017	4/2024 (07/2024) {3/2025}	404.29 (750.32) {750.32}	589.53	83.2
		158	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000865)	4/2017	9/2023 (05/2024) {3/2025}	428.11 (746.39) {746.39}	579.7	87.17
		159	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) (NHIDCL) (N24001281)	3/2020	7/2022 (03/2024) {7/2025}	292.24 (331.17) {331.17}	287.95	91.42
		160	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) (NHIDCL) (N24001283)	3/2020	7/2022 (01/2024) {1/2024}	281.78 (253.41) {253.41}	237.91	100
		161	CONSTRUCTION OF CHHIATHLANG - SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 (NHIDCL) (N24001277)	9/2020	10/2022 (04/2024) {3/2024}	275.02 (247.25) {247.25}	231.19	99.73

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		162	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) (NHIDCL) (N24001278)	3/2020	7/2022 (01/2024) {6/2024}	206.88 (219.33) {219.33}	206.55	97.01
		163	DULTE- KWALKULH - CHAMPAI PKG.1 (NHIDCL) (N24001355)	3/2021	12/2022 (03/2024) {3/2024}	374.39 (374.39) {374.39}	292.27	100
		164	DULTE- KWALKULH - CHAMPAI PKG.2 (NHIDCL) (N24001356)	3/2021	12/2022 (04/2024) {4/2024}	233.25 (233.25) {233.25}	178.37	100
		165	DULTE- KWALKULH - CHAMPAI PKG.3 (NHIDCL) (N24001357)	3/2021	6/2023 (01/2024) {1/2024}	674.71 (674.71) {674.71}	589.25	100
		166	TLABUNG - LUNGLEI PKG-A (NHIDCL) (N24001358)	3/2021	12/2022 (12/2024) {12/2025}	698.44 (698.45) {698.45}	383.62	42.2
		167	TLABUNG - LUNGLEI PKG-B (NHIDCL) (N24001359)	3/2021	1/2023 (12/2024) {12/2025}	740.58 (740.58) {740.58}	276.77	41.5
NAGALAND	PETROLEUM	168	AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR (IOCL) (N16000529)	8/2023	11/2027 (N.A.) {11/2027}	227.62 (227.62) {227.62}	0.2	7.5
	RAILWAYS	169	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) (NFR) (N22000124)	4/2006	3/2015 (N.A.) {12/2029}	2326.52 (6663.2) {6663.2}	3770.54	58
	ROAD TRANSPORT AND HIGHWAYS	170	PEREN-DIMAPUR SECTION PKG-2 (NHIDCL) (N24001406)	7/2021	3/2023 (09/2025) {9/2025}	258.52 (258.52) {258.52}	62.78	57.55
		171	PEREN-DIMAPUR PKG-5 (NHIDCL) (N24001407)	2/2021	3/2023 (N.A.) {3/2023}	207.33 (207.33) {207.33}	0	0

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		172	CHANGTONGYA TO LONGLENG ROAD PKG-2 (NHIDCL) (N24001389)	3/2020	6/2022 (09/2022) {1/2025}	206.53 (206.53) {206.53}	119.25	99.4
		173	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) (NHIDCL) (N24001280)	3/2020	6/2022 (03/2023) {9/2023}	320.97 (320.97) {320.97}	182.21	100
		174	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) (NHIDCL) (N24001284)	3/2020	6/2022 (06/2023) {6/2024}	361.53 (365.42) {365.42}	200.22	97.42
		175	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) (NHIDCL) (N24001286)	3/2020	6/2022 (10/2022) {6/2023}	278.95 (278.95) {278.95}	166.29	100
		176	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) (NHIDCL) (N24001287)	4/2020	12/2021 (11/2025) {11/2025}	330.8 (330.8) {330.8}	110.22	58.59
		177	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA- BYPASS ROAD FROM DESIGN KM 0.00 TO KM 10.500 [D (NHIDCL) (N24001288)	8/2020	4/2022 (11/2026) {11/2026}	232.29 (350.88) {232.29}	39.59	1.62
		178	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) (NHIDCL) (N24001282)	3/2020	6/2022 (N.A.) {1/2026}	355.79 (355.79) {355.79}	109.24	60.93
		179	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 (NHIDCL) (N24000686)	3/2016	9/2019 (11/2022) {12/2024}	373.07 (534.41) {534.41}	382.5	99.81

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		180	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 (NHIDCL) (N24000688)	3/2016	8/2022 (09/2025) {9/2025}	429.52 (794.74) {794.74}	287.46	83.4
		181	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. (NHIDCL) (N24000752)	2/2017	9/2020 (02/2023) {12/2024}	387 (688.12) {688.12}	387.5	99.32
		182	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING (NHIDCL) (N24000753)	3/2018	11/2022 (08/2024) {12/2024}	500.09 (698.81) {698.81}	373.62	94.81
		183	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO (NHIDCL) (N24000756)	3/2018	9/2022 (01/2023) {7/2024}	285.68 (285.68) {285.68}	174.28	99.9
		184	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO (NHIDCL) (N24000763)	3/2018	12/2021 (08/2022) {8/2025}	215.79 (215.79) {215.79}	107.4	27.45
		185	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO (NHIDCL) (N24000765)	3/2018	9/2018 (06/2023) {9/2025}	323.98 (323.98) {323.98}	81.6	16.04
		186	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN (MoRTH) (N24001179)	3/2017	11/2020 (02/2023) {2/2023}	217.35 (217.35) {217.35}	214.18	100

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		187	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- (MoRTH) (N24001180)	3/2019	12/2022 (01/2023) {1/2023}	237.51 (237.51) {237.51}	201.2	100
		188	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA- BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D (NHIDCL) (N24001255)	9/2020	10/2022 (04/2024) {9/2024}	277.44 (277.44) {277.44}	160.86	62.27
		189	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA- BYPASS ROAD FROM DESIGN KM21.0 TO KM32.0 [DESIG (NHIDCL) (N24001257)	8/2020	10/2022 (06/2025) {6/2025}	159.85 (342.29) {159.85}	76.99	15.94
		190	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA- BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES (NHIDCL) (N24001258)	8/2020	4/2022 (04/2023) {2/2025}	202.36 (202.36) {202.36}	71.92	26.96
		191	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM (NHIDCL) (N24001259)	9/2020	4/2022 (05/2024) {2/2025}	315.63 (315.63) {315.63}	95.84	74.23
		192	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO- AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH (NHIDCL) (N24001976)	12/2022	2/2026 (N.A.) {2/2026}	430.24 (430.24) {430.24}	35.44	20.02
		193	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO- AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C (NHIDCL) (N24001977)	12/2022	2/2026 (N.A.) {2/2026}	442.54 (442.54) {442.54}	17.58	11.32

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		194	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO- AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN (NHIDCL) (N24001978)	12/2022	2/2026 (N.A.) {2/2026}	497.18 (497.18) {497.18}	68.58	29.41
		195	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I (MoRTH) (N24001855)	2/2021	6/2025 (06/2025) {6/2025}	192.93 (192.93) {192.93}	55.72	53.23
		196	PEREN-DIMAPUR PKG-3 (NHIDCL) (N24001912)	2/2021	6/2025 (N.A.) {6/2025}	177.77 (199.02) {199.02}	17.31	26.64
		197	MERANGKONG-TAMLU-MON (MTM) PKG-5 (NHIDCL) (N24001438)	7/2021	12/2023 (N.A.) {9/2025}	161.73 (161.73) {161.73}	43.05	23.71
		198	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I (MoRTH) (N24001465)	6/2020	9/2024 (06/2026) {6/2026}	252.19 (252.19) {252.19}	0.28	0
		199	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N (MoRTH) (N24001466)	3/2021	7/2024 (03/2025) {3/2025}	297.24 (297.24) {297.24}	109.4	55.07
		200	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO (MoRTH) (N24001467)	3/2021	2/2024 (02/2025) {2/2025}	226.44 (226.44) {226.44}	109.16	76.78
		201	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J (NHIDCL) (N24001475)	3/2022	12/2024 (N.A.) {12/2024}	605.36 (605.36) {605.36}	214.5	84.14

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
SIKKIM	CIVIL AVIATION	202	PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST (AAI) (N04000110)	11/2023	6/2026 (N.A.) {6/2026}	323.26 (323.26) {323.26}	6.01	3
	DEPARTMENT OF HIGHER EDUCATION	203	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM (Sikkim Universi) (N44000002)	8/2020	1/2025 (N.A.) {12/2024}	314.06 (314.06) {303.55}	157.24	54
	POWER	204	TEESTA VI HE PROJECT (NHPC) (N18000325)	3/2019	3/2024 (N.A.) {12/2027}	5748.04 (5748.04) {5748.04}	3731.76	63.39
		205	RANGIT IV HE PROJECT (NHPC) (N18000326)	3/2021	5/2024 (N.A.) {5/2025}	938.29 (938.29) {1871.23}	1240.93	79.41
	RAILWAYS	206	SEVOK RANGPO, NEFR (NFR) (N22000102)	4/2008	12/2015 (N.A.) {12/2023}	1339.48 (1339.48) {7876.92}	3290.96	39.8
	ROAD TRANSPORT AND HIGHWAYS	207	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) (MoRTH) (N24001442)	10/2021	5/2024 (01/2025) {1/2025}	385.15 (385.15) {385.15}	167.49	75
		208	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO (NHIDCL) (N24001913)	3/2017	6/2022 (N.A.) {6/2022}	165.56 (165.56) {165.56}	0	71.74
		209	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV (NHIDCL) (N24001261)	8/2020	4/2023 (N.A.) {10/2024}	311 (311) {273.78}	240.56	93.88

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		210	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV (NHIDCL) (N24001262)	7/2020	4/2023 (08/2024) {3/2025}	345.38 (395.59) {395.59}	355.08	89.04
		211	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N (NHIDCL) (N24001251)	3/2019	4/2022 (N.A.) {1/2025}	402.94 (402.94) {402.94}	236.53	73.11
		212	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 (NHIDCL) (N24001252)	8/2020	4/2023 (11/2024) {3/2025}	295.97 (295.97) {295.97}	243.68	93.39
		213	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 (NHIDCL) (N24001254)	3/2020	6/2022 (N.A.) {1/2024}	242.97 (242.97) {244.45}	246.91	100
		214	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 (NHIDCL) (N24000767)	3/2017	4/2022 (05/2022) {12/2023}	375.8 (375.8) {375.8}	287.54	95.26
		215	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 (NHIDCL) (N24000768)	11/2017	10/2020 (08/2023) {4/2024}	290.05 (290.05) {290.05}	218.36	96.98
		216	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM 27.200 (END OF RO (NHIDCL) (N24001336)	8/2020	4/2023 (10/2024) {6/2025}	230.45 (244.91) {244.91}	200.82	77.2

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		217	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT (NHIDCL) (N24001337)	10/2020	11/2023 (07/2025) {7/2025}	493.42 (478.79) {478.79}	269.79	40.05
		218	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 (NHIDCL) (N24001338)	10/2020	12/2023 (06/2025) {12/2025}	816.79 (786.6) {786.6}	278.65	35.5
		219	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM (NHIDCL) (N24001327)	8/2020	5/2022 (10/2023) {3/2025}	292.8 (292.8) {292.8}	179.62	49.25
		220	RISHI BORDER- ROLEP- MENLA PKG- 2A (NHIDCL) (N24001361)	1/2021	9/2023 (04/2025) {12/2025}	332.2 (332.2) {332.2}	148.86	40.97
		221	RISHI BORDER- ROLEP- MENLA PKG- 3B (NHIDCL) (N24001362)	12/2020	2/2024 (04/2025) {6/2025}	410.6 (379.3) {379.3}	188.53	43.19
		222	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L (NHIDCL) (N24001322)	9/2020	5/2022 (10/2023) {3/2025}	183.31 (439.56) {439.56}	351.16	46.26
		223	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) (NHIDCL) (N24001325)	9/2020	5/2023 (08/2024) {3/2025}	262.84 (414.2) {414.2}	220.26	46.17
TRIPURA	PETROLEUM	224	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT (IOCL) (N16000495)	6/2022	8/2025 (09/2025) {9/2025}	656 (656) {656}	301.82	64

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	RAILWAYS	225	AGARTALA-AKHAURA NL (NFR) (N22000195)	4/2012	3/2020 (06/2022) {9/2022}	569.63 (569.63) {708.73}	380.92	84
	ROAD TRANSPORT AND HIGHWAYS	226	MANU-SIMLUNG (PKG 4) (NHIDCL) (N24001363)	3/2021	12/2022 (06/2023) {1/2025}	354.79 (354.79) {354.79}	34.08	17.2
		227	2-LANING FROM JOLAIBARI - BELONIA (NHIDCL) (N24001317)	6/2020	1/2022 (07/2024) {11/2024}	201.99 (287.47) {287.47}	144.07	95.4
		228	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 (NHIDCL) (N24001318)	9/2020	4/2022 (10/2022) {10/2023}	173.17 (173.17) {173.17}	93.35	100
		229	KAILASHAHAR TO KHOWAI PKG-4 (NHIDCL) (N24001309)	11/2020	6/2022 (10/2023) {10/2024}	159.13 (171.5) {171.5}	79.43	98.36
		230	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT- KAILASHAHAR SECTION (NHIDCL) (N24001263)	6/2020	1/2022 (02/2024) {10/2024}	277.5 (302.02) {302.02}	253.5	99.12
		231	IMPROVEMENT AND WIDENING TO 2- LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR (NHIDCL) (N24001914)	5/2023	11/2024 (N.A.) {2/2025}	195.95 (195.95) {195.95}	15.22	17.4
		232	2 LANING FROM MANU-SIMLUNG PKG-2 (NHIDCL) (N24001542)	2/2022	1/2025 (N.A.) {1/2025}	456.88 (456.88) {456.88}	95.5	39.4
		233	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8 (NHIDCL) (N24002132)	3/2023	3/2027 (N.A.) {3/2027}	2026.05 (2026.05) {2026.05}	0	0.48

**Table:-6. Project List: Ongoing Projects of North-East Region during
2nd Quarter (July-September),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissionin g Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		234	REHABILITATION AND UP- GRADATION OF ROAD FROM DESIGN KM 25.250 TO KM 36.460 (TOTAL LENGH: 11.210 KM) (NHIDCL) (N24002159)	2/2020	3/2026 (N.A.) {3/2026}	174.43 (174.43) {174.43}	0	0
		235	IMPROVEMENT AND WIDENING TO 2- LANE WITH PAVED SHOULDER OF ROAD FROM KM 101.300 TO KM 127.319 (TOTAL (NHIDCL) (N24002160)	1/2024	7/2026 (N.A.) {7/2026}	431.78 (431.78) {431.78}	0	0
		236	KHOWAI ?TELIAMURA-AMARPUR- HARINA-SABROOM PACKAGE-2 (NHIDCL) (N24002161)	1/2024	9/2026 (N.A.) {9/2026}	657.21 (657.21) {657.21}	0	0
		237	KHOWAI ?TELIAMURA-AMARPUR- HARINA-SABROOM PACKAGE-3 (NHIDCL) (N24002162)	1/2024	9/2026 (N.A.) {9/2026}	670.9 (670.9) {670.9}	0	0
			Total			185514.9 (205644.03) {255375.84}	136090.03	

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
ANDAMAN AND NICOBAR ISLANDS	CIVIL AVIATION	1	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR (AAI) (N04000073)	10/2013	9/2018 (05/2023) {6/2023}	417.23 (707.73) {707.73}	698.8	100
	RAILWAYS	2	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH- JHL SECTION (NR) (N22000584)	3/2019	3/2025 (N.A.) {3/2025}	235.72 (235.72) {235.72}	0	0
	ROAD TRANSPORT AND HIGHWAYS	3	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 ((NHIDCL) (N24000744)	3/2015	1/2022 (N.A.) {2/2026}	262.97 (262.97) {262.97}	92.73	41.55
		4	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N (NHIDCL) (N24000745)	3/2017	12/2019 (03/2023) {7/2024}	409.85 (409.85) {409.85}	214.23	89.07
		5	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM (NHIDCL) (N24000748)	2/2018	9/2020 (01/2023) {8/2025}	391 (391) {391}	170.37	57.55
		6	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O (NHIDCL) (N24000749)	3/2018	9/2020 (11/2022) {9/2024}	234.27 (234.27) {234.27}	126.5	76.86
		7	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 (MoRTH) (N24000820)	11/2017	11/2019 (N.A.) {11/2019}	237.8 (237.8) {238}	222.13	97.46
		8	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000821)	11/2017	11/2019 (N.A.) {11/2019}	257.34 (257.34) {238}	214.9	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		9	AJANTHA TO BULDHANA (MoRTH) (N24001008)	2/2017	7/2019 (N.A.) {12/2023}	401 (401) {401}	260.08	97
ANDHRA PRADESH	CIVIL AVIATION	10	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT (AAI) (N04000089)	8/2017	2/2020 (12/2021) {1/2024}	177.1 (177.1) {177.1}	143.08	100
		11	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT (AAI) (N04000091)	4/2020	3/2023 (N.A.) {6/2025}	611.8 (611.8) {611.8}	330.74	56
		12	RAJAHMUNDRY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD (AAI) (N04000103)	12/2022	8/2025 (N.A.) {8/2025}	347.15 (347.15) {347.15}	41.88	26
		13	KADAPPA AIRPORT- CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUDING MA (AAI) (N04000106)	3/2023	1/2026 (N.A.) {1/2026}	265.91 (265.91) {265.91}	22.98	15
	DEPARTMENT OF HIGHER EDUCATION	14	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE (CPWD EDUCATION) (N42000005)	2/2019	6/2020 (N.A.) {6/2020}	655.34 (655.34) {655.34}	366.21	95
		15	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRIC (CPWD EDUCATION) (N42000007)	9/2019	9/2022 (N.A.) {6/2024}	588.72 (656.39) {656.39}	666.18	100
	PETROLEUM	16	VISAKH REFINERY MODERNISATION PROJECT (HPCL) (N16000235)	7/2016	7/2020 (07/2022) {10/2024}	20928 (26264) {30609}	26121.72	98.5
		17	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT (ONGC) (N16000247)	3/2016	6/2020 (03/2025) {3/2025}	34012 (34012) {34012}	30729.58	93.3

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		18	REVAMPING OF FACILITIES AT VIZAG TERMINAL (IOCL) (N16000343)	4/2018	4/2022 (03/2025) {3/2025}	355 (355) {355}	241.37	77.1
		19	SWRO II WITH LLPH FACILITIES (HPCL) (N16000378)	9/2019	7/2020 (N.A.) {3/2025}	196.26 (196.26) {196.26}	147.53	87.1
		20	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY (HPCL) (N16000432)	9/2021	6/2024 (N.A.) {6/2025}	160 (160) {160}	13.2	41
		21	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS (IOCL) (N16000485)	3/2022	3/2030 (N.A.) {3/2030}	1420 (1420) {1420}	113.61	4.8
		22	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER (BPCL) (N16000499)	9/2019	3/2025 (N.A.) {10/2025}	1932 (1932) {1932}	1491.58	67.3
		23	HP TRIJET UNIT IN VR (HPCL) (N16000535)	7/2024	7/2027 (N.A.) {7/2027}	193 (193) {193}	0.08	6
	POWER	24	TRANSMISSION SCHEME FOR SOLAR ENERGY ZONE IN ANANTHPURAM (2500MW) AND KURNOOL (1000MW) (PGCIL) (N18000380)	9/2023	3/2025 (N.A.) {9/2025}	1249 (1249) {1249}	93.81	15
		25	AUGMENTATION OF 1500MVA 3RD 765/400KV TRANSFORMATION CAPACITY AT KURNOOL NEW SUBSTATION (PGCIL) (N18000395)	5/2023	9/2025 (N.A.) {9/2025}	164 (164) {164}	0	0
	RAILWAYS	26	KOTLPALLI-NARASAPUR (NL) (SCR) (SCR) (220100265)	12/2001	3/2009 (N.A.) {3/2027}	1045.2 (1045.2) {2500.98}	1150.74	0
		27	NADIKUDE-SRI KALAHASTI (SCR) (N22000286)	4/2011	3/2021 (N.A.) {5/2027}	2288.7 (2288.7) {3122.35}	1681.9	0
		28	GUNTUR-GUNTAKAL (SCR) (N22000368)	4/2016	3/2022 (N.A.) {12/2025}	3631 (3631) {3887.48}	3125.17	0

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		29	VIJAYAWADA-GUDUR (RVNL) (N22000369)	4/2015	12/2023 (N.A.) {12/2024}	3246.26 (3246.26) {6238.67}	5614.6	84
		30	KOTTAVALSA - KORAPUT DOUBLING (ECOR) (N22000377)	4/2015	3/2022 (N.A.) {3/2022}	2499.71 (2499.71) {2499.71}	1723.47	68
		31	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) (SWR) (N22000555)	4/2019	3/2026 (N.A.) {2/2025}	294.67 (307.66) {307.66}	125.3	41
		32	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) (SWR) (N22000556)	9/2022	12/2025 (N.A.) {12/2026}	323.14 (342.41) {342.41}	39.46	12
		33	DOUBLING BETWEEN GOOTY- PENDAKALLU (29.225) (SCR) (N22000585)	3/2023	3/2027 (N.A.) {3/2027}	351.83 (351.83) {351.83}	0	0
		34	VIJAYAWADA KAZIPET BYEPASS LINE (SCR) (N22000586)	4/2016	12/2025 (N.A.) {12/2025}	226.72 (226.72) {226.72}	161.84	55
		35	RENIGUNTA WADI GOOTY - BYPASS (SCR) (N22000587)	4/2016	12/2025 (N.A.) {12/2025}	302 (302) {302}	154.5	50
	ROAD TRANSPORT AND HIGHWAYS	36	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T (MoRTH) (N24000282)	1/2014	11/2014 (N.A.) {5/2024}	195.45 (195.45) {385.97}	294.95	97
		37	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES (MoRTH) (N24000301)	3/2015	10/2015 (05/2021) {5/2021}	271.45 (271.45) {271.45}	238.23	100
		38	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 (MoRTH) (N24000422)	3/2015	9/2015 (08/2017) {5/2018}	309.01 (309.01) {309.01}	0	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		39	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 (NHAI) (N24000811)	3/2018	12/2020 (12/2022) {12/2024}	314.43 (314.43) {348.72}	85.61	64.44
		40	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 (MoRTH) (N24000928)	10/2015	12/2015 (12/2019) {1/2021}	333.21 (333.21) {353.43}	342.71	100
		41	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU (MoRTH) (N24000929)	9/2016	2/2017 (01/2022) {2/2022}	372.68 (372.68) {309.37}	274.76	100
		42	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 (MoRTH) (N24000931)	11/2016	5/2017 (N.A.) {11/2024}	290.15 (290.15) {236.16}	205.02	90
		43	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD (MoRTH) (N24000932)	1/2017	8/2017 (07/2022) {7/2022}	319.28 (319.28) {319.28}	241.94	100
		44	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG (MoRTH) (N24000937)	3/2018	8/2018 (N.A.) {8/2024}	289.67 (290) {285.29}	254.19	97
		45	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P (MoRTH) (N24000963)	1/2018	8/2018 (12/2021) {12/2021}	418.03 (386.99) {386.99}	365.55	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		46	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD (MoRTH) (N24000964)	8/2016	1/2017 (N.A.) {5/2025}	350.61 (350.61) {411.18}	457.55	98
		47	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216 (MoRTH) (N24000969)	1/2017	9/2017 (N.A.) {3/2025}	263.45 (263.45) {263.45}	241.95	84
		48	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 (NHAI) (N24001300)	11/2019	2/2021 (08/2023) {10/2024}	1226.88 (1569.68) {1581.24}	1438.66	95.66
		49	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) (NHAI) (N24001301)	11/2019	1/2024 (N.A.) {7/2024}	1601.1 (1601.1) {1601.1}	1180.71	75.27
		50	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT (MoRTH) (N24001386)	8/2020	3/2021 (N.A.) {8/2024}	222.61 (222.61) {222.61}	143.53	76
		51	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI (NHAI) (N24001476)	9/2021	9/2022 (09/2024) {3/2025}	517.05 (517.05) {655.06}	517.26	60.6
		52	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP (NHAI) (N24001477)	9/2021	9/2022 (09/2024) {5/2025}	622 (622) {817.91}	502.15	53.09
		53	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 (NHAI) (N24001817)	2/2019	3/2023 (10/2024) {10/2024}	757.45 (757.45) {757.45}	484.16	81.07

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		54	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) (NHAI) (N24001818)	2/2021	1/2025 (N.A.) {1/2025}	818.73 (818.73) {1105}	335.42	17.52
		55	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) (NHAI) (N24001819)	3/2021	1/2025 (N.A.) {1/2025}	1102.63 (1102.63) {1303}	784.25	75.3
		56	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) (NHAI) (N24001820)	2/2021	12/2024 (N.A.) {12/2024}	1484.83 (1484.83) {1768}	1028.89	60.77
		57	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP (NHAI) (N24001821)	11/2020	10/2024 (N.A.) {10/2024}	1137.74 (1137.74) {1289}	907.36	81.7
		58	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE (NHAI) (N24001822)	12/2020	10/2024 (N.A.) {10/2024}	1075.27 (1075.27) {1307}	775.28	63.8
		59	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH- 71(PACKAGE-I) - N/05060/01002/A (NHAI) (N24001823)	1/2022	1/2025 (01/2023) {1/2025}	1852.12 (1852.12) {1787}	525.31	67
		60	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP (NHAI) (N24001824)	3/2020	1/2024 (12/2024) {12/2024}	1863.09 (1863.09) {2238}	1227.61	92.36
		61	6L KANTAKAPALLE ? SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) (NHAI) (N24001836)	2/2021	10/2024 (N.A.) {10/2024}	824.29 (824.29) {924}	388.86	61

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		62	6L JAKKUVA ? KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) (NHAI) (N24001837)	2/2021	3/2024 (07/2024) {9/2024}	663.6 (663.6) {768}	305.59	90.69
		63	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) (NHAI) (N24001838)	2/2021	3/2024 (N.A.) {3/2025}	922.5 (922.5) {1128.68}	361.56	69.9
		64	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA (NHAI) (N24001841)	12/2022	9/2025 (N.A.) {2/2026}	912.94 (912.94) {912.94}	148.88	24.73
		65	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 (NHAI) (N24001842)	12/2022	11/2025 (N.A.) {11/2025}	750.81 (750.81) {750.81}	99.64	24.5
		66	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH (NHAI) (N24001843)	12/2022	11/2025 (N.A.) {11/2025}	992.89 (992.89) {992.89}	94.42	11.5
		67	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. (NHAI) (N24001844)	12/2022	10/2025 (N.A.) {10/2025}	1058.9 (1058.9) {1058.9}	131.39	10.77
		68	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 (NHAI) (N24001845)	2/2023	10/2025 (N.A.) {10/2025}	1253.24 (1253.24) {1253.24}	70.84	3.5

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		69	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. (NHAI) (N24001846)	2/2023	10/2025 (N.A.) {10/2025}	1200.42 (1200.42) {1200.42}	57.64	1.5
		70	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA (NHAI) (N24001847)	1/2023	11/2025 (N.A.) {11/2025}	956.14 (956.14) {956.14}	95.51	14.72
		71	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTALA 196.000 KM. PACK (NHAI) (N24001848)	2/2023	10/2025 (N.A.) {10/2025}	909.02 (909.02) {909.02}	60.01	6.65
		72	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 (NHAI) (N24001849)	5/2022	7/2025 (N.A.) {9/2025}	1063.72 (1063.72) {1063.72}	346.39	40.97
		73	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250) (NHAI) (N24001856)	5/2023	8/2025 (N.A.) {8/2025}	648.75 (648.75) {648.75}	107.33	31.8
		74	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH (MoRTH) (N24001931)	3/2022	2/2025 (N.A.) {2/2025}	536 (536) {536}	393.81	43
		75	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 (MoRTH) (N24001932)	3/2022	9/2024 (N.A.) {9/2024}	401.72 (401.72) {401.72}	162.11	65
		76	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE (MoRTH) (N24001933)	12/2021	12/2024 (N.A.) {12/2024}	480.1 (480.1) {480.1}	443.87	78

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		77	NH440 RAYACHOTY TOVEMPALLI 2LPS (MoRTH) (N24001934)	12/2021	5/2024 (N.A.) {5/2024}	439.82 (439.82) {439.82}	193.63	27
		78	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 (MoRTH) (N24001935)	3/2022	8/2025 (N.A.) {8/2025}	724.17 (724.17) {724.17}	321.81	60
		79	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS (MoRTH) (N24001939)	3/2020	9/2023 (N.A.) {12/2025}	529.24 (529.24) {529.24}	312.17	51.78
		80	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION (MoRTH) (N24001942)	3/2021	7/2024 (N.A.) {7/2024}	423.67 (423.67) {423.67}	228.15	58
		81	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS (MoRTH) (N24001949)	12/2021	3/2024 (N.A.) {12/2025}	277.3 (277.3) {277.3}	168.68	91.04
		82	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS (MoRTH) (N24001950)	3/2021	2/2025 (N.A.) {2/2025}	369.81 (369.81) {369.81}	244.6	83.85
		83	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS (MoRTH) (N24001951)	1/2022	1/2025 (N.A.) {1/2025}	403.22 (403.22) {403.22}	262.08	71
		84	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 (MoRTH) (N24001952)	3/2022	8/2025 (N.A.) {8/2025}	285.5 (285.5) {285.5}	108.03	55.3
		85	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS (MoRTH) (N24001953)	12/2021	9/2024 (N.A.) {9/2024}	388.71 (388.71) {388.71}	181.43	67.2

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		86	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 (MoRTH) (N24001954)	3/2022	1/2025 (N.A.) {1/2025}	568.12 (568.12) {568.12}	295.33	79.81
		87	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 (MoRTH) (N24001955)	3/2022	5/2025 (N.A.) {5/2025}	317.22 (317.22) {317.22}	136.76	42.66
		88	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E (MoRTH) (N24001956)	8/2020	9/2023 (N.A.) {12/2024}	296.66 (296.66) {296.66}	216.41	79
		89	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E (MoRTH) (N24001957)	8/2020	7/2024 (N.A.) {7/2024}	349.29 (349.29) {349.29}	138.22	49
		90	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E (MoRTH) (N24001958)	8/2020	10/2024 (N.A.) {10/2024}	311.22 (311.22) {311.22}	100.84	40
		91	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G (MoRTH) (N24001959)	3/2022	9/2025 (N.A.) {9/2025}	839.98 (839.98) {839.98}	247.82	44.59
		92	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT (NHAI) (N24001979)	8/2022	9/2025 (N.A.) {9/2025}	609.43 (609.43) {609.43}	25.24	23.72
		93	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG (NHAI) (N24001980)	10/2022	7/2025 (N.A.) {7/2025}	907.76 (907.76) {907.76}	238.14	50.18

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		94	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 (NHAI) (N24001981)	7/2022	10/2025 (N.A.) {10/2025}	1398.84 (1398.84) {1398.84}	58.68	5.92
		95	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI (NHAI) (N24001982)	3/2023	10/2025 (N.A.) {10/2025}	827.39 (827.39) {827.39}	242.65	71.07
		96	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA ? (NHAI) (N24001983)	10/2022	8/2025 (N.A.) {8/2025}	972.63 (972.63) {1055.23}	192.22	32.99
		97	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 (NHAI) (N24001984)	3/2023	10/2025 (N.A.) {10/2025}	887.28 (887.28) {887.28}	107.97	23.24
		98	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR (NHAI) (N24001985)	3/2021	6/2025 (N.A.) {6/2025}	1942.94 (2171) {2171}	961.35	40.3
		99	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 (NHAI) (N24001986)	10/2023	4/2025 (N.A.) {4/2025}	1047.32 (1047.32) {1047.32}	240.43	59
		100	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE (NHAI) (N24001987)	6/2023	12/2024 (N.A.) {12/2024}	152.05 (152.05) {152.05}	92.6	54.85

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		101	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O (NHAI) (N24001988)	2/2021	10/2025 (N.A.) {10/2025}	591.99 (703) {703}	256.19	39.03
		102	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000 (NHAI) (N24002033)	7/2022	12/2025 (N.A.) {12/2025}	909.47 (909.47) {909.47}	97.03	12.57
		103	COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED (NHAI) (N24002103)	9/2022	1/2025 (N.A.) {1/2025}	166.52 (166.52) {166.52}	43.74	0
		104	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NARAYANMPET (CH. 203+500) TO CHANDRASEKHARPURAM (CH. 22 (NHAI) (N24002122)	2/2024	2/2026 (N.A.) {2/2026}	813.66 (813.66) {813.66}	12.51	1.49
		105	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARAPURAM (CH. 228+000) TO POLAVARAM (CH. 260 (NHAI) (N24002123)	2/2024	2/2026 (N.A.) {2/2026}	1292.65 (1292.65) {1292.65}	49.3	1.91
		106	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM POLAVARAM (CH. 260+000) TO MARRIPUDI (CH. 285+500) OF [(NHAI) (N24002124)	2/2024	2/2026 (N.A.) {2/2026}	747.29 (747.29) {747.29}	54.44	2.71
		107	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MARRIPUDI (CH. 285+500) TO SOMAVARAPPADU (CH. 314+600) (NHAI) (N24002125)	2/2024	2/2026 (N.A.) {2/2026}	976.4 (976.4) {976.4}	89.7	12

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		108	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO MUPPAVARAM (CH.343+240) O (NHAI) (N24002126)	2/2024	2/2026 (N.A.) {2/2026}	1103.89 (1103.89) {1103.89}	54.54	0
		109	4-LANE WITH PAVED SHOULDERS FROM KM 32/0 TO KM 79/650 (DESIGN CHAINAGE KM 32+000 TO KM 78+760) PUTTA (MoRTH) (N24002139)	3/2023	12/2025 (N.A.) {11/2025}	1318.57 (1318.57) {1318.57}	253.37	30
		110	SOMAYAJULAPALLI ? DHONE SECTION OF NH ? 340B FROM KM.0/0 TO 56/200 [DESIGN CH. KM 0/00 TO KM 53/33] (MoRTH) (N24002140)	4/2023	12/2025 (N.A.) {12/2025}	629.73 (629.73) {629.73}	185	38
		111	2 LANE WITH PAVED SHOULDER CONFIGURATION FROM SEETHARAMAPURAM TO DUTTALURU SECTION OF NH-167 BG FROM (MoRTH) (N24002141)	6/2023	7/2025 (N.A.) {7/2025}	364.07 (364.07) {364.07}	132.87	69.1
		112	2-LANE WITH PAVED SHOULDER CONFIGURATION OF LAMBASINGI TO PADERU SECTION (KM 205+000 TO KM 253+974) (MoRTH) (N24002142)	8/2023	11/2025 (N.A.) {11/2025}	361.24 (361.24) {361.24}	24.93	8.26
		113	BYPASS ROAD TO ADONI TOWN CONNECTING NH-167 (HAGARI - JADCHARLA ROAD) FROM KM.62/700 TO 71/400 IN KU (MoRTH) (N24002143)	8/2023	2/2026 (N.A.) {2/2026}	361.24 (361.24) {361.24}	29.08	20
		114	VODAREVU-CHILAKALURIPET SECTION (DESIGN CHAINAGE 0+00 TO 47+000) OF NH-167A (PACKAGE-I) (MoRTH) (N24002144)	8/2023	2/2026 (N.A.) {2/2026}	1064.24 (1064.24) {1064.24}	203.83	15.95

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		115	TADIPATRI BYPASS (KM 0+000 TO KM 6+285) OF 4-LANE ON NH-67 IN ANANTAPURAMU (MoRTH) (N24002145)	11/2023	3/2026 (N.A.) {3/2026}	159.66 (159.66) {159.66}	50.76	48.16
		116	KURNOOL/KADAPA BORDER-JAMMALAMADUGU SECTION OF NH-167K I.E. DESIGN CH. KM 248+010 TO KM 269+900 (MoRTH) (N24002146)	11/2023	11/2025 (N.A.) {11/2025}	292.63 (292.63) {292.63}	0	0
		117	DORNALA TO KUNTA JUNCTION FROM DESIGN CHAINAGE KM 244+000 TO 267+990 SECTION OF NH-765 (PACKAGE-2) (MoRTH) (N24002147)	12/2022	1/2024 (N.A.) {3/2026}	244.83 (244.83) {244.83}	34.83	14
		118	PADERU BYPASS (KM 0+000 TO KM 13+000) OF 2- LANE WITH PAVED SHOULDER ON NH-516E (MoRTH) (N24002148)	3/2023	3/2024 (N.A.) {2/2026}	244.43 (244.43) {244.43}	0	0
		119	DAVUALAPALLY TO MALLAPALEM SECTION {DESIGN CH. KM 133+922 TO KM 154+216 (EXISTING CH. KM 133+922 TO (MoRTH) (N24002149)	1/2024	2/2024 (N.A.) {2/2026}	393.61 (393.61) {393.61}	41.66	0
	<u>WATER RESOURCES</u>	120	POLAVARAM IRRIGATION PROJECT (PPA) (N30000002)	2/2009	3/2020 (N.A.) {3/2024}	10151.04 (10151.04) {55548.87}	21644.53	77
<u>ARUNACHAL PRADESH</u>	<u>CIVIL AVIATION</u>	121	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH (AAI) (N04000092)	2/2019	8/2022 (12/2024) {12/2024}	645.63 (645.63) {712.15}	667.54	98.43
	<u>POWER</u>	122	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) (NHPC) (180100221)	9/2003	9/2010 (N.A.) {5/2026}	6285.33 (6285.33) {21247.54}	22026.82	93.88
		123	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH (NHPC) (N18000362)	2/2023	2/2032 (N.A.) {2/2032}	31876.39 (31876.39) {31876.39}	2524.53	12.74

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>ROAD</u> <u>TRANSPORT</u> <u>AND</u> <u>HIGHWAYS</u>	124	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX (NHIDCL) (N24000683)	2/2017	11/2023 (03/2024) {11/2024}	180.57 (244.1) {180.57}	154.17	90.01
		125	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI (NHIDCL) (N24000685)	2/2017	4/2022 (11/2023) {11/2023}	167.28 (167.28) {167.28}	144.91	100
		126	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. (NHIDCL) (N24000944)	12/2016	1/2020 (01/2023) {9/2023}	200.44 (200.44) {200.44}	161.25	100
		127	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF (NHIDCL) (N24000946)	3/2017	3/2022 (06/2025) {6/2025}	1718.59 (1718.59) {1718.59}	674.32	68.84
		128	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 (NHIDCL) (N24000948)	9/2016	12/2019 (08/2024) {9/2024}	568.92 (568.92) {568.92}	508.65	100
		129	TWO-LANING OF HAYULIANG? HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI (NHIDCL) (N24000979)	1/2017	5/2023 (05/2023) {3/2025}	256.66 (256.66) {256.66}	0	63.59
		130	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. (NHIDCL) (N24001244)	8/2020	4/2022 (02/2025) {2/2025}	301.06 (301.06) {301.06}	140.37	62.09

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		131	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO (NHIDCL) (N24001245)	9/2020	5/2022 (10/2022) {3/2024}	353.9 (353.9) {353.9}	41.82	25.38
		132	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE (MoRTH) (N24001291)	3/2019	3/2027 (N.A.) {3/2027}	421.48 (421.48) {421.48}	365.83	100
		133	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE (MoRTH) (N24001292)	3/2019	3/2027 (N.A.) {3/2027}	543.05 (543.05) {600}	568.3	99.3
		134	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE (MoRTH) (N24001293)	3/2019	3/2027 (N.A.) {3/2027}	486.7 (486.7) {486.7}	474.23	100
		135	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE (MoRTH) (N24001297)	3/2019	3/2027 (N.A.) {3/2027}	450.65 (450.65) {450.65}	371.45	91.71
		136	TADADEGE - HENKAR (NHIDCL) (N24001315)	2/2021	3/2023 (06/2024) {9/2024}	550.45 (550.45) {550.45}	113.92	44.05
		137	LADDA - BASAI (NHIDCL) (N24001316)	2/2021	4/2023 (01/2025) {3/2025}	445.96 (445.96) {445.96}	117.91	49.63
		138	DOGINALA - GAU (NHIDCL) (N24001320)	12/2020	9/2022 (N.A.) {12/2024}	242.3 (242.3) {242.3}	21.47	17.81
		139	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH (MoRTH) (N24001372)	2/2021	3/2024 (12/2024) {12/2024}	588.09 (588.09) {588.09}	449.76	93.18

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		140	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC (MoRTH) (N24001374)	6/2020	3/2027 (N.A.) {3/2027}	437.6 (437.6) {437.6}	365.27	96.7
		141	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC (MoRTH) (N24001375)	6/2020	3/2027 (N.A.) {3/2027}	496.47 (496.47) {496.47}	142.05	34.41
		142	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH- 315A (MoRTH) (N24001376)	3/2021	3/2027 (N.A.) {3/2027}	182.55 (182.55) {182.55}	119.02	100
		143	JORAM ? KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) (NHIDCL) (N24001390)	8/2020	4/2022 (08/2024) {9/2024}	228.71 (228.71) {228.71}	98.86	99.52
		144	JORAM ? KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) (NHIDCL) (N24001391)	8/2020	4/2022 (02/2024) {9/2024}	294.04 (294.04) {294.04}	147.13	100
		145	JORAM ? KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) (NHIDCL) (N24001392)	8/2020	4/2022 (07/2023) {7/2023}	199.03 (199.03) {199.03}	102.85	100
		146	JORAM ? KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) (NHIDCL) (N24001393)	8/2020	4/2022 (02/2024) {11/2024}	184.88 (184.88) {184.88}	95.64	93.83
ASSAM	CIVIL AVIATION	147	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI (AAI) (N04000083)	12/2016	3/2021 (N.A.) {3/2025}	1142 (1142) {2333}	1346.22	66.34

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>HEALTH AND FAMILY WELFARE</u>	148	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM (HITES) (N21000027)	5/2017	5/2021 (04/2023) {11/2024}	875 (873.92) {860}	769.3	98.94
	<u>PETROLEUM</u>	149	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA (OIL) (N16000331)	1/2018	2/2020 (12/2023) {12/2024}	543.91 (543.91) {670.9}	491.56	93.71
		150	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY (NRL) (N16000379)	1/2019	10/2024 (N.A.) {12/2025}	12366 (12366) {18968}	12545.43	63.74
		151	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES (NRL) (N16000394)	1/2019	10/2024 (N.A.) {9/2025}	10228 (10228) {9058}	8192.36	77.65
		152	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN (IOCL) (N16000414)	5/2021	10/2023 (02/2025) {2/2025}	412 (509.84) {509.84}	356.9	77.8
		153	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON (ONGC) (N16000433)	8/2021	2/2023 (06/2024) {8/2024}	218.38 (218.38) {218.38}	186.79	83.3
		154	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM (IOCL) (N16000441)	3/2022	7/2026 (09/2026) {9/2026}	277 (277) {277}	156.92	50.6
		155	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT (OIL) (N16000449)	6/2021	12/2024 (N.A.) {12/2024}	860 (860) {860}	399.5	86.5
		156	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING (OIL) (N16000450)	12/2020	7/2024 (03/2024) {12/2024}	430.76 (430.76) {430.76}	245.08	72.55

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		157	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA (IOCL) (N16000457)	6/2022	10/2025 (N.A.) {3/2026}	768 (768) {768}	59.42	7.4
		158	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM (HPCL) (N16000484)	3/2023	7/2027 (07/2027) {7/2027}	156.36 (156.36) {156.36}	1.08	11
		159	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM (HPCL) (N16000494)	3/2023	7/2027 (07/2027) {7/2027}	384.04 (384.04) {384.04}	31.57	3.5
		160	POWER RECOVERY TURBINE IN PFCCU (NRL) (N16000510)	3/2023	7/2025 (N.A.) {7/2025}	293.5 (293.5) {293.5}	56.33	71
		161	DCU REVAMP PROJECT (NRL) (N16000511)	8/2021	3/2025 (N.A.) {10/2025}	370 (370) {370}	152.65	34
		162	PIPELINE NETWORK PROJECT RUDRASAGAR (ONGC) (N16000528)	1/2023	4/2026 (N.A.) {4/2026}	344.99 (344.99) {344.99}	108.35	40.1
		163	BORHOLLA GGS LIFE EXTENSION PROJECT (ONGC) (N16000532)	9/2023	5/2026 (N.A.) {5/2026}	198.7 (198.7) {198.7}	3.05	2.4
	<u>POWER</u>	164	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C (PGCIL) (N18000327)	3/2019	3/2023 (N.A.) {12/2023}	1326 (1326) {1520}	1466.21	100
	<u>RAILWAYS</u>	165	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) (NFR) (N22000388)	4/2015	3/2022 (N.A.) {3/2027}	2232.32 (2232.32) {4983.94}	3451.65	92
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	166	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM (NHIDCL) (N24000305)	5/2015	5/2018 (N.A.) {3/2024}	454.89 (814.56) {814.56}	569.94	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		167	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) (NHIDCL) (N24000319)	6/2015	8/2023 (N.A.) {12/2024}	437.39 (437.39) {437.39}	321.54	24.35
		168	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 (NHIDCL) (N24000320)	6/2015	3/2024 (N.A.) {9/2025}	463.49 (463.49) {463.49}	368.35	31.56
		169	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 (NHIDCL) (N24000431)	1/1991	6/2019 (06/2019) {10/2024}	520.01 (520.01) {520.01}	304.78	90.01
		170	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. (NHIDCL) (N24000438)	12/2015	12/2018 (07/2021) {10/2024}	289.99 (289.99) {289.99}	232.66	87.62
		171	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O (NHIDCL) (N24000582)	1/2016	1/2016 (N.A.) {12/2024}	294.17 (294.17) {294.17}	295.84	41.24
		172	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 (NHIDCL) (N24000583)	1/2016	12/2021 (N.A.) {3/2025}	252 (252) {330.3}	146.28	0
		173	FOUR LANING OF BALACHERA- HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE (NHIDCL) (N24000902)	10/2017	6/2020 (12/2023) {4/2024}	818 (887.68) {887.68}	873.61	100
		174	4-LANING OF HAPACHARA - TULUNGIA SECTION (NHIDCL) (N24001246)	3/2020	12/2022 (N.A.) {8/2024}	220.2 (220.2) {220.2}	215.69	97.76

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		175	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 (NHIDCL) (N24001248)	8/2020	4/2022 (N.A.) {7/2024}	208.84 (208.84) {208.84}	191.18	100
		176	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) (NHIDCL) (N24001269)	3/2020	3/2022 (12/2023) {12/2024}	216.49 (241.52) {216.49}	104.36	79.48
		177	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD (NHIDCL) (N24001326)	11/2020	9/2028 (N.A.) {9/2028}	4997.04 (4997.04) {4997.04}	2028.1	51.59
		178	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) (NHIDCL) (N24001331)	3/2020	6/2022 (05/2025) {5/2025}	261.13 (261.13) {261.13}	64.96	54.59
		179	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) (NHIDCL) (N24001332)	3/2020	6/2022 (04/2025) {4/2025}	217.5 (217.5) {217.5}	84.36	64.15
		180	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 (NHIDCL) (N24001333)	9/2019	5/2023 (N.A.) {5/2023}	761.54 (820.56) {761.54}	430.31	100
		181	DABOKA KATHKATI PACKAGE-5 (NHIDCL) (N24001366)	3/2021	1/2023 (N.A.) {10/2024}	288.85 (288.85) {288.85}	231.27	96.08
		182	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG- 7 (NHIDCL) (N24001368)	3/2021	1/2024 (N.A.) {10/2025}	286.72 (286.72) {286.72}	78.65	30.81
		183	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN (MoRTH) (N24001408)	2/2021	7/2025 (N.A.) {7/2025}	925.47 (925.47) {925.47}	321.15	30.62

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		184	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 (NHAI) (N24001432)	12/2021	8/2024 (03/2024) {8/2024}	300 (300) {300}	297.62	100
		185	JOGIGHOPA BRIDGE (NHIDCL) (N24001434)	8/2021	11/2024 (N.A.) {12/2026}	746.76 (746.76) {746.76}	292.37	57.74
		186	DABOKA KATHKATI PACKAGE-6 (NHIDCL) (N24001450)	9/2021	7/2024 (N.A.) {12/2024}	625.64 (625.64) {625.64}	457.7	82.62
		187	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 (NHIDCL) (N24001451)	3/2022	7/2024 (N.A.) {8/2024}	215.27 (215.27) {215.27}	146.02	97.94
		188	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 (NHIDCL) (N24001452)	4/2022	7/2024 (N.A.) {8/2024}	170.95 (170.95) {170.95}	125.71	100
		189	DABOKA KATHKATI PACKAGE-7 (NHIDCL) (N24001537)	11/2021	7/2024 (N.A.) {12/2024}	204.1 (204.1) {204.1}	125.63	81.78
		190	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 (NHIDCL) (N24001544)	3/2022	1/2025 (N.A.) {1/2025}	909.02 (909.02) {909.02}	388.98	76.17
		191	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH (NHAI) (N24001545)	8/2022	12/2022 (09/2024) {6/2024}	175 (175) {175}	178.56	98.13
		192	BALANCE WORK OF 4L OF NARIMBANGLO?JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 (NHAI) (N24001547)	3/2022	1/2026 (N.A.) {1/2026}	1909.98 (1909.98) {1909.98}	394.71	48.37
		193	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI (NHAI) (N24001548)	3/2022	6/2024 (N.A.) {12/2024}	457.72 (457.72) {457.72}	252.91	85

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		194	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM.WEST BENGAL BORDER SECTION OF NH (NHAI) (N24001549)	7/2017	4/2020 (07/2024) {7/2024}	442.23 (442.23) {442.23}	265.19	100
		195	SRIRAMPUR - DHUBRI PKG-1 (NHIDCL) (N24001831)	3/2022	2/2025 (N.A.) {12/2025}	613.89 (613.89) {613.89}	17.09	9.23
		196	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 (NHIDCL) (N24001832)	1/2023	5/2025 (N.A.) {5/2025}	458.59 (458.59) {458.59}	140.63	40.35
		197	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA (MoRTH) (N24001840)	3/2022	4/2025 (N.A.) {4/2025}	535.03 (535.03) {535.03}	4.07	10.6
		198	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN (NHIDCL) (N24001969)	3/2023	8/2025 (N.A.) {8/2025}	904.04 (904.04) {904.04}	281.73	37.01
		199	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN (NHIDCL) (N24001970)	3/2023	8/2025 (N.A.) {8/2025}	860.37 (860.37) {860.37}	267.62	37.12
		200	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN (NHIDCL) (N24001971)	3/2023	8/2025 (N.A.) {8/2025}	890.33 (890.33) {890.33}	326.53	33.78
		201	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI (NHIDCL) (N24001972)	3/2023	4/2026 (N.A.) {4/2026}	609.16 (609.16) {609.16}	182.45	51.25

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		202	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG (NHIDCL) (N24001973)	3/2023	2/2026 (N.A.) {2/2026}	562.05 (562.05) {562.05}	165.88	50.16
		203	BILASIPURA-GUWAHATI ROAD PKG-8 (NHIDCL) (N24002021)	3/2023	12/2026 (N.A.) {12/2026}	1457.59 (1457.59) {1457.59}	349.64	23.67
		204	BILASIPURA-GUWAHATI ROAD PKG-9 (NHIDCL) (N24002022)	3/2023	6/2026 (N.A.) {6/2026}	1000.27 (1000.27) {1000.27}	210.48	9.72
		205	BILASIPURA-GUWAHATI ROAD PKG-10 (NHIDCL) (N24002023)	3/2023	6/2026 (N.A.) {6/2026}	1264.9 (1264.9) {1264.9}	269.25	11.97
		206	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1 (NHIDCL) (N24002024)	1/2023	11/2025 (N.A.) {11/2025}	516.88 (516.88) {516.88}	152.6	41.3
		207	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH (NHIDCL) (N24002025)	1/2023	12/2025 (N.A.) {12/2025}	356.65 (356.65) {356.65}	115.18	5.05
		208	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO (NHIDCL) (N24002026)	3/2023	12/2025 (N.A.) {12/2025}	643.42 (643.42) {643.42}	65.32	8.35
		209	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC (NHIDCL) (N24002030)	2/2020	3/2022 (N.A.) {10/2024}	592.06 (592.06) {592.06}	291.85	97.9
		210	SILCHAR VAIRENGTE SAIRANG ROAD PKG- 1 (NHIDCL) (N24002127)	2/2023	7/2026 (N.A.) {7/2026}	1256.9 (1256.9) {1256.9}	313.76	12.11
		211	SILCHAR VAIRENGTE SAIRANG ROAD PKG- 2 (NHIDCL) (N24002128)	3/2023	8/2026 (N.A.) {8/2026}	1716.21 (1716.21) {1716.21}	731.85	28.42

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		212	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6 (NHIDCL) (N24002129)	2/2023	8/2026 (N.A.) {8/2026}	574.26 (574.26) {574.26}	172.77	18.3
		213	TAMENGLONG- MAHUR ROAD PKG-7 (NHIDCL) (N24002130)	12/2023	3/2026 (N.A.) {3/2026}	846.82 (846.82) {846.82}	278.53	29.35
		214	CONSTRUCTION OF 4-LANE PANCHGRAM BYPASS FROM DESIGN CHAINAGE KM 15+500 ON NH-37 (OLD NH-53) AT KALIN (NHIDCL) (N24002154)	3/2023	2/2027 (N.A.) {2/2027}	728.97 (728.97) {728.97}	88.64	0
		215	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 55+000 (NAGABANG GAMSUK) TO KM 82+514 (OY (NHIDCL) (N24002155)	3/2023	3/2027 (N.A.) {3/2027}	665.47 (665.47) {665.47}	73.01	0
		216	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II (AAI) (N04000082)	5/2018	10/2022 (12/2024) {12/2024}	1216.9 (1216.9) {1216.9}	797.98	72.62
BIHAR	CIVIL AVIATION	217	DARBHANGA:DEVELOPMENT OF NEW CIVIL ENCLAVE AT DARBHANGA, BIHAR. SH- CONSTRUCTION OF NEW TERMINAL BUI (AAI) (N04000112)	7/2024	7/2026 (N.A.) {7/2026}	911.66 (911.66) {911.66}	0	0
	DEPARTMENT OF HIGHER EDUCATION	218	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA (CPWD EDUCATION) (N28000100)	2/2016	6/2017 (01/2024) {1/2024}	496.18 (496) {460}	390.15	100
		219	PERMANENT CAMPUS FOR IIM BODH GAYA (CPWD EDUCATION) (N42000009)	9/2018	9/2020 (N.A.) {9/2020}	375 (375) {375}	327.75	98.9
	PETROLEUM	220	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA (IOCL) (N16000386)	1/2020	4/2023 (12/2024) {12/2025}	14810 (14810) {14810}	9640.59	79.6

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		221	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA (IOCL) (N16000423)	6/2019	12/2029 (03/2030) {3/2030}	163 (163) {163}	83.69	23.5
		222	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI (IOCL) (N16000453)	1/2022	4/2025 (N.A.) {4/2025}	389 (389) {389}	22.13	18.7
		223	CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS (BPCL) (N16000523)	12/2022	6/2030 (N.A.) {6/2030}	3919 (3919) {3919}	186.17	12.5
		224	CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS (BPCL) (N16000524)	12/2022	3/2030 (N.A.) {3/2030}	3638 (3638) {3638}	210.71	12.9
	POWER	225	BARH STPP(3X660MW) NTPC (NTPC) (180100242)	2/2005	10/2011 (07/2023) {11/2024}	8692.97 (21312.11) {21312.11}	22311.28	90
		226	BUXAR THERMAL POWER PLANT (1320 MW) (SJVN) (N18000194)	3/2019	1/2024 (N.A.) {6/2025}	10439.09 (10439.09) {10439.09}	10254.77	82
		227	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION (PGCIL) (N18000299)	5/2021	4/2023 (N.A.) {4/2023}	179.29 (179.29) {179.29}	116.97	100
	RAILWAYS	228	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR (ECR) (220100240)	4/1997	3/2012 (N.A.) {12/2023}	324.73 (967.29) {1250}	1236.75	99
		229	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) (ECR) (220100257)	4/1997	(N.A.) {12/2026}	162.87 (614.45) {614.45}	454.81	50
		230	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR (ECR) (220100303)	4/2003	(N.A.) {12/2024}	528.65 (2087.36) {2087.36}	2010.32	48

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		231	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR (NFR) (N22000087)	9/2006	3/2019 (N.A.) {6/2025}	532.87 (2132.03) {4415.08}	2832.81	81
		232	SAKRI-HASANPUR ROAD (NL) (ECR) (N22000171)	4/1999	(N.A.) {3/2027}	325 (735.2) {735.2}	578.17	78
		233	ARARIA-SUPAUL (NL) (ECR) (N22000177)	4/2008	(N.A.) {1/2025}	1605.17 (1605.17) {1605.17}	1390.28	26
		234	SAKRI-NIRMALI AND JHANJHARPUR- LAUKAHABAZAR AND SAHARSA- FORBESGANJ (GC) (ECR) (N22000180)	4/2004	(N.A.) {6/2024}	372.14 (1470.5) {2350}	2510.86	97
		235	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC (ECR) (N22000181)	4/2009	3/2020 (N.A.) {3/2026}	548 (548) {783.83}	544.31	78
		236	SAMASTIPUR-DARBANGHA (ECR) (N22000329)	5/2015	(N.A.) {3/2025}	380 (519.33) {519.33}	543.01	62
		237	KIUL - GAYA DOUBLING PROJECT (ECR) (N22000349)	12/2015	3/2020 (N.A.) {9/2024}	1200.2 (1200.2) {1771.07}	1719.05	96
		238	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE (ECR) (N22000350)	12/2015	3/2020 (N.A.) {5/2025}	1491.47 (1491.47) {1600}	1647.46	77
		239	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM (ECR) (N22000472)	4/2016	3/2021 (N.A.) {12/2024}	744.04 (1215.54) {1215.54}	1415.3	85
		240	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM (ECR) (N22000473)	4/2016	3/2021 (N.A.) {9/2024}	731.64 (1185.73) {1300}	1393.52	80
		241	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIIAWAN- BIHARSHARIF, (ECR) (N22000476)	4/1991	(N.A.) {12/2024}	329.39 (803.09) {2722.16}	2583.23	90

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		242	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) (ECR) (N22000523)	6/2019	6/2025 (N.A.) {9/2024}	983.62 (253.23) {415}	382.48	80
		243	BARAUNI- BACHWARA 3RD AND 4TH LINE (ECR) (N22000524)	7/2022	7/2027 (N.A.) {6/2025}	486 (486) {486}	97.6	30
		244	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) (ECR) (N22000526)	2/2019	6/2028 (N.A.) {3/2027}	496.47 (496.47) {496.47}	2.53	0
		245	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR (ECR) (N22000528)	10/2022	10/2027 (N.A.) {6/2025}	234 (223.69) {223.69}	15.16	0
		246	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019- 20/NR) (NFR) (N22000570)	8/2022	8/2027 (N.A.) {8/2027}	745 (745) {745}	0	0
	ROAD TRANSPORT AND HIGHWAYS	247	PATNA-MUZZAFFARPUR (NHAI) (N24000165)	8/2010	2/2013 (N.A.) {12/2024}	671.3 (671.3) {671.3}	1830.13	97.15
		248	4-LANNING OF CHAPRA-HAJIPUR (NHAI) (N24000187)	1/2011	7/2013 (12/2024) {12/2024}	575 (575) {575}	550.6	85.97
		249	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR (MoRTH) (N24000382)	1/2014	10/2019 (12/2024) {12/2024}	675 (780.77) {780.77}	702.2	87.82
		250	FOUR LANING OF PATNA TO KOILWAR (NHAI) (N24000473)	8/2015	(N.A.) {}	556.07 (556.07) {556.07}	0	0
		251	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 (NHAI) (N24000480)	12/2015	4/2019 (07/2022) {3/2025}	1041.1 (567) {639.58}	553.73	97.27

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		252	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 (NHAI) (N24000507)	12/2015	12/2019 (N.A.) {12/2024}	1167.45 (1167.45) {1182.94}	735.99	94.25
		253	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 (MoRTH) (N24000531)	2/2016	11/2018 (09/2024) {9/2024}	319.68 (503.28) {503.28}	430.14	99
		254	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I- KM 40.00 TO KM 65.400 AND K (MoRTH) (N24000576)	2/2016	5/2016 (09/2024) {9/2024}	178.85 (225.06) {278.54}	232.61	98
		255	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 (MoRTH) (N24000578)	2/2016	5/2016 (09/2024) {9/2024}	553.3 (706.39) {706.39}	607.49	98
		256	FOUR LANING OF GAYA-HISUA-RAJGIRI- NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR (MoRTH) (N24000579)	1/2014	10/2016 (12/2024) {12/2024}	1408.85 (2138.16) {2138.16}	1703.04	96
		257	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN (NHAI) (N24000665)	3/2017	3/2020 (03/2025) {3/2025}	672.89 (736.01) {830.31}	566.83	75.14
		258	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 (NHAI) (N24000696)	8/2017	2/2022 (08/2023) {3/2025}	950.64 (1161) {1168.33}	980.81	83.95
		259	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 (NHAI) (N24000714)	12/2017	10/2024 (04/2025) {6/2025}	2598 (2598) {1962.5}	1249.32	68.33

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		260	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKUNT - SAHARSA - PURNEA SECTION PKG - I (NHAI) (N24000723)	1/2018	12/2021 (12/2019) {3/2025}	573.7 (644.5) {726.99}	468.93	75.58
		261	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION (NHAI) (N24000724)	1/2018	4/2024 (N.A.) {12/2024}	895.39 (895.39) {895.39}	1632.71	
		262	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER (NHAI) (N24000813)	3/2018	11/2021 (12/2024) {12/2024}	496.2 (470.18) {537.17}	368.86	94.37
		263	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND (MoRTH) (N24000943)	9/2018	6/2024 (02/2026) {2/2026}	1478.4 (1478.4) {1478.4}	806.35	58.15
		264	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 (MoRTH) (N24001201)	2/2019	9/2024 (N.A.) {2/2026}	2926.42 (2926.42) {2926.42}	970.95	47
		265	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT (NHAI) (N24001303)	10/2013	12/2020 (12/2024) {12/2024}	649.9 (649.9) {750}	711.53	98.3
		266	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE (NHAI) (N24001304)	10/2013	11/2020 (12/2024) {12/2024}	446.97 (598.48) {740.5}	638.8	96.3
		267	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA (NHAI) (N24001305)	10/2013	11/2020 (12/2024) {12/2024}	464.09 (605.53) {765.12}	698.25	97.3

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		268	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N (NHAI) (N24001371)	10/2019	8/2023 (12/2024) {12/2024}	1101.99 (1101.99) {1101.99}	772.33	66.12
		269	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH- 119D (PKG-III) (NHAI) (N24001697)	2/2023	2/2025 (N.A.) {12/2025}	1358 (1358) {1358}	146.66	11.5
		270	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH (NHAI) (N24001698)	8/2022	8/2024 (N.A.) {8/2024}	1198.02 (1198.02) {1198.02}	0	0
		271	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT- GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 (NHAI) (N24001699)	3/2022	12/2024 (N.A.) {3/2025}	312.58 (312.58) {312.58}	135.11	57.4
		272	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO (NHAI) (N24001700)	12/2021	3/2024 (12/2024) {12/2024}	552.55 (553) {553}	414.79	54.95
		273	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU (NHAI) (N24001701)	4/2022	4/2024 (N.A.) {4/2024}	1769.5 (1769.5) {1769.5}	0	0
		274	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: (NHAI) (N24001702)	12/2021	9/2024 (N.A.) {9/2024}	184.9 (185) {185}	163.01	86.8

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		275	6 L OF AURANGABAD TO BIHAR- JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N (NHAI) (N24001703)	2/2022	5/2025 (N.A.) {5/2025}	786.81 (787) {787}	0	0
		276	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI (NHAI) (N24001704)	3/2021	3/2024 (12/2024) {12/2024}	1020.84 (1020.84) {1020.84}	84.78	0
		277	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C (NHAI) (N24001705)	3/2022	3/2024 (12/2024) {12/2024}	1485.66 (1485.66) {1485.66}	0	0
		278	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. (NHAI) (N24001706)	3/2021	1/2024 (12/2024) {12/2024}	1097.18 (1097) {1097}	518.04	99.79
		279	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E (NHAI) (N24001707)	3/2021	1/2024 (12/2024) {12/2024}	1143.46 (1143.46) {1143.46}	487.45	97.8
		280	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 (NHAI) (N24001708)	9/2020	6/2024 (N.A.) {12/2024}	2156.22 (2156.22) {2156.22}	2134.67	96.57
		281	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 (NHAI) (N24001709)	9/2020	4/2023 (12/2024) {12/2024}	897.45 (897.45) {1090}	1037.63	97.85
		282	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S (NHAI) (N24001710)	9/2020	3/2023 (12/2024) {12/2024}	2334.68 (2494.2) {2494.2}	913.7	99.2

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		283	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G (NHAI) (N24001711)	9/2020	3/2023 (12/2024) {12/2024}	939.43 (939.43) {939.43}	370.62	100
		284	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO (NHAI) (N24001712)	8/2020	7/2023 (12/2024) {12/2024}	690 (690) {690}	770.73	98.65
		285	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO (NHAI) (N24001715)	12/2018	10/2020 (N.A.) {1/2024}	333.6 (466.59) {461.41}	460.38	100
		286	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH (MoRTH) (N24001870)	2/2022	11/2024 (03/2025) {3/2025}	624.43 (624.43) {624.43}	188.9	68
		287	WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 (MoRTH) (N24001875)	3/2021	1/2025 (03/2025) {3/2025}	477.54 (477.54) {477.54}	215.22	56.92
		288	WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80 (MoRTH) (N24001876)	3/2021	3/2024 (06/2025) {6/2025}	566.15 (566.15) {566.15}	159.74	35.1
		289	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 (MoRTH) (N24001877)	7/2020	5/2027 (N.A.) {5/2027}	1110.23 (1110.23) {1110.23}	263.84	28.5
		290	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER (MoRTH) (N24001878)	2/2022	12/2024 (03/2025) {3/2025}	427.29 (427.29) {427.29}	166.86	55.9

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		291	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING (MoRTH) (N24001879)	3/2022	7/2025 (N.A.) {7/2025}	295.24 (295.24) {295.24}	31.83	27.4
		292	CONSTRUCTION OF 6- LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH- (NHAI) (N24002062)	3/2023	9/2027 (N.A.) {9/2027}	3012.27 (3012.27) {3012.27}	0	0
		293	BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA) (NHAI) (N24002063)	12/2021	1/2024 (N.A.) {6/2025}	210.05 (210.05) {210.05}	100.28	68.58
		294	PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR - (NHAI) (N24002064)	12/2022	12/2025 (N.A.) {12/2025}	381.8 (381.8) {381.8}	32.97	16.01
		295	4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG-I) (NHAI) (N24002065)	2/2022	3/2025 (N.A.) {3/2025}	1390.92 (1390.92) {1390.92}	150.71	8.17
		296	4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I) (NHAI) (N24002066)	2/2022	7/2025 (N.A.) {7/2025}	1494.31 (1494.31) {1494.31}	38.28	4.59
		297	IMPROVEMENT OF 2 LANE WITH PAVED SHOULDER OF STRETCH FROM BIKRAMGANJ DAWATH MELAYABAGH NAWANAGR -DUM (MoRTH) (N24002133)	3/2021	3/2025 (N.A.) {6/2025}	178.63 (178.63) {178.63}	54.73	46
	URBAN DEVELOPMEN I	298	PATNA METRO RAIL CORPORATION LIMITED (PATNA METRO RAI) (N28000148)	2/2019	6/2024 (N.A.) {9/2024}	13365.77 (13365.77) {13925.5}	2710.21	38.67

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	WATER RESOURCES	299	SEWER NETWORK SPS AND STP BEGUSARAI (BUIDCO) (N30000026)	3/2018	7/2021 (12/2019) {9/2024}	230.06 (230.06) {230.06}	234	96
		300	I AND D AND STP WORKS FOR BHAGALPUR (BUIDCO) (N30000027)	10/2017	9/2020 (11/2020) {10/2024}	254.13 (413.29) {413.29}	120.95	83
		301	I AND D AND STP AT CHAPPRA (BUIDCO) (N30000028)	11/2018	12/2020 (N.A.) {2/2024}	236.15 (236.15) {236.15}	142.08	100
		302	SEWER NETWORKS SPS AND STP HAJIPUR (BUIDCO) (N30000035)	3/2018	8/2021 (03/2018) {9/2024}	305.19 (305.19) {305.19}	311.42	90
		303	SEWER NETWORKS, SPS AND STP, MUNGER (BUIDCO) (N30000036)	3/2018	10/2021 (03/2018) {6/2024}	294.02 (350.79) {522.85}	406.16	100
		304	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR (BUIDCO) (N30000037)	12/2014	3/2020 (N.A.) {6/2022}	225.77 (225.77) {398.9}	363.79	100
		305	SAIDPUR SEWER NETWORK PATNA (BUIDCO) (N30000039)	4/2015	1/2021 (N.A.) {6/2022}	268.63 (268.63) {493.85}	489.65	100
		306	SEWERAGE SCHEME AT PAHARI ZONE V PATNA (BUIDCO) (N30000040)	5/2017	4/2021 (05/2017) {2/2023}	356.37 (364) {356.37}	312.11	100
		307	SEWERAGE TREATMENT PLANT AT PAHARI PATNA (BUIDCO) (N30000043)	5/2017	11/2020 (05/2017) {5/2022}	191.62 (191.62) {191.62}	123.27	100
		308	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK (BUIDCO) (N30000044)	3/2017	5/2021 (03/2017) {2/2023}	277.42 (253.98) {277.42}	355.31	100
		309	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA (BUIDCO) (N30000050)	8/2017	6/2022 (N.A.) {9/2024}	578.89 (453.83) {578.89}	150.5	46
		310	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA (BUIDCO) (N30000051)	8/2017	6/2022 (N.A.) {9/2024}	824 (734.09) {824}	377.18	48

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
CHHATTISGARH	COAL	311	GEVRA EXPANSION OCP (SECL) (35-70) MTY (SECL) (060100093)	6/2010	3/2023 (N.A.) {3/2025}	11816.4 (11816.4) {11816.4}	6152.08	77
		312	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY (SECL) (N06000008)	8/2013	3/2023 (N.A.) {3/2025}	7612.33 (7612.33) {7612.33}	4587.59	81
		313	PELMA OCP(15.00MTY) (SECL) (N06000045)	11/2014	3/2023 (N.A.) {3/2030}	1624.59 (1624.59) {1624.59}	13.65	16
		314	KARTALI (EAST) OCP (2.50 MTY) (SECL) (N06000076)	7/2008	3/2014 (N.A.) {3/2026}	178.44 (178.44) {178.44}	15.92	18
		315	CHHAL OC SEAM -III (6.00 MTY) (SECL) (N06000104)	12/2013	3/2022 (03/2025) {3/2025}	610.63 (610.63) {610.63}	568.33	85
		316	AMERA OC RCE (SECL) (N06000123)	2/2015	3/2018 (03/2026) {3/2026}	335.97 (335.97) {335.97}	173.32	42
		317	AMGAON OPENCAST PROJECT RCE (SECL) (N06000135)	7/2015	3/2020 (03/2026) {3/2026}	316.1 (316.1) {316.1}	187.5	65
		318	DURGAPUR OPENCAST PROJECT (SECL) (N06000136)	2/2015	3/2023 (03/2026) {3/2026}	916.24 (916.24) {916.24}	19.54	18
		319	MADANNAGAR OPENCAST PROJECT (SECL) (N06000140)	10/2015	3/2024 (N.A.) {3/2030}	1875.32 (1875.32) {1875.32}	0	5
		320	VIJAY WEST OPENCAST PROJECT (SECL) (N06000158)	5/2017	3/2026 (N.A.) {3/2026}	976.95 (976.95) {976.95}	0	4
		321	MAHAMAYA OPENCAST PROJECT (SECL) (N06000164)	5/2018	3/2026 (N.A.) {3/2026}	410.26 (410.26) {410.26}	178.9	38
		322	JHIRIA WEST OPENCAST PROJECT (SECL) (N06000166)	11/2018	3/2026 (N.A.) {3/2026}	366.94 (366.94) {366.94}	30.01	36
		323	BAROUD OC EXPANSION (3-10 MTY) (SECL) (N06000197)	8/2020	3/2029 (N.A.) {3/2029}	2309.8 (2309.8) {2309.8}	844.94	38
		324	JAMPALI OCP RCE (SECL) (N06000198)	5/2020	3/2024 (03/2025) {3/2025}	278.64 (278.64) {278.64}	207.81	73

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		325	PORDA CHINTAPANI OCP (10 MTY) (SECL) (N06000199)	12/2020	3/2029 (N.A.) {3/2029}	2310.12 (2310.12) {2310.12}	42.64	10
		326	DIPKA OC EXPANSION 40 MTY (SECL) (N06000200)	12/2020	3/2029 (N.A.) {3/2029}	5241.4 (5241.4) {5241.4}	2688.16	30
		327	JAGANNATHPUR OC RCE (3.0 MTY) (SECL) (N06000232)	7/2016	3/2020 (03/2005) {3/2025}	459.49 (459.49) {459.49}	256.58	92
		328	KATKONA RO UG PROJECT (1.74 MTY) (SECL) (N06000274)	1/2023	3/2029 (N.A.) {3/2029}	329.22 (329.22) {329.22}	0	2
	DEPARTMENT OF HIGHER EDUCATION	329	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. (CPWD EDUCATION) (N28000141)	3/2020	7/2022 (N.A.) {7/2022}	808.62 (808.62) {808.62}	640.7	93
	PETROLEUM	330	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT (HPCL) (N16000413)	3/2021	3/2024 (03/2025) {3/2025}	456 (456) {456}	336.9	82.6
	POWER	331	WESTERN REGION EXPANSION SCHEME XXV (PGCIL) (N18000350)	2/2023	11/2023 (N.A.) {1/2025}	385.84 (385.84) {385.84}	136.71	50
		332	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII (PGCIL) (N18000354)	3/2023	9/2024 (N.A.) {12/2024}	271.69 (271.69) {271.69}	117.04	54
		333	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX (PGCIL) (N18000355)	3/2023	3/2025 (N.A.) {3/2025}	260.3 (260.3) {260.3}	106.79	78
		334	LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW) (BHEL) (N18000381)	8/2023	6/2028 (N.A.) {6/2028}	15530 (15530) {15530}	709.38	0
	RAILWAYS	335	KIRANDUL - JAGDALPUR DOUBLING (ECOR) (N22000318)	12/2012	3/2020 (N.A.) {3/2024}	1160 (1160) {1440}	1434.16	88.5

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		336	JHARSUGUDA-BILASPUR 4TH LINE (SECR) (N22000484)	4/2015	3/2021 (12/2023) {12/2024}	1973 (2135.34) {2135.34}	2040.25	80
		337	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I (IRCON) (N22000489)	4/2013	9/2018 (N.A.) {12/2024}	3055 (3438.39) {3438.39}	3041.21	93
		338	Gauge conversion of Raipur(Kendri)-Dhamtari and Abhanpur-Rajim branch (67.20 km) (SECR) (N22000572)	7/2011	10/2024 (N.A.) {2/2025}	1171.3 (1171.3) {1171.3}	469.63	45
		339	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) (SECR) (N22000573)	9/2022	12/2026 (N.A.) {12/2026}	170.49 (170.49) {170.49}	0.1	0
		340	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) (SECR) (N22000574)	12/2022	12/2026 (N.A.) {12/2026}	177.03 (177.03) {177.03}	0.21	0
		341	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) (SECR) (N22000575)	9/2022	9/2026 (N.A.) {9/2026}	169.06 (169.06) {177.34}	0.63	0
		342	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) (SECR) (N22000576)	9/2022	9/2026 (N.A.) {9/2026}	169.06 (169.06) {169.06}	0.22	0
		343	4TH LINE - RAJNANDGAON- DONGARHGARH (31.2 KM) (PB#72/NR/2022- 23) (SECR) (N22000577)	9/2022	9/2026 (N.A.) {9/2026}	328.34 (328.34) {328.34}	0.37	0
		344	3RD AND 4TH LINE - SARAGBUNDIA AND MADWARANI (SECR) (N22000579)	9/2022	9/2026 (N.A.) {9/2026}	167.64 (167.64) {167.64}	0	0
		345	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) (SECR) (N22000580)	6/2022	6/2030 (N.A.) {6/2030}	1376.2 (1376.2) {775.82}	48.71	5
		346	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} (RVNL) (N22000602)	3/2008	6/2025 (N.A.) {6/2025}	631.78 (631.78) {1627.56}	1323.64	84

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		347	CHIRIMIRI-NAGPUR HALT (SECR) (N22000616)	10/2018	6/2030 (N.A.) {6/2030}	241 (241) {241}	0	0
	ROAD TRANSPORT AND HIGHWAYS	348	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 (MoRTH) (N24001217)	1/2016	8/2016 (N.A.) {12/2024}	497.14 (572.66) {572.66}	363.29	57.37
		349	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION (MoRTH) (N24001218)	11/2015	6/2017 (N.A.) {7/2024}	335.32 (397.32) {335.32}	345.52	100
		350	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V (MoRTH) (N24001219)	1/2016	9/2016 (N.A.) {7/2024}	476.2 (610.18) {543.73}	502.91	100
		351	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION (MoRTH) (N24001221)	1/2016	10/2016 (N.A.) {9/2024}	624.98 (731.5) {731.5}	604.79	99
		352	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI (MoRTH) (N24001222)	3/2016	7/2016 (N.A.) {3/2025}	452.94 (452.94) {435.61}	292.28	63.04
		353	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION (MoRTH) (N24001226)	12/2014	3/2015 (N.A.) {3/2015}	496.02 (496.02) {496.02}	240.11	0
		354	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. (MoRTH) (N24001227)	3/2018	1/2019 (N.A.) {9/2024}	349.03 (349.03) {349.03}	316.52	97.9

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		355	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A (MoRTH) (N24001228)	11/2017	5/2019 (N.A.) {12/2024}	188.8 (188.8) {188.8}	136.81	97
		356	DEVELOPMENT OF SIX LANE SARGI- BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA (NHAI) (N24001588)	12/2021	1/2025 (N.A.) {9/2025}	1470.73 (1470.73) {1470.73}	504.46	52.1
		357	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA (NHAI) (N24001593)	11/2021	9/2024 (N.A.) {6/2025}	1368.19 (1368.19) {1368.19}	782.5	76.53
		358	4 LANE OF BILASPUR TO URGAPUR PROJECT (KM 0.00 TO KM 70.2) OF NH-130A (NHAI) (N24001611)	4/2020	3/2024 (N.A.) {9/2025}	1855.59 (2523.86) {2523.86}	388.19	70.92
		359	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER (MoRTH) (N24001917)	3/2020	5/2024 (N.A.) {11/2024}	278.97 (278.97) {278.97}	169.62	71.26
		360	UPGRADATION OF NH 930 JHALMALA TO SHERPAR FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED (MoRTH) (N24001918)	12/2020	8/2023 (07/2024) {7/2024}	222.86 (222.86) {222.86}	168.98	100
		361	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU (MoRTH) (N24001919)	12/2020	9/2023 (11/2024) {11/2024}	193.16 (193.16) {193.16}	79.16	61.3
		362	UPGRADATION OF NH 130A MUNGELI TO PONDY FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 (MoRTH) (N24001920)	3/2021	9/2024 (N.A.) {1/2025}	218.57 (218.57) {218.57}	91.72	77.12

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		363	DEVELOPMENT OF SIX LANE BASANWAHI-MARANGPURI OF NH 130 CD FROM KM.99+500 TO 124+661 UNDER RAIPUR VIS (NHAI) (N24002017)	3/2022	10/2025 (N.A.) {9/2026}	1307.16 (1307.16) {1307.16}	82.01	9.8
		364	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 1 SECTION OF NH 53 FROM CH 0.000 TO CH 44.50 (NHAI) (N24002045)	6/2022	7/2025 (N.A.) {7/2025}	1828 (1828) {1828}	318.96	11.76
		365	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 2 SECTION OF NH 53 FROM CH 44+500 TO CH.92+230 I (NHAI) (N24002046)	6/2022	5/2025 (N.A.) {5/2025}	1958.94 (1959) {1958.94}	585.16	22.1
	STEEL	366	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 (NMDC) (N12000124)	11/2015	6/2023 (07/2024) {12/2025}	2907 (2907) {2907}	2179.24	59.2
		367	SCREENING PLANT-III AT KIRANDUL (NMDC) (N12000127)	3/2021	8/2024 (N.A.) {1/2026}	2092.97 (2718.84) {2718.84}	1243.56	63.5
		368	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX (NMDC) (N12000130)	7/2021	11/2024 (N.A.) {12/2025}	282.44 (282.44) {282.44}	120.4	45
		369	REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS (SAIL) (N12000131)	10/2023	6/2026 (N.A.) {6/2026}	471.83 (471.83) {471.83}	38.21	1.9
		370	REBUILDING OF COKE OVEN BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT (SAIL) (N12000134)	11/2023	10/2025 (N.A.) {10/2025}	884.1 (884.1) {884.1}	235.69	43.8

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>URBAN DEVELOPMENT</u> <u>I</u>	371	CONSTRUCTION 729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI (CPWD) (N28000149)	5/2019	9/2020 (10/2024) {10/2024}	299.97 (299.97) {299.97}	245.83	81
<u>DELHI</u>	<u>CIVIL AVIATION</u>	372	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR (AAI) (N04000076)	11/2016	4/2020 (04/2024) {4/2024}	303.8 (374.98) {374.98}	327.64	100
	<u>DPIIT</u>	373	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE (IICC FOR DPIIT) (N40000002)	11/2017	12/2019 (N.A.) {10/2024}	4773 (4773) {5401}	4789.71	97.3
	<u>FINANCE</u>	374	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA (NPCC) (N07000001)	7/2018	4/2022 (N.A.) {4/2022}	228.5 (228.5) {220.27}	176.28	85
	<u>HOME AFFAIRS</u>	375	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI (CPWD FOR MHA) (N28000071)	10/2013	10/2019 (N.A.) {9/2024}	1219.21 (2091.53) {2091.53}	1914.49	100
		376	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI (CPWD FOR MHA) (N45000002)	6/2019	7/2022 (N.A.) {5/2025}	277.35 (277.35) {277.35}	90.58	54
	<u>RAILWAYS</u>	377	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE (NR) (N22000281)	4/2012	(N.A.) {9/2023}	295.68 (295.68) {419}	133.78	30
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	378	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR (NHAI) (N24001771)	6/2020	12/2024 (N.A.) {12/2024}	1479.22 (1479.22) {1479.22}	1491.26	98

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		379	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM (NHAI) (N24001773)	5/2020	7/2024 (N.A.) {1/2026}	1467.44 (1467.44) {1942.89}	913.85	78.48
		380	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 (NHAI) (N24001777)	7/2020	10/2023 (N.A.) {9/2024}	2171.8 (2171.8) {2171.8}	958.13	99
		381	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH- 10) FROM KM. 0.00 TO KM.7.30 (NHAI) (N24001778)	7/2020	10/2023 (N.A.) {10/2024}	801.46 (801.46) {801.46}	382.03	99.33
		382	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK- RUB NEAR DWARKA SECTOR 21) (NHAI) (N24001779)	3/2018	9/2022 (N.A.) {10/2024}	2507 (2507) {3030.73}	1155.7	85.07
		383	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O (NHAI) (N24001781)	1/2018	10/2021 (N.A.) {10/2024}	2067.67 (2067.67) {2160}	1496.49	95.65
		384	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM (NHAI) (N24001825)	7/2020	10/2023 (N.A.) {11/2024}	1894.96 (1894.96) {1894.96}	741.88	83.63
	TELECOMMU NICATIONS	385	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT (CPWD FOR TELECO) (N28000115)	10/2014	3/2018 (N.A.) {3/2025}	248.2 (248.2) {248.2}	213.22	98
	URBAN DEVELOPMEN I	386	DELHI MRTS PHASE-III (DMRC) (N28000056)	9/2011	3/2016 (08/2021) {8/2021}	38585 (43095.35) {40180.91}	40529.39	99.99

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		387	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR (NBCC) (N28000105)	7/2016	(N.A.) {10/2024}	2694 (2694) {2694}	2402.68	0
		388	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I (CPWD) (N28000128)	10/2016	7/2021 (N.A.) {6/2024}	1180 (1180) {1100.8}	36.69	2
		389	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I (CPWD) (N28000129)	10/2016	3/2022 (N.A.) {6/2024}	1128 (1128) {1128}	550.45	46
		390	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS (DMRC) (N28000135)	7/2019	3/2025 (N.A.) {3/2026}	24948.65 (24948.65) {24948.65}	13014.06	54.5
		391	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND (DMRC) (N28000136)	5/2017	12/2020 (11/2022) {11/2022}	565 (739.49) {565}	521.75	100
		392	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI (CPWD) (N28000153)	1/2022	11/2024 (05/2025) {5/2025}	646.52 (646.52) {646.52}	291.91	62
		393	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 (NBCC) (N28000156)	10/2016	3/2024 (N.A.) {3/2025}	1536.72 (1536.72) {1536.72}	305.31	76
	WATER RESOURCES	394	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD ? 10MG/L (DJB) (N30000014)	3/2017	12/2022 (N.A.) {9/2024}	665.78 (665.78) {665.78}	782.51	96
		395	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 (DJB) (N30000015)	5/2016	12/2021 (N.A.) {2/2024}	211.79 (223.7) {211.79}	208.71	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
GOA		396	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S (DJB) (N30000016)	5/2016	2/2022 (09/2023) {7/2023}	239.11 (314.71) {239.11}	268.13	100
		397	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI (DJB) (N30000017)	12/2018	1/2021 (N.A.) {3/2022}	515.07 (515.07) {515.07}	388.08	100
		398	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO (DJB) (N30000018)	5/2017	5/2020 (N.A.) {5/2020}	344.81 (344.81) {344.81}	0	0
	CIVIL AVIATION	399	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. (AAI) (N04000095)	11/2017	9/2021 (N.A.) {3/2025}	255.69 (255.69) {255.69}	75.31	56
	DEPARTMENT OF HIGHER EDUCATION	400	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. (CPWD EDUCATION) (N42000002)	5/2019	8/2021 (N.A.) {12/2024}	303.9 (303.9) {390.4}	364	99.3
	PETROLEUM	401	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA (ONGC) (N16000502)	3/2023	6/2024 (N.A.) {11/2024}	325.53 (325.53) {325.53}	290.46	99.1
	ROAD TRANSPORT AND HIGHWAYS	402	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE (MoRTH) (N24000444)	10/2015	(09/2023) {9/2023}	936.4 (936.4) {936.4}	770.9	100
		403	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR (MoRTH) (N24000516)	12/2015	(N.A.) {12/2023}	819.95 (819.95) {819.95}	504.65	99

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		404	MOPA AIRPORT (MoRTH) (N24001458)	12/2021	4/2022 (09/2024) {9/2024}	1183.16 (1183.16) {1183.16}	1106.3	97
GUJARAT	ATOMIC ENERGY	405	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 (NPCIL) (N02000010)	10/2009	12/2015 (N.A.) {3/2024}	11459 (22517) {22517}	21479	100
	CIVIL AVIATION	406	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT (AAI) (N04000088)	1/2018	8/2022 (05/2024) {10/2024}	1405 (1405) {1405}	1278.77	99.9
		407	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT. (AAI) (N04000093)	8/2018	2/2021 (N.A.) {10/2024}	353.25 (353.25) {353.25}	341.37	98
		408	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1. (AAI) (N04000099)	6/2022	12/2025 (N.A.) {12/2025}	1305 (1143.95) {1143.95}	237.55	32
	PETROLEUM	409	REDEVELOPMENT OF SANTHAL FIELD (ONGC) (N16000279)	2/2017	3/2026 (N.A.) {3/2026}	1162.56 (1162.56) {1162.56}	1093.53	89.4
		410	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY (IOCL) (N16000382)	11/2019	5/2023 (03/2024) {12/2024}	5251 (5894) {5894}	4343.11	98.4
		411	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY (IOCL) (N16000409)	9/2020	8/2024 (12/2025) {12/2025}	18936 (18936) {18936}	8884.89	75.3
		412	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM (IOCL) (N16000411)	10/2020	8/2023 (11/2024) {11/2024}	1614 (1614) {1614}	1003.59	90.19
		413	REDEVELOPMENT OF LINCH FIELD (ONGC) (N16000428)	4/2021	3/2025 (N.A.) {7/2025}	631.03 (860.04) {860.04}	270.34	52.2
		414	REDEVELOPMENT OF SOBHASAN COMPLEX (ONGC) (N16000431)	8/2021	2/2026 (N.A.) {2/2026}	885.63 (1286.67) {1286.67}	395.83	37.4

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		415	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD (ONGC) (N16000444)	1/2022	11/2024 (N.A.) {11/2024}	621.4 (621.4) {621.4}	101.03	19.8
		416	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT (IOCL) (N16000454)	1/2022	9/2024 (N.A.) {8/2025}	328 (328) {328}	27.86	20.9
		417	RESTORATION OF GAS TERMINAL, PHASE- I (PART-A), HAZIRA PLANT (ONGC) (N16000477)	5/2022	2/2025 (N.A.) {2/2025}	249.43 (249.43) {249.43}	98.17	78.4
		418	KALOL REDEVELOPMENT PROJECT (ONGC) (N16000481)	8/2022	3/2027 (N.A.) {3/2027}	1487.41 (1487.41) {1487.41}	733.89	52
		419	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWT) AT BECHARAJI AND SOBHASAN INSTALLATION OF (ONGC) (N16000482)	7/2021	7/2024 (N.A.) {9/2024}	320.2 (320.2) {187.61}	176.01	100
		420	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A (ONGC) (N16000483)	7/2021	7/2025 (N.A.) {7/2025}	173.03 (173.03) {169.84}	120.79	75.7
		421	REVAMPING OF SV STATIONS, GAS TERMINAL AND KRIBHCO TERMINAL (ONGC) (N16000514)	11/2022	8/2026 (N.A.) {8/2026}	837.34 (837.34) {837.34}	39.93	21
	POWER	422	GUJARAT 200 MW (GUVNL TENDER) (NTPC) (N18000295)	1/2021	7/2022 (N.A.) {7/2022}	842.27 (842.27) {842.27}	494.8	0
		423	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) (NTPC) (N18000296)	5/2021	9/2022 (N.A.) {9/2022}	674.92 (674.92) {674.92}	457.9	0
		424	Bagodara Solar Power Project (SJVN) (N18000297)	5/2021	10/2022 (N.A.) {3/2025}	339.35 (339.35) {339.35}	330.05	51
		425	DAYAPAR WIND ENERGY PROJECT 150MW (NTPC) (N18000319)	11/2021	5/2023 (N.A.) {6/2024}	937.8 (937.8) {937.8}	690.34	0

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		426	DAYAPAR WIND ENERGY PROJECT 200MW (NTPC) (N18000345)	7/2022	3/2025 (N.A.) {3/2025}	1316.02 (1316.02) {1316.02}	207.34	0
		427	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) (NTPC) (N18000346)	9/2022	9/2024 (N.A.) {9/2024}	7179.54 (7179.54) {7179.54}	916.13	0
		428	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) (NTPC) (N18000349)	11/2022	3/2024 (N.A.) {6/2024}	1442.6 (1442.6) {1442.6}	80.6	0
		429	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK (PGCIL) (N18000357)	3/2023	12/2024 (N.A.) {2/2025}	922.3 (922.3) {922.3}	259.67	30
		430	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT (PGCIL) (N18000358)	3/2023	3/2025 (N.A.) {3/2025}	815.12 (815.12) {815.12}	7.99	26
		431	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK (PGCIL) (N18000359)	3/2023	12/2024 (N.A.) {2/2025}	966.79 (966.79) {966.79}	133.22	37
		432	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA (PGCIL) (N18000360)	3/2023	3/2025 (N.A.) {3/2025}	1167.55 (1167.55) {1167.55}	509.14	22
		433	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA (PGCIL) (N18000361)	3/2023	3/2025 (N.A.) {3/2025}	2820.99 (2820.99) {2820.99}	336.1	19
		434	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK (NTPC) (N18000365)	6/2023	12/2024 (N.A.) {12/2024}	6283.81 (6283.81) {6283.81}	383.77	0

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		435	DAYAPAR WIND- III (HYBRID TRANCHE-V) (NTPC) (N18000366)	5/2023	1/2025 (N.A.) {5/2025}	1095.01 (1095.01) {1095.01}	119.46	0
		436	TS FOR EVACUATION OF POWER FROM POTENTIAL RE ZONE IN KHAVDA AREA OF GUJARAT UNDER PH-IV PART E3 (PGCIL) (N18000383)	7/2023	7/2025 (N.A.) {7/2025}	334 (334) {334}	0	0
		437	TS FOR EVACUATION OF ADDITIONAL 7GW RE POWER FROM KHAVDA RE PARK UNDER PHASE-III PART B [VATAMAN TRA (PGCIL) (N18000384)	12/2023	12/2025 (N.A.) {12/2025}	3752 (3752) {3752}	187.02	1
		438	TS FOR EVACUATION OF POWER FROM 7GW REZ IN KHAVDA AREA UNDER PHASE- IV PART E2 (PGCIL) (N18000390)	5/2024	5/2026 (N.A.) {5/2026}	679 (679) {679}	0	0
	RAILWAYS	439	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) (WR) (N22000123)	4/2008	3/2012 (09/2026) {9/2026}	318.24 (1531.55) {1531.55}	1317.64	86
		440	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) (WR) (N22000142)	4/2011	(10/2025) {10/2025}	844.1 (844.1) {844.1}	540.46	41
		441	ANAND GODHRA DOUBLING PROJECT 79 KMS (WR) (N22000504)	4/2017	3/2020 (12/2024) {12/2024}	692.25 (692.26) {692.26}	540.99	90
		442	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS (WR) (N22000505)	4/2018	3/2024 (N.A.) {12/2024}	537.31 (537.31) {537.31}	564.48	96
		443	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). (WR) (N22000532)	2/2023	3/2027 (02/2027) {2/2027}	961.67 (961.67) {961.67}	23.1	1

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		444	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR (WR) (N22000533)	2/2023	12/2025 (10/2025) {10/2025}	152.44 (152.44) {152.44}	23.19	5
		445	MEHSANA-PALANPUR (65.1 KM) (WR) (N22000534)	9/2020	9/2026 (10/2024) {10/2024}	529.3 (529.3) {537.31}	371.32	97
		446	RAJKOT-KANALUS (111.20 KM) (WR) (N22000535)	10/2021	10/2026 (12/2025) {12/2025}	1011.72 (1080.58) {1080.58}	841.26	61
		447	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) (WR) (N22000537)	6/2022	2/2030 (02/2025) {2/2025}	354.99 (482.42) {482.42}	431.7	53
		448	PETLAD-BHADRAN (22.5 KM) (WR) (N22000538)	5/2022	5/2030 (N.A.) {12/2025}	202.5 (307.12) {307.12}	47.3	7
		449	NADIAD-PETLAD (37.26 KM) (WR) (N22000539)	5/2022	6/2030 (N.A.) {12/2025}	335.34 (461.91) {461.91}	47.4	7
		450	SAMLAYA-TIMBA ROAD (53.53 KM) (WR) (N22000540)	2/2023	3/2030 (N.A.) {1/2027}	401.48 (670.17) {670.17}	71.95	9
		451	SAMNI-JAMBUSAR (24.08 KM) (WR) (N22000541)	5/2022	3/2030 (04/2026) {4/2026}	216.72 (349.93) {349.93}	62.36	25
		452	VIJAPUR-AMBLIYASAN (41.53 KM) (WR) (N22000547)	5/2022	3/2030 (02/2025) {2/2025}	309.81 (415.38) {415.38}	341.43	70
		453	ADRAJ MOTI-VIAJAPUR (39.75 KM) (WR) (N22000548)	5/2022	5/2030 (N.A.) {5/2030}	296.54 (296.54) {296.54}	0	0
		454	KALOL-KADI-KATOSAN ROAD (37.23 KM) (WR) (N22000549)	6/2022	6/2027 (10/2024) {10/2024}	279.23 (346.94) {346.94}	397.87	90
		455	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT (WR) (N22000550)	2/2023	1/2028 (09/2026) {9/2026}	410.46 (410.46) {410.46}	21.58	2

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		456	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD- AHMEDABAD (16.51 KM) (PB#29/NR/202 (WR) (N22000551)	10/2022	10/2027 (N.A.) {10/2027}	437.21 (437.21) {437.21}	0	0
		457	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE (NWR) (N22000592)	7/2022	7/2030 (N.A.) {12/2026}	1695.82 (1695.82) {2798.16}	706.51	10
		458	JUNAGARH -VISAVADAR (42.28) KM (RVNL) (N22000600)	6/2022	12/2026 (N.A.) {12/2026}	492.83 (492.83) {492.83}	0	0
		459	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM)) (WR) (N22000622)	9/2012	3/2027 (03/2026) {3/2026}	261.68 (261.68) {261.68}	367.54	40
		460	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) (WR) (N22000623)	6/2013	6/2025 (N.A.) {6/2025}	166.33 (166.33) {166.33}	55.81	8
	ROAD TRANSPORT AND HIGHWAYS	461	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. (NHAI) (N24000567)	5/2016	8/2019 (N.A.) {2/2024}	998.18 (998.18) {998.18}	802.04	100
		462	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST (NHAI) (N24000569)	5/2016	9/2019 (05/2024) {10/2024}	723.64 (723.64) {723.64}	559.55	95.98
		463	FOUR LANING OF UNA TO KODINAR OF NH- 8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU (NHAI) (N24000570)	5/2016	8/2019 (N.A.) {10/2024}	763.08 (763.08) {763.08}	507.35	95.18
		464	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 (NHAI) (N24000592)	7/2016	7/2020 (N.A.) {10/2024}	829.97 (829.97) {829.97}	457.75	92.2

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		465	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. (NHAI) (N24000649)	1/2017	12/2020 (06/2025) {6/2025}	1251.11 (1527.75) {1527.75}	683.63	83.84
		466	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR (NHAI) (N24000834)	3/2018	10/2021 (09/2024) {9/2024}	1161.39 (1404) {1404}	418.51	39.17
		467	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPIR ODMA KHAVDA DHOLAVIRA MAUVANA (MoRTH) (N24000925)	10/2018	11/2020 (09/2024) {9/2024}	400.76 (394.44) {394.44}	287.39	87
		468	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT (MoRTH) (N24001427)	6/2020	4/2023 (09/2024) {9/2024}	166.21 (166.21) {166.21}	98.65	93
		469	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 (NHAI) (N24001443)	5/2020	3/2024 (10/2024) {11/2024}	690.3 (929.95) {929.95}	693.41	79
		470	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION (NHAI) (N24001444)	5/2020	1/2024 (10/2024) {11/2024}	882 (882) {882}	737.57	71.96
		471	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB (NHAI) (N24001445)	5/2020	7/2023 (10/2024) {11/2024}	691.52 (903.85) {903.85}	728.37	85.1

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		472	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG (NHAI) (N24001446)	5/2020	12/2023 (10/2024) {11/2024}	894 (1210.06) {1210.06}	878.86	81.08
		473	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 (NHAI) (N24001515)	9/2020	2/2024 (N.A.) {1/2025}	1542.02 (1542.02) {1542.02}	778.07	50.51
		474	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 (NHAI) (N24001516)	9/2020	2/2024 (08/2024) {8/2024}	1185.69 (1185.69) {1185.69}	845.32	82.3
		475	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 (NHAI) (N24001518)	11/2019	9/2023 (N.A.) {10/2024}	1669.56 (1669.56) {1669.56}	967.79	88.12
		476	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 (NHAI) (N24001519)	9/2020	11/2023 (N.A.) {9/2024}	1198.55 (1198.55) {1198.55}	802.45	85.29
		477	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 (NHAI) (N24001520)	11/2019	5/2024 (N.A.) {11/2024}	1604.06 (1604.06) {1604.06}	1219.52	95.73
		478	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT (NHAI) (N24001785)	3/2022	6/2025 (N.A.) {6/2025}	1373.06 (1085) {1373.06}	491.22	61.03
		479	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU (NHAI) (N24001786)	3/2021	3/2024 (N.A.) {3/2025}	1259 (1259) {1910}	137.93	15.02

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		480	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU (NHAI) (N24001788)	7/2020	12/2023 (N.A.) {6/2024}	2271.86 (2271.86) {3916}	518.25	74.55
		481	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA (NHAI) (N24001789)	7/2020	8/2023 (N.A.) {6/2024}	1710.3 (1710.3) {1927}	362.81	68.11
		482	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE- 3) (NHAI) (N24001790)	2/2020	8/2023 (12/2024) {10/2024}	752.3 (752.3) {766.2}	451.11	98.14
		483	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE- 1) (NHAI) (N24001791)	2/2020	6/2023 (03/2024) {5/2024}	606.51 (606.51) {657}	453.89	98.99
		484	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) (NHAI) (N24001792)	3/2021	9/2022 (N.A.) {9/2024}	536.03 (536.03) {536.03}	445.87	98.87
		485	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) (NHAI) (N24001793)	3/2021	9/2022 (N.A.) {9/2024}	485.75 (485.75) {485.75}	383.09	97.71
		486	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS- PACKAGE-4) (NHAI) (N24001794)	2/2020	3/2023 (12/2024) {10/2024}	778.15 (778.15) {785.67}	539.42	99.61
		487	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE (NHAI) (N24001827)	3/2022	3/2023 (N.A.) {7/2024}	162.73 (162.73) {162.73}	131.79	95.3

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		488	UPGRADATION AND STRENGTHENING TO 2 LANE PS FROM KM 95/500 TO KM 129/775 OF NH 168 G IDAR BHILODA SA (MoRTH) (N24002014)	9/2022	12/2023 (12/2025) {12/2025}	237.28 (237.28) {237.28}	0.59	0
		489	UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 (NHAI) (N24002034)	12/2021	3/2025 (N.A.) {3/2025}	1181.34 (1181) {1181.34}	329.33	49.3
		490	WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH- (NHAI) (N24002035)	9/2023	9/2025 (N.A.) {9/2025}	2070.44 (2070.44) {2070.44}	169.27	11.45
		491	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 (MoRTH) (N24002117)	10/2022	2/2024 (02/2026) {2/2026}	246.6 (291) {291}	29.33	15
		492	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGURATION FROM KM 00 TO 47 OF NH 351 MAHUA TO BADHA (MoRTH) (N24002118)	12/2022	2/2024 (08/2025) {8/2025}	173.06 (173.06) {219}	0.15	0
	URBAN DEVELOPME I	493	AHMEDABAD METRO RAIL PROJECT PHASE 1 (MEGA) (N28000122)	11/2014	12/2018 (N.A.) {12/2024}	10773 (10773) {12924.55}	12295.84	99.79
		494	AHMEDABAD METRO RAIL PROJECT PHASE II (MEGA) (N28000137)	3/2019	3/2024 (N.A.) {6/2025}	5384.17 (5384.17) {5384.17}	3411.86	73.45
		495	SURAT METRO RAIL PROJECT (MEGA) (N28000138)	3/2019	3/2024 (N.A.) {10/2025}	12020.32 (12020.32) {12020.32}	5415.51	52.8
HARYANA	HEALTH AND FAMILY WELFARE	496	ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT MANETHI, HARYANA. (HITES) (N21000032)	3/2019	3/2023 (03/2026) {3/2026}	1294.34 (1294.34) {1294.34}	117.69	3.5

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>HOME AFFAIRS</u>	497	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" (CPWD FOR MHA) (N28000147)	1/2020	10/2023 (01/2025) {1/2025}	166.98 (167) {166.98}	108.99	89
	<u>PETROLEUM</u>	498	R and D CAMPUS II AT FARIDABAD (IOCL) (N16000375)	6/2019	12/2022 (07/2025) {7/2025}	2281.94 (3219.94) {3219.94}	1569.66	60.7
		499	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA (IOCL) (N16000412)	2/2021	9/2024 (12/2025) {12/2025}	34627 (38231) {38231}	13973.41	72.6
		500	POLY BUTADIENE RUBBER PLANT AT PANIPAT (IOCL) (N16000458)	3/2022	3/2025 (N.A.) {12/2025}	1459 (2102.79) {2102.79}	443.17	40.2
	<u>POWER</u>	501	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA (PGCIL) (N18000302)	1/2019	3/2022 (N.A.) {12/2023}	267.33 (267.33) {267.33}	111.63	100
	<u>RAILWAYS</u>	502	DOUBLING BETWEEN BHIWANI-DOBH BAHALI (NWR) (N22000604)	2/2023	2/2028 (N.A.) {2/2026}	471.06 (471.06) {471.06}	38.9	27
		503	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) (NWR) (N22000606)	2/2023	6/2027 (N.A.) {6/2025}	352.41 (352.41) {352.41}	35.7	15
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	504	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P (NHAI) (N24000835)	3/2018	12/2020 (12/2024) {3/2024}	1484.3 (1484.3) {2182.41}	1237.02	100
		505	CONSTRUCTION OF 4-LANE NH-344P- PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA (NHAI) (N24001532)	11/2021	11/2023 (01/2024) {8/2024}	694 (1918) {1500}	1682.82	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		506	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP (NHAI) (N24001533)	11/2020	12/2023 (N.A.) {10/2024}	1690.23 (1690.23) {2010.17}	1311.87	96.1
		507	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP (NHAI) (N24001534)	12/2020	1/2024 (04/2024) {9/2024}	1334.04 (1334.04) {1334}	974.53	93.55
		508	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 (NHAI) (N24001535)	7/2020	7/2022 (05/2024) {10/2024}	899 (1882.46) {1882.46}	1123.98	91.76
		509	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI (NHAI) (N24001536)	7/2020	7/2022 (N.A.) {10/2024}	817 (1605) {1605}	1025.56	97.1
		510	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F (NHAI) (N24001633)	12/2020	12/2023 (02/2024) {10/2024}	1430.88 (1430.88) {1430.88}	1035.6	95.72
		511	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO (NHAI) (N24001634)	1/2021	12/2023 (03/2024) {10/2024}	1306.95 (1306.95) {1306.95}	942.46	94.83
		512	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O (NHAI) (N24001635)	3/2022	2/2025 (N.A.) {2/2025}	1269.5 (1269.5) {1269.5}	182	46

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		513	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW (NHA) (N24001672)	1/2021	1/2024 (09/2024) {9/2024}	864.27 (864) {864.27}	586.82	99.96
		514	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH- 71 AND CONNECTING LINK FROM K (NHA) (N24001673)	3/2020	3/2023 (11/2024) {11/2024}	510.97 (510.97) {510.97}	529	88
		515	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU (NHA) (N24001774)	12/2020	11/2023 (N.A.) {6/2024}	1524.03 (1524.03) {1524.03}	1075.15	58.09
		516	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE (NHA) (N24001775)	2/2020	1/2023 (12/2024) {12/2024}	808.31 (808.31) {958}	805.1	99.51
		517	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM) (NHA) (N24001780)	1/2018	11/2020 (12/2024) {3/2024}	2228 (2228) {2228}	1411.27	100
		518	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN (NHA) (N24001783)	11/2018	9/2021 (N.A.) {10/2024}	2252.75 (2252.75) {2252.75}	1223.07	99.95
		519	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA (NHA) (N24001784)	11/2018	9/2021 (N.A.) {10/2024}	1935.61 (1935.61) {1935.61}	856.41	99.9

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		520	UPGRADATION OF EXISTING 4 LANE ISMAILABAD-AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO (NHAI) (N24002037)	1/2023	12/2025 (N.A.) {12/2025}	609.32 (609) {609}	58.37	19
		521	CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH- 44 NEAR VILLAGE SHAMGARH (DESIGN (NHAI) (N24002038)	11/2022	8/2025 (N.A.) {8/2025}	1691.45 (1998) {1998}	590.77	42
		522	CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION (NHAI) (N24002039)	2/2023	10/2025 (N.A.) {10/2025}	1088.64 (1178) {1178}	316.25	27.23
		523	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARS (SAHARANPUR DISTRICT) TO ADHOYA (NHAI) (N24002040)	4/2022	5/2025 (N.A.) {5/2028}	1554.21 (1554.21) {1554.21}	409.06	36.1
		524	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPUR (NHAI) (N24002041)	4/2022	5/2025 (N.A.) {5/2025}	1491.71 (1491.71) {1491.71}	606.1	35.22
		525	CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH (NHAI) (N24002042)	11/2022	12/2025 (N.A.) {12/2025}	1322.13 (1322.13) {1322.13}	156.12	43.18
		526	CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHBAD SECTION OF NH ? 152G FROM KM 0+000 TO KM 22+850 (NHAI) (N24002043)	3/2022	6/2025 (N.A.) {6/2025}	927.22 (927.22) {927.22}	354.1	52.11

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
HIMACHAL PRADESH		527	4L AMBALA - KALAAMB FROM KM. -0.800 TO KM. 33.015 OF OLD NH-72 (NHAI) (N24002044)	6/2023	6/2025 (N.A.) {6/2025}	629.16 (629.16) {629.16}	121	69
		528	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD (NHAI) (N24002047)	5/2020	8/2023 (N.A.) {10/2024}	1328.07 (2346) {2346}	1087.16	97.12
		529	CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR (NHAI) (N24002048)	7/2022	6/2025 (N.A.) {6/2025}	2414.67 (2898) {2898}	1028.68	25.6
	DEPARTMENT OF HIGHER EDUCATION	530	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR (CPWD EDUCATION) (N42000008)	9/2018	6/2022 (12/2024) {1/2025}	392.51 (392.51) {446.43}	295.98	88
		531	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL (CPWD) (N42000011)	3/2021	8/2022 (07/2025) {7/2025}	512.37 (512.37) {512.37}	109.56	52
	HEALTH AND FAMILY WELFARE	532	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH (CPWD FOR HEALTH) (N28000127)	12/2018	6/2021 (08/2026) {8/2026}	260 (371.78) {371.78}	46.24	7
	POWER	533	PARBATI HEP (4X200 MW) (NHPC) II (NHPC) (180100210)	9/2002	9/2009 (N.A.) {12/2024}	3919.59 (3919.59) {12160}	11879.05	97.91
		534	LUHRI HYDROELECTRIC PROJECT (STAGE1) (SJVN) (N18000279)	11/2020	1/2026 (N.A.) {6/2027}	1810.56 (1810.56) {3060.71}	1506.13	50.99
		535	DHAULASIDH HYDROELECTRIC PROJECT (66 MW) (SJVN) (N18000291)	10/2020	11/2025 (N.A.) {5/2026}	687.97 (687.97) {1426}	696.74	59.38

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		536	SUNNI DAM HYDRO ELECTRIC PROJECT (SJVN) (N18000344)	1/2023	4/2028 (N.A.) {4/2028}	2614.51 (2614.51) {2614.51}	771.43	25.67
	<u>RAILWAYS</u>	537	BHANUPALI-BILASPUR BERI NL (RVNL) (N22000273)	4/2008	12/2026 (N.A.) {3/2025}	2966.99 (2966.99) {6753.42}	5190.99	49
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	538	FOUR LANING OF KIRATPUR NEAR CHOUK SECTION (73.20 KM TO186.50 KM) (NHAI) (N24000232)	11/2013	11/2016 (N.A.) {}	1916.79 (1916.79) {1916.79}	1660.92	0
		539	TWO LANNING WITH FORMATION OF FOUR LANE OF PROPOSED SHIMLA BYPASS (NHAI) (N24000606)	8/2016	9/2020 (N.A.) {}	1583.18 (1583.18) {1583.18}	0	0
		540	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH (NHAI) (N24000613)	9/2016	7/2020 (N.A.) {8/2024}	1273.71 (1273.71) {1478.61}	1383.76	92.46
		541	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M (NHAI) (N24000852)	3/2018	5/2021 (12/2024) {12/2024}	478.74 (478.74) {1514.46}	1349.59	83
		542	REHABILITATION AND UPGRADATION TO 2- LANE/2-LANE WITH PAVED SHOULDERS/4- LANE CONFIGURATION OF PAONTA (MoRTH) (N24001381)	8/2020	4/2021 (N.A.) {4/2021}	272.98 (272.98) {272.98}	132.82	97
		543	REHABILITATION AND UPGRADATION TO 2- LANE CONFIGURATION OF HEWNA- ASHYARI SECTION (KM 25.000 TO KM 50. (MoRTH) (N24001382)	8/2020	3/2021 (N.A.) {7/2024}	242.8 (242.8) {242.8}	81.08	83

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		544	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 (MoRTH) (N24001383)	8/2020	4/2021 (N.A.) {4/2021}	349.2 (349.2) {349.2}	239.34	100
		545	REHABILITATION AND UPGRADATION TO 2- LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K (MoRTH) (N24001422)	2/2021	9/2021 (N.A.) {7/2024}	345.89 (345.89) {345.89}	147.63	80
		546	REHABILITATION AND UPGRADATION TO 2- LANE CONFIGURATION OF HAMIRPUR- KARNOHAL SECTION (KM 141.000 TO K (MoRTH) (N24001447)	8/2020	12/2024 (N.A.) {12/2024}	371.93 (371.93) {371.93}	187.96	0
		547	REHABILITATION AND UPGRADATION TO 2- LANE CONFIGURATION OF KALWAHAN- MANDI SECTION (KM 208.950 TO KM 2 (MoRTH) (N24001470)	8/2020	4/2025 (N.A.) {4/2025}	314.32 (314.32) {314.32}	68.39	0
		548	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF (NHAI) (N24001808)	3/2021	12/2024 (12/2024) {12/2024}	1322.95 (1442.47) {1442.47}	762.01	77.73
		549	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU (NHAI) (N24001809)	5/2022	3/2024 (12/2024) {12/2024}	469.95 (469.95) {280}	289.24	95.68
		550	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP (NHAI) (N24001810)	2/2022	6/2024 (N.A.) {6/2024}	190.6 (190.6) {163}	103.48	100
		551	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) (NHAI) (N24001811)	4/2021	6/2024 (N.A.) {9/2024}	583.93 (704.3) {704.3}	170.71	98.13

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		552	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) (NHAI) (N24001812)	3/2021	5/2024 (N.A.) {12/2025}	1002.11 (1361.79) {1361.79}	188.77	40.97
		553	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A (NHAI) (N24001813)	7/2021	9/2024 (N.A.) {9/2024}	1692.05 (1692.05) {1692.05}	942.14	21.6
		554	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH (BRO) (N24001915)	3/2021	6/2026 (N.A.) {6/2026}	230.54 (230.54) {230.54}	0	20
		555	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH (BRO) (N24001916)	3/2021	5/2026 (N.A.) {5/2026}	314.67 (314.67) {314.67}	0	29
		556	PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS (NHAI) (N24002049)	3/2022	4/2026 (N.A.) {4/2026}	1703.48 (2278) {2278}	651.98	14.5
		557	REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 (NHAI) (N24002050)	2/2022	9/2025 (N.A.) {9/2025}	696.65 (698.46) {698.46}	326.95	40.25
		558	CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103 (NHAI) (N24002051)	7/2022	10/2025 (N.A.) {10/2025}	739.39 (739.39) {739.39}	268.7	43.26

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		559	REHABILITATION AND UP-GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS (NEAR CHILBAHA (NHAI) (N24002052)	2/2022	4/2025 (N.A.) {4/2025}	1146.19 (1146.19) {1146.19}	867.07	47.37
	URBAN DEVELOPMENT	560	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D (CPWD) (N28000154)	4/2022	11/2024 (N.A.) {11/2024}	512.34 (512.34) {512.34}	0	0
JAMMU AND KASHMIR	CIVIL AVIATION	561	JAMMU - CONSTRUCTION OF NEW CIVIL ENCLAVE (AAI) (N04000107)	7/2022	6/2026 (N.A.) {6/2026}	861.37 (861.37) {861.37}	56.09	11
	DEPARTMENT OF HIGHER EDUCATION	562	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) (CPWD EDUCATION) (N28000130)	3/2019	7/2022 (08/2024) {8/2024}	424.93 (500.91) {500.91}	467.62	98
		563	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) (CPWD EDUCATION) (N28000131)	1/2018	4/2023 (09/2024) {9/2024}	676 (1148.68) {1144.68}	64.75	96
	HEALTH AND FAMILY WELFARE	564	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR (CPWD FOR HEALTH) (N21000029)	3/2019	9/2023 (10/2024) {10/2024}	1404 (1642) {1642}	1415.98	99.5
		565	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR (CPWD FOR HEALTH) (N28000150)	3/2019	9/2025 (01/2025) {11/2025}	1828 (1577) {1577}	1099.94	57
	PETROLEUM	566	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS (BPCL) (N16000500)	4/2021	3/2025 (N.A.) {3/2025}	676.89 (676.89) {676.89}	439.01	46.5
		567	CGD PROJECT AT JAMMU DISTRICTS (IOCL) (N16000527)	3/2022	3/2032 (09/2034) {9/2034}	538 (538) {538}	4.16	0.4

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>POWER</u>	568	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) (CVPPPL) (N18000172)	10/2014	4/2020 (07/2025) {9/2026}	8112.12 (8112.12) {8112.12}	4943.12	59
		569	KIRU HYDRO ELECTRIC PROJECT (CVPPPL) (N18000278)	3/2019	8/2024 (N.A.) {9/2026}	4287.59 (4287.59) {4287.59}	1844.78	42.63
		570	RATLE HE PROJECT (NHPC) (N18000324)	2/2021	2/2026 (N.A.) {12/2026}	5281.94 (5281.94) {5281.94}	784.25	16.08
		571	KWAR HE PROJECT (CVPPPL) (N18000363)	5/2022	11/2026 (N.A.) {12/2027}	4526.12 (4526.12) {4526.12}	738.69	12.13
	<u>RAILWAYS</u>	572	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR (NR) (220100133)	3/1995	11/2002 (12/2024) {12/2024}	2500 (37012.26) {42500}	40742.04	99
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	573	FOUR LANING OF RAMBAN - BANIHAL SECTION OF NH-1A (NHAI) (N24000471)	12/2015	6/2019 (N.A.) {}	2168.66 (2168.66) {2168.66}	0	0
		574	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A (NHAI) (N24000488)	12/2015	12/2018 (11/2024) {11/2024}	2136.97 (2644) {2644}	2377.88	99.5
		575	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE (NHAI) (N24000717)	12/2017	7/2021 (09/2024) {9/2024}	1471.75 (1471.75) {1903.98}	1605.21	97.08
		576	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA (NHIDCL) (N24000868)	3/2018	7/2021 (08/2023) {12/2024}	253.44 (253.44) {253.44}	179.18	77.58
		577	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA (NHIDCL) (N24001253)	12/2019	12/2023 (N.A.) {7/2024}	2680.42 (2680.42) {2680.42}	0	95.05

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		578	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D (NHIDCL) (N24001256)	8/2020	9/2026 (N.A.) {9/2026}	6808.69 (6808.69) {6808.69}	3013.84	49.92
		579	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL (NHIDCL) (N24001264)	7/2020	4/2022 (10/2024) {12/2024}	228.39 (228.39) {228.39}	63.12	84.91
		580	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K (NHIDCL) (N24001266)	7/2020	4/2022 (11/2023) {12/2024}	210.79 (210.79) {210.79}	64.28	86.38
		581	KHELLANI-KHANABAL PKG-1 (NHIDCL) (N24001323)	3/2021	9/2022 (10/2024) {12/2024}	486.45 (486.45) {486.45}	120.08	94.36
		582	KHELLANI-KHANABAL PKG-3 (NHIDCL) (N24001341)	3/2021	12/2022 (07/2024) {10/2024}	398.51 (398.51) {398.51}	75.26	90.07
		583	DONIPAWA TO ASHAJIPORA BYPASS PKG-7 (NHIDCL) (N24001342)	3/2021	12/2022 (N.A.) {7/2024}	260.4 (260.4) {260.4}	191.88	93.8
		584	KHELLANI-KHANABAL PKG-2 (NHIDCL) (N24001394)	7/2021	2/2023 (06/2025) {12/2025}	512.43 (512.43) {512.43}	65.31	48.21
		585	KHELLANI-KHANABAL PKG-4 (NHIDCL) (N24001395)	7/2021	8/2023 (07/2024) {12/2025}	859.67 (859.67) {859.67}	163.52	37.93
		586	KHELLANI-KHANABAL PKG-5 (NHIDCL) (N24001396)	7/2021	2/2023 (07/2024) {3/2025}	497.09 (497.09) {497.09}	142.12	70.58
		587	GOHA-KHELLANI PKG-3 (NHIDCL) (N24001397)	2/2021	3/2023 (10/2024) {12/2024}	431.28 (431.28) {431.28}	296.98	87.9
		588	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA (NHAI) (N24001472)	9/2021	12/2023 (10/2024) {10/2024}	811.19 (811.19) {811.19}	799	99

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		589	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY (NHAI) (N24001511)	3/2021	2/2024 (08/2024) {6/2025}	2919.96 (2919.96) {2919.96}	2147.28	58.8
		590	FOUR LANING OF JAMMU-AKHNOOR PKG-1 (NHIDCL) (N24001543)	7/2022	1/2025 (N.A.) {1/2025}	245.34 (245.34) {245.34}	46.49	31.02
		591	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 (NHAI) (N24001550)	9/2021	9/2024 (09/2025) {9/2025}	1821.72 (1917.32) {1917.32}	791.93	61.53
		592	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 (NHAI) (N24001551)	10/2021	9/2024 (07/2025) {7/2025}	3044.02 (3044.02) {3044.02}	1232	48.53
		593	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B (NHAI) (N24001552)	10/2021	9/2024 (07/2025) {7/2025}	2714.95 (2714.95) {2714.95}	1468.77	64.6
		594	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- (NHAI) (N24001619)	8/2022	6/2024 (06/2025) {6/2025}	200.05 (200.05) {208.92}	93.73	38.5
		595	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. (NHAI) (N24001620)	9/2021	10/2023 (05/2025) {5/2025}	442.14 (442.14) {442.14}	245.08	19.88
		596	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. (NHAI) (N24001621)	7/2021	8/2024 (06/2025) {6/2025}	614.48 (614.48) {614.48}	151.85	7

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		597	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX (NHAI) (N24001622)	7/2021	6/2024 (06/2025) {6/2025}	1401.87 (1401.87) {1401.87}	516.78	0
		598	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 (NHAI) (N24001623)	1/2020	1/2024 (12/2024) {12/2024}	336.01 (336.01) {336.01}	175.08	34
		599	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI (NHAI) (N24001624)	7/2019	10/2020 (04/2023) {9/2024}	157.05 (157.05) {157.05}	134.6	100
		600	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K (NHAI) (N24001627)	7/2021	2/2025 (02/2025) {2/2025}	1912.17 (1912.17) {1912.17}	37.21	0
		601	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B (NHIDCL) (N24001833)	7/2022	3/2025 (N.A.) {3/2025}	198.28 (198.28) {198.28}	65.99	49.01
		602	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 (BRO) (N24001897)	3/2021	7/2024 (N.A.) {12/2024}	642.24 (642.24) {642.24}	469.6	92
		603	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K (BRO) (N24001898)	7/2020	11/2024 (N.A.) {11/2024}	272.49 (272.49) {272.49}	169.15	82.02
		604	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM (BRO) (N24001899)	2/2021	7/2024 (N.A.) {3/2025}	395.25 (395.25) {395.25}	198.77	60

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		605	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM (BRO) (N24001900)	3/2020	8/2024 (N.A.) {3/2025}	796.97 (796.97) {796.97}	453.08	75
		606	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K (BRO) (N24001901)	3/2020	9/2023 (N.A.) {3/2025}	152.93 (152.93) {152.93}	101.68	77
		607	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO (NHAI) (N24001926)	3/2023	6/2025 (N.A.) {6/2025}	939.86 (939.86) {939.86}	235.63	36.46
		608	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO (BRO) (N24001998)	6/2022	8/2025 (N.A.) {8/2025}	832.46 (832.46) {823.46}	301.83	24.01
		609	2L NH-1 FROM KM 8.660 TO KM 33.775 (SUMBAL TO WAYUL) TO 4L DUAL CARRIAGEWAY NH STANDARD AS PART OF S (NHAI) (N24002059)	9/2022	6/2026 (N.A.) {6/2026}	1183.6 (1183.6) {1183.6}	121.14	2
		610	DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADATION OF FOUR LANE ACCESS (NHAI) (N24002060)	3/2023	11/2025 (N.A.) {11/2025}	1107 (1107) {1107}	77.75	13.83
		611	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO (NHAI) (N24002061)	8/2022	6/2025 (N.A.) {6/2025}	2474.47 (2474.47) {2675.93}	715.57	17.5

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		612	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM (BRO) (N24002119)	10/2022	1/2026 (N.A.) {1/2026}	562.45 (562.45) {562.45}	25.62	4
JHARKHAND	COAL	613	CHURI BENTI UG (0.81 MTY) (CCL) (N06000083)	8/2007	3/2011 (N.A.) {11/2024}	163.51 (163.51) {163.51}	133.35	84.4
		614	RAJRAPPA RCE OCP (3.0 MTY) (CCL) (N06000087)	12/2009	3/2016 (N.A.) {3/2025}	510.85 (510.85) {510.85}	488.31	74.5
		615	KARMA OCP (1.0MTY) (CCL) (N06000088)	6/2009	3/2014 (N.A.) {9/2024}	162.46 (162.46) {162.46}	95.92	100
		616	MURAI DIH UG TURN-KEY PROJECT (BCCL) (N06000096)	2/2011	4/2014 (N.A.) {1/2026}	339.88 (339.88) {339.88}	151.61	70
		617	MOONIDIH XV SEAM UG (BCCL) (N06000098)	8/2011	3/2019 (N.A.) {2/2026}	1230.27 (1230.27) {1230.27}	592.64	80
		618	MADHUBAND NLW WASHERY (BCCL) (N06000126)	8/2010	5/2014 (N.A.) {11/2023}	289.45 (289.45) {302}	299.73	100
		619	HURA - C OC (3 MTY) (ECL) (N06000143)	10/2015	3/2022 (03/2029) {3/2029}	359.69 (859.41) {859.41}	330.22	52
		620	CHITRA EAST (RCE) OCP (ECL) (N06000169)	8/2018	3/2024 (03/2026) {3/2026}	513.98 (513.98) {513.98}	182.9	51
		621	TETARIAKHAR EXPANSION OCP (CCL) (N06000186)	11/2019	3/2023 (N.A.) {3/2025}	243.52 (243.52) {243.52}	44.35	46.6
		622	PACHWARA SOUTH COAL BLOCK (NLC) (N06000193)	7/2013	9/2028 (N.A.) {9/2028}	2242.92 (2242.9) {2242.9}	223.28	43
		623	PATHERDIH 2.5 NLW COAL WASHERY (BCCL) (N06000194)	10/2015	4/2018 (N.A.) {6/2025}	334.27 (334.27) {334.27}	121.65	40
		624	REVISED PROJECT REPORT MAGADH EXPANSION OCP (CCL) (N06000216)	8/2020	3/2028 (N.A.) {3/2028}	7254.37 (7254.37) {7254.37}	1245.76	19

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		625	EXPANSION PROJECT AMRAPALI OCP (CCL) (N06000217)	8/2020	3/2028 (N.A.) {3/2028}	5136.15 (5136.15) {5136.15}	686.05	19
		626	UCE OF EPR OF NORTH URIMARI OCP (CCL) (N06000218)	7/2021	3/2026 (N.A.) {3/2026}	778.8 (778.8) {778.8}	683.05	75
		627	KOTRE BASANTPUR PACHMO OCP (CCL) (N06000237)	8/2020	3/2032 (N.A.) {3/2032}	625.4 (625.4) {625.4}	394.31	38
		628	CHANDRAGUPT OCP (CCL) (N06000238)	8/2020	3/2032 (N.A.) {3/2032}	973.5 (973.5) {973.5}	7.95	12.4
		629	SIRKA OCP (CCL) (N06000239)	5/2020	3/2025 (N.A.) {3/2025}	222.82 (222.82) {222.82}	139.31	60
		630	JHARKHAND LAIYO OCP (CCL) (N06000240)	8/2020	3/2031 (N.A.) {3/2031}	764.57 (764.57) {764.57}	145.8	20
		631	EPR TAPIN SOUTH OCP (CCL) (N06000241)	11/2020	3/2025 (N.A.) {3/2025}	230.41 (230.41) {230.41}	18.14	18.3
		632	EPR PUNDI OCP (CCL) (N06000242)	11/2020	3/2027 (N.A.) {3/2027}	713.35 (713.35) {713.35}	236.57	39
		633	EPR ROHINI KARKATA OCP (CCL) (N06000243)	1/2021	3/2028 (N.A.) {3/2028}	1020.42 (1020.42) {1020.42}	82.92	11.7
		634	EXPANSION OF KONAR OCP (CCL) (N06000245)	1/2022	3/2032 (N.A.) {3/2032}	799.34 (799.34) {799.34}	384.03	32
		635	EXPANSION OF KARO OCP (CCL) (N06000246)	1/2022	3/2026 (N.A.) {3/2026}	908.47 (908.47) {908.47}	145.14	17.2
		636	EXPANSION OF ASHOK OCP (CCL) (N06000247)	5/2021	3/2028 (N.A.) {3/2028}	2898.28 (2898.28) {2898.28}	175.01	12.1
		637	AMALGAMATED NTST KUJAMA OCP 8.5 MTY (BCCL) (N06000273)	1/2023	3/2030 (N.A.) {3/2030}	4011.85 (4011.85) {4011.85}	389.65	24.1
		638	HURA C OC (ECL) (N06000275)	8/2022	3/2029 (N.A.) {3/2029}	859.41 (859.41) {859.41}	33.33	62

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>DEPARTMENT OF HIGHER EDUCATION</u>	639	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD (CPWD EDUCATION) (N28000067)	9/2012	3/2016 (N.A.) {3/2016}	171.86 (171.86) {171.86}	175.21	0
	<u>PETROLEUM</u>	640	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK (ONGC) (N16000239)	12/2015	3/2023 (03/2024) {3/2025}	823.27 (1137.79) {1137.79}	1046.44	83.1
		641	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1) (ONGC) (N16000445)	11/2019	1/2024 (03/2024) {12/2024}	431 (431) {431}	162.34	56.4
		642	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI (IOCL) (N16000480)	3/2023	2/2026 (N.A.) {2/2026}	202.07 (202.07) {202.07}	45.05	33.42
		643	CGD PROJECT IN BIHAR JHARKHAND (HPCL) (N16000497)	6/2022	6/2030 (N.A.) {6/2030}	1377 (1377) {1377}	178.29	17.7
	<u>POWER</u>	644	NORTH KARANPURA STPP (3X660 MW) (NTPC) (N18000177)	2/2014	6/2019 (10/2022) {12/2024}	16242.9 (16242.9) {17007}	15361.62	85
		645	PATRATU STPP-I (3X800MW) (NTPC) (N18000275)	11/2017	3/2023 (N.A.) {11/2025}	17112 (17112) {17112}	13151.45	68
		646	BADAM COAL MINING PROJECT (NTPC) (N18000367)	2/2019	10/2024 (N.A.) {10/2024}	501.79 (501.79) {501.79}	40.35	0
		647	KERANDARI COAL MINING PROJECT (NTPC) (N18000370)	9/2015	11/2019 (N.A.) {11/2019}	1553 (1553) {2804}	0	0
	<u>RAILWAYS</u>	648	KODERMA-TILAIYA (NL), ECR (ECR) (220100305)	4/2002	(N.A.) {3/2025}	459.91 (1625.87) {1700}	1757.62	70
		649	BONDAMUNDA RANCHI DOUBLING (SER) (N22000396)	3/2016	3/2021 (N.A.) {6/2026}	1724.2 (3029.04) {3029.04}	2162.68	80
		650	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) (SER) (N22000508)	4/2018	6/2022 (N.A.) {6/2026}	428.65 (428.65) {472.5}	272.44	2

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		651	DOUBLING OF PRADHANKHUNTA JN - PATHERDIH BAZAR-BHOJUDIH (ECR) (N22000529)	11/2022	11/2027 (N.A.) {11/2027}	202 (349.22) {349.22}	6.62	0
		652	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) (RVNL) (N22000595)	12/2015	3/2025 (N.A.) {3/2025}	1116 (1116) {3270.07}	2875.04	98
		653	3RD LINE BETWEEN DHANBAD SONNAGAR (RVNL) (N22000599)	11/2016	3/2026 (N.A.) {3/2026}	8975 (8975) {7906.38}	4630.47	90
		654	GARHWA ROAD - RAIL OVER RAIL (ECR) (N22000610)	3/2017	3/2024 (N.A.) {3/2025}	262.71 (262.71) {262.71}	196.01	73
		655	GOMOH - FLYOVER FOR DOWN TRAINS (ECR) (N22000611)	1/2018	12/2025 (N.A.) {12/2025}	487.73 (487.73) {487.73}	303.35	16
	ROAD TRANSPORT AND HIGHWAYS	656	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 (NHAI) (N24000725)	1/2018	11/2021 (09/2024) {9/2024}	273.46 (273.46) {276.17}	255.63	97
		657	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION (NHAI) (N24000726)	1/2018	11/2021 (06/2025) {6/2025}	1155.16 (1155.16) {950.49}	629.74	69
		658	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K (NHAI) (N24000854)	3/2018	3/2021 (12/2024) {12/2024}	1005.08 (1073.1) {1073.1}	699.05	81
		659	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I (MoRTH) (N24001216)	12/2016	9/2021 (12/2024) {12/2024}	196 (196) {196}	164.21	90
		660	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 (NHAI) (N24001589)	9/2020	3/2024 (12/2024) {12/2024}	755.26 (755.26) {1039}	546.41	82.5

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		661	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] (NHAI) (N24001590)	9/2020	10/2023 (12/2024) {12/2024}	748.99 (748.99) {903}	808.09	99.98
		662	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM (NHAI) (N24001594)	2/2022	1/2025 (N.A.) {1/2025}	534.73 (534.73) {534.73}	14.87	70
		663	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH (NHAI) (N24001595)	8/2020	3/2024 (N.A.) {10/2024}	1034 (1785.18) {1785.18}	41.5	81.72
		664	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF (NHAI) (N24001596)	11/2021	7/2023 (06/2025) {6/2025}	1302.72 (1504.8) {1504.8}	798.61	54.47
		665	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- (NHAI) (N24001597)	1/2019	12/2020 (07/2024) {7/2024}	466.55 (518) {466.55}	0	99.25
		666	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON (NHAI) (N24001854)	6/2023	6/2025 (N.A.) {6/2025}	1214.93 (1324.95) {1324.95}	650.5	42
		667	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU (MoRTH) (N24001922)	2/2020	8/2023 (12/2024) {12/2024}	153.01 (153.01) {153.01}	83.63	84

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		668	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K (MoRTH) (N24001923)	1/2022	7/2024 (12/2024) {12/2024}	315.21 (315.21) {315.21}	75.24	75
		669	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROA (MoRTH) (N24001924)	3/2022	8/2025 (N.A.) {8/2025}	514.22 (514.22) {514.22}	10.49	6
		670	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL (MoRTH) (N24001925)	3/2022	8/2025 (N.A.) {8/2025}	423.18 (423.18) {423.18}	0.11	0
		671	FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM (NHAI) (N24002053)	4/2022	9/2025 (N.A.) {9/2025}	1232 (1343) {1400}	343.03	47.18
		672	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III (NHAI) (N24002054)	10/2022	11/2025 (N.A.) {11/2025}	1390.77 (1391) {1600}	196.32	52.05
		673	FOUR LANING OF BASUKINATH-DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I (NHAI) (N24002055)	3/2023	12/2025 (N.A.) {12/2025}	1444.94 (1444.94) {1444.94}	0	0
		674	BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN (NHAI) (N24002056)	6/2020	6/2025 (N.A.) {6/2025}	964.64 (964.64) {964.64}	362.33	25.7

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		675	FOUR LANING OF MEHGAMA HANSDIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J (NHAI) (N24002057)	12/2022	5/2025 (N.A.) {5/2025}	1443.77 (1443.77) {1443.77}	0	0
	<u>STEEL</u>	676	NEW SINTER PLANT AT BOKARO STEEL PLANT (SAIL) (N12000095)	3/2015	10/2017 (12/2021) {11/2026}	1034.01 (1034.01) {1034.01}	871.85	51.74
		677	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT (SAIL) (N12000126)	2/2022	6/2024 (N.A.) {6/2024}	207.74 (207.74) {207.74}	185.01	100
		678	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT (SAIL) (N12000129)	9/2023	7/2025 (N.A.) {7/2025}	513.82 (513.82) {513.82}	74.46	40
		679	REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT (SAIL) (N12000133)	11/2023	11/2026 (N.A.) {11/2026}	627.31 (627.31) {627.31}	50.84	18
		680	REPLACEMENT OF REMAINING 04 NOS. OF BATTERY CYCLONES WITH 04 NOS. OF ESPS IN SINTER PLANT-1 AT BSL (SAIL) (N12000135)	3/2024	6/2026 (N.A.) {6/2026}	260.37 (260.37) {260.37}	0	1.5
<u>KARNATAKA</u>	<u>CIVIL AVIATION</u>	681	BELAGAVI AIRPORT- EXPANSION OF TERMINAL BUILDING AND ASSOCIATED WORKS (AAI) (N04000105)	6/2023	2/2026 (N.A.) {2/2026}	322.45 (322.45) {322.45}	40.61	16
		682	HUBBALI AIRPORT - CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS (AAI) (N04000108)	6/2023	2/2026 (N.A.) {1/2026}	320.47 (320.47) {320.47}	14.07	13

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>DEPARTMENT OF HIGHER EDUCATION</u>	683	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) (CPWD EDUCATION) (N42000006)	7/2019	3/2022 (10/2022) {3/2023}	851 (851) {851}	886.26	100
		684	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL (CPWD) (N42000010)	8/2021	2/2024 (11/2024) {11/2024}	316.25 (316.25) {316.25}	333.42	94
	<u>PETROLEUM</u>	685	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE (HPCL) (N16000369)	12/2018	12/2022 (03/2025) {3/2025}	854 (854) {854}	618.55	90
		686	DEVANGONTHI MARKETING TERMINAL (MANGALORE REFIN) (N16000401)	6/2020	6/2023 (03/2024) {8/2024}	200 (304) {304}	255.87	100
		687	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE (IOCL) (N16000437)	1/2022	7/2025 (12/2025) {12/2025}	463 (500.62) {500.62}	170.51	56.2
		688	POWER SYSTEM UPGRADATION PROJECT (MANGALORE REFIN) (N16000509)	10/2023	2/2026 (N.A.) {2/2026}	385 (385) {385}	57.52	28.87
		689	DEMO PLANT FOR PRODUCTION OF BIO- ATF (MANGALORE REFIN) (N16000536)	3/2024	3/2027 (N.A.) {3/2027}	364 (364) {364}	5.25	0
	<u>POWER</u>	690	TS FOR INTRGRATION OF RE ZONE (PHASE II) IN KOPPAL II (PHASE A&B) AND GADAG II (PHASE A) IN KARNATAK (PGCIL) (N18000385)	12/2023	12/2025 (N.A.) {12/2025}	2889 (2889) {2889}	0	0
		691	TS FOR SOLAR ENERGY ZONE IN BIDAR (2500MW), KARNATAKA [BIDAR TRANSMISSION LTD] (PGCIL) (N18000388)	2/2024	2/2026 (N.A.) {2/2026}	2148 (2148) {2148}	0	3

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	RAILWAYS	692	TUMKUR-CHITRADURGA-DAVENGERE NL (SWR) (N22000256)	4/2011	(N.A.) {12/2027}	1801.01 (1801.01) {1801.01}	324.85	12
		693	BAGALKOT-KUDACHI NL (SWR) (N22000258)	4/2010	3/2016 (N.A.) {12/2026}	986.3 (1378) {1378}	537.7	34
		694	HOSPET-HUBLI-LONDA-VASCODAGAMA DL (RVNL) (N22000297)	4/2010	3/2023 (N.A.) {12/2026}	2127 (2127) {3692.6}	3481.82	86
		695	GADAG-WADI NL (SWR) (N22000299)	4/2013	12/2018 (N.A.) {12/2027}	2841.84 (2841.84) {2841.84}	1203.98	28
		696	MARIKUPPAM - KUPPAM (SWR) (N22000308)	4/2012	3/2016 (N.A.) {12/2026}	279.54 (296.72) {296.72}	99.49	14
		697	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) (SWR) (N22000486)	3/1996	3/2017 (N.A.) {12/2025}	644.78 (825.31) {825.31}	605.47	66
		698	BAIYYAPPANAHALLI-HOSUR (48 KM) (NCR TC) (N22000542)	4/2019	3/2026 (N.A.) {3/2026}	375.67 (375.67) {375.67}	0	0
		699	YESHVANTHPUR-CHANNASANDRA (21.7 KM) (NCR TC) (N22000543)	4/2019	3/2026 (N.A.) {3/2026}	169.65 (169.65) {169.65}	71.75	0
		700	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) (SWR) (N22000557)	9/2020	3/2026 (N.A.) {12/2027}	1590.8 (927.42) {927.42}	0.36	0
		701	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) (SWR) (N22000558)	6/2019	4/2028 (N.A.) {12/2027}	663.03 (748.85) {748.85}	0.34	1
		702	SHIMOGA-SHIKARIPURA-RANEENNUR (UMBRELLA WORK PB#23/2018-19/NR) (SWR) (N22000559)	9/2019	12/2027 (N.A.) {12/2027}	1453.73 (994.47) {994.47}	66.02	7

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		703	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING (SWR) (N22000621)	3/2018	3/2025 (N.A.) {6/2025}	492.87 (492.87) {492.87}	169.03	46
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	704	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP (MoRTH) (N24000334)	3/2015	11/2015 (08/2024) {8/2024}	165.67 (165.67) {165.67}	126.47	99
		705	4-LANING OF GOA/KARNATAKA BORDER- KUNDAPUR SECTION (NHAI) (N24000462)	5/2014	8/2016 (12/2024) {12/2024}	1655.01 (2639) {2639}	1803.36	97.8
		706	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY (NHAI) (N24000552)	3/2016	3/2019 (12/2023) {3/2025}	701.4 (591.86) {701.4}	460.17	79
		707	HOSPET-BELLARY-KARNATAKA AP BORDER (NHAI) (N24000603)	8/2016	3/2019 (05/2025) {5/2025}	1167.42 (1167.42) {1224.01}	795.47	77.9
		708	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM (NHAI) (N24000622)	9/2016	8/2019 (06/2024) {12/2024}	950.69 (1487.46) {2525.02}	1911.26	99.12
		709	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS ? PA (MoRTH) (N24001156)	1/2017	9/2017 (05/2023) {5/2023}	166.67 (166.67) {264.34}	192.08	100
		710	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH (MoRTH) (N24001157)	8/2016	2/2017 (07/2024) {7/2024}	175.5 (175.5) {241.6}	189.72	90.1

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		711	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 (MoRTH) (N24001158)	3/2018	6/2019 (12/2023) {12/2023}	159.97 (159.97) {242.61}	113.15	100
		712	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION (MoRTH) (N24001159)	1/2018	7/2018 (N.A.) {3/2022}	159.7 (159.7) {159.7}	142.88	100
		713	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR (MoRTH) (N24001160)	9/2017	10/2018 (04/2022) {4/2022}	191.6 (191.6) {191.6}	112.03	100
		714	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- (MoRTH) (N24001161)	12/2017	1/2019 (04/2022) {4/2022}	297.3 (297.3) {318.28}	280.25	100
		715	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN (MoRTH) (N24001162)	3/2018	10/2018 (11/2022) {11/2022}	325.86 (325.86) {386.41}	356.78	100
		716	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN (MoRTH) (N24001164)	10/2016	3/2017 (07/2022) {7/2022}	396.96 (396.96) {396.96}	329.58	100
		717	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT (MoRTH) (N24001165)	11/2016	3/2017 (10/2021) {10/2021}	314.9 (314.9) {314.9}	233.95	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		718	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) (MoRTH) (N24001166)	3/2015	1/2016 (N.A.) {7/2024}	159.12 (159.12) {159.12}	127.72	98
		719	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT (MoRTH) (N24001168)	5/2018	5/2018 (12/2023) {12/2023}	171.6 (171.6) {171.6}	134.81	100
		720	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U (MoRTH) (N24001172)	1/2017	8/2017 (N.A.) {6/2022}	291.49 (291.49) {291.49}	238.77	100
		721	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH- 167 HAGARI ? JADERCELA SECTION (MoRTH) (N24001173)	2/2017	5/2019 (N.A.) {10/2025}	157.32 (188) {187.61}	62.31	60
		722	WIDENING TO 2-LANE WIH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT (MoRTH) (N24001387)	1/2017	9/2017 (05/2023) {5/2023}	264.34 (264.34) {264.34}	201.07	100
		723	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA (MoRTH) (N24001388)	3/2019	12/2019 (11/2024) {11/2024}	423.15 (423.15) {423.15}	284.58	82
		724	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN (NHAI) (N24001425)	3/2021	11/2021 (03/2025) {3/2025}	1100.88 (1713.98) {1713.98}	908.41	63.5
		725	4L OF ADDAHOLE TO BANTWAL CROSS SECTION (NHAI) (N24001426)	3/2021	10/2021 (03/2025) {3/2025}	317.9 (576.32) {576.32}	339.7	94.7

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		726	DEVELOPMENT OF MULTIMODAL LOGISTICS PARK AT BANGALORE AND EXTERNAL CONNECTIVITY TO THE MULTI MODEL L (NHAI) (N24001449)	6/2022	3/2025 (N.A.) {3/2025}	1769.7 (1769.7) {1769.7}	0	0
		727	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) (NHAI) (N24001598)	1/2022	4/2025 (04/2025) {4/2025}	1388.7 (1388.7) {1388.7}	299.54	48.4
		728	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. (NHAI) (N24001599)	3/2018	12/2022 (04/2025) {4/2025}	440.16 (440.16) {440.16}	301.22	58.84
		729	BANGALORE/TN BORDER TO HOSKOTE (NHAI) (N24001674)	2/2023	2/2025 (N.A.) {2/2025}	1240.6 (1240.6) {1240.6}	618.05	58.13
		730	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 (NHAI) (N24001675)	11/2022	5/2025 (N.A.) {5/2025}	1732.73 (1732.73) {1732.73}	540.35	95.56
		731	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 (NHAI) (N24001676)	12/2022	6/2025 (N.A.) {6/2025}	2718.46 (2718.46) {2718.46}	312.9	32.24
		732	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 (NHAI) (N24001677)	11/2022	5/2024 (05/2024) {5/2024}	226.76 (226.76) {226.76}	70.45	51.51
		733	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 (NHAI) (N24001679)	10/2022	4/2025 (04/2025) {4/2025}	1479.3 (1479.3) {1479.3}	395.27	83.88

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		734	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE (NHAI) (N24001680)	3/2021	10/2024 (06/2025) {6/2025}	1409.68 (1633.91) {1633.91}	800.63	41.91
		735	TUMKUR - NELAMANGALA(6L) (NHAI) (N24001681)	8/2022	8/2025 (08/2025) {12/2025}	2032.15 (2032.15) {2032.15}	162.33	43.53
		736	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA (NHAI) (N24001682)	3/2022	3/2024 (09/2025) {9/2025}	294.62 (294.62) {294.62}	32.02	13.09
		737	AURAD - BIDAR KM 0.00 TO KM 45.878 (NHAI) (N24001683)	9/2021	4/2023 (12/2024) {12/2024}	912.37 (912.37) {424.16}	327.34	98.04
		738	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI -HASSAN SECTION (NHAI) (N24001684)	9/2020	1/2023 (09/2020) {5/2025}	688 (602.09) {688}	473.79	75.53
		739	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA (NHAI) (N24001685)	1/2021	1/2024 (05/2024) {10/2024}	1069 (1069) {1609.42}	840.4	99.99
		740	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 (NHAI) (N24001686)	3/2021	3/2023 (10/2024) {10/2024}	1065.06 (1444.5) {1444.5}	158.15	88.94
		741	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 (NHAI) (N24001687)	10/2021	10/2023 (10/2024) {3/2025}	1331.77 (2082.98) {2082.98}	330.13	68.61

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		742	CONSTRUCTION OF 4 LANE BANGALORE- CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 (NHAI) (N24001688)	10/2020	9/2023 (03/2024) {12/2024}	3184 (3184) {2867.98}	1165	98.55
		743	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M (NHAI) (N24001689)	12/2020	9/2023 (03/2024) {11/2024}	1745 (1745) {1609.42}	1252.9	98.53
		744	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A (NHAI) (N24001690)	1/2021	1/2023 (12/2023) {3/2025}	1167.52 (1157) {1167.52}	946.42	89.1
		745	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN (NHAI) (N24001691)	10/2019	10/2021 (10/2024) {10/2024}	1225.24 (1505.85) {1505.85}	77.62	93.63
		746	BALANCE WORK OF CONTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI (MoRTH) (N24001936)	3/2021	3/2023 (07/2024) {7/2024}	344.79 (344.79) {344.79}	10	90
		747	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST (MoRTH) (N24001937)	2/2023	2/2024 (02/2025) {2/2025}	398.48 (398.48) {398.48}	5	50
		748	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON (MoRTH) (N24001938)	6/2021	6/2024 (06/2025) {6/2025}	298 (298) {298}	10.7	52

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		749	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 (MoRTH) (N24001940)	1/2023	1/2026 (09/2025) {9/2025}	166.58 (166.58) {166.58}	3.54	0
		750	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T (MoRTH) (N24001941)	1/2023	1/2025 (01/2025) {1/2025}	350.69 (350.69) {350.69}	10	56
		751	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX (MoRTH) (N24001943)	9/2022	3/2024 (01/2025) {1/2025}	172.98 (172.98) {172.98}	6.48	65
		752	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO (MoRTH) (N24001944)	1/2023	6/2024 (07/2024) {7/2024}	255.88 (255.88) {255.88}	60.99	78
		753	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL (MoRTH) (N24001945)	8/2022	2/2024 (12/2024) {12/2024}	170.34 (170.34) {170.34}	4.25	72
		754	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 (MoRTH) (N24001946)	11/2022	11/2024 (11/2024) {11/2024}	218.93 (218.93) {218.93}	10	95
		755	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 (MoRTH) (N24001947)	2/2023	2/2025 (02/2025) {2/2025}	177.94 (177.94) {177.94}	6.66	47

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		756	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU (MoRTH) (N24001948)	10/2022	10/2024 (12/2024) {12/2024}	355.72 (355.72) {355.72}	11.32	60
		757	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 (NHAI) (N24001989)	3/2023	5/2025 (N.A.) {5/2025}	830.28 (830.28) {830.28}	401.84	49.3
		758	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S (NHAI) (N24001993)	12/2022	10/2025 (N.A.) {10/2025}	1589 (1589) {1589}	400	43.25
		759	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 (NHAI) (N24001994)	5/2022	3/2023 (N.A.) {9/2025}	1135.39 (1135.39) {1135.39}	231.38	43.65
		760	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM 422.000 TO 523.600 (CHITR (MoRTH) (N24002011)	12/2021	6/2024 (12/2024) {12/2024}	516.96 (516.96) {516.96}	19.93	70
		761	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40.00 TO KM 75.00 (EXISTING CHAINAGES) OF MANGALOR (MoRTH) (N24002012)	3/2023	3/2025 (03/2025) {3/2025}	718.52 (718.52) {718.52}	24.81	23
		762	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM KM.0 TO KM. 80 ON NH 548B (VIJAYAPURA-SANKESWAR SE (MoRTH) (N24002013)	3/2021	2/2022 (10/2024) {10/2024}	766.64 (766.64) {766.64}	13.55	75
	URBAN DEVELOPMENT I	763	BANGALORE METRO RAIL PROJECT PHASE-2 (BMRL) (N28000058)	2/2014	2/2021 (N.A.) {3/2025}	26405.14 (26405.14) {26405.14}	20936.29	89

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		764	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B (<i>BMRCCL</i>) (<i>N28000151</i>)	6/2021	6/2026 (N.A.) {6/2026}	14788.1 (14788.1) {14788.1}	2424.04	30
KERALA	<u>CIVIL AVIATION</u>	765	CALICUT AIRPORT - DEVELOPMENT OF ADDITIONAL RESA ON EITHER END ON RUNWAY 10-28 AT CALICUT AIRPORT (<i>AAI</i>) (<i>N04000111</i>)	6/2023	9/2025 (N.A.) {9/2025}	323.98 (323.98) {323.98}	0	2.75
	<u>DEPARTMENT OF HIGHER EDUCATION</u>	766	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE, KANJIKODE WEST, DISTRICT PALAKKA (<i>CPWD EDUCATION</i>) (<i>N28000140</i>)	7/2019	3/2021 (03/2023) {11/2025}	753.63 (753.63) {753.63}	412.37	67
	<u>HEALTH AND FAMILY WELFARE</u>	767	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST) (<i>CPWD FOR HEALTH</i>) (<i>N28000112</i>)	9/2017	3/2020 (05/2024) {9/2024}	150.29 (150.29) {162}	149.49	99.5
	<u>PETROLEUM</u>	768	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY (<i>BPCL</i>) (<i>N16000508</i>)	3/2023	3/2026 (N.A.) {3/2026}	621.87 (621.87) {621.87}	74.44	59.6
		769	SETTING UP POLYPROPYLENE UNIT AT KOCHI REFINERY (<i>BPCL</i>) (<i>N16000530</i>)	12/2023	10/2027 (N.A.) {10/2027}	4460 (4460) {4460}	62.16	4.1
	<u>RAILWAYS</u>	770	TRIVANDRUM-KANYAKUMARI DOUBLING (<i>SR</i>) (<i>N22000399</i>)	2/2015	(12/2026) {12/2026}	1431.9 (3785.45) {3785.45}	3097.41	30
		771	TURAVUR-AMBALAPUZHA DOUBLING (<i>SR</i>) (<i>N22000400</i>)	2/2015	(N.A.) {3/2025}	1000 (1000) {1416.49}	1.63	0
		772	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) (<i>SR</i>) (<i>N22000619</i>)	12/2010	3/2028 (07/2026) {7/2026}	600.82 (595.39) {595.39}	270.57	0.5
		773	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) (<i>SR</i>) (<i>N22000620</i>)	12/2011	8/2023 (09/2026) {9/2026}	812.85 (802.8) {802.8}	258.69	0.5

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	ROAD TRANSPORT AND HIGHWAYS	774	4-LANNING OF THALSERRY -MAHE BYPASS (NHAI) (N24000704)	9/2017	5/2020 (11/2023) {2/2024}	1124.11 (1573.18) {1573.18}	1522.32	100
		775	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH (NHAI) (N24000784)	2/2018	2/2023 (12/2024) {3/2025}	1424.77 (1862.77) {1862.77}	671.63	76.23
		776	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK (MoRTH) (N24001369)	2/2017	8/2017 (03/2022) {8/2024}	294.28 (296.53) {296.53}	285.3	98
		777	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) (MoRTH) (N24001370)	2/2017	9/2017 (01/2023) {8/2024}	380.76 (372.87) {372.87}	337.83	100
		778	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE (NHAI) (N24001648)	8/2022	1/2026 (N.A.) {1/2026}	2429.52 (2429.52) {2429.52}	538.62	35.83
		779	SIX LANING OF PARAVOOR (DESIGN KM. 417+000) TO KOTTUKULANGARA (DESIGN KM. 454+500) SECTION OF NEW NH-6 (NHAI) (N24001649)	12/2021	2/2025 (02/2025) {2/2025}	3273.61 (3273.61) {3273.61}	464.6	44.5
		780	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 (NHAI) (N24001650)	12/2021	1/2025 (08/2025) {8/2025}	3635.64 (3635.64) {3635.64}	280.32	36.28
		781	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O (NHAI) (N24001651)	9/2021	9/2024 (03/2026) {9/2024}	2878.97 (2878.97) {2878.97}	336.6	26.35

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		782	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR (NHAI) (N24001652)	3/2020	6/2022 (02/2024) {6/2024}	210.37 (216.94) {216.94}	198.1	100
		783	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH ?66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 ((NHAI) (N24001653)	11/2021	4/2025 (N.A.) {4/2025}	3565.82 (3565.82) {3064.11}	1909.75	42.88
		784	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 (NHAI) (N24001654)	6/2021	3/2025 (02/2025) {2/2025}	2641.37 (2641.37) {2641.37}	385.44	52.47
		785	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH ? 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX (NHAI) (N24001655)	6/2021	2/2025 (N.A.) {11/2025}	3606 (3946.56) {3946.56}	2982.18	51.33
		786	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH ? 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. (NHAI) (N24001656)	6/2021	3/2025 (N.A.) {12/2025}	2595 (2595) {4009.57}	2916.74	43.3
		787	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC (NHAI) (N24001657)	6/2021	10/2024 (12/2025) {12/2025}	2842.14 (2842.14) {2842.14}	455.59	57
		788	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM (NHAI) (N24001658)	1/2021	7/2024 (03/2025) {3/2025}	4265.42 (4265.42) {4728.4}	3353.9	83.6

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		789	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH- 66(OLD NH-17) FROM DESIGN CH (NHAI) (N24001659)	2/2021	7/2024 (03/2025) {3/2025}	3375.31 (3824.07) {3824.07}	2240.28	84
		790	SIX LANING OF THALIPARAMBHA- MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH (NHAI) (N24001660)	8/2020	2/2024 (11/2021) {12/2025}	2714.6 (3319.41) {2714.6}	1691.38	60.1
		791	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 (NHAI) (N24001661)	10/2020	4/2024 (05/2025) {12/2025}	3219.47 (3713.14) {3713.14}	2079.48	47.83
		792	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH (NHAI) (N24001662)	5/2020	5/2024 (11/2021) {3/2025}	1981.07 (2467.68) {1981.07}	1368.63	77.02
		793	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ (NHAI) (N24001663)	6/2020	4/2024 (10/2021) {12/2025}	3041.65 (3799.76) {3041.65}	2156.43	52.5
		794	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ (NHAI) (N24001664)	6/2020	4/2024 (10/2021) {11/2025}	1746.45 (2377.88) {1746.45}	1125.92	59.79
		795	WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L/@L+PS SECTION IN TH (NHAI) (N24002074)	8/2022	6/2025 (N.A.) {6/2025}	1231.74 (1231.74) {1231.74}	103.06	18
	URBAN DEVELOPMEN I	796	KOCHI METRO RAIL PROJECT (KMRCL) (N28000081)	7/2012	7/2017 (09/2020) {9/2020}	5181.79 (5181.79) {6218.14}	6059.17	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		797	KOCHI METRO RAIL PROJECT PHASE II FROM JLN STADIUM TO INFOPARK VIA KAKKANAD (KMRCL) (N28000158)	7/2018	11/2026 (N.A.) {11/2026}	1957.05 (1957.05) {1957.05}	2.81	0
		798	KOCHI METRO RAIL PROJECT PHASE IB SECTION FROM S N JUNCTION TO THRIPUNITHURA (KMRCL) (N28000159)	6/2019	9/2023 (N.A.) {9/2023}	355.7 (448) {448.33}	1.64	0
LADAKH	CIVIL AVIATION	799	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT (AAI) (N04000078)	7/2018	9/2021 (10/2024) {10/2025}	480.33 (480.33) {640}	357.99	60.09
	ROAD TRANSPORT AND HIGHWAYS	800	KARGIL-ZANSKR PACKAGE-1 (NHIDCL) (N24001343)	3/2021	1/2023 (12/2024) {10/2025}	384.23 (384.23) {384.23}	115.95	58.5
		801	KARGIL-ZANSKR PACKAGE-2 (NHIDCL) (N24001344)	3/2021	1/2023 (11/2023) {10/2025}	404.89 (404.89) {404.89}	153.9	52.48
		802	KARGIL-ZANSKR PACKAGE-3 (NHIDCL) (N24001345)	8/2020	1/2023 (06/2024) {11/2024}	381.01 (381.01) {381.01}	179.01	67.17
		803	KARGIL-ZANSKR PACKAGE-8 (NHIDCL) (N24001348)	3/2021	1/2023 (08/2024) {11/2024}	398.37 (398.37) {398.37}	186.05	79.01
		804	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS- PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA- KARGIL (BRO) (N24001999)	11/2021	6/2025 (N.A.) {6/2025}	426.14 (426.14) {426.14}	46.38	23
MADHYA PRADESH	CIVIL AVIATION	805	UPGRADATION OF JABALPUR AIRPORT (AAI) (N04000087)	6/2016	6/2021 (N.A.) {7/2024}	412.24 (412.24) {412.24}	401.11	100
		806	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 (AAI) (N04000098)	10/2021	8/2023 (06/2024) {8/2024}	446.12 (446.12) {446.12}	430.55	100
	COAL	807	AMRITDHARA OC PROJECT (SECL) (N06000122)	2/2015	3/2023 (N.A.) {3/2027}	481.6 (481.6) {481.6}	0	15

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		808	RAJNAGAR OCP RPR (1.70 MTY) (SECL) (N06000124)	12/2014	3/2021 (03/2026) {3/2026}	357.8 (357.8) {357.8}	81.25	41
		809	KANCHAN OC EXPANSION (SECL) (N06000125)	12/2014	3/2021 (03/2026) {3/2026}	371.04 (371.04) {371.04}	134.01	47
		810	BATURA HIGHWALL PROJECT (SECL) (N06000134)	7/2015	3/2022 (N.A.) {3/2025}	231.92 (231.92) {231.92}	2.75	23
		811	AMADAND OPENCAST EXPANSION PROJECT (SECL) (N06000148)	3/2016	3/2021 (03/2027) {3/2027}	869.44 (869.44) {869.44}	250.19	64
		812	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) (NCL) (N06000162)	11/2017	3/2022 (N.A.) {3/2025}	1255.17 (1255.17) {1255.17}	1236.61	96.89
		813	GANDHIGRAM UG MINE (WCL) (N06000183)	8/2019	3/2026 (N.A.) {3/2026}	414.16 (414.16) {414.16}	24.98	28
		814	BLOCK-B EXPANSION OPENCAST PROJECT (NCL) (N06000184)	7/2019	3/2023 (N.A.) {3/2025}	998.71 (998.71) {998.71}	360.14	26.29
		815	NIGAH EXPANSION OCP (15 TO 25 MTPA) (NCL) (N06000196)	11/2020	3/2025 (N.A.) {3/2025}	1729.68 (1729.68) {1729.68}	647.51	40.74
		816	BATURA WEST OC PROJECT (0.80 MTY) (SECL) (N06000207)	3/2021	3/2028 (N.A.) {3/2029}	496.28 (496.28) {496.28}	0	2
		817	RAMPUR BATURA OC (4.0 MTY) (SECL) (N06000233)	7/2019	3/2026 (N.A.) {3/2026}	1248.93 (1248.93) {1248.93}	468.43	44
		818	TAWA III UG MINE (WCL) (N06000250)	12/2021	3/2027 (N.A.) {3/2027}	324.25 (324.25) {324.25}	12.32	9
		819	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY) (WCL) (N06000257)	9/2022	3/2027 (N.A.) {3/2027}	497.01 (497.01) {497.01}	160.98	42
		820	VISHNUPURI UG TO OC (WCL) (N06000260)	11/2022	3/2029 (N.A.) {3/2029}	227.65 (227.65) {227.65}	7.02	7

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		821	URDHAN OC (WCL) (N06000265)	7/2022	3/2031 (N.A.) {3/2031}	228.42 (228.42) {228.42}	27.67	9
		822	SHARDA UG (WCL) (N06000266)	7/2022	3/2028 (N.A.) {3/2028}	200.16 (200.16) {200.16}	34.4	11
	<u>PETROLEUM</u>	823	ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF (BPCL) (N16000518)	5/2023	5/2028 (N.A.) {5/2028}	43367 (43367) {43367}	805	6.3
	<u>POWER</u>	824	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) (SJVN) (N18000342)	11/2022	4/2024 (N.A.) {8/2024}	646.17 (646.17) {646.17}	600.77	100
		825	SHAJAPUR 325MW SOLAR PV PROJECT (NTPC) (N18000348)	6/2022	3/2024 (N.A.) {3/2024}	1530.49 (1530.49) {1530.49}	590.76	0
		826	TS FOR EVACUATION POWER RAJASTHAN REZ PH-IV (PART-2:5.5GW) (JAISALMER/BARMER COMPLEX): PART-C (PGCIL) (N18000392)	8/2024	8/2026 (N.A.) {8/2026}	2708 (2708) {2708}	0	0
	<u>RAILWAYS</u>	827	RAMGANJMUNDI-BHOPAL (NL),WCR (WCR) (220100314)	4/2001	3/2021 (12/2025) {12/2025}	424.6 (3032.46) {5125.16}	2947.26	68
		828	RATLAM-MHOW-KHANDWA-AKOLA (GC) (WR) (N22000120)	4/2008	3/2022 (02/2027) {2/2027}	3503.69 (5677.8) {6203.51}	3898.71	80
		829	KATNI - SINGRAULI DOUBLING PROJECT (WCR) (N22000351)	12/2015	3/2020 (N.A.) {10/2024}	1763.93 (1763.93) {2445.3}	2857.25	100
		830	KATNI-BINA 3RD LINE (263 KM) (WCR) (N22000415)	6/2016	3/2022 (N.A.) {6/2024}	2478.23 (2478.23) {2938}	1279.35	0
		831	KATNI GRADE SEPARATOR/BYE PASS (WCR) (N22000416)	8/2016	3/2022 (N.A.) {9/2024}	582.13 (582.13) {1247.64}	1096.23	80

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		832	ANUPPUR-KATNI (SECR) (N22000485)	4/2015	12/2021 (12/2023) {12/2024}	1370 (1680) {2311.02}	1618.93	74
		833	NIMACH BADI SADRI NEW LINE PROJECT (WR) (N22000503)	4/2017	3/2022 (N.A.) {3/2026}	495.18 (495.18) {495.18}	165.27	10
		834	NIMACH-RATLAM (133 KM) (WR) (N22000536)	10/2021	10/2027 (03/2025) {3/2025}	910 (1095.88) {1095.88}	765.2	87
		835	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) (WCR) (N22000552)	12/2016	3/2024 (N.A.) {3/2024}	199.63 (199.63) {199.63}	0	0
		836	SATNA - REWA (50 KM) (WCR) (N22000554)	11/2015	3/2026 (N.A.) {3/2026}	500 (40) {500}	1.41	80
		837	INDORE BUDNI (INDORE JABALPUR) (RVNL) (N22000601)	9/2018	9/2030 (N.A.) {9/2030}	4340 (4340) {7393.75}	1004.86	12
	ROAD TRANSPORT AND HIGHWAYS	838	BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A (MoRTH) (N24000378)	6/2015	(N.A.) {}	390.51 (390.51) {390.51}	0	0
		839	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 (MoRTH) (N24000475)	11/2015	1/2020 (06/2021) {5/2023}	628.45 (628.45) {628.45}	531.11	100
		840	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 (MoRTH) (N24000513)	3/2015	8/2017 (12/2023) {12/2024}	511.83 (511.83) {511.83}	485.18	93.06
		841	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN (NHAI) (N24000709)	12/2017	2/2020 (09/2024) {9/2024}	950.27 (950.27) {786.43}	627.09	98.44
		842	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS (MoRTH) (N24000870)	3/2018	3/2018 (N.A.) {}	162.56 (162.56) {162.56}	141.26	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		843	2L+PS OF THIKRI ANJAD SECTION OF NH-347B (MoRTH) (N24000892)	11/2017	7/2018 (N.A.) {9/2023}	249.05 (249.05) {249.05}	221.19	100
		844	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V (NHAI) (N24001212)	12/2017	11/2022 (12/2024) {12/2024}	656.98 (656.98) {840}	1058.34	100
		845	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM (NHAI) (N24001214)	12/2017	12/2022 (12/2024) {12/2024}	217.96 (217.96) {884}	2298	100
		846	4LBERKHEDI TO GODPEHRA NH-44 (NHAI) (N24001614)	2/2022	11/2024 (N.A.) {11/2024}	524.84 (524.84) {524.84}	2138.61	35
		847	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) (NHAI) (N24001615)	3/2021	4/2024 (05/2024) {8/2024}	790.78 (790.78) {790.78}	1383.43	46
		848	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 (NHAI) (N24001616)	1/2021	10/2023 (N.A.) {12/2024}	428.04 (428.04) {428.04}	350.95	98.89
		849	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 (NHAI) (N24001618)	9/2019	9/2022 (N.A.) {12/2024}	194.4 (194.4) {194.4}	170.92	86.5
		850	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D (NHAI) (N24001756)	10/2020	10/2024 (N.A.) {10/2024}	1352.56 (1352.56) {1480.94}	832.71	90.01
		851	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) (NHAI) (N24001758)	1/2020	10/2024 (N.A.) {10/2024}	823.05 (823.05) {823.05}	368.5	98.92

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		852	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH- 752D (NHAI) (N24001759)	1/2020	6/2024 (12/2024) {12/2024}	909.84 (909.84) {909.84}	421.21	72.3
		853	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI] (NHAI) (N24001761)	2/2023	2/2025 (02/2025) {2/2025}	520.28 (520.28) {520.28}	351.15	86.91
		854	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] (NHAI) (N24001762)	10/2021	1/2024 (12/2024) {12/2024}	1146.22 (1146.22) {1146.22}	550.78	78.88
		855	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] (NHAI) (N24001763)	9/2021	9/2023 (09/2024) {9/2024}	774.16 (774.16) {893.08}	463.85	100
		856	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] (NHAI) (N24001764)	9/2021	9/2023 (09/2024) {9/2024}	814.04 (814.04) {947.29}	468.94	100
		857	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N (NHAI) (N24001765)	8/2022	7/2024 (N.A.) {5/2025}	207.77 (207.77) {207.77}	41.36	32.19
		858	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] (NHAI) (N24001766)	1/2022	10/2024 (N.A.) {10/2024}	1011.29 (1011.29) {1011.29}	150.94	31.06
		859	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND (NHAI) (N24001767)	1/2021	4/2024 (N.A.) {4/2024}	1001.69 (1001.69) {1001.69}	467.18	77.1

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		860	BALANCE WORK OF 4L OF INDORE- GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF (NHAI) (N24001768)	8/2019	4/2023 (N.A.) {11/2023}	323.51 (323.51) {323.51}	48.2	100
		861	DHANGAON - BORGHAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] (NHAI) (N24001769)	11/2018	8/2023 (11/2024) {11/2024}	831 (831) {831}	840.3	99.8
		862	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 (NHAI) (N24001770)	2/2022	3/2024 (12/2024) {12/2024}	417.51 (417.51) {417.51}	223.58	73.5
		863	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 90F EXISTING SH-19 KM 26+5 (NHAI) (N24001921)	8/2021	9/2025 (N.A.) {9/2025}	581.65 (592.03) {581.65}	124.59	22.05
		864	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS and BHANDER BYPASS (TOTAL LENGTH 20.60 KM) (MoRTH) (N24001962)	3/2022	12/2024 (N.A.) {12/2024}	179.19 (179.19) {179.19}	75.91	60
		865	UPGRADATION OF NASRULLAGANI-REHTI- BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM (MoRTH) (N24001963)	12/2021	10/2024 (N.A.) {3/2025}	305.12 (305.12) {305.12}	73.8	17.25
		866	UPGRADATION and WIDENING OF JHARKHEDA- BERSAIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN (MoRTH) (N24001964)	3/2022	5/2025 (N.A.) {5/2025}	365.21 (365.21) {365.21}	151.39	64

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		867	REHABILITATION AND UPGADATION OF KURWAI?MUNGAOLI?CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAIN (MoRTH) (N24001965)	3/2022	2/2025 (N.A.) {2/2025}	386.49 (386.49) {386.49}	103.75	32
		868	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC (MoRTH) (N24001966)	12/2020	4/2023 (05/2023) {12/2024}	529.44 (529.44) {529.44}	165.6	45.69
		869	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP (NHAI) (N24001967)	11/2018	10/2025 (N.A.) {10/2025}	521.21 (521.21) {521.21}	58.23	14.25
		870	REHABILITATION AND UPGADATION TO 2- LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP- RJ B (MoRTH) (N24002018)	1/2022	3/2025 (N.A.) {3/2025}	239.72 (232.22) {232.22}	129.45	80.71
		871	UPGRADATION OF DINDORI-SAGARTOLA- KABICHABUTRA (MP-CG BORDER) SECTION OF NH -45 FROM KM 0+00(DESIGN) (MoRTH) (N24002019)	1/2022	9/2025 (N.A.) {9/2025}	329.14 (319.09) {319.09}	111.42	23.5
		872	CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS , NAGOD BYPASS (TOTAL L (MoRTH) (N24002020)	3/2022	10/2025 (N.A.) {10/2025}	158.36 (158) {158.36}	37.78	17
		873	BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE-SCOPED STRETCH OF HIRAN RIVER TO SINDOOR RIVER FROM KM. (NHAI) (N24002067)	1/2021	7/2023 (N.A.) {12/2024}	178.18 (178.18) {178.18}	161.64	84.39

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		874	CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH. (NHAI) (N24002068)	12/2022	3/2025 (N.A.) {3/2025}	652.33 (652.33) {652.33}	235.49	48.59
		875	CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA (NHAI) (N24002069)	7/2022	12/2024 (N.A.) {12/2024}	209.29 (209.29) {209.29}	124.2	93.21
		876	INDORE - EDLABAD (PKG-II) [TEJAJINAGAR TO BALWARA] (NHAI) (N24002070)	1/2022	1/2025 (N.A.) {1/2025}	1162.8 (1162.8) {1162.8}	470.63	72.5
		877	CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27 (NHAI) (N24002077)	9/2022	12/2025 (N.A.) {12/2025}	1000.63 (1000.63) {1000.63}	134.5	17.05
	<u>SOCIAL JUSTICE</u>	878	CENTRE FOR DISABILITY SPORTS (CPWD) (N38000001)	2/2019	3/2024 (N.A.) {3/2024}	170.99 (170.99) {170.99}	73.8	74
	<u>URBAN DEVELOPMENT</u> I	879	BHOPAL METRO RAIL (MPMRCL) (N28000124)	11/2018	2/2023 (12/2027) {12/2027}	6941.4 (6941.4) {6941.4}	2405.61	31.36
		880	INDORE METRO RAIL (MPMRCL) (N28000125)	11/2018	2/2023 (12/2027) {12/2027}	7500.8 (7500.8) {7500.8}	3127.6	47.25
<u>MAHARASHTRA</u>	<u>CIVIL AVIATION</u>	881	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT (AAI) (N04000079)	3/2017	4/2021 (N.A.) {12/2023}	475.39 (475.39) {520}	505.77	100
		882	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM (AAI) (N04000096)	6/2017	12/2020 (N.A.) {4/2024}	255.68 (255.68) {270}	267.38	100
	<u>COAL</u>	883	AMALGAMATED YEKONA-I YEKONA-II (WCL) (N06000132)	8/2015	3/2025 (N.A.) {3/2025}	727.28 (727.28) {727.28}	534.87	86

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		884	UKNI DEEP OC (WCL) (N06000179)	11/2018	3/2021 (03/2025) {3/2025}	318.14 (318.14) {318.14}	253.27	91
		885	BELLORA-NAIGAON DEEP OC (WCL) (N06000180)	11/2018	3/2021 (03/2025) {3/2025}	252.71 (252.71) {252.71}	122.94	56
		886	GHONSA EXPANSION DEEP OC (WCL) (N06000205)	3/2021	3/2028 (N.A.) {3/2028}	241.72 (241.72) {241.72}	59.3	6
		887	SASTI EXPANSION OC (WCL) (N06000206)	8/2020	3/2026 (N.A.) {3/2026}	371.59 (371.59) {371.59}	105.64	24
		888	DHUPTALA OC(SASTI UG TO OC) (WCL) (N06000209)	2/2019	3/2028 (N.A.) {3/2028}	720.87 (720.87) {720.87}	179.54	33
		889	ADASA UG TO OC (1.50 MTY) (WCL) (N06000219)	11/2018	3/2024 (03/2025) {3/2025}	333.43 (333.43) {333.43}	223.17	78
		890	DINESH (MAKARDHOKDA-III) OC (8.0 MTY) (WCL) (N06000222)	2/2020	3/2027 (N.A.) {3/2027}	1184.33 (1184.33) {1184.33}	849.44	48
		891	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY) (WCL) (N06000226)	9/2018	3/2024 (03/2025) {3/2025}	313.34 (313.34) {313.34}	205.45	87
		892	MUNGOLI NIRGUDA EXTENSION (DEEP) OC (WCL) (N06000231)	11/2020	3/2026 (N.A.) {3/2026}	826.8 (826.8) {826.8}	518.85	52
		893	SAONER UG MINE I EXPANSION (WCL) (N06000251)	1/2022	3/2028 (N.A.) {3/2028}	253.51 (253.51) {253.51}	111.68	27
		894	SINGHORI DEEP OC (WCL) (N06000252)	5/2022	3/2029 (N.A.) {3/2029}	421.84 (421.84) {421.84}	115.89	16
		895	MAKARDHOKDA I EXPANSION OC (WCL) (N06000253)	6/2022	3/2026 (N.A.) {3/2026}	497.06 (497.06) {497.06}	144.88	12
		896	BHATADI EXPANSION OC (WCL) (N06000254)	2/2020	3/2028 (N.A.) {3/2028}	729.86 (729.86) {729.86}	159.12	17
		897	NEW MAJARI UG TO OC (3.0 MTY) (WCL) (N06000255)	5/2019	3/2027 (N.A.) {3/2027}	496.38 (496.38) {496.38}	143.72	27

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		898	BHANEGAON OC (1.15MTY) (WCL) (N06000256)	9/2022	3/2028 (N.A.) {3/2028}	494.6 (494.6) {494.6}	99.87	7
		899	GOKUL EXPANSION OC (WCL) (N06000264)	4/2021	3/2026 (N.A.) {3/2026}	456.95 (456.95) {456.95}	148.57	7
		900	KOLGAON EXPANSION (DEEP) OC (WCL) (N06000267)	1/2023	3/2027 (N.A.) {3/2027}	206.19 (206.19) {206.19}	7.75	5
		901	AMALGAMATED GAURI PAUNI EXPANSION OC (WCL) (N06000271)	3/2024	3/2030 (N.A.) {3/2030}	1428.25 (1428.25) {1428.25}	203.03	17
	DEPARTMENT OF HIGHER EDUCATION	902	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI (CPWD EDUCATION) (N28000117)	1/2018	7/2020 (11/2023) {2/2024}	223.37 (275) {230}	141.16	100
	HEALTH AND FAMILY WELFARE	903	500 BEDDED HOSPITAL INCLUDING 50 SUPERSPECIALITY BEDS FOR ESIC AT PUNE (CPWD) (N21000033)	7/2022	9/2025 (N.A.) {9/2025}	429.25 (429.25) {429.25}	27.16	0
	PETROLEUM	904	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS (ONGC) (N16000213)	12/2015	4/2018 (12/2023) {5/2026}	3190.69 (3375.9) {3375.9}	2961.86	87.6
		905	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV (ONGC) (N16000358)	4/2019	3/2022 (06/2024) {2/2025}	3228.8 (3976.67) {3976.67}	3940.46	98.8
		906	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND (GAIL) (N16000430)	5/2019	4/2025 (10/2025) {10/2025}	8797 (11256) {11256}	5065.86	73.6
		907	PIPELINE REPLACEMENT PROJECT - VII (ONGC) (N16000436)	1/2022	5/2024 (01/2025) {1/2025}	3183.58 (3183.58) {3645.23}	3417	99.1

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		908	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL (BPCL) (N16000442)	4/2021	6/2024 (N.A.) {4/2025}	1164.69 (1164.69) {1164.69}	578.28	56.5
		909	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY (IOCL) (N16000446)	9/2021	10/2023 (05/2024) {5/2024}	378 (378) {378}	120.07	39.08
		910	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI (BPCL) (N16000452)	5/2022	3/2024 (N.A.) {9/2024}	423.39 (423.39) {423.39}	181.29	65
		911	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) (IOCL) (N16000456)	9/2022	8/2025 (N.A.) {8/2025}	165 (165) {165}	45.25	50.88
		912	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK (ONGC) (N16000470)	6/2022	10/2025 (N.A.) {2/2026}	4144.41 (6406.9) {6406.9}	243.43	11
		913	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS (IOCL) (N16000487)	3/2022	3/2030 (N.A.) {9/2031}	865 (865) {865}	42.76	1.5
		914	ANDHERI RESIDENTIAL TOWERS MUMBAI (IOCL) (N16000503)	6/2017	5/2025 (N.A.) {5/2025}	281.35 (281.35) {281.35}	83.7	41.1
		915	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL (IOCL) (N16000504)	4/2022	10/2024 (08/2026) {8/2026}	341.43 (341.43) {341.43}	194.49	26
		916	INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY (BPCL) (N16000507)	3/2023	7/2025 (N.A.) {7/2025}	405 (405) {405}	60.5	54.5

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		917	PART REPLACEMENT PIPELINE PROJECT (PRPP) (ONGC) (N16000515)	11/2022	5/2024 (12/2024) {12/2024}	1219.48 (1219.48) {1145.1}	29.82	43.5
		918	POL AND LOBS INSTALLATIONS WITH RECEIPT PIPELINES AT RASAYANI (BPCL) (N16000519)	5/2023	5/2026 (N.A.) {5/2026}	2585 (2585) {2585}	105.39	27.9
		919	MHN TCPP PGC BGC PROJECT (MTPBP) (ONGC) (N16000526)	2/2024	5/2026 (N.A.) {5/2026}	2329.45 (2329.45) {2354.23}	94.42	15.3
		920	PRP-VIII GROUP B (NH AND BS ASSET) (ONGC) (N16000533)	6/2024	5/2026 (N.A.) {2/2026}	2379.84 (2379.84) {2379.84}	0	0
		921	HP TDAE UNIT IN MUMBAI REFINERY (HPCL) (N16000534)	6/2024	4/2026 (N.A.) {4/2026}	240 (240) {240}	5.36	6.7
		922	INTEGRATED DEVELOPMENT OF 4 CONTRACT AREAS UNDER DSF2 (ONGC) (N16000537)	5/2023	4/2027 (N.A.) {4/2027}	6183.79 (6183.79) {6183.79}	0	0
	POWER	923	BIKANER SOLAR POWER PROJECT (SJVN) (N18000335)	4/2022	5/2024 (N.A.) {7/2025}	5491.89 (532) {5491.89}	2701.37	62
		924	TS FOR EVACUATION OF 7GW RE INJECTION AT KHAVDA PS UNDER PHASE- IV PART E4 (PGCIL) (N18000377)	11/2023	7/2025 (N.A.) {7/2025}	224 (224) {224}	0	0
	RAILWAYS	925	AHMEDNAGAR-PARLI VAIJNATH(NL) CR (CR) (220100181)	2/1997	3/2021 (N.A.) {12/2025}	2271.5 (2271.5) {4944.99}	4342.69	89
		926	MUMBAI URBAN TRANSPORT PROJECT PHASE-II (MRTP) (N22000092)	4/2008	3/2014 (N.A.) {3/2014}	5300 (5300) {918.53}	7135.77	21
		927	WARDHA-NANDED MAHARASHTRA (CR) (N22000231)	4/2008	3/2023 (N.A.) {12/2026}	3168.29 (3168.29) {3445.48}	2673.74	0
		928	KALYAN-KASARA 3RD LINE (CR) (N22000233)	4/2011	3/2021 (N.A.) {12/2025}	792.89 (792.89) {1432.61}	773.05	50

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		929	WARDHA-SEWAGRAM NGP 3RD LINE (CR) (N22000250)	4/2012	3/2022 (N.A.) {5/2025}	540.02 (540.02) {540.02}	618.24	72
		930	WARDHA-BALHARSHAH - 3RD LINE (132 KM) (CR) (N22000356)	2/2015	3/2022 (N.A.) {8/2025}	1272.19 (1272.19) {1384.72}	1170.15	67
		931	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) (CR) (N22000358)	2/2015	3/2023 (N.A.) {3/2027}	2449.91 (2449.91) {2449.91}	1422.71	42
		932	PUNE-MIRAJ-LONDA (467 KM) (CR) (N22000359)	2/2015	3/2024 (N.A.) {1/2025}	3627.47 (3627) {6463.49}	4054.95	84
		933	DAUND - MANMAD (236 KM) (CR) (N22000360)	2/2016	3/2023 (N.A.) {12/2024}	1876 (1876) {2081.27}	2272.22	87
		934	MANMAD - JALGAON - 3RD LINE (160 KM) (CR) (N22000361)	2/2016	3/2022 (N.A.) {3/2025}	1035.16 (1035.16) {1552.24}	1362.15	75
		935	WARDHA - NAGPUR - 4TH LINE (76 KM) (CR) (N22000362)	2/2016	3/2023 (N.A.) {5/2025}	637.95 (637.95) {637.95}	793.21	70
		936	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) (SECR) (N22000420)	9/2016	3/2023 (12/2023) {12/2025}	1908.51 (2753.05) {3544.25}	2747.21	80
		937	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM (VVR) (N22000434)	3/2010	(N.A.) {3/2024}	265.88 (265.88) {311.36}	0	0
		938	WADSA-GADHCHIROLI NEW LINE (52.36 KM) (SECR) (N22000480)	6/2018	12/2021 (N.A.) {12/2026}	229 (229) {1886.05}	474.93	22
		939	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG (CR) (N22000511)	8/2022	8/2027 (N.A.) {3/2027}	955 (955) {955.39}	56.34	0
		940	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) (CR) (N22000513)	1/2019	3/2028 (N.A.) {10/2027}	904.92 (904.92) {3295.74}	1026.25	5

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		941	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) (CR) (N22000514)	1/2019	3/2026 (N.A.) {9/2027}	492.76 (492.76) {1102.5}	151.37	5
		942	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) (CR) (N22000515)	2/2023	3/2027 (N.A.) {3/2027}	836.12 (836.12) {836.12}	7.52	0
		943	BARAMATI - LONAND (CR) (N22000615)	2/1999	3/2027 (N.A.) {2/2026}	736.44 (736.44) {1843.9}	540.33	50
		944	MUMBAI URBAN TRANSPORT PROJECT IIIA (MRVC) (N22000627)	4/2019	3/2025 (N.A.) {12/2027}	33690 (33690) {33690}	846.83	0
		945	NAGPUR- NAGBHIR RAILWAY LINE GAUGE CONVERSION PROJECT (MRIDC) (N22000629)	10/2019	6/2024 (N.A.) {6/2024}	1400 (1400) {1400}	0	77
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	946	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM (MoRTH) (N24000332)	1/2015	(N.A.) {}	225.81 (225.81) {225.81}	167.96	0
		947	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN (NHAI) (N24000442)	12/2015	3/2019 (11/2023) {12/2024}	649.5 (649.5) {649.5}	585.49	88.04
		948	NAGPUR RING ROAD PACKAGE-1 (NHAI) (N24000558)	3/2016	7/2019 (07/2023) {9/2024}	546 (546) {546}	526.26	100
		949	NAGPUR RING ROAD PACKAGE-2 (NHAI) (N24000560)	3/2016	7/2019 (03/2024) {12/2024}	591.66 (591.66) {591.66}	617.7	90.72
		950	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE (MoRTH) (N24000584)	3/2016	(N.A.) {12/2023}	1142.62 (1907.03) {1142.62}	1056.08	95.17

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		951	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE (MoRTH) (N24000585)	3/2016	(N.A.) {}	1101.58 (1101.58) {1101.58}	608.53	65.22
		952	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST (NHAI) (N24000655)	3/2017	3/2020 (12/2024) {12/2024}	247.02 (247.02) {157.49}	91.81	98.69
		953	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) (NHAI) (N24000656)	3/2017	3/2020 (07/2022) {7/2024}	744.64 (744.64) {1007}	380.66	74.89
		954	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) (NHAI) (N24000659)	3/2017	3/2017 (05/2021) {10/2024}	1059.73 (1071) {1071}	878.19	82.04
		955	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF (NHAI) (N24000851)	3/2018	7/2021 (N.A.) {9/2024}	1162.92 (1182.87) {1182.87}	371.48	52.46
		956	SARSAM TO KOTHARI (MoRTH) (N24001002)	2/2016	7/2019 (N.A.) {12/2023}	545.64 (545.64) {545.64}	232.64	93.68
		957	AKOLA TO AKOT (MoRTH) (N24001003)	1/2017	6/2019 (N.A.) {12/2023}	313.95 (313.95) {313.95}	270.26	99
		958	DIGRAS DARWAH KARANJA (MoRTH) (N24001013)	1/2017	6/2019 (N.A.) {12/2023}	391.06 (391) {391.06}	287.6	92.76
		959	DAHEGAON TO KUHI (MoRTH) (N24001017)	1/2017	6/2019 (N.A.) {12/2023}	228.89 (229) {228.89}	154.82	99
		960	BHANDARA TO GHOTITOK (MoRTH) (N24001018)	1/2017	6/2019 (N.A.) {6/2019}	392.83 (393) {392.83}	274.75	100
		961	AMD I TO SAONER (MoRTH) (N24001021)	1/2017	6/2019 (N.A.) {12/2023}	396.91 (397) {396.91}	289.79	98.69

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		962	WADI TO ASOLA (MoRTH) (N24001022)	1/2017	9/2019 (N.A.) {12/2023}	363.82 (364) {363.82}	154.65	93.15
		963	WAKAN PALI KHOPOLI (MoRTH) (N24001026)	1/2017	5/2019 (N.A.) {10/2023}	376.19 (376.19) {376.19}	118.74	99.15
		964	SHAHPUR PATGAON SECTION I (MoRTH) (N24001027)	1/2018	12/2019 (N.A.) {3/2024}	150.79 (150.79) {150.79}	81.14	70.66
		965	AHMADPUR TO PIMPLA (MoRTH) (N24001029)	1/2017	8/2019 (N.A.) {12/2023}	422.38 (422.38) {422.38}	269.59	83
		966	PIMPLA TO MANJARSUMBHA (MoRTH) (N24001030)	1/2017	8/2019 (N.A.) {12/2023}	595.77 (595.77) {595.77}	357.73	89.6
		967	MANSAR TO SALAIKHURD (MoRTH) (N24001035)	1/2018	12/2019 (N.A.) {11/2023}	418.36 (418.36) {418.36}	263.13	99
		968	JINTUR TO PARBHANI (MoRTH) (N24001039)	1/2017	(N.A.) {12/2023}	356.66 (356.66) {356.66}	209.48	80.48
		969	JAHIRABAD TO LATUR (MoRTH) (N24001040)	1/2017	11/2019 (N.A.) {11/2023}	461.96 (461.96) {461.96}	329.59	0
		970	SHIROD SHAHPURER TO NANDED (MoRTH) (N24001041)	1/2017	7/2019 (N.A.) {12/2023}	211.34 (211.34) {211.34}	136.33	99.9
		971	SALAIKHURD TO TIRORA (MoRTH) (N24001042)	1/2018	12/2019 (N.A.) {12/2023}	415.25 (415.25) {415.25}	274.02	98
		972	NILAJPHATA TO BHANDARA (MoRTH) (N24001043)	1/2018	5/2020 (N.A.) {12/2023}	420.63 (421) {420.63}	219.4	71.25
		973	RALEGAON TO RAMTIRTH (MoRTH) (N24001046)	1/2017	7/2019 (N.A.) {8/2023}	210.81 (210.81) {210.81}	210.81	96.5
		974	MEHKAR TO AJISPUR (MoRTH) (N24001048)	1/2017	7/2019 (N.A.) {8/2023}	232.77 (232.77) {232.77}	151.6	100
		975	VITA TO NAGAJ (MoRTH) (N24001050)	3/2018	12/2019 (N.A.) {12/2023}	304.58 (305) {304.58}	154.68	68.39
		976	KARAD PATAN CHIPLUN GUHAGAR (MoRTH) (N24001057)	2/2017	6/2019 (N.A.) {10/2023}	407.19 (407) {407.19}	323.02	89.97

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		977	KARWANDI TO RAJURI (MoRTH) (N24001058)	3/2018	12/2019 (N.A.) {3/2024}	276.95 (277) {276.95}	160.94	92.06
		978	PALPHATA TO PHULAMBARI (MoRTH) (N24001060)	3/2018	12/2019 (N.A.) {12/2023}	227.19 (227) {227.19}	141.92	95
		979	CHIKALI TO DHAD (MoRTH) (N24001061)	3/2018	12/2019 (N.A.) {3/2024}	189.46 (189) {189.46}	133.07	97.76
		980	DHAD BHOKARDAN TO BHOKARDHAN SILLOD (MoRTH) (N24001062)	3/2018	12/2019 (N.A.) {3/2024}	336.21 (336) {336.21}	236.11	99.82
		981	PARBHANI TO GANGKHED (MoRTH) (N24001065)	3/2018	12/2019 (N.A.) {10/2023}	238.19 (238) {238.19}	194.54	99
		982	NANDED TO JALKOT (MoRTH) (N24001069)	12/2017	9/2019 (N.A.) {9/2019}	456.93 (457) {456.93}	278.22	0
		983	KOTHARI TO DHANORA (MoRTH) (N24001073)	9/2018	8/2020 (N.A.) {8/2020}	301.38 (301) {301.38}	240.32	0
		984	OSMANNAGAR TO KUNDRAL (MoRTH) (N24001075)	9/2017	8/2020 (N.A.) {12/2023}	344.25 (344) {344.25}	194.72	95.63
		985	PUNE TO MALE VILLAGE (MoRTH) (N24001078)	3/2018	12/2019 (N.A.) {12/2023}	228.31 (228.31) {228.31}	100.97	93.83
		986	ARDHAPUR TO HIMAYATNAGAR (MoRTH) (N24001079)	12/2017	6/2020 (N.A.) {12/2023}	426.06 (426) {426.06}	271.4	96.25
		987	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER (MoRTH) (N24001080)	3/2018	12/2019 (N.A.) {10/2023}	256.15 (256.15) {256.15}	126.62	98
		988	HIMAYATNAGAR TO PHULSAWANGI (MoRTH) (N24001081)	3/2018	12/2019 (N.A.) {12/2023}	294.87 (295) {294.87}	183.17	89.99
		989	PUNE RAIGARH DISTRICT BORDER TO MANGAON (MoRTH) (N24001082)	3/2018	12/2019 (N.A.) {12/2023}	223.46 (223.46) {223.46}	123.46	100
		990	KOLDE TO KHETIYA (MoRTH) (N24001090)	1/2017	7/2019 (N.A.) {12/2023}	509.18 (509.18) {509.18}	283.13	94.81

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		991	SATARA TO MHASWAD (MoRTH) (N24001092)	1/2017	7/2019 (N.A.) {12/2023}	653.46 (653.46) {653.46}	369.62	76.76
		992	SATARA MURVAD PILLOV PANDHARPUR (MoRTH) (N24001095)	1/2017	(N.A.) {6/2024}	388.44 (388.44) {388.44}	240.05	88.16
		993	SELDOH TO PANVAR (MoRTH) (N24001097)	7/2018	5/2020 (N.A.) {5/2020}	404.33 (404) {404.33}	140.65	0
		994	MHASWAD TO TEMBHURNI (MoRTH) (N24001099)	1/2017	7/2019 (N.A.) {12/2023}	488.6 (488.6) {488.6}	279.42	76.5
		995	KURUDWADI TO PANDHARPUR (MoRTH) (N24001101)	1/2017	7/2019 (N.A.) {11/2023}	307.63 (307.63) {307.63}	232.57	96.27
		996	PANDHARPUR TO SANGOLA (MoRTH) (N24001102)	7/2017	7/2019 (N.A.) {12/2023}	218.38 (218.38) {218.38}	182.63	99.78
		997	CHIMUR TO WARORA (MoRTH) (N24001105)	11/2016	3/2019 (N.A.) {3/2019}	467.7 (467.7) {467.7}	235.04	100
		998	PEN TO KHOPOLI (MoRTH) (N24001106)	3/2018	3/2018 (N.A.) {1/2024}	301.39 (302) {301.39}	170.12	82.07
		999	PANCHARAL TO MANDANGHAR (MoRTH) (N24001107)	7/2018	5/2020 (N.A.) {5/2020}	381.08 (302) {381.08}	45.66	0
		1000	KOLHA TO NASRATPUR (MoRTH) (N24001111)	4/2016	4/2019 (N.A.) {8/2024}	281.78 (282) {281.78}	77.83	0
		1001	NASRATPUR TO BARASGAON (MoRTH) (N24001112)	7/2016	9/2019 (N.A.) {3/2024}	406.54 (407) {406.54}	274.3	80.7
		1002	BARASGAON TO RAHATEE (MoRTH) (N24001113)	7/2016	9/2018 (N.A.) {12/2023}	289.11 (290) {289.11}	232.56	99
		1003	INDAPUR TO VADPALE (MoRTH) (N24001114)	1/2017	12/2019 (N.A.) {3/2024}	1202.52 (1656.94) {1202.52}	1450.82	61.42
		1004	PAITHAN TO SHIRUR (MoRTH) (N24001122)	3/2017	6/2019 (N.A.) {3/2024}	341.8 (341.8) {341.8}	226.19	78.6
		1005	SHIRUR TO KHARDA (MoRTH) (N24001123)	2/2017	6/2019 (N.A.) {12/2023}	381.77 (381.77) {381.77}	199.48	83.93

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1006	AURANGABAD TO SILLOD (MoRTH) (N24001124)	2/2017	6/2019 (N.A.) {12/2023}	456.32 (541.93) {456.32}	355.54	94.07
		1007	SILLOD TO FARDAPUR (MoRTH) (N24001125)	2/2017	6/2019 (N.A.) {12/2023}	337.46 (432.98) {337.46}	335.3	91.56
		1008	FARDAPUR TO JALGAON (MoRTH) (N24001126)	2/2017	6/2019 (N.A.) {6/2019}	456.45 (456.45) {456.45}	427.43	0
		1009	KUMBHARI PHTA TO DEULGAON RAJA (MoRTH) (N24001127)	2/2017	6/2019 (N.A.) {2/2024}	406.51 (406.51) {406.51}	340.26	0
		1010	BHOGAN KHURD TO KASHEDI (MoRTH) (N24001132)	9/2017	6/2021 (N.A.) {12/2023}	743.21 (743) {743.21}	911.64	88.69
		1011	KANTE TO WAKED (MoRTH) (N24001134)	3/2016	11/2019 (N.A.) {12/2024}	1230.02 (1230) {1230.02}	791.8	0
		1012	PARLI PIMPLA DAHIGUDA (MoRTH) (N24001138)	2/2017	6/2019 (N.A.) {8/2023}	205.72 (206) {205.72}	85.71	100
		1013	WARDHA TO ARVI (MoRTH) (N24001150)	2/2018	4/2020 (N.A.) {12/2023}	313.58 (313.58) {313.58}	230.41	0
		1014	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 (NHAI) (N24001377)	2/2019	1/2022 (08/2023) {8/2023}	731.89 (731.99) {731.99}	689.19	0.2
		1015	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 (NHAI) (N24001378)	2/2019	1/2022 (06/2023) {6/2023}	362.46 (372.46) {372.46}	347.31	0.7
		1016	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 (NHAI) (N24001379)	2/2019	1/2022 (08/2023) {8/2023}	594.75 (594.75) {613.75}	585.2	0.5
		1017	UPGRADATION OF ADHALGAON-JAMKHED SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH (MoRTH) (N24001448)	11/2021	2/2022 (N.A.) {2/2022}	223.35 (223.35) {223.35}	209.36	0

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1018	REPANPALLI TO SIRONCHA (MoRTH) (N24001468)	3/2022	6/2022 (N.A.) {6/2024}	282.07 (282.07) {282.07}	34.65	0
		1019	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC (NHAI) (N24001485)	2/2019	2/2022 (07/2024) {7/2024}	397.6 (397.6) {397.6}	375.1	100
		1020	TUNNEL AT KHAMBATANKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 (NHAI) (N24001486)	2/2019	2/2022 (12/2024) {12/2024}	493 (493) {493}	374.15	72.34
		1021	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION (NHAI) (N24001488)	9/2021	9/2023 (12/2024) {12/2024}	618.45 (618.45) {618.45}	586.95	90
		1022	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) (NHAI) (N24001493)	12/2022	12/2024 (N.A.) {12/2024}	1749.86 (1749.86) {1749.86}	1311	57.96
		1023	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 ((NHAI) (N24001495)	11/2022	11/2024 (N.A.) {11/2024}	930 (930) {930}	557.53	59.95
		1024	PATAS-VASUNDE PHATA - BARAMATI BYPASS (NHAI) (N24001501)	9/2021	9/2023 (07/2023) {7/2023}	531.86 (532.41) {532.41}	520.71	0.5
		1025	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH- 965G (SAINT TUKARAM MARG) (NHAI) (N24001502)	9/2021	9/2023 (03/2024) {12/2024}	624.45 (580.15) {580.15}	398.06	2
		1026	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) (NHAI) (N24001503)	9/2021	9/2023 (03/2024) {12/2024}	667.66 (666.21) {666.21}	579.71	13

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1027	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) (NHAI) (N24001504)	5/2022	5/2024 (01/2025) {1/2025}	1260 (1260) {1260}	488.05	90.58
		1028	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) (NHAI) (N24001505)	3/2022	3/2024 (10/2024) {10/2024}	1549.02 (1549.02) {1549.02}	537.1	51.8
		1029	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) (NHAI) (N24001506)	2/2022	2/2024 (06/2025) {6/2025}	2747 (2747) {2747}	929.38	63.7
		1030	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) (NHAI) (N24001507)	11/2022	5/2024 (08/2025) {8/2025}	1124 (1124) {1124}	299.43	44
		1031	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) (NHAI) (N24001508)	11/2022	10/2024 (N.A.) {10/2024}	1450 (1450) {1450}	545.51	63.27
		1032	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) (NHAI) (N24001521)	11/2022	10/2024 (04/2025) {4/2025}	990 (990) {990}	296.63	50.5
		1033	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) (NHAI) (N24001546)	1/2023	1/2025 (N.A.) {1/2025}	1025.2 (1025.2) {1025.2}	758.28	39.1
		1034	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 () (NHAI) (N24001607)	10/2022	5/2024 (N.A.) {5/2024}	332 (332) {332}	185.61	42.44

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1035	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) (NHAI) (N24001608)	9/2021	7/2025 (N.A.) {7/2025}	2208.68 (2208.68) {2208.68}	411.34	50.36
		1036	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH-17) FROM KM 0.000 (PANVEL) TO (NHAI) (N24001609)	1/2023	12/2023 (12/2024) {12/2024}	151.26 (151.26) {151.26}	103.54	67.03
		1037	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL ? ALANDI S (NHAI) (N24001610)	1/2022	5/2024 (03/2025) {3/2025}	1833.73 (1833.73) {1833.73}	391.72	79.02
		1038	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . (NHAI) (N24001795)	10/2022	7/2024 (N.A.) {9/2024}	490.4 (490.4) {289}	241.93	77
		1039	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B (NHAI) (N24001796)	3/2022	10/2024 (04/2025) {4/2025}	1013.33 (1013.33) {1111.33}	355.07	62.01
		1040	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 (NHAI) (N24001797)	10/2021	1/2024 (N.A.) {3/2025}	815.77 (815.77) {815.77}	619.93	91.54
		1041	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 (NHAI) (N24001798)	2/2021	11/2023 (N.A.) {11/2024}	540.21 (540.21) {540.21}	415.87	94.44
		1042	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J (NHAI) (N24001799)	2/2021	10/2023 (N.A.) {12/2024}	1166.96 (1166.96) {1251}	1035.36	80

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1043	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) (NHAI) (N24001804)	12/2019	9/2022 (06/2024) {6/2024}	1654.07 (1654.07) {980}	835.19	91.76
		1044	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG ? II) (NHAI) (N24001834)	5/2023	5/2025 (N.A.) {5/2025}	839 (839) {839}	412.49	37.72
		1045	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG?III) (NHAI) (N24001835)	5/2023	5/2025 (N.A.) {5/2025}	986 (986) {986}	315.88	37.45
		1046	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND (MoRTH) (N24001880)	3/2022	7/2025 (N.A.) {7/2025}	778.18 (778.18) {778.18}	135.78	27.35
		1047	REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE (MoRTH) (N24001881)	6/2021	11/2024 (N.A.) {11/2024}	574 (574) {574}	574	0
		1048	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES) (MoRTH) (N24001882)	3/2022	10/2024 (N.A.) {10/2024}	496.64 (496.64) {496.64}	0	8
		1049	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 (MoRTH) (N24001883)	3/2021	3/2024 (N.A.) {4/2024}	478.83 (478.83) {478.83}	233.48	65
		1050	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 (MoRTH) (N24001884)	3/2023	5/2025 (N.A.) {5/2025}	428.8 (428.8) {428.8}	54.11	30.69

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1051	REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN (MoRTH) (N24001885)	2/2023	12/2024 (N.A.) {12/2024}	414.81 (414.81) {414.81}	0	0
		1052	DEVELOPMENT/WIDENING OF TALEGAON ? CHAKAN ? SHIKRAPUR ? NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU (MoRTH) (N24001886)	10/2022	8/2024 (N.A.) {8/2024}	304.68 (304.68) {304.68}	97.09	58.78
		1053	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ (MoRTH) (N24001887)	8/2022	6/2024 (N.A.) {6/2024}	291.37 (291.37) {291.37}	102.94	0
		1054	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ (MoRTH) (N24001888)	8/2021	4/2023 (N.A.) {5/2024}	288.14 (288.14) {288.14}	63.01	46.31
		1055	2 LANE + PS PIMPLNER TO SATANA - [DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G] (MoRTH) (N24001889)	9/2019	7/2021 (N.A.) {12/2023}	277.81 (277.81) {277.81}	148.68	0
		1056	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT (MoRTH) (N24001890)	2/2023	12/2024 (N.A.) {12/2024}	261.82 (261.82) {261.82}	70.59	46
		1057	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- (MoRTH) (N24001891)	7/2021	11/2023 (N.A.) {3/2024}	256.54 (256.54) {256.54}	80.1	59.66

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1058	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO (MoRTH) (N24001892)	2/2023	12/2024 (N.A.) {12/2024}	245.61 (245.61) {245.61}	43.39	32.5
		1059	SHEWALI (SAKRI) - NANDURBAR (MoRTH) (N24001893)	9/2022	4/2024 (N.A.) {7/2024}	232.59 (232.59) {232.59}	97.7	77.64
		1060	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] (MoRTH) (N24001894)	9/2019	7/2021 (N.A.) {12/2023}	228.82 (228.82) {228.82}	144.54	95.44
		1061	REHABILITATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA (MoRTH) (N24001895)	11/2021	9/2023 (N.A.) {12/2023}	228.01 (228.01) {228.01}	103.01	99
		1062	UPGRADATION AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO (MoRTH) (N24001896)	11/2021	9/2023 (N.A.) {4/2024}	224.44 (224.44) {224.44}	75.34	45.63
		1063	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH (MoRTH) (N24001902)	12/2022	9/2024 (N.A.) {9/2024}	213.32 (213.32) {213.32}	20	34
		1064	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 (MoRTH) (N24001903)	8/2022	4/2025 (N.A.) {4/2025}	206.54 (206.54) {206.54}	21.36	0
		1065	KOPARGAON TO SAVALI VIHIR SECTION (MoRTH) (N24001904)	9/2022	7/2024 (N.A.) {7/2024}	195.38 (195.38) {195.38}	29.59	19.76

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1066	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI (MoRTH) (N24001905)	10/2021	8/2023 (N.A.) {12/2023}	188.69 (188.69) {188.69}	111.26	95.8
		1067	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG (MoRTH) (N24001906)	8/2022	3/2024 (N.A.) {3/2024}	185.59 (185.59) {185.59}	63.56	48
		1068	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548- DD (VADGAON - KATRAJ - KO (MoRTH) (N24001907)	6/2021	2/2024 (N.A.) {3/2024}	169.15 (169.15) {169.15}	36.94	35.96
		1069	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI (MoRTH) (N24001908)	12/2021	5/2024 (N.A.) {5/2024}	167.97 (167.97) {167.97}	35.28	36.76
		1070	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL (MoRTH) (N24001909)	11/2021	6/2024 (N.A.) {6/2024}	157.72 (157.72) {157.72}	55.38	90.41
		1071	REHABILITATION AND UPGRADATION OF JAMKHEDE TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 (MoRTH) (N24001910)	9/2022	7/2024 (N.A.) {7/2024}	157.62 (157.62) {157.62}	13.86	17.03
		1072	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS (MoRTH) (N24001911)	3/2018	7/2024 (N.A.) {12/2023}	152.03 (152.03) {152.03}	81.35	97.57
		1073	4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK (NHAI) (N24002071)	3/2023	6/2026 (N.A.) {6/2026}	998.27 (998.27) {998.27}	127.21	16.75

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1074	IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION FROM WAKHARI TO LORD VITT (NHAI) (N24002072)	7/2022	10/2025 (N.A.) {10/2025}	150.21 (150.21) {150.21}	12.74	15.86
		1075	STRENGTHENING OF 6-LANE PIMPALGAON-NASHIK-GONDE (KM. 380 - KM. 440) SECTION OF NH-3 IN MAHARASHTRA U (NHAI) (N24002137)	2/2024	3/2025 (N.A.) {3/2025}	175 (175) {175}	66.62	27.1
	URBAN DEVELOPMENT I	1076	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) (MMRCL) (N28000086)	7/2013	3/2020 (N.A.) {12/2023}	23136 (23136) {37276}	23687.33	87.2
		1077	PUNE METRO RAIL PROJECT (PHASE 1) (MMRC) (N28000121)	12/2016	11/2021 (09/2024) {9/2024}	11420 (13656.22) {13656.22}	12485.83	100
		1078	NAGPUR METRO RAIL PROJECT PHASE II (NMRCL) (N28000155)	12/2022	12/2027 (N.A.) {12/2027}	6708 (6708) {6708}	293.46	12.7
		1079	PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1 (MMRC) (N28000157)	10/2023	1/2027 (N.A.) {1/2027}	910.18 (910.18) {910.18}	0	6
	WATER RESOURCES	1080	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA (BPP) (N30000001)	3/2017	12/2019 (08/2024) {12/2023}	233.57 (233.57) {233.57}	217.42	
MANIPUR	CIVIL AVIATION	1081	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX (AAI) (N04000100)	11/2021	7/2024 (12/2025) {12/2025}	499 (499) {499}	106.39	36.88
	RAILWAYS	1082	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) (NFR) (220100288)	4/2003	3/2011 (03/2028) {12/2028}	4454.17 (12274.06) {19517.7}	14774.02	79.8

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1083	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) (NHIDCL) (N24001270)	3/2020	6/2022 (12/2023) {12/2024}	292.24 (292.24) {292.24}	127.86	85.33
		1084	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) (NHIDCL) (N24001271)	6/2020	8/2022 (N.A.) {12/2024}	365.53 (365.53) {365.53}	156.31	77.36
		1085	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) (NHIDCL) (N24001272)	3/2020	6/2022 (N.A.) {12/2024}	167.95 (204.12) {167.95}	88.05	69.89
		1086	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) (NHIDCL) (N24001273)	7/2020	8/2022 (N.A.) {12/2024}	177.76 (177.76) {177.76}	89.67	80.53
		1087	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI (NHIDCL) (N24001274)	8/2020	4/2022 (06/2025) {8/2025}	379.39 (379.39) {379.39}	189.86	45.88
		1088	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO (NHIDCL) (N24001275)	8/2020	4/2022 (N.A.) {12/2025}	268.98 (268.98) {268.98}	22.08	0
		1089	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI (NHIDCL) (N24001276)	8/2020	4/2022 (N.A.) {12/2025}	228.97 (228.97) {228.97}	0	0
		1090	MARIAM - PEREN PKG-1A (NHIDCL) (N24001349)	2/2021	12/2022 (N.A.) {4/2025}	226.32 (226.32) {226.32}	86.41	63.75
		1091	MARIAM - PEREN (PKG 1B) (NHIDCL) (N24001350)	2/2021	12/2022 (10/2024) {10/2024}	188.36 (188.36) {188.36}	126.71	95.37

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1092	MARIAM - PEREN PKG-2B (NHIDCL) (N24001351)	2/2021	12/2022 (N.A.) {3/2024}	232.26 (232.26) {232.26}	156.93	100
		1093	IMPHAL ? MOREH PACKAGE- 3 (NHIDCL) (N24001352)	3/2021	12/2022 (N.A.) {6/2024}	259.31 (259.31) {259.31}	144.94	100
		1094	IMPHAL - KHONGSANG PKG-2 (NHIDCL) (N24001353)	3/2021	12/2022 (11/2023) {6/2025}	195.14 (195.14) {195.14}	59.99	50.75
		1095	TAMENGLONG - MAHUR PKG-3 (NHIDCL) (N24001354)	3/2021	12/2022 (01/2025) {1/2025}	234.08 (234.08) {234.08}	139.45	90.34
		1096	MARIAM - PEREN (PKG 2A) (NHIDCL) (N24001398)	7/2021	3/2023 (N.A.) {3/2023}	204.58 (204.58) {204.58}	126.78	100
		1097	IMPHAL ? MOREH (PACKAGE 4) (NHIDCL) (N24001399)	3/2021	1/2023 (N.A.) {4/2024}	277.99 (277.99) {277.99}	146.35	100
		1098	SENAPATI- IMPHAL PKG-5B (NHIDCL) (N24001400)	3/2021	1/2023 (N.A.) {5/2025}	211.7 (211.7) {211.7}	35.16	34.86
		1099	IMPHAL - KHONGSANG PKG-3 (NHIDCL) (N24001401)	7/2021	3/2023 (02/2024) {3/2025}	467 (467) {467}	183.55	75.23
		1100	TAMENGLONG - MAHUR PKG-1 (NHIDCL) (N24001402)	7/2021	3/2023 (01/2025) {1/2025}	185.8 (185.8) {185.8}	112.31	92.65
		1101	TAMENGLONG - MAHUR PKG-2 (NHIDCL) (N24001403)	7/2021	3/2023 (05/2024) {2/2025}	483.87 (483.87) {483.87}	278.89	91.03
		1102	TAMENGLONG - MAHUR PKG-4 (NHIDCL) (N24001404)	7/2021	3/2023 (02/2025) {2/2025}	198.77 (198.77) {198.77}	110.09	85.12
		1103	CHURACHANPUR TUIVAI PKG-3 (NHIDCL) (N24001405)	7/2021	10/2023 (02/2024) {6/2025}	673.27 (673.27) {673.27}	357.47	72.74
		1104	TAMENGLONG - MAHUR PKG-5 (NHIDCL) (N24001436)	8/2021	5/2023 (01/2025) {2/2025}	477.86 (477.86) {477.86}	235.67	80.3
		1105	TAMENGLONG - MAHUR PKG-6 (NHIDCL) (N24001437)	9/2021	5/2023 (10/2023) {4/2025}	311.18 (311.18) {311.18}	171.57	72.7
		1106	MARAM - PEREN PKG-3 (NHIDCL) (N24001439)	8/2021	5/2023 (N.A.) {10/2024}	467.41 (467.41) {467.41}	243.19	92.18

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1107	IMPHAL - KHONGSANG PKG-4 (NHIDCL) (N24001453)	8/2021	12/2023 (N.A.) {12/2025}	579.63 (579.63) {579.63}	131.58	52.55
		1108	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM (NHIDCL) (N24001473)	9/2021	2/2024 (N.A.) {4/2025}	310.76 (310.76) {310.76}	116.81	76.8
		1109	IMPHAL - KHONGSANG PKG-5 (NHIDCL) (N24001538)	12/2021	5/2024 (N.A.) {10/2025}	410.68 (410.68) {410.68}	105.71	50.81
		1110	IMPHAL - KHONGSANG PKG-6 (NHIDCL) (N24001539)	12/2021	2/2025 (N.A.) {11/2025}	504.76 (504.76) {504.76}	101.94	44.33
		1111	AKASH BRIDGE - JESSAMI SECTION PKG-2 (NHIDCL) (N24001540)	3/2022	2/2025 (N.A.) {2/2025}	152.11 (152.11) {152.11}	53.26	72.82
		1112	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM (NHIDCL) (N24001974)	9/2021	1/2025 (N.A.) {1/2025}	315.56 (315.56) {315.56}	60.7	49.44
		1113	LMPHAL TO JIRIBAM PKG-7 (NHIDCL) (N24002028)	1/2023	12/2025 (N.A.) {3/2026}	760.16 (760.16) {760.16}	63.8	27.83
		1114	UKHRUL TOLOI TADUBI PKG-2 (NHIDCL) (N24002131)	3/2023	2/2026 (N.A.) {3/2026}	578.98 (578.98) {578.98}	56.22	31.54
MEGHALAY A	DEPARTMENT OF HIGHER EDUCATION	1115	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA (RITES OF HIGHER) (N42000001)	9/2013	9/2014 (07/2024) {7/2024}	484.32 (429.7) {429.7}	274.05	72.5
	DONER	1116	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR (HSCL FOR DONER) (N12000103)	4/2014	9/2017 (N.A.) {9/2017}	151.33 (151.33) {151.33}	148.33	98.5

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>RAILWAYS</u>	1117	NEW BG LINE FROM BYRNIHAT TO SHILLONG (NFR) (N22000205)	4/2010	3/2021 (N.A.) {3/2021}	906.46 (1202.33) {8324.28}	269.8	2
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1118	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T (NHIDCL) (N24000771)	4/2017	9/2021 (07/2023) {3/2025}	553.51 (610.09) {553.51}	343.73	67.31
		1119	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM (NHIDCL) (N24000903)	3/2019	3/2022 (12/2023) {12/2023}	306.28 (306.28) {306.28}	233.49	100
		1120	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM () (NHIDCL) (N24001313)	11/2020	12/2023 (10/2025) {10/2025}	351.12 (351.12) {351.12}	223.73	24.2
		1121	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL (NHIDCL) (N24001314)	11/2020	12/2023 (N.A.) {8/2026}	525.68 (525.68) {525.68}	384.55	13.5
		1122	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL (NHIDCL) (N24001334)	11/2020	12/2023 (N.A.) {4/2026}	445.51 (445.51) {445.51}	191.35	6.2
		1123	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B (NHIDCL) (N24001335)	11/2020	12/2023 (N.A.) {11/2026}	284.21 (284.21) {284.21}	45.46	1.5
		1124	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) (NHIDCL) (N24001339)	10/2020	4/2022 (06/2024) {12/2024}	157.86 (146.92) {157.86}	146.19	97.49

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1125	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-3 (NHIDCL) (N24001360)	3/2021	12/2022 (06/2024) {11/2024}	260.21 (260.21) {260.21}	202.19	89.14
		1126	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 (MoRTH) (N24001441)	8/2020	2/2022 (10/2024) {10/2024}	302.88 (302.88) {302.88}	209.63	93
		1127	REHABILITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM (NHIDCL) (N24001474)	9/2021	5/2024 (N.A.) {1/2025}	359.86 (359.86) {359.86}	219.87	78.5
		1128	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 (NHIDCL) (N24001541)	11/2021	6/2024 (N.A.) {12/2024}	283.5 (283.5) {283.5}	201.77	70.68
		1129	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF SHILLONG WESTERN BYPASS STARTING FROM NH-06 NEAR LADUM (NHIDCL) (N24002156)	3/2023	9/2026 (N.A.) {9/2026}	620.3 (620.3) {620.3}	168.64	0
		1130	SHILLONG WESTERN BYPASS PACKAGE-2 (NHIDCL) (N24002157)	3/2023	9/2026 (N.A.) {9/2026}	686 (686) {686}	241.74	0
		1131	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDERS OF SHILLONG WESTERN BYPASS STARTING FROM NH-06 NEAR LADU (NHIDCL) (N24002158)	3/2023	9/2026 (N.A.) {9/2026}	562.48 (562.48) {562.48}	263.14	0
MIZORAM	RAILWAYS	1132	BHAIRABI SAIRONG, NL, NEFR (NFR) (N22000100)	4/2008	3/2014 (N.A.) {7/2025}	2393.47 (5021.45) {8213.72}	7520.14	93
	ROAD TRANSPORT AND HIGHWAYS	1133	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000857)	4/2017	4/2023 (03/2024) {1/2025}	519.09 (785.65) {785.65}	649.83	90

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1134	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000858)	4/2017	7/2023 (05/2024) {7/2024}	640.07 (990.88) {1286.35}	1217.65	99
		1135	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000859)	4/2017	6/2023 (03/2024) {3/2024}	642.96 (988.23) {988.23}	729.79	99.5
		1136	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000861)	4/2017	4/2023 (11/2023) {2/2025}	473.18 (688.25) {688.25}	520.26	83.66
		1137	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000862)	4/2017	4/2023 (10/2023) {2/2025}	537.82 (789.05) {789.05}	746.61	91.6
		1138	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000863)	4/2017	6/2023 (02/2024) {3/2025}	518.53 (906.76) {906.76}	784.8	88.5
		1139	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000864)	4/2017	4/2024 (07/2024) {3/2025}	404.29 (750.32) {750.32}	589.53	83.2
		1140	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000865)	4/2017	9/2023 (05/2024) {3/2025}	428.11 (746.39) {746.39}	579.7	87.17

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1141	CONSTRUCTION OF CHHIATHLANG - SERCHHIP BYPASS (PKG-1) ON AIZAWL- TUIPANG SECTION OF NH-54 (NHIDCL) (N24001277)	9/2020	10/2022 (04/2024) {3/2024}	275.02 (247.25) {247.25}	231.19	99.73
		1142	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) (NHIDCL) (N24001278)	3/2020	7/2022 (01/2024) {6/2024}	206.88 (219.33) {219.33}	206.55	97.01
		1143	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) (NHIDCL) (N24001281)	3/2020	7/2022 (03/2024) {7/2025}	292.24 (331.17) {331.17}	287.95	91.42
		1144	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) (NHIDCL) (N24001283)	3/2020	7/2022 (01/2024) {1/2024}	281.78 (253.41) {253.41}	237.91	100
		1145	DULTE- KWALKULH - CHAMPAI PKG.1 (NHIDCL) (N24001355)	3/2021	12/2022 (03/2024) {3/2024}	374.39 (374.39) {374.39}	292.27	100
		1146	DULTE- KWALKULH - CHAMPAI PKG.2 (NHIDCL) (N24001356)	3/2021	12/2022 (04/2024) {4/2024}	233.25 (233.25) {233.25}	178.37	100
		1147	DULTE- KWALKULH - CHAMPAI PKG.3 (NHIDCL) (N24001357)	3/2021	6/2023 (01/2024) {1/2024}	674.71 (674.71) {674.71}	589.25	100
		1148	TLABUNG - LUNGLEI PKG-A (NHIDCL) (N24001358)	3/2021	12/2022 (12/2024) {12/2025}	698.44 (698.45) {698.45}	383.62	42.2
		1149	TLABUNG - LUNGLEI PKG-B (NHIDCL) (N24001359)	3/2021	1/2023 (12/2024) {12/2025}	740.58 (740.58) {740.58}	276.77	41.5
		1150	KEIFANG - TUVAI PKG-1 (NHIDCL) (N24001440)	9/2021	5/2023 (06/2024) {12/2024}	492.94 (492.94) {492.94}	355	84.7
		1151	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWL RANG SECTION OF NH 102B OF AIZAWL - IMPHA (NHIDCL) (N24001975)	9/2021	2/2025 (N.A.) {2/2026}	523.78 (523.78) {523.78}	236.92	40

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1152	KEIFANG - TUVAI PKG-3 (NHIDCL) (N24002027)	12/2021	2/2025 (N.A.) {12/2025}	500.88 (500.88) {500.88}	137.25	36.31
MULTI STATE	COAL	1153	NILJAI EXPANSION (DEEP) OC (3.5 MTY) (WCL) (N06000154)	8/2016	3/2022 (03/2025) {3/2025}	319.76 (319.76) {319.76}	281.4	98
		1154	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) (WCL) (N06000157)	2/2017	3/2021 (03/2025) {3/2025}	328 (328) {328}	321.43	96
		1155	BINA KAKRI AMALGAMATION OCP 14 MTPA (NCL) (N06000192)	8/2020	3/2024 (N.A.) {3/2025}	836.42 (836.42) {836.42}	670.84	54.77
	DPIIT	1156	NATIONAL INDUSTRIAL CORRIDOR PROJECT (DMIC FOR DPIIT) (N40000001)	9/2011	3/2027 (03/2027) {3/2027}	20084 (20084) {20084}	9718.22	50.99
	PETROLEUM	1157	KOCHI-KOOTTANAD-BANGALORE- MANGALORE PIPELINE PHASE-II (GAIL) (N16000285)	6/2009	12/2012 (02/2025) {3/2025}	2915 (5909) {5909}	4073.2	91.8
		1158	SRIKAKULAM ANGUL PIPELINE PROJECT (GAIL) (N16000388)	9/2019	7/2022 (06/2025) {6/2025}	2658.34 (2658.34) {2658.34}	1985.1	91.8
		1159	DHAMRA HALDIA PIPELINE PROJECT (GAIL) (N16000391)	3/2020	11/2022 (03/2025) {3/2025}	1030.65 (1030.65) {1030.65}	774.2	84.4
		1160	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT (GAIL) (N16000398)	6/2020	5/2023 (06/2025) {6/2025}	7844.25 (7844.25) {7844.25}	5782.1	89.8
		1161	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS (IOCL) (N16000426)	6/2019	12/2029 (03/2030) {3/2030}	169 (169) {169}	70.56	17.9
		1162	NORTH EAST GAS GRID (IGGL) (N16000439)	11/2020	3/2024 (03/2025) {3/2027}	9265 (9265) {9265}	5420.48	83.24
		1163	GURDASPUR JAMMU PIPELINE (GAIL) (N16000531)	7/2023	7/2026 (07/2026) {7/2026}	521.92 (521.92) {521.92}	6.7	14.4

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	POWER	1164	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO (PGCIL) (N18000184)	3/2015	3/2018 (N.A.) {12/2024}	197.4 (197.4) {197.4}	161.89	96
		1165	EASTERN REGION STRENGTHENING SCHEME XVII(PART B) (PGCIL) (N18000244)	2/2017	6/2019 (N.A.) {8/2023}	235.53 (235.53) {243.74}	170.26	100
		1166	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P (PGCIL) (N18000249)	12/2014	12/2018 (03/2025) {3/2025}	4754.42 (9129.32) {9129.32}	6724.24	77.14
		1167	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES (PGCIL) (N18000250)	12/2014	12/2018 (03/2025) {3/2025}	5111.33 (6700) {6700}	4942.92	95.1
		1168	HVDC BIPOLE LINK BETWEEN WR AND SR - NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN (PGCIL) (N18000264)	8/2017	2/2020 (04/2023) {9/2025}	1931.39 (2635.55) {2635.55}	1964.44	99
		1169	NORTH EASTERN REGION STRENGTHENING SCHEME-XII (PGCIL) (N18000316)	5/2021	3/2023 (N.A.) {8/2024}	576.42 (576.42) {576.42}	418.96	100
		1170	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION (PGCIL) (N18000317)	11/2018	11/2021 (N.A.) {6/2024}	241.38 (241.38) {241.38}	243.75	100
		1171	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM (PGCIL) (N18000328)	2/2022	4/2025 (N.A.) {4/2025}	318.12 (318.12) {318.12}	142.75	83
		1172	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. (PGCIL) (N18000329)	3/2022	3/2023 (N.A.) {3/2024}	176.22 (176.22) {176.22}	95.43	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1173	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM (PGCIL) (N18000330)	3/2022	12/2024 (N.A.) {12/2024}	288.71 (288.71) {288.71}	112.79	39
		1174	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000331)	2/2022	9/2023 (N.A.) {12/2024}	359.47 (359.47) {359.47}	200.97	63
		1175	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000332)	5/2022	11/2023 (N.A.) {12/2024}	1666 (1666) {1666}	1318.62	81
		1176	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B (PGCIL) (N18000337)	7/2022	6/2023 (N.A.) {12/2024}	4546.26 (4546.26) {4546.26}	2180.35	64
		1177	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C (PGCIL) (N18000338)	7/2022	3/2025 (N.A.) {3/2025}	186.19 (186.19) {186.19}	61.53	65
		1178	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION (PGCIL) (N18000339)	11/2018	11/2021 (N.A.) {6/2023}	173.94 (173.94) {173.94}	130.76	100
		1179	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED (PGCIL) (N18000341)	8/2022	2/2024 (N.A.) {3/2024}	863.99 (863.99) {863.99}	547.13	100
		1180	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION (PGCIL) (N18000343)	10/2022	10/2025 (N.A.) {10/2025}	307.87 (307.87) {307.87}	83.31	52

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1181	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B (PGCIL) (N18000352)	3/2023	11/2024 (N.A.) {3/2025}	3546.94 (3546.94) {3546.94}	1222.14	50
		1182	ER WR TRANSMISSION LIMITED (PGCIL) (N18000353)	3/2023	3/2025 (N.A.) {3/2025}	281.16 (281.16) {281.16}	27.14	27
	RAILWAYS	1183	NANGALDAM-TALWARA(NL),NR (NR) (220100188)	3/1981	7/2012 (N.A.) {11/2024}	450 (450) {2017.96}	1190.75	43
		1184	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) (220100232)	9/1998	5/2008 (N.A.) {3/2025}	247.66 (63.57) {8248.5}	2520.04	43
		1185	CHHAPRA-BALLIA UP (NER) (N22000134)	3/2013	1/2019 (N.A.) {2/2025}	295 (954) {995.82}	987.32	95
		1186	CHOTTAUDEPUR-DHAR(NL) (WVR) (N22000138)	4/2007	3/2022 (12/2027) {12/2027}	1347.26 (1793.63) {1793.63}	1464.86	58
		1187	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) (WVR) (N22000139)	4/2007	3/2022 (02/2027) {2/2027}	1640.04 (1873.1) {2873.11}	2030.41	58
		1188	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) (NCR) (N22000148)	4/2011	3/2022 (N.A.) {12/2024}	2912.96 (2912.96) {3845.6}	1024.32	0
		1189	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI- TANTPUR AND TANPUR-BANSI PAHARPUR (NCR) (N22000158)	4/2010	(12/2026) {12/2026}	2030.5 (746.83) {746.83}	81.25	19
		1190	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING (NFR) (N22000183)	4/2013	3/2019 (N.A.) {9/2024}	1798 (1798) {2832.35}	3148.37	95
		1191	NEW BG LINE FROM BALURGHAT TO HILLY NFR (NFR) (N22000206)	4/2010	3/2020 (N.A.) {3/2027}	242.22 (242.22) {1195.95}	387.08	5

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1192	NEW BG LINE FROM JAGBANI TO BIRATNAGAR (NFR) (N22000207)	4/2010	(N.A.) {3/2023}	241.52 (241.52) {401.65}	343.3	85.42
		1193	MURKONGSELEK-PASIGHAT NL (NFR) (N22000208)	4/2011	3/2020 (N.A.) {5/2025}	414.84 (414.84) {1265.16}	580.91	33
		1194	MADURAI-TUTICORIN VIA ARUPPUKOTTAI (SR) (N22000215)	4/2011	3/2019 (12/2027) {12/2027}	120.7 (120.7) {2053.39}	342.13	14
		1195	PIRPAINTI-JASIDIH (ER) (N22000219)	4/2013	3/2022 (03/2028) {3/2028}	915.98 (915.98) {2610.84}	809.34	45
		1196	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION (SCR) (N22000261)	4/2012	3/2023 (N.A.) {3/2025}	1856.95 (1856.95) {1952.68}	1354.36	0
		1197	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL (NR) (N22000274)	4/2007	(N.A.) {2/2024}	336.91 (336.91) {791.39}	572.99	40
		1198	RAYADURGA-TUMKUR NL (SWR) (N22000279)	4/2007	(N.A.) {2/2027}	2062.3 (2495.59) {2495.59}	1413.42	60
		1199	PHULERA - DIGANA DOUBLING (NWR) (N22000326)	5/2015	3/2020 (04/2024) {4/2024}	600 (600) {701.81}	765.54	100
		1200	HOTGI-KUDGI-GADAG (SWR) (N22000333)	3/2015	3/2019 (N.A.) {6/2025}	1614.59 (1877.81) {2458.87}	2408.17	89
		1201	KAZIPET-BALHRSHA (SCR) (N22000367)	4/2015	3/2021 (N.A.) {1/2025}	2063.03 (2063.03) {2909}	2578.41	0
		1202	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT (NHSRCL) (N22000463)	12/2015	12/2023 (N.A.) {8/2027}	108000 (108000) {108000}	66326	46.64
		1203	WESTERN DEDICATED FREIGHT CORRIDOR (DFCC) (N22000464)	11/2007	3/2020 (N.A.) {3/2020}	16592 (51101) {51101}	47476	83
		1204	CHANDIGARH-BADDI (NR) (N22000467)	4/2007	3/2023 (N.A.) {6/2025}	328.14 (328.14) {1540.14}	482.67	10

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1205	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) (SER) (N22000506)	3/2019	5/2023 (N.A.) {12/2025}	1866.31 (1866.31) {1866.31}	1627.16	55
		1206	VARANASI-AURANGABAD KM.786 TO KM.978.40 (NHAI) (N24000182)	9/2011	3/2014 (N.A.) {9/2024}	2848 (2848) {3241.56}	3901.66	85.61
		1207	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 (NHAI) (N24001628)	11/2021	2/2025 (N.A.) {2/2025}	2155.95 (2155.95) {2155.95}	1026	42.13
		1208	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O (NHAI) (N24001629)	4/2022	11/2024 (N.A.) {11/2024}	796.65 (796.65) {796.65}	268.84	52.85
	<u>SHIPPING AND PORTS</u>	1209	JAL MARG VIKAS PROJECT (IWAI) (N25000072)	1/2018	3/2023 (12/2025) {12/2025}	5369.18 (4633.81) {5061.15}	3078.56	61.04
	<u>TELECOMMU NICATIONS</u>	1210	NETWORK FOR SPECTRUM (DOT) (N26000101)	3/2012	7/2015 (09/2023) {8/2024}	13334 (34953.45) {34953.45}	22626.69	0
		1211	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART (BSNL) (N26000114)	3/2020	6/2021 (11/2021) {12/2024}	461.42 (461.42) {461.42}	159.98	81
		1212	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and (BSNL) (N26000115)	3/2023	3/2024 (07/2024) {9/2024}	239.6 (239.6) {239.6}	165.31	100
		1213	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT (BSNL) (N26000116)	5/2023	8/2024 (11/2024) {11/2024}	645.13 (645.13) {645.13}	258.87	75.33

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1214	PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGARTION and ANNUAL MAINTENANCE OF (BSNL) (N26000117)	6/2023	6/2025 (N.A.) {6/2025}	24556.35 (24544.55) {24544.55}	3417.37	40.6
		1215	OPTICAL TRANSPORT NETWORK (OTN) PH- 4 IN BSNL (BSNL) (N26000118)	2/2024	8/2025 (N.A.) {8/2025}	810.99 (810.99) {810.99}	250	17.74
	URBAN DEVELOPMEN I	1216	DELHI GHAZIABAD MEERUT RRTS CORRIDOR (NCRTC) (N28000134)	3/2019	6/2025 (N.A.) {6/2025}	30274 (30274) {30274}	22615.28	80.3
NAGALAND	PETROLEUM	1217	AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR (IOCL) (N16000529)	8/2023	11/2027 (N.A.) {11/2027}	227.62 (227.62) {227.62}	0.2	7.5
	RAILWAYS	1218	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) (NFR) (N22000124)	4/2006	3/2015 (N.A.) {12/2029}	2326.52 (6663.2) {6663.2}	3770.54	58
	ROAD TRANSPORT AND HIGHWAYS	1219	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 (NHIDCL) (N24000686)	3/2016	9/2019 (11/2022) {12/2024}	373.07 (534.41) {534.41}	382.5	99.81
		1220	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 (NHIDCL) (N24000688)	3/2016	8/2022 (09/2025) {9/2025}	429.52 (794.74) {794.74}	287.46	83.4
		1221	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. (NHIDCL) (N24000752)	2/2017	9/2020 (02/2023) {12/2024}	387 (688.12) {688.12}	387.5	99.32

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1222	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING (NHIDCL) (N24000753)	3/2018	11/2022 (08/2024) {12/2024}	500.09 (698.81) {698.81}	373.62	94.81
		1223	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA- ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO (NHIDCL) (N24000756)	3/2018	9/2022 (01/2023) {7/2024}	285.68 (285.68) {285.68}	174.28	99.9
		1224	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG- TAMLU-MON ROAD FROM EXISTING KM 20.456 TO (NHIDCL) (N24000763)	3/2018	12/2021 (08/2022) {8/2025}	215.79 (215.79) {215.79}	107.4	27.45
		1225	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG- TAMLU-MON ROAD FROM EXISTING KM 60.345 TO (NHIDCL) (N24000765)	3/2018	9/2018 (06/2023) {9/2025}	323.98 (323.98) {323.98}	81.6	16.04
		1226	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN (MoRTH) (N24001179)	3/2017	11/2020 (02/2023) {2/2023}	217.35 (217.35) {217.35}	214.18	100
		1227	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- (MoRTH) (N24001180)	3/2019	12/2022 (01/2023) {1/2023}	237.51 (237.51) {237.51}	201.2	100
		1228	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D (NHIDCL) (N24001255)	9/2020	10/2022 (04/2024) {9/2024}	277.44 (277.44) {277.44}	160.86	62.27

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1229	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM21.0 TO KM32.0 [DESIG (NHIDCL) (N24001257)	8/2020	10/2022 (06/2025) {6/2025}	159.85 (342.29) {159.85}	76.99	15.94
		1230	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES (NHIDCL) (N24001258)	8/2020	4/2022 (04/2023) {2/2025}	202.36 (202.36) {202.36}	71.92	26.96
		1231	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM (NHIDCL) (N24001259)	9/2020	4/2022 (05/2024) {2/2025}	315.63 (315.63) {315.63}	95.84	74.23
		1232	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) (NHIDCL) (N24001280)	3/2020	6/2022 (03/2023) {9/2023}	320.97 (320.97) {320.97}	182.21	100
		1233	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) (NHIDCL) (N24001282)	3/2020	6/2022 (N.A.) {1/2026}	355.79 (355.79) {355.79}	109.24	60.93
		1234	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) (NHIDCL) (N24001284)	3/2020	6/2022 (06/2023) {6/2024}	361.53 (365.42) {365.42}	200.22	97.42
		1235	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) (NHIDCL) (N24001286)	3/2020	6/2022 (10/2022) {6/2023}	278.95 (278.95) {278.95}	166.29	100
		1236	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) (NHIDCL) (N24001287)	4/2020	12/2021 (11/2025) {11/2025}	330.8 (330.8) {330.8}	110.22	58.59
		1237	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM 0.00 TO KM 10.500 [D (NHIDCL) (N24001288)	8/2020	4/2022 (11/2026) {11/2026}	232.29 (350.88) {232.29}	39.59	1.62

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1238	CHANGTONGYA TO LONGLENG ROAD PKG-2 (NHIDCL) (N24001389)	3/2020	6/2022 (09/2022) {1/2025}	206.53 (206.53) {206.53}	119.25	99.4
		1239	PEREN-DIMAPUR SECTION PKG-2 (NHIDCL) (N24001406)	7/2021	3/2023 (09/2025) {9/2025}	258.52 (258.52) {258.52}	62.78	57.55
		1240	PEREN-DIMAPUR PKG-5 (NHIDCL) (N24001407)	2/2021	3/2023 (N.A.) {3/2023}	207.33 (207.33) {207.33}	0	0
		1241	MERANGKONG-TAMLU-MON (MTM) PKG-5 (NHIDCL) (N24001438)	7/2021	12/2023 (N.A.) {9/2025}	161.73 (161.73) {161.73}	43.05	23.71
		1242	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I (MoRTH) (N24001465)	6/2020	9/2024 (06/2026) {6/2026}	252.19 (252.19) {252.19}	0.28	0
		1243	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N (MoRTH) (N24001466)	3/2021	7/2024 (03/2025) {3/2025}	297.24 (297.24) {297.24}	109.4	55.07
		1244	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO (MoRTH) (N24001467)	3/2021	2/2024 (02/2025) {2/2025}	226.44 (226.44) {226.44}	109.16	76.78
		1245	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J (NHIDCL) (N24001475)	3/2022	12/2024 (N.A.) {12/2024}	605.36 (605.36) {605.36}	214.5	84.14
		1246	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I (MoRTH) (N24001855)	2/2021	6/2025 (06/2025) {6/2025}	192.93 (192.93) {192.93}	55.72	53.23

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1247	PEREN-DIMAPUR PKG-3 (NHIDCL) (N24001912)	2/2021	6/2025 (N.A.) {6/2025}	177.77 (199.02) {199.02}	17.31	26.64
		1248	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH (NHIDCL) (N24001976)	12/2022	2/2026 (N.A.) {2/2026}	430.24 (430.24) {430.24}	35.44	20.02
		1249	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C (NHIDCL) (N24001977)	12/2022	2/2026 (N.A.) {2/2026}	442.54 (442.54) {442.54}	17.58	11.32
		1250	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN (NHIDCL) (N24001978)	12/2022	2/2026 (N.A.) {2/2026}	497.18 (497.18) {497.18}	68.58	29.41
ODISHA	COAL	1251	BASUNDHARA (WEST) OC EXTN(7.00 MTY) (MCL) (N06000112)	5/2014	3/2019 (N.A.) {3/2027}	479.15 (479.15) {479.15}	266.56	62
		1252	SIARMAL OCP (40.00MTY) (MCL) (N06000113)	2/2021	3/2029 (N.A.) {3/2029}	5194.96 (5194.96) {5194.96}	3392.69	42.5
		1253	GARJANBAHAL OCP (MCL) (N06000117)	11/2014	3/2021 (N.A.) {3/2026}	1375.38 (1375.38) {1375.38}	828.22	58
		1254	INTEGRATED LAKHANPUR-BELPAHAR- LILARI OCP (MCL) (N06000167)	5/2018	3/2027 (N.A.) {3/2027}	2434.75 (2434.75) {2434.75}	1815.42	51
		1255	REORGANISATION OF BHARATPUR OCP EXPANSION (MCL) (N06000171)	11/2018	3/2029 (N.A.) {3/2029}	2838.87 (2838.87) {2838.87}	1668.41	44
		1256	TALABIRA II AND III OCP (NLC) (N06000189)	7/2017	1/2027 (N.A.) {1/2027}	2401.07 (2401.07) {2401.07}	1370.54	52.8
		1257	NAINI COAL MINE (SCCL) (N06000203)	3/2020	3/2024 (N.A.) {3/2026}	494.3 (494.3) {494.3}	491.33	35

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1258	BHUBANESWARI EXPANSION OCP (MCL) (N06000227)	3/2024	3/2031 (N.A.) {3/2031}	6321.73 (6321.73) {6321.73}	1130.44	18
		1259	GOPALJI-KANIHA OCP (MCL) (N06000229)	4/2022	3/2028 (N.A.) {3/2028}	6107.87 (6107.87) {6107.87}	1620.58	16.5
		1260	BALARAM EXPANSION OCP (MCL) (N06000230)	8/2020	3/2029 (N.A.) {3/2029}	3504.21 (3504.21) {3504.21}	905.09	49
		1261	KULDA EXPANSION OCP- 15 MTY (MCL) (N06000248)	6/2014	3/2018 (N.A.) {3/2026}	348.16 (348.16) {348.16}	199.85	60
		1262	SUBHADRA OCP (MCL) (N06000249)	5/2021	3/2029 (03/2029) {3/2029}	1693.81 (1693.81) {1693.81}	1135.45	39
		1263	RPR OF HINGULA -II EXPANSION PH-III (MCL) (N06000261)	12/2022	3/2029 (N.A.) {3/2029}	2264.68 (2264.68) {2264.68}	1002.42	39
		1264	NLC TALABIRA THERMAL POWER PROJECT (PHASE-1: 3 X 800 MW) (NLC) (N06000270)	1/2024	5/2029 (N.A.) {5/2029}	27213 (27213) {27213}	970.41	1.51
	DEPARTMENT OF HIGHER EDUCATION	1265	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR (CPWD EDUCATION) (N28000126)	1/2019	3/2022 (N.A.) {11/2024}	790.79 (790.79) {790.79}	665.3	94
	MINES	1266	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT (NALCO) (N10000010)	12/2014	4/2021 (09/2025) {9/2025}	4103 (5677.4) {5677.4}	3201.37	67.87
		1267	UTKAL D AND E COAL BLOCK (NALCO) (N10000011)	5/2016	1/2020 (11/2023) {3/2024}	534 (534) {1021.97}	752.42	80.2
		1268	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND (NALCO) (N10000012)	12/2015	11/2020 (09/2025) {11/2026}	355 (581) {581}	109.88	12.6
		1269	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN (NALCO) (N10000013)	11/2017	4/2021 (05/2025) {5/2025}	483 (483) {483}	344.11	85.22

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1270	POTTANGI BAUXITE MINES (NALCO) (N10000016)	5/2018	12/2024 (N.A.) {5/2025}	1437 (1437) {1381}	649.96	50.1
		1271	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA (NALCO) (N10000017)	9/2019	3/2023 (05/2024) {5/2024}	225.79 (225.79) {270.66}	5	100
	<u>PETROLEUM</u>	1272	ADDITIONAL STORAGE TANKS AT PARADIP (IOCL) (N16000361)	11/2018	9/2021 (12/2024) {12/2024}	462.3 (552.44) {552.44}	469.43	94.87
		1273	Fuel Quality Upgradation Project at Paradip Refinery (IOCL) (N16000362)	5/2019	8/2021 (12/2024) {12/2024}	3361 (3361) {3361}	2709.09	98.1
		1274	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY (IOCL) (N16000368)	6/2019	9/2022 (12/2024) {12/2024}	427.1 (427.1) {427.1}	298.98	94.32
		1275	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY (IOCL) (N16000396)	7/2020	1/2024 (04/2025) {4/2025}	13805 (13805) {13805}	6713.48	85.28
	<u>POWER</u>	1276	EASTERN REGION EXPANSION SCHEME XXIX (PGCIL) (N18000351)	3/2023	11/2025 (N.A.) {11/2025}	524.04 (524.04) {524.04}	311.97	56
		1277	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW) (NTPC) (N18000364)	8/2022	5/2027 (N.A.) {5/2027}	11844 (11844) {11844}	1405.09	8.4
	<u>RAILWAYS</u>	1278	KHURDA ROAD-BOLANGIR(NL)ECOR (ECOR) (220100284)	4/1994	3/2009 (12/2026) {12/2026}	2923.13 (3791.66) {5089.37}	4091.11	78
		1279	TALCHER-BIMALAGARH(NL)(ECOR) (ECOR) (220100328)	4/2005	6/2021 (N.A.) {3/2026}	810.78 (810.78) {1928.07}	1463.13	40
		1280	BHADRAK - NERGUNDI 3RD LINE (ECOR) (N22000316)	3/2013	10/2020 (N.A.) {10/2025}	843.04 (1284.39) {1284.39}	1106.54	70
		1281	JAGADALPUR-KORAPUT DOUBLING (ECOR) (N22000376)	4/2015	3/2022 (N.A.) {3/2022}	1547.38 (1547.38) {1547.38}	1202.08	88.5

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1282	KORAPUT - SINGAPUR ROAD DOUBLING (ECOR) (N22000379)	4/2015	3/2022 (03/2026) {3/2026}	2361.74 (2361.74) {2361.74}	1540.64	68
		1283	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE (ECOR) (N22000380)	4/2015	11/2018 (08/2026) {8/2026}	701.61 (701.61) {810.02}	545.71	75
		1284	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. (ECOR) (N22000381)	4/2015	12/2018 (N.A.) {7/2025}	1172.92 (2087.43) {2087.43}	1584.75	70
		1285	VIZIANAGARAM - SAMABALPUR 3RD LINE (RVNL) (N22000409)	1/1991	12/2024 (N.A.) {12/2026}	2335.67 (73) {4803.16}	4620.71	73
		1286	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL (IRCON) (N22000418)	4/2016	3/2020 (N.A.) {12/2025}	5200 (5200) {5200}	0	17.4
		1287	JEYPORE MALKANGIRI NEW LINE (ECOR) (N22000516)	2/2018	7/2033 (N.A.) {7/2033}	642.69 (642.69) {642.69}	163.46	0.1
		1288	JEYPORE NABARANGPUR NEWLINE (ECOR) (N22000517)	7/2017	7/2028 (N.A.) {7/2028}	499.99 (499.99) {747.91}	0	0
		1289	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER (ECOR) (N22000518)	7/2018	12/2026 (N.A.) {12/2026}	278.96 (495) {494.62}	29.5	0
		1290	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION (ECOR) (N22000519)	8/2022	8/2027 (N.A.) {8/2027}	190.9 (190.9) {190.9}	10	0
		1291	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION (ECOR) (N22000520)	9/2022	9/2027 (N.A.) {9/2027}	189.93 (189.93) {189.93}	5.14	0
		1292	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE (ECOR) (N22000521)	12/2009	12/2026 (N.A.) {12/2026}	48.44 (297) {297}	0	0

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1293	BAGHUAPAL FLY OVER (20 KM) (ECOR) (N22000522)	8/2019	8/2027 (N.A.) {8/2027}	183 (183) {183}	0.06	0
		1294	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019- 20/NR) (SER) (N22000571)	9/2022	9/2026 (N.A.) {3/2026}	209.75 (209.75) {244.99}	40.04	8
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1295	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S (NHAI) (N24000619)	9/2016	8/2019 (N.A.) {10/2024}	2510.04 (2510.04) {2510.04}	1104.98	98
		1296	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO (NHAI) (N24000715)	12/2017	7/2020 (N.A.) {12/2024}	686.65 (565) {686.65}	574.26	86.5
		1297	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE ((NHAI) (N24000733)	1/2018	8/2022 (N.A.) {2/2025}	633.68 (492.83) {633.68}	560.38	80
		1298	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG (NHAI) (N24000734)	1/2018	8/2021 (N.A.) {10/2024}	614.48 (503.3) {757.12}	664.48	99
		1299	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON (NHAI) (N24000736)	1/2018	9/2020 (N.A.) {12/2024}	686.65 (504.09) {1015.16}	435.85	80
		1300	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 (NHAI) (N24000738)	1/2018	9/2021 (N.A.) {3/2025}	999 (1152.7) {1152.7}	387.08	77.49

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1301	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (NHAI) (N24000739)	1/2018	6/2021 (12/2024) {12/2024}	503.88 (609.03) {609.03}	536.89	95
		1302	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. (MoRTH) (N24000912)	8/2016	2/2017 (N.A.) {9/2024}	287.7 (287.7) {293.66}	272.95	98.66
		1303	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA (MoRTH) (N24000914)	12/2016	8/2018 (N.A.) {9/2024}	223.5 (223.5) {223.5}	220.5	92
		1304	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA (MoRTH) (N24000917)	3/2018	8/2018 (N.A.) {11/2024}	199.16 (199.16) {199.16}	155.44	98
		1305	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 (NHAI) (N24001647)	8/2020	3/2022 (N.A.) {10/2024}	200 (154.73) {154.73}	137.04	100
		1306	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 (NHAI) (N24001665)	12/2021	10/2024 (N.A.) {8/2025}	1592 (1592) {1592}	810.84	56.08
		1307	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD (NHAI) (N24001666)	12/2021	9/2024 (N.A.) {8/2025}	714 (714) {714}	448.24	72.52
		1308	6L GREENFIELD KALIAGURA ? BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG (NHAI) (N24001667)	9/2021	5/2024 (N.A.) {10/2025}	1734 (1734) {1734}	1040.6	72.01

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1309	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH- 130-CD (PACKAGE ? OD-3) (NHAI) (N24001668)	3/2021	4/2024 (N.A.) {3/2025}	1249 (1249) {1249}	405.98	70.6
		1310	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130- CD (PACKAGE ? OD-1) (NHAI) (N24001669)	2/2021	3/2024 (N.A.) {3/2025}	586 (586) {586}	186.65	63.37
		1311	6L OF KARKI ? KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE ? OD-4) (NHAI) (N24001670)	2/2021	3/2024 (N.A.) {12/2024}	593 (593) {593}	251.76	87.34
		1312	6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130- CD (PACKAGE ? OD-2) (NHAI) (N24001671)	2/2021	3/2024 (N.A.) {12/2024}	925 (925) {925}	397.54	94.91
		1313	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE ? (NHAI) (N24001678)	8/2021	6/2024 (N.A.) {6/2025}	1460 (1460) {1460}	812.5	74.63
		1314	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR (MoRTH) (N24001857)	6/2020	12/2023 (N.A.) {12/2024}	414.24 (414.24) {414.24}	264.66	60
		1315	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR- BALIKUDA FROM KM 277/500 TO 318/970 OF (MoRTH) (N24001858)	3/2022	6/2025 (N.A.) {6/2025}	499.79 (499.79) {499.79}	232.34	7.25
		1316	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING (MoRTH) (N24001859)	3/2021	3/2024 (N.A.) {3/2025}	196.94 (196.94) {196.94}	66.09	10.58

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1317	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI (MoRTH) (N24001860)	1/2022	4/2025 (N.A.) {4/2025}	300.33 (300.33) {300.33}	161.93	9
		1318	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH- 57 INCLUDING LA IN THE STATE (MoRTH) (N24001861)	2/2022	11/2024 (03/2025) {3/2025}	157.49 (157.49) {157.49}	62.04	15.75
		1319	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM (MoRTH) (N24001862)	2/2022	10/2025 (11/2025) {11/2025}	238.78 (238.78) {238.78}	17.26	0
		1320	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) (MoRTH) (N24001863)	3/2021	6/2024 (N.A.) {6/2025}	154.05 (154.05) {154.05}	47.47	0
		1321	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM (MoRTH) (N24001864)	11/2021	6/2025 (N.A.) {6/2025}	154.49 (154.49) {154.49}	48.4	0
		1322	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT (MoRTH) (N24001865)	12/2021	5/2025 (N.A.) {5/2025}	324.09 (324.09) {324.09}	74.04	0
		1323	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM. (NHA)) (N24002078)	12/2023	12/2025 (N.A.) {12/2025}	711 (711) {711}	96.9	20.02

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1324	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM (NHAI) (N24002079)	12/2023	12/2025 (N.A.) {12/2025}	742.25 (742.25) {742.25}	146.86	22.65
		1325	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM (NHAI) (N24002080)	12/2023	12/2025 (N.A.) {12/2025}	762.75 (762.75) {762.75}	161.57	22.12
		1326	3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5 (NHAI) (N24002081)	8/2022	1/2025 (N.A.) {6/2025}	153.61 (153.61) {153.61}	14.22	15.6
		1327	WIDENING AND STRENGTHENING TO 2L+PS FROM KM 0.000 TO 40.000 (DHAUGAON- PODAMARI SECTION) OF NH 326 I (MoRTH) (N24002135)	3/2022	2/2026 (N.A.) {2/2026}	186.52 (186.52) {186.52}	22.06	0
		1328	WIDENING AND STRENGTHENING TO 4L+PS/2L+PS FROM KM 0.000 TO 35.800 (KUAKHIA - MANGALPUR SECTION) OF N (MoRTH) (N24002136)	3/2022	2/2026 (N.A.) {2/2026}	636.1 (636.1) {636.1}	181.98	0
	STEEL	1329	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY (SAIL) (N12000122)	11/2020	5/2023 (N.A.) {10/2024}	377.18 (377.18) {377.18}	402.45	89.47
		1330	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP (SAIL) (N12000125)	1/2022	5/2025 (N.A.) {5/2025}	970.18 (970.18) {970.18}	455.12	62.99

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
PUNJAB	DEPARTMENT OF HIGHER EDUCATION	1331	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. (CPWD EDUCATION) (N28000142)	10/2019	5/2022 (N.A.) {12/2024}	348.24 (348.24) {348.24}	274.08	87
		1332	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB (HPCL) (N16000402)	5/2020	2/2023 (09/2024) {9/2024}	1421.46 (1421.46) {1421.46}	1034	94.8
	PETROLEUM	1333	BHATINDA SANGRUR PIPELINE (HPCL) (N16000440)	11/2021	5/2024 (N.A.) {2/2025}	367 (367) {367}	280.29	83.2
		1334	CGD PROJECT AT PATHANKOT DISTRICT (IOCL) (N16000488)	3/2022	3/2030 (N.A.) {9/2033}	151 (151) {151}	7.91	1.5
	RAILWAYS	1335	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI (NR) (N22000502)	6/2009	8/2016 (N.A.) {8/2025}	404 (404) {404}	190	60
		1336	LUDHIANA MULLANPUR DOUBLING (NR) (N22000589)	9/2020	3/2025 (N.A.) {3/2025}	82.99 (82.99) {235}	0	0
		1337	RAJPURA-BHATINDA (172.64 KM) (MEGA) (N22000597)	6/2017	3/2024 (N.A.) {3/2024}	1775.73 (1775.73) {1775.73}	0	0
		1338	FEROZPUR - PATTI (25.72 KM) (NR) (N22000614)	4/2017	3/2027 (N.A.) {3/2027}	299.74 (299.74) {299.74}	0	0
	ROAD TRANSPORT AND HIGHWAYS	1339	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN (NHAI) (N24000662)	3/2017	3/2020 (03/2024) {3/2024}	754.54 (808.6) {808.6}	800.29	100
		1340	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA (MoRTH) (N24000907)	3/2018	8/2020 (N.A.) {7/2024}	293.1 (293.1) {315}	306.6	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1341	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200 (MoRTH) (N24000909)	10/2017	10/2019 (N.A.) {12/2025}	1069.59 (1069.59) {1069.59}	739.08	62
		1342	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 (MoRTH) (N24000910)	3/2018	11/2020 (N.A.) {6/2024}	170.57 (192.48) {150}	104.98	79
		1343	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES (MoRTH) (N24000941)	3/2018	8/2020 (N.A.) {8/2020}	293.64 (293.64) {293.64}	295.46	100
		1344	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 (NHAI) (N24001414)	12/2020	1/2024 (05/2024) {7/2024}	733 (908.28) {908.28}	868.44	95.33
		1345	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO (NHAI) (N24001415)	12/2020	4/2024 (07/2024) {7/2024}	881 (881) {881}	865.46	88.54
		1346	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI (NHAI) (N24001416)	12/2020	1/2024 (03/2025) {3/2025}	989.66 (989.66) {989.66}	319.95	31.08
		1347	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO (NHAI) (N24001417)	12/2020	4/2024 (07/2024) {7/2024}	1234.4 (1234.4) {1234.4}	744.28	57.09

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1348	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO (NHAI) (N24001418)	12/2020	4/2024 (07/2024) {7/2024}	1094.46 (1094.46) {1094.46}	757.42	60.36
		1349	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- (NHAI) (N24001419)	2/2021	4/2024 (11/2024) {11/2024}	1269.96 (1269.96) {1269.96}	584.69	43.45
		1350	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR- (NHAI) (N24001420)	2/2021	4/2024 (N.A.) {4/2024}	853.66 (853.66) {853.66}	112.33	12.64
		1351	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V (NHAI) (N24001514)	1/2021	1/2024 (11/2024) {11/2024}	1060.29 (1060.29) {1060.29}	975.55	99
		1352	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA (NHAI) (N24001630)	7/2021	2/2025 (N.A.) {2/2025}	1501.02 (1501.02) {1501.02}	280	63
		1353	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD (NHAI) (N24001631)	3/2021	10/2024 (N.A.) {10/2024}	1525.31 (1525.31) {1525.31}	278	68
		1354	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI- AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM (NHAI) (N24001632)	1/2021	5/2024 (N.A.) {4/2025}	1741.86 (1741.86) {1741.86}	1123.64	85.5
		1355	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA ? RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR (NHAI) (N24001636)	5/2021	12/2024 (12/2024) {12/2024}	1368.91 (1368.91) {1368.91}	163.58	15.31

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1356	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K (NHAI) (N24001637)	3/2021	1/2025 (N.A.) {1/2025}	1754.84 (1754.84) {1754.84}	924.11	28.2
		1357	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 (NHAI) (N24001638)	11/2021	7/2024 (12/2024) {12/2024}	646.42 (646.42) {646.42}	481.67	90
		1358	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE (NHAI) (N24001639)	5/2020	12/2024 (08/2025) {8/2025}	864.23 (864.23) {864.23}	434.88	37
		1359	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N (NHAI) (N24001640)	3/2021	11/2024 (N.A.) {11/2024}	1229.38 (1229.38) {1229.38}	635.45	29.15
		1360	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR (NHAI) (N24001641)	3/2021	10/2024 (09/2025) {9/2025}	1641.75 (1641.75) {1641.75}	164.43	22.51
		1361	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI (NHAI) (N24001642)	2/2021	8/2024 (03/2025) {3/2025}	1474.77 (1474.77) {1474.77}	384.91	62.28
		1362	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I (NHAI) (N24001643)	12/2020	6/2024 (06/2025) {6/2025}	857.91 (857.91) {857.91}	127.71	34.53
		1363	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV (NHAI) (N24001644)	12/2020	9/2023 (03/2025) {3/2025}	524.88 (416.58) {416.58}	157.14	69

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1364	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 (NHAI) (N24001645)	12/2020	6/2023 (02/2024) {2/2024}	366.85 (366.85) {366.85}	519.77	100
		1365	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR- MUKTS (MoRTH) (N24001960)	3/2021	10/2023 (N.A.) {4/2025}	263.19 (263.19) {220}	30	21
		1366	WORK OF WIDENING/UPGRADATION OF 2- LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM (MoRTH) (N24001961)	3/2022	10/2023 (N.A.) {4/2025}	152.58 (152.58) {152.58}	33.45	20
		1367	6L OF JODHPUR ROMANA (BATHINDA) - MANDI DABWALI (PUNJAB HARYANA BORDER) SECTION OF NH-54 FROM KM. 0. (NHAI) (N24002075)	12/2020	8/2025 (08/2025) {8/2025}	757.13 (757) {757}	246.51	87
		1368	6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN. WITH BHAGTA BHAI KA- BHADAUR ROAD NEAR DYALPURA BHAI (NHAI) (N24002076)	3/2021	10/2025 (10/2025) {10/2025}	2029.17 (2029) {2029}	84.23	23
		1369	6L ACCESS CONTROLLED LUDHIANA- BATHINDA GREENFIELD HIGHWAY FROM JN. WITH AMRITSAR-BATHANDA GREENFIELD (NHAI) (N24002091)	6/2021	9/2025 (09/2025) {9/2025}	906.51 (906.51) {906.51}	134.05	29.27
		1370	6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70 (NHAI) (N24002092)	3/2021	10/2025 (N.A.) {10/2025}	1801.37 (1801.37) {1801.37}	796.47	16.8

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1371	6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K (NHAI) (N24002098)	3/2022	10/2025 (N.A.) {10/2025}	1641.66 (1641.66) {1641.66}	81	31
		1372	4L OF EXISTING BEAS ? BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE (NHAI) (N24002100)	10/2021	6/2025 (N.A.) {6/2025}	1003.38 (1003.38) {1003.38}	219.9	59.6
		1373	4L OF BEAS-MEHTA-BATALA-DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA (NHAI) (N24002101)	8/2021	6/2025 (N.A.) {6/2025}	809.51 (809.51) {809.51}	125.89	34.8
		1374	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I SPUR-I) FROM JN. WITH KAPURTHALA - SULTANPUR LODHI ROAD (NH (NHAI) (N24002102)	1/2020	4/2026 (N.A.) {4/2026}	2165.23 (2165.23) {2165.23}	120.5	14.08
RAJASTHAN	ATOMIC ENERGY	1375	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) (NPCIL) (N02000027)	10/2009	12/2016 (N.A.) {12/2026}	12320 (22924) {22924}	19056	93.54
	CIVIL AVIATION	1376	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT (AAI) (N04000101)	5/2022	11/2024 (N.A.) {6/2025}	480 (480) {480}	119.07	50
		1377	UDAIPUR AIRPORT- CONSTRUCTION OF NEW INTEGRATED PASSENGER TERMINAL BUILDING (AAI) (N04000104)	6/2023	3/2026 (09/2026) {9/2026}	887 (887) {887}	132.96	28.88
	COAL	1378	NLCIL 300 MW SOLAR POWER PROJECT (PART OF 510 MW CPSU SCHEME) (NLC) (N06000269)	3/2023	9/2024 (N.A.) {3/2025}	1813 (1813) {1813}	402.73	27.05
	PETROLEUM	1379	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE (IOCL) (N16000435)	12/2021	10/2024 (12/2024) {12/2024}	9028 (9028) {9028}	5650.96	64.28

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1380	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAU R DISTRICTS (IOCL) (N16000489)	3/2022	3/2030 (N.A.) {3/2031}	575 (575) {575}	110.71	7.4
		1381	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARAU LI (HPCL) (N16000496)	3/2022	3/2030 (N.A.) {3/2030}	1751 (1751) {1751}	182.72	19.2
		1382	SETTING UP OF PETROCHEMICAL EVACUATION MARKETING TERMINAL (PEMT) AT BARMER (HPCL) (N16000512)	12/2023	12/2026 (N.A.) {12/2026}	461.05 (461.05) {461.05}	22.85	18.7
		1383	RAJASTHAN REFINERY PROJECT (HPCLRRRL(JV)) (N16000513)	10/2017	10/2022 (03/2025) {3/2025}	43129 (72937) {72937}	49508.7	82.1
		1384	CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS (BPCL) (N16000520)	12/2022	6/2030 (N.A.) {6/2030}	3207 (3207) {3207}	188.64	16.2
	POWER	1385	SAMBHU KI BHURJ-II SOLAR 300MW (NTPC) (N18000286)	3/2020	9/2021 (N.A.) {9/2024}	1782 (1782) {1782}	1279.42	0
		1386	ANTA SOLAR 90 MW (NTPC) (N18000292)	1/2021	3/2022 (N.A.) {3/2022}	382.22 (382.22) {382.22}	497.17	0
		1387	BHENSARA 320 MW (NTPC) (N18000293)	1/2021	7/2022 (N.A.) {7/2022}	1221.73 (1221.73) {1221.73}	719.49	0
		1388	CHHATTARGARH 150 MW (NTPC) (N18000294)	2/2021	7/2022 (03/2024) {3/2024}	599.99 (599.99) {599.99}	243.12	0
		1389	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000300)	5/2021	9/2022 (N.A.) {9/2024}	1184.88 (1184.88) {1184.88}	846.92	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1390	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000303)	3/2021	12/2022 (N.A.) {12/2023}	353.85 (353.85) {353.85}	273.06	100
		1391	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000304)	3/2021	12/2022 (N.A.) {7/2023}	1340.81 (1340.81) {1340.81}	1318.34	100
		1392	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000305)	6/2021	12/2022 (N.A.) {8/2024}	713.82 (713.82) {713.82}	671.59	100
		1393	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000306)	6/2021	12/2022 (N.A.) {12/2024}	1562 (1562) {1562}	1199.25	94
		1394	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000307)	6/2021	12/2022 (N.A.) {10/2024}	1006 (1006) {1006}	880.11	98
		1395	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD (PGCIL) (N18000314)	1/2020	1/2021 (N.A.) {5/2023}	562.86 (562.86) {545.88}	409.38	100
		1396	NOKH PLOT-1 SOLAR PV PROJECT 245MW (NTPC) (N18000320)	3/2022	8/2023 (N.A.) {9/2024}	1352.71 (1352.71) {1352.71}	359.51	0

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1397	NOKH PLOT-2 SOLAR PV PROJECT 245MW (NTPC) (N18000321)	3/2022	8/2023 (N.A.) {9/2024}	1409.52 (1409.52) {1409.52}	632.99	0
		1398	NOKH PLOT-3 SOLAR PV PROJECT 245MW (NTPC) (N18000322)	3/2022	8/2023 (N.A.) {9/2024}	1426.94 (1426.94) {1426.94}	362.86	0
		1399	BHADLA-II 500MW SOLAR PV PROJECT (NTPC) (N18000347)	6/2022	3/2024 (N.A.) {12/2024}	2598.92 (2598.92) {2598.92}	468.43	0
		1400	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART (PGCIL) (N18000356)	3/2023	9/2024 (N.A.) {12/2024}	1433.28 (1433.28) {1433.28}	540.47	40
		1401	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME (NHPC) (N18000368)	5/2022	11/2023 (N.A.) {3/2025}	1677.12 (1677.12) {1677.12}	724.79	62
		1402	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR (PGCIL) (N18000371)	2/2023	5/2024 (N.A.) {6/2024}	200.58 (200.58) {200.58}	134.39	100
		1403	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR (PGCIL) (N18000372)	6/2023	1/2025 (N.A.) {12/2024}	202.39 (202.39) {202.39}	20.04	53
		1404	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE- III, PART E1 (PGCIL) (N18000373)	8/2023	2/2025 (N.A.) {2/2025}	688.74 (688.74) {688.74}	121.1	18
		1405	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H (PGCIL) (N18000374)	10/2023	4/2025 (N.A.) {4/2025}	2211 (2211) {2211}	206.83	17

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1406	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1 (PGCIL) (N18000375)	10/2023	4/2025 (N.A.) {4/2025}	1796 (1796) {1796}	405.48	13
		1407	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1 (PGCIL) (N18000376)	9/2023	4/2025 (N.A.) {4/2025}	2191 (2191) {2191}	457.26	17
		1408	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J (PGCIL) (N18000378)	12/2022	3/2025 (N.A.) {8/2025}	331 (331) {331}	7.66	26
		1409	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2 (PGCIL) (N18000379)	11/2023	6/2025 (N.A.) {6/2025}	428 (428) {428}	0	1
		1410	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART A [BIKANER III N (PGCIL) (N18000386)	12/2023	12/2025 (N.A.) {12/2025}	2998 (2998) {2998}	126.98	3
		1411	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART D [NEEMRANA II B (PGCIL) (N18000387)	12/2023	12/2025 (N.A.) {12/2025}	2056 (2056) {2056}	144	8
		1412	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PH-III PART D [SIKAR KHETRI TRANSMISSI (PGCIL) (N18000389)	2/2024	8/2025 (N.A.) {8/2025}	2000 (2000) {2000}	0	0
		1413	TS FOR EVACUATION POWER FROM RAJASTHAN REZ PH-IV (PART-2:5.5GW) PART-B (JAISALMER/BARMER COMPLEX) (PGCIL) (N18000391)	8/2024	8/2026 (N.A.) {8/2026}	3279 (3279) {3279}	0	0

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1414	TS FOR EVACUATION POWER FROM RAJASTHAN REZ PH-IV (PART-2:5.5GW) (JAISALMER/BARMER COMPLEX) PART-C (PGCIL) (N18000393)	8/2024	8/2026 (N.A.) {8/2026}	2227 (2227) {2227}	0	0
		1415	TS FOR EVACUATION POWER FROM RAJASTHAN REZ PH-IV (PART-2:5.5GW) (JAISALMER/BARMER COMPLEX) PART-E (PGCIL) (N18000394)	8/2024	8/2026 (N.A.) {8/2026}	3251 (3251) {3251}	0	0
	<u>RAILWAYS</u>	1416	DAUSA-GANGAPUR CITY(NL),NWR (NWR) (220100184)	2/1997	2/2019 (N.A.) {3/2024}	410.08 (410.08) {1020}	1060.42	100
		1417	AGRA FORT-BANDIKUI (NCR) (N22000553)	6/2022	6/2027 (N.A.) {5/2026}	1389.81 (1389.81) {987.83}	0.24	11
		1418	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO (NWR) (N22000593)	4/2019	3/2025 (N.A.) {3/2025}	528.48 (528.48) {528.48}	326.97	70
		1419	DEDICATED TEST TRACK FOR RDSO (PHASE II) (NWR) (N22000594)	11/2021	11/2026 (N.A.) {12/2024}	466.42 (466.42) {466.42}	545.21	72
		1420	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) (NWR) (N22000605)	2/2023	2/2028 (N.A.) {1/2026}	422.6 (422.6) {422.6}	109.4	38
		1421	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) (NWR) (N22000607)	12/2022	6/2026 (N.A.) {12/2025}	304 (239.54) {239.54}	78.23	20
		1422	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) (NWR) (N22000608)	1/2023	6/2028 (N.A.) {1/2027}	968.92 (968.92) {968.92}	202.02	18
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1423	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV (NHAI) (N24000691)	4/2017	4/2020 (07/2024) {7/2024}	894 (894) {929.32}	1082.77	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1424	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAU ROAD) SECTIO (NHAI) (N24000711)	12/2017	12/2020 (07/2024) {7/2024}	1308.73 (1308.73) {1308.73}	1308.73	99.6
		1425	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA (NHAI) (N24000795)	2/2018	4/2021 (10/2024) {10/2024}	741.86 (649) {649}	672.53	96
		1426	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGAU SECTION BY EXECUTING BALANCE WORK FRO (MoRTH) (N24001241)	3/2020	10/2022 (12/2024) {12/2024}	255.23 (255.23) {255.23}	256	96
		1427	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. (MoRTH) (N24001409)	7/2020	3/2024 (N.A.) {9/2024}	319.09 (319.09) {319.09}	138.67	100
		1428	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. (MoRTH) (N24001411)	12/2020	10/2023 (N.A.) {12/2025}	379.23 (379.23) {379.23}	232.62	92
		1429	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. (MoRTH) (N24001412)	12/2020	10/2023 (N.A.) {6/2024}	339.65 (339.65) {339.65}	207.23	100
		1430	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDASAGWARA) SECTION OF NH-927A. PKG- (MoRTH) (N24001413)	2/2021	1/2024 (N.A.) {5/2024}	240.99 (240.99) {240.99}	233.39	100
		1431	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR (MoRTH) (N24001527)	12/2021	5/2024 (N.A.) {12/2024}	411.4 (411.4) {411.4}	162.61	55

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1432	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE (MoRTH) (N24001528)	1/2022	12/2024 (N.A.) {12/2024}	194.88 (194.88) {194.88}	104.69	68
		1433	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M (MoRTH) (N24001529)	12/2021	8/2024 (N.A.) {12/2024}	451.66 (451.66) {451.66}	401.78	97
		1434	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH (MoRTH) (N24001530)	12/2021	9/2024 (N.A.) {3/2025}	150.11 (150.11) {150.11}	57.33	63
		1435	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 (MoRTH) (N24001531)	3/2022	8/2024 (N.A.) {8/2024}	304.87 (304.87) {304.87}	289.31	100
		1436	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR (NHAI) (N24001557)	3/2022	11/2024 (12/2024) {12/2024}	1636.15 (1636.15) {1636.15}	717.59	78.98
		1437	4L OF KARWAR (KM. 281.980 OF NH-62 NAGPUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) (NHAI) (N24001558)	11/2021	8/2024 (12/2024) {12/2024}	736.75 (736.75) {736.75}	216.39	73.1
		1438	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE - 0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK (NHAI) (N24001559)	9/2021	6/2024 (01/2025) {1/2025}	672.35 (672.35) {672.35}	389.01	93.5
		1439	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) (NHAI) (N24001560)	2/2019	10/2023 (05/2024) {5/2024}	755.16 (755.16) {755.16}	755.16	95.38

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1440	DEOGARH (NEAR DHANDHANIYA)- RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) (NHAI) (N24001561)	10/2019	10/2023 (10/2024) {10/2024}	839.63 (839.63) {839.63}	213.85	100
		1441	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR- PACKAGE-1) (NHAI) (N24001562)	2/2019	10/2023 (05/2024) {5/2024}	738.9 (738.9) {738.9}	738.9	99
		1442	DEOGARH (NEAR DHANDHANIYA)- RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) (NHAI) (N24001563)	10/2019	8/2023 (10/2024) {10/2024}	846.59 (846.59) {846.59}	145.98	97.8
		1443	DEOGARH (NEAR DHANDHANIYA)- RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) (NHAI) (N24001564)	10/2019	7/2023 (10/2024) {10/2024}	662.08 (662.08) {662.08}	110.81	96.5
		1444	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL (NHAI) (N24001566)	11/2019	5/2023 (10/2024) {10/2023}	1640.1 (1640.1) {1640.1}	1159.13	100
		1445	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA (NHAI) (N24001567)	11/2019	10/2022 (11/2024) {11/2024}	1272.97 (1272.97) {1272.97}	595.43	82.72
		1446	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N (NHAI) (N24001568)	11/2019	5/2023 (10/2024) {10/2024}	1119.35 (1119.35) {1119.35}	1433.58	99.8
		1447	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON (NHAI) (N24001569)	11/2019	3/2023 (06/2024) {6/2024}	1425.02 (1425.02) {1425.02}	1373.31	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1448	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S (NHAI) (N24001571)	11/2019	12/2023 (10/2024) {10/2024}	1341.36 (1341.36) {1341.36}	1085.34	99.55
		1449	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE (NHAI) (N24001572)	11/2019	1/2023 (01/2024) {1/2024}	952.57 (952.57) {952.57}	952.57	99
		1450	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M (NHAI) (N24001573)	11/2019	12/2022 (10/2024) {10/2024}	1658.06 (1658.06) {1658.06}	180.39	99.9
		1451	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH (NHAI) (N24001612)	7/2020	1/2024 (09/2025) {9/2025}	1788.69 (1788.69) {1788.69}	823.67	68
		1452	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS (MoRTH) (N24001866)	3/2022	8/2024 (N.A.) {6/2025}	186.29 (186.29) {186.29}	142.69	67
		1453	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT (MoRTH) (N24001867)	3/2022	7/2024 (N.A.) {6/2025}	174.34 (174.34) {174.34}	104.08	62
		1454	Sagwara Bypass and Garhi- Partapur Bypass of NH- 927A in the State of Rajasthan. (MoRTH) (N24001868)	3/2022	8/2025 (N.A.) {2/2025}	187.65 (187.65) {187.65}	66.57	44

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1455	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM (MoRTH) (N24001869)	12/2022	8/2025 (N.A.) {8/2025}	235.15 (235.15) {235.15}	92.29	65
		1456	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO (MoRTH) (N24001927)	2/2022	9/2025 (N.A.) {9/2025}	838.43 (838.43) {838.43}	237.87	42
		1457	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG (MoRTH) (N24001928)	3/2022	4/2025 (N.A.) {4/2025}	317.74 (317.74) {317.74}	136.23	5
		1458	ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH-48 BETWEEN KM 42.700 TO KM 273.00 (NHAI) (N24002058)	8/2022	6/2024 (N.A.) {6/2025}	409.64 (409.64) {409.64}	187.81	44.8
SIKKIM	CIVIL AVIATION	1459	PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST (AAI) (N04000110)	11/2023	6/2026 (N.A.) {6/2026}	323.26 (323.26) {323.26}	6.01	3
	DEPARTMENT OF HIGHER EDUCATION	1460	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM (Sikkim Universi) (N44000002)	8/2020	1/2025 (N.A.) {12/2024}	314.06 (314.06) {303.55}	157.24	54
	POWER	1461	TEESTA VI HE PROJECT (NHPC) (N18000325)	3/2019	3/2024 (N.A.) {12/2027}	5748.04 (5748.04) {5748.04}	3731.76	63.39
		1462	RANGIT IV HE PROJECT (NHPC) (N18000326)	3/2021	5/2024 (N.A.) {5/2025}	938.29 (938.29) {1871.23}	1240.93	79.41
	RAILWAYS	1463	SEVOK RANGPO, NEFR (NFR) (N22000102)	4/2008	12/2015 (N.A.) {12/2023}	1339.48 (1339.48) {7876.92}	3290.96	39.8

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1464	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 (NHIDCL) (N24000767)	3/2017	4/2022 (05/2022) {12/2023}	375.8 (375.8) {375.8}	287.54	95.26
		1465	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 (NHIDCL) (N24000768)	11/2017	10/2020 (08/2023) {4/2024}	290.05 (290.05) {290.05}	218.36	96.98
		1466	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N (NHIDCL) (N24001251)	3/2019	4/2022 (N.A.) {1/2025}	402.94 (402.94) {402.94}	236.53	73.11
		1467	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 (NHIDCL) (N24001252)	8/2020	4/2023 (11/2024) {3/2025}	295.97 (295.97) {295.97}	243.68	93.39
		1468	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 (NHIDCL) (N24001254)	3/2020	6/2022 (N.A.) {1/2024}	242.97 (242.97) {244.45}	246.91	100
		1469	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV (NHIDCL) (N24001261)	8/2020	4/2023 (N.A.) {10/2024}	311 (311) {273.78}	240.56	93.88
		1470	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV (NHIDCL) (N24001262)	7/2020	4/2023 (08/2024) {3/2025}	345.38 (395.59) {395.59}	355.08	89.04

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1471	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L (NHIDCL) (N24001322)	9/2020	5/2022 (10/2023) {3/2025}	183.31 (439.56) {439.56}	351.16	46.26
		1472	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) (NHIDCL) (N24001325)	9/2020	5/2023 (08/2024) {3/2025}	262.84 (414.2) {414.2}	220.26	46.17
		1473	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM (NHIDCL) (N24001327)	8/2020	5/2022 (10/2023) {3/2025}	292.8 (292.8) {292.8}	179.62	49.25
		1474	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO (NHIDCL) (N24001336)	8/2020	4/2023 (10/2024) {6/2025}	230.45 (244.91) {244.91}	200.82	77.2
		1475	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT (NHIDCL) (N24001337)	10/2020	11/2023 (07/2025) {7/2025}	493.42 (478.79) {478.79}	269.79	40.05
		1476	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 (NHIDCL) (N24001338)	10/2020	12/2023 (06/2025) {12/2025}	816.79 (786.6) {786.6}	278.65	35.5
		1477	RISHI BORDER- ROLEP- MENLA PKG- 2A (NHIDCL) (N24001361)	1/2021	9/2023 (04/2025) {12/2025}	332.2 (332.2) {332.2}	148.86	40.97
		1478	RISHI BORDER- ROLEP- MENLA PKG- 3B (NHIDCL) (N24001362)	12/2020	2/2024 (04/2025) {6/2025}	410.6 (379.3) {379.3}	188.53	43.19

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1479	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) (MoRTH) (N24001442)	10/2021	5/2024 (01/2025) {1/2025}	385.15 (385.15) {385.15}	167.49	75
		1480	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO (NHIDCL) (N24001913)	3/2017	6/2022 (N.A.) {6/2022}	165.56 (165.56) {165.56}	0	71.74
TAMIL NADU	ATOMIC ENERGY	1481	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) (BHAVNI) (020100044)	9/2003	9/2010 (N.A.) {3/2025}	3492 (3492) {7670}	6921.72	98
		1482	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 (NPCIL) (N020000028)	3/2013	11/2020 (N.A.) {11/2026}	39849 (68893) {68893}	45718	73.8
		1483	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6 (NPCIL) (N020000029)	6/2017	9/2027 (N.A.) {9/2027}	49621 (49621) {49621}	18135	30.45
	CIVIL AVIATION	1484	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI (AAI) (N040000074)	6/2018	2/2022 (N.A.) {12/2025}	2467 (2467) {2467}	1502.24	58.5
		1485	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI (AAI) (N040000075)	8/2018	10/2021 (N.A.) {12/2023}	951.28 (951.28) {1112.49}	1112.49	100
		1486	DEVELOPMENT OF TUTICORIN AIRPORT (AAI) (N040000090)	6/2019	3/2022 (12/2024) {12/2024}	380.87 (452.93) {452.93}	313.98	92
	COAL	1487	JAWAHAR KHANI OPENCAST (JK OC) MINE (SCCL) (N060000259)	12/2021	3/2025 (N.A.) {3/2025}	297.88 (297.88) {297.88}	45.15	20
	FINANCE	1488	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI (CPWD FOR FINANC) (N28000109)	11/2017	11/2021 (N.A.) {11/2022}	348.77 (348.77) {348.77}	223.39	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>MINES</u>	1489	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU (NALCO) (N10000014)	9/2017	6/2019 (03/2024) {12/2024}	166.62 (163.17) {163.17}	135.63	65
	<u>PETROLEUM</u>	1490	IRUGUR-DEVANGONTHI POL PIPELINE (BPCL) (N16000234)	11/2012	2/2017 (10/2025) {10/2025}	678 (1732) {1732}	532.05	41
		1491	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE (IOCL) (N16000253)	5/2016	12/2018 (03/2025) {3/2025}	4497 (6025) {6025}	5516.39	93.06
		1492	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI (IOCL) (N16000403)	10/2020	9/2023 (12/2024) {12/2024}	921 (921) {921}	727.09	92.4
		1493	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI (IOCL) (N16000405)	10/2020	12/2023 (12/2024) {12/2024}	1398 (1587) {1587}	1202	93
		1494	CBR 9 MMTA PROJECT (CPCL) (N16000434)	1/2021	6/2025 (N.A.) {6/2025}	31580 (31580) {36354}	1228.65	10.1
		1495	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI (IOCL) (N16000438)	1/2022	7/2024 (12/2024) {6/2025}	827 (887.71) {887.71}	477.48	74
		1496	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE (IOCL) (N16000451)	3/2022	11/2024 (N.A.) {11/2024}	564 (564) {564}	144.55	35.67
		1497	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) (IOCL) (N16000455)	1/2022	7/2024 (05/2026) {5/2026}	829 (829) {829}	209.56	50.79

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1498	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) (IOCL) (N16000479)	1/2023	1/2025 (N.A.) {1/2025}	346.7 (346.7) {346.7}	0.72	17.25
		1499	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS (IOCL) (N16000486)	3/2022	3/2030 (N.A.) {12/2030}	501 (501) {501}	79.31	3.8
		1500	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS (IOCL) (N16000490)	3/2022	3/2030 (N.A.) {12/2030}	1328 (1328) {1328}	140.66	4.1
		1501	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS (IOCL) (N16000492)	3/2022	3/2030 (N.A.) {12/2030}	1295 (1295) {1295}	131.8	4.4
		1502	CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS (BPCL) (N16000521)	12/2022	3/2030 (N.A.) {3/2030}	3685 (3685) {3685}	83.87	4.6
	POWER	1503	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY (PGCIL) (N18000262)	5/2017	7/2019 (N.A.) {7/2019}	186.17 (186.17) {219.66}	180.54	100
	RAILWAYS	1504	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP (MRTPL) (N22000028)	4/2006	6/2013 (10/2024) {12/2024}	495.74 (495.74) {734.01}	628.07	98
		1505	MAYLADUTHURAI-THIRUVARUR- KARAIKUDI-THIRU 'PONDIL'- AGASTIYAMPALLI (SR) (N22000079)	9/2007	2/2019 (N.A.) {3/2027}	724.69 (724.69) {3118.34}	1928.79	78
		1506	TIDIVANAM-NAGARI (NL) (SR) (N22000085)	9/2006	(12/2026) {3/2027}	582.83 (3631.34) {3631.34}	774.31	10
		1507	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) (SR) (N22000567)	1/2006	3/2025 (12/2024) {12/2025}	417.5 (417.5) {419.44}	199.7	75

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1508	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) (SR) (N22000568)	3/2022	3/2026 (12/2024) {12/2024}	359.6 (274.2) {274.2}	215.88	70
		1509	MORAPPUR-DHARMAPURI (SR) (N22000618)	2/2019	3/2028 (03/2027) {3/2027}	358.95 (358.95) {358.95}	37.7	1
		1510	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) (SR) (N22000625)	1/2019	3/2026 (12/2024) {12/2024}	304.22 (304.22) {373.42}	302.47	72
		1511	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) (SR) (N22000626)	7/2008	3/2026 (03/2027) {3/2027}	677.12 (677.12) {788.05}	167.05	17
	ROAD TRANSPORT AND HIGHWAYS	1512	FOUR LANNING OF VIKRAVANDI- SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. (NHAI) (N24000652)	3/2017	3/2020 (05/2024) {5/2024}	848.45 (848.45) {848.45}	303.04	48.26
		1513	FOUR LANNING OF CHOLOPURAM- THANJAVUR (NHAI) (N24000697)	8/2017	9/2020 (09/2024) {9/2024}	1176.37 (1176.37) {1176.37}	1325.06	96.3
		1514	4-LANNING OF STHIYATHOPU- CHOLOPURAM (NHAI) (N24000708)	9/2017	8/2020 (11/2024) {11/2024}	1227.87 (1227.87) {1227.87}	1319.28	90.05
		1515	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 (NHAI) (N24000826)	3/2018	10/2022 (01/2024) {1/2024}	505.35 (505.35) {837.69}	376.61	99.75
		1516	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTIKULAM (7/300) (NHAI) (N24000827)	3/2018	11/2020 (04/2023) {4/2023}	628.71 (628.71) {756.13}	583.02	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1517	WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 (MoRTH) (N24001380)	8/2020	2/2021 (N.A.) {5/2024}	302.62 (345.62) {345.62}	324.68	100
		1518	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON (NHAI) (N24001428)	3/2018	11/2021 (12/2024) {12/2024}	998.7 (1358.32) {1358.32}	872.6	96.88
		1519	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER (NHAI) (N24001429)	3/2018	11/2021 (12/2024) {12/2024}	1294.47 (1588.4) {1588.4}	854.58	95.3
		1520	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM (NHAI) (N24001430)	3/2018	1/2022 (12/2024) {12/2024}	2120.4 (2565.63) {2565.63}	1432.64	99.6
		1521	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN (NHAI) (N24001431)	3/2018	10/2020 (08/2025) {8/2025}	1872.68 (2661.51) {2756.09}	1098.02	51.17
		1522	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 (MoRTH) (N24001455)	2/2022	8/2022 (N.A.) {10/2024}	191.33 (191.33) {191.33}	160.1	88
		1523	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH- 83) (NHAI) (N24001600)	10/2020	5/2023 (12/2024) {12/2024}	434.12 (434.12) {434.12}	258.89	99

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1524	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 (NHAI) (N24001601)	1/2019	1/2023 (06/2025) {6/2025}	1051.69 (1051.69) {1051.69}	545.11	75.11
		1525	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) (NHAI) (N24001602)	1/2019	12/2022 (11/2025) {11/2025}	1409.38 (1409.38) {1409.38}	619.74	85.6
		1526	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) (NHAI) (N24001603)	1/2019	10/2022 (12/2023) {12/2023}	1518.53 (1518.53) {1607.54}	915.4	100
		1527	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS (NHAI) (N24001604)	2/2019	3/2021 (N.A.) {10/2023}	166.9 (166.9) {166.9}	121.94	100
		1528	4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH- 383 (NHAI) (N24001605)	6/2018	3/2022 (N.A.) {1/2025}	1103.86 (1103.86) {1103.86}	461.32	69
		1529	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) (NHAI) (N24001606)	12/2018	3/2022 (03/2025) {3/2025}	854.94 (854.94) {854.94}	334.05	65.85
		1530	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS (NHAI) (N24001692)	1/2022	9/2024 (N.A.) {9/2024}	467.99 (467.99) {468}	18.83	12.2
		1531	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH- 844 (PKG-I) FROM KM.0+000 TO KM.23+350 (NHAI) (N24001693)	9/2021	10/2024 (N.A.) {10/2024}	1751.18 (1751.18) {1757.27}	49.69	0

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1532	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM (NHAI) (N24001694)	2/2019	12/2023 (12/2024) {12/2024}	1243.57 (1243.57) {1243.57}	171.63	0
		1533	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 (NHAI) (N24001696)	2/2019	8/2023 (12/2024) {12/2024}	1291.37 (1291.37) {1291.37}	215.02	0
		1534	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM (NHAI) (N24001716)	7/2022	8/2023 (12/2024) {12/2024}	186.5 (210.81) {210.81}	12.92	85
		1535	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K (NHAI) (N24001717)	11/2020	8/2024 (N.A.) {3/2025}	1155.49 (1458.45) {1458.45}	444.56	52.39
		1536	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 (NHAI) (N24001718)	12/2020	7/2024 (N.A.) {11/2024}	843.48 (1051.36) {1051.36}	389.23	84.02
		1537	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEEPURAM TO SRIPERUMBUDUR SECT (NHAI) (N24001719)	2/2021	7/2024 (N.A.) {2/2025}	2948.31 (3516.83) {3516.83}	728.2	64.18
		1538	BANGALORE CHENNAI EXPRESSWAY PHASE-III ? PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1 (NHAI) (N24001720)	10/2020	5/2024 (N.A.) {12/2024}	1023.91 (1341.51) {1341.51}	513.56	70.35
		1539	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 (NHAI) (N24001721)	2/2019	5/2024 (08/2025) {8/2025}	1008.99 (1360.53) {1360.53}	167.11	38.24

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1540	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH (NHAI) (N24001722)	11/2021	2/2023 (N.A.) {10/2024}	463.44 (463.07) {463.44}	331.01	98.5
		1541	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 (NHAI) (N24001723)	10/2018	2/2021 (N.A.) {3/2025}	707.9 (766.51) {766.51}	401.98	80.37
		1542	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 (NHAI) (N24001725)	1/2019	5/2021 (N.A.) {3/2026}	819.89 (1314.82) {922.85}	384.2	57.32
		1543	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 ? 29/250 INCLUDING LA AND SHIFTING OF NH-234 (MoRTH) (N24001828)	1/2022	11/2024 (N.A.) {11/2024}	221.03 (243.95) {243.95}	131.16	70
		1544	FOUR LANING OF OTTANCHATRAM TO PALANI SECTION FROM KM 30/700 TO KM 55/000 OF NH 209(NEW NH-83) INCLU (MoRTH) (N24001829)	10/2022	11/2024 (N.A.) {11/2024}	172.15 (172.15) {172.15}	90.8	78.5
		1545	CONSTRUCTION OF STRR (WEST SIDE)- NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F (NHAI) (N24001968)	4/2022	5/2025 (N.A.) {5/2025}	1260.74 (1260.74) {1260.74}	413.87	43.46
		1546	4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744 (NHAI) (N24002084)	3/2022	2/2025 (N.A.) {3/2025}	1076.97 (1076.97) {1076.97}	325.73	63.42
		1547	CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI (NHAI) (N24002107)	3/2023	5/2026 (N.A.) {5/2026}	1382 (1382) {1382}	0	0

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1548	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS (NHAI) (N24002108)	3/2023	5/2026 (N.A.) {5/2026}	1618.96 (1618.96) {1618.96}	0	0
		1549	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS (NHAI) (N24002109)	3/2023	5/2026 (N.A.) {5/2026}	1301.37 (1301.37) {1301.37}	0	0
		1550	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS (NHAI) (N24002110)	3/2023	5/2026 (N.A.) {5/2026}	1207.4 (1207.4) {1207.4}	0	0
		1551	FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000 (NHAI) (N24002111)	2/2019	12/2025 (12/2025) {12/2025}	825.94 (1116.13) {1116.13}	147.7	23.66
		1552	SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE (NHAI) (N24002112)	3/2023	7/2024 (N.A.) {1/2025}	200.3 (200.3) {200.3}	57.34	65.95
		1553	4L OF LEFT-OVER WORKS INCLUDING ADDITIONAL STRUCTURES FROM KERALA/TAMIL NADU BORDER TO KANYAKUMARI S (NHAI) (N24002113)	3/2023	8/2025 (N.A.) {8/2025}	1141.78 (1141.78) {1141.78}	197.8	20.53
		1554	4L OF VADUGAPATTI TO THERKUVENGANALLUR (RAJAPALYAM) SECTION FROM KM 36.000 TO KM 71.600 OF NH744 UND (NHAI) (N24002114)	2/2022	4/2025 (N.A.) {4/2025}	1097.59 (1097.59) {1317.06}	507.85	70.33

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1555	WIDENING TO 4L/4L+PS AND STRENGTHENING IN SELECTED STRETCHES FROM KM 0/8 TO 50/570 OF NH 532 INCLUD (MoRTH) (N24002151)	3/2022	1/2024 (N.A.) {7/2025}	257.14 (294.7) {295}	78.32	30
		1556	WIDENING FROM 2L+PS TO 4L/4L+PS AND IMPROVEMENTS THE SELECTED STRETHCES FROM KM 26/5 - 81/2 INCLU (MoRTH) (N24002152)	3/2023	11/2023 (N.A.) {11/2025}	274.84 (274.84) {274.84}	155.97	58
		1557	STRENGTHENING OF 2L+PS FROM KM 17/8 ? 18/2, CONSTRUCTION OF 2L+PS FROM KM 18/2 TO KM 20/0 AND CONSTR (MoRTH) (N24002153)	3/2023	2/2024 (N.A.) {8/2025}	169.68 (169.68) {169.68}	43.21	35
		1558	CONSTRUCTION OF BYPASS TO MADURAI - ACHAMBATHU - VIRATIPATHU IN KM 6/850 - 10/382 OF NH 49 EXTN. (NE (MoRTH) (N24002165)	3/2022	8/2026 (N.A.) {8/2026}	238.97 (238.97) {238.97}	0	0
	URBAN DEVELOPMEN I	1559	CHENNAI METRO RAIL LTD (PHASE 1) (CMRL) (N28000084)	2/2009	12/2015 (N.A.) {12/2015}	14600 (14600) {18380}	17619.68	100
		1560	CHENNAI METRO RAIL LTD (PHASE 1 EXT) (CMRL) (N28000097)	6/2016	3/2018 (N.A.) {2/2021}	3770 (3770) {3770}	2527.73	100
TELANGANA	CIVIL AVIATION	1561	CO CIVIL AVIATION REASEARCH ORG. (PH- II) AT BEGUMPET AIRPORT, HYDRABAD (AAI) (N04000086)	5/2020	5/2022 (06/2023) {6/2023}	353.61 (353.61) {353.61}	303.22	100
	COAL	1562	KAKATIYAKHANI OPENCASE III PROJECT PHASE-1 (SCCL) (N06000161)	3/2017	3/2022 (N.A.) {3/2025}	413.84 (413.84) {413.84}	379.13	60
		1563	GODAVARIKHANI COAL MINE (SCCL) (N06000202)	7/2019	3/2023 (N.A.) {3/2025}	438.98 (438.98) {438.98}	152.32	68
		1564	VENKATESH KHANI COAL MINE (SCCL) (N06000204)	10/2020	3/2023 (N.A.) {3/2026}	484.51 (484.51) {484.51}	150.64	30

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1565	RCE OF RAMAGUNDAM OPENCAS II EXTENSION PROJECT (SCCL) (N06000210)	11/2015	3/2023 (N.A.) {3/2025}	489.62 (489.62) {489.62}	405.54	70
		1566	RCE OF INDARAM OPENCAS PROJECT (SCCL) (N06000211)	8/2017	3/2021 (N.A.) {3/2025}	349.28 (349.28) {424.81}	335.24	80
		1567	RCE OF KALYANIKHANI OPENCAS PROJECT (SCCL) (N06000213)	3/2016	3/2020 (N.A.) {3/2025}	384.32 (384.32) {384.32}	241.21	75
		1568	RCE OF KAKATHIYAKHANI OC - 2 PROJECT (SCCL) (N06000214)	8/2017	3/2020 (N.A.) {3/2025}	442.42 (442.42) {442.42}	174.29	63
		1569	GOLETI OPENCAS MINE (SCCL) (N06000258)	7/2021	3/2026 (N.A.) {3/2026}	345.6 (345.6) {345.6}	50.25	18
	<u>HEALTH AND FAMILY WELFARE</u>	1570	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR (HITES) (N21000031)	12/2018	7/2024 (02/2025) {2/2025}	1110.55 (1110.55) {1110.55}	576.8	73
		1571	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD (CPWD FOR HEALTH) (N28000098)	10/2016	3/2020 (09/2024) {9/2024}	209.84 (281.05) {281.05}	248.47	97.5
	<u>POWER</u>	1572	TELANGANA SUPER THERMAL POWER PROJECT PHASE I (NTPC) (N18000212)	1/2016	11/2020 (07/2022) {2/2024}	10598.98 (10598.98) {10998}	10437.71	100
	<u>RAILWAYS</u>	1573	MANOHARABAD-KOTHPALL NEW LINE(SCR) (SCR) (N22000032)	4/2006	3/2010 (N.A.) {3/2025}	1160.48 (1160.48) {3014}	1286.11	0
		1574	MANMAD-PARBHANI-NANDED- SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K (SCR) (N22000432)	4/2017	3/2022 (N.A.) {3/2022}	119.73 (185) {242.28}	54.15	50

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>ROAD</u> <u>TRANSPORT</u> <u>AND</u> <u>HIGHWAYS</u>	1575	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT (MoRTH) (N24000245)	1/2014	3/2016 (09/2019) {9/2019}	270 (270) {270}	0	72.15
		1576	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR (MoRTH) (N24000247)	10/2014	2/2017 (12/2022) {3/2025}	295.47 (295.47) {295.47}	224.42	80.07
		1577	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM (MoRTH) (N24000248)	3/2015	1/2017 (N.A.) {12/2023}	153.21 (153.21) {153.21}	101.15	93.11
		1578	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON (MoRTH) (N24000980)	10/2016	2/2019 (06/2022) {8/2024}	298.32 (298.32) {298.32}	178.47	98
		1579	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ (MoRTH) (N24000981)	10/2016	3/2019 (04/2023) {8/2024}	248.83 (248.83) {248.83}	173.82	100
		1580	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE (MoRTH) (N24000982)	1/2017	5/2019 (08/2019) {8/2019}	244.54 (244.54) {244.54}	176.32	99.9
		1581	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH (MoRTH) (N24000983)	1/2017	10/2019 (10/2019) {2/2024}	196.52 (196.52) {196.52}	125.53	95.7

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1582	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI (MoRTH) (N24000984)	1/2017	12/2019 (12/2019) {12/2019}	283 (283) {283}	259.15	99.3
		1583	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION (MoRTH) (N24000986)	1/2017	5/2019 (07/2021) {1/2024}	300 (300) {300}	242.86	96.05
		1584	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH (MoRTH) (N24000987)	1/2018	5/2020 (12/2022) {8/2024}	283.15 (283.15) {283.15}	278.69	92.59
		1585	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 (MoRTH) (N24000988)	1/2018	12/2019 (11/2020) {11/2020}	230.03 (230.03) {230.03}	231.34	99.9
		1586	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 (MoRTH) (N24000989)	2/2018	6/2020 (01/2021) {1/2021}	206.13 (206.13) {206.13}	190.94	98.36
		1587	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT (MoRTH) (N24000990)	2/2018	11/2019 (03/2022) {1/2024}	294.13 (294.13) {294.13}	200.1	86.92
		1588	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC (MoRTH) (N24000993)	3/2018	9/2020 (06/2022) {6/2023}	322.81 (322.81) {322.81}	317.05	98.09

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1589	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES (MoRTH) (N24000994)	3/2018	7/2020 (06/2024) {2/2026}	626.76 (626.76) {626.76}	274.58	44.21
		1590	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR (MoRTH) (N24000996)	1/2017	10/2019 (10/2019) {6/2021}	605.08 (605.08) {605.08}	416.32	99.84
		1591	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL ? MALLAMPALLY SECTION OF NH-365 (MoRTH) (N24000997)	3/2018	7/2019 (06/2022) {8/2024}	192.67 (192.67) {192.67}	176.37	92
		1592	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR (MoRTH) (N24000998)	1/2019	(01/2023) {8/2024}	193.19 (249.72) {249.72}	224.1	95
		1593	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM (NHAI) (N24001482)	8/2022	10/2024 (N.A.) {10/2024}	772.11 (772.11) {772.11}	452.54	54.24
		1594	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V (NHAI) (N24001483)	2/2022	9/2024 (N.A.) {9/2024}	637.11 (637.11) {637.11}	324.52	53.5
		1595	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA (NHAI) (N24001484)	9/2022	2/2024 (12/2024) {12/2024}	804.69 (804.69) {804.69}	410.82	61.76

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1596	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 (NHAI) (N24001522)	1/2021	1/2024 (12/2024) {12/2024}	1307.95 (1307.95) {1307.95}	586.49	95.59
		1597	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, (NHAI) (N24001555)	3/2022	1/2025 (N.A.) {1/2025}	955.49 (955.49) {955.49}	172.69	28.09
		1598	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 (NHAI) (N24001556)	12/2021	7/2024 (N.A.) {7/2024}	521.53 (521.53) {521.53}	214.84	40.45
		1599	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 (NHAI) (N24001625)	1/2022	1/2025 (N.A.) {1/2025}	1227.57 (1227.57) {1227.57}	4.98	0.95
		1600	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM (NHAI) (N24001626)	2/2022	1/2025 (N.A.) {1/2025}	972.06 (972.06) {972.06}	8.38	2.14
		1601	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO (MoRTH) (N24002000)	3/2021	7/2024 (N.A.) {8/2024}	317.19 (317.19) {317.19}	164.72	67
		1602	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- (MoRTH) (N24002001)	1/2022	1/2025 (N.A.) {6/2025}	882.18 (882.18) {882.18}	245.95	56.17

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1603	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO (MoRTH) (N24002002)	1/2022	12/2024 (N.A.) {12/2024}	423.48 (423.48) {423.48}	198.05	63.6
		1604	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO (MoRTH) (N24002003)	1/2022	12/2024 (N.A.) {3/2025}	549.28 (549.28) {549.28}	156.95	54.92
		1605	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6- LANE MAIN CARRIAGEWAY WITH SERVI (MoRTH) (N24002004)	3/2021	7/2024 (N.A.) {6/2025}	545.11 (545.11) {545.11}	264.25	64.11
		1606	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 (MoRTH) (N24002005)	3/2022	3/2025 (N.A.) {6/2025}	644.45 (644.45) {644.45}	205.53	58
		1607	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH- 202 IN THE STATE OF TELANGANA (MoRTH) (N24002006)	10/2017	6/2023 (N.A.) {12/2024}	186.71 (186.71) {186.71}	174.93	84.1
		1608	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI (MoRTH) (N24002007)	3/2022	7/2025 (N.A.) {7/2025}	886.69 (886.69) {886.69}	127.12	41.53
		1609	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 (MoRTH) (N24002008)	1/2022	12/2024 (N.A.) {12/2024}	578.85 (578.85) {578.85}	172.76	70

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1610	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR ? CHINCHOLI SECTION FROM (MoRTH) (N24002009)	1/2022	1/2025 (N.A.) {7/2025}	703.68 (703.68) {703.68}	249.04	44.95
		1611	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION (MoRTH) (N24002010)	3/2022	3/2024 (N.A.) {10/2025}	631.49 (631.49) {631.49}	45.12	16
		1612	IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-RCW (NHAI) (N24002082)	2/2022	9/2024 (N.A.) {9/2024}	541.58 (541.58) {541.58}	20.82	0
		1613	FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K (NHAI) (N24002083)	3/2022	7/2025 (N.A.) {7/2025}	2146.86 (2413) {2413}	740.96	44.78
TRIPURA	PETROLEUM	1614	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT (IOCL) (N16000495)	6/2022	8/2025 (09/2025) {9/2025}	656 (656) {656}	301.82	64
	RAILWAYS	1615	AGARTALA-AKHAURA NL (NFR) (N22000195)	4/2012	3/2020 (06/2022) {9/2022}	569.63 (569.63) {708.73}	380.92	84
	ROAD TRANSPORT AND HIGHWAYS	1616	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION (NHIDCL) (N24001263)	6/2020	1/2022 (02/2024) {10/2024}	277.5 (302.02) {302.02}	253.5	99.12
		1617	KAILASHAHAR TO KHOWAI PKG-4 (NHIDCL) (N24001309)	11/2020	6/2022 (10/2023) {10/2024}	159.13 (171.5) {171.5}	79.43	98.36
		1618	2-LANING FROM JOLAIBARI - BELONIA (NHIDCL) (N24001317)	6/2020	1/2022 (07/2024) {11/2024}	201.99 (287.47) {287.47}	144.07	95.4

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1619	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 (NHIDCL) (N24001318)	9/2020	4/2022 (10/2022) {10/2023}	173.17 (173.17) {173.17}	93.35	100
		1620	MANU-SIMLUNG (PKG 4) (NHIDCL) (N24001363)	3/2021	12/2022 (06/2023) {1/2025}	354.79 (354.79) {354.79}	34.08	17.2
		1621	2 LANING FROM MANU-SIMLUNG PKG-2 (NHIDCL) (N24001542)	2/2022	1/2025 (N.A.) {1/2025}	456.88 (456.88) {456.88}	95.5	39.4
		1622	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR (NHIDCL) (N24001914)	5/2023	11/2024 (N.A.) {2/2025}	195.95 (195.95) {195.95}	15.22	17.4
		1623	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8 (NHIDCL) (N24002132)	3/2023	3/2027 (N.A.) {3/2027}	2026.05 (2026.05) {2026.05}	0	0.48
		1624	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 25.250 TO KM 36.460 (TOTAL LENGH: 11.210 KM) (NHIDCL) (N24002159)	2/2020	3/2026 (N.A.) {3/2026}	174.43 (174.43) {174.43}	0	0
		1625	IMPROVEMENT AND WIDENING TO 2-LANE WITH PAVED SHOULDER OF ROAD FROM KM 101.300 TO KM 127.319 (TOTAL (NHIDCL) (N24002160)	1/2024	7/2026 (N.A.) {7/2026}	431.78 (431.78) {431.78}	0	0
		1626	KHOWAI ?TELIAMURA-AMARPUR-HARINA- SABROOM PACKAGE-2 (NHIDCL) (N24002161)	1/2024	9/2026 (N.A.) {9/2026}	657.21 (657.21) {657.21}	0	0
		1627	KHOWAI ?TELIAMURA-AMARPUR-HARINA- SABROOM PACKAGE-3 (NHIDCL) (N24002162)	1/2024	9/2026 (N.A.) {9/2026}	670.9 (670.9) {670.9}	0	0

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
UTTAR PRADESH	CIVIL AVIATION	1628	CCS INTERNATIONAL AIRPORT , LUCKNOW (AAI) (N04000077)	6/2018	9/2021 (10/2026) {10/2026}	1383 (1938) {3291.81}	2117.08	76.05
		1629	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 (AAI) (N04000094)	3/2021	12/2022 (10/2024) {10/2024}	242.14 (328) {358}	338.5	99.9
		1630	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, (AAI) (N04000102)	5/2023	11/2024 (N.A.) {12/2024}	185.75 (232.52) {232.52}	80.95	43
		1631	AGRA: DEVELOPMENT OF NEW CIVIL ENCLAVE AT AGRA AIRPORT. (AAI) (N04000113)	6/2024	7/2026 (N.A.) {7/2026}	579 (579) {579}	0	0
		1632	VARANASI: DEVELOPMENT OF LAL BAHADUR SHASTRI INTERNATIONAL AIRPORT, VARANASI. (AAI) (N04000114)	7/2024	7/2027 (N.A.) {7/2027}	2869.65 (2869.65) {2869.65}	0	0
	COAL	1633	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW (NLC) (N06000152)	7/2016	11/2021 (03/2025) {3/2025}	17237 (19406.12) {19406.12}	18281.63	85.46
		1634	KHADIA EXPANSION OCP (NCL) (N06000208)	6/2021	3/2025 (N.A.) {3/2026}	491.67 (491.67) {491.67}	36.25	5.93
	HOME AFFAIRS	1635	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDAULI (CPWD FOR MHA) (N45000003)	5/2019	1/2022 (03/2023) {3/2023}	199.31 (199.31) {199.31}	86.49	85
	PETROLEUM	1636	60 KTA POLYPROPYLENE PROJECT (GAIL) (N16000429)	3/2019	4/2024 (04/2024) {3/2025}	910.56 (1299.02) {1299.02}	809.4	90.7
		1637	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT (IOCL) (N16000505)	4/2022	4/2025 (12/2026) {12/2026}	260.12 (260.12) {260.12}	0.97	18.4
		1638	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH (IOCL) (N16000506)	9/2022	6/2026 (N.A.) {11/2026}	980.45 (980.45) {980.45}	130.21	34.1

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1639	CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI , SITAPUR, BAHRAICH, SHRAVASTI,BALRAMPUR, (BPCL) (N16000525)	12/2022	6/2030 (N.A.) {6/2030}	16654 (16654) {16654}	270.09	4.5
	POWER	1640	KHURJA SUPER THERMAL POWER PROJECT (THDCIL) (N18000272)	3/2019	9/2023 (N.A.) {3/2025}	11089.42 (11089.42) {13129.25}	11108.48	92.6
		1641	KALPI SOLAR POWER PROJECT (NHPC) (N18000323)	7/2020	3/2022 (03/2024) {3/2024}	314.64 (314.64) {350.46}	316.03	92
		1642	SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW) (BHEL) (N18000382)	3/2024	2/2030 (N.A.) {2/2030}	17195.31 (17195.31) {17195.31}	531	0
	RAILWAYS	1643	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING (RVNL) (N22000401)	4/2015	3/2022 (N.A.) {12/2024}	943.6 (943.6) {2018.23}	1779.61	98
		1644	RAMNA - SINGRAULI DOUBLING (ECR) (N22000417)	8/2015	3/2020 (N.A.) {9/2024}	2436.21 (2880.4) {2880.4}	2921.85	90
		1645	KARAILA ROAD - SHAKTINAGAR DOUBLING (ECR) (N22000419)	8/2015	3/2019 (N.A.) {8/2024}	528.57 (762.97) {762.97}	774.05	90
		1646	BURHWAL - GONDA - 3RD RUNNING LINE. (NER) (N22000468)	4/2016	(N.A.) {9/2025}	602.5 (602.5) {1015.59}	860.92	52
		1647	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. (NER) (N22000470)	4/2016	12/2019 (N.A.) {12/2024}	1177.96 (1177.96) {1777.39}	1733.32	76
		1648	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING (NCR) (N22000495)	3/2018	3/2023 (N.A.) {3/2026}	4329.53 (4329.53) {4329.53}	60.37	3
		1649	JHANSI BINA DOUBLING (NCR) (N22000496)	9/2016	3/2021 (N.A.) {12/2023}	2001 (2001) {2001}	1118.8	85

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1650	MATHURA-JHANSI-3RD LINE (273.80 KM) (RVNL) (N22000501)	6/2016	12/2023 (N.A.) {12/2024}	3677.76 (3677.76) {5190.26}	4969.16	80
		1651	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING (ECR) (N22000525)	10/2022	10/2027 (N.A.) {10/2027}	199.96 (199.96) {199.96}	55.09	0
		1652	MUGHALSARAI - ALLAHABAD - 3RD LINE (NCR) (N22000544)	8/2019	12/2026 (N.A.) {12/2026}	2390 (2390) {2390}	0	0
		1653	ALIGARH-HARDUAGANJ FLYOVER (22 KM) (NCR) (N22000545)	4/2020	6/2026 (06/2026) {6/2026}	1456.89 (1456.89) {1456.89}	0	5
		1654	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR (NCR) (N22000546)	3/2017	12/2024 (N.A.) {12/2024}	260 (260) {260}	0	0
		1655	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN (NCR) (N22000562)	4/2019	12/2025 (N.A.) {12/2025}	451.99 (451.99) {451.99}	0	0
		1656	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ (NCR) (N22000563)	4/2019	3/2026 (N.A.) {3/2026}	494.11 (494.11) {494.11}	0	0
		1657	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS (NCR) (N22000564)	4/2019	12/2025 (N.A.) {3/2026}	187.21 (187.21) {250.17}	1.75	8
		1658	SAHJANWA - DOHRIGHAT (NER) (N22000565)	8/2019	3/2029 (N.A.) {12/2027}	371.77 (371.77) {1319.75}	391.33	1
		1659	BAHRAICH - NANPARA - NEPALGANJ (56.15 KM) (NER) (N22000566)	7/2020	12/2024 (N.A.) {6/2025}	950 (950) {341.66}	88.28	19
		1660	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) (NER) (N22000569)	10/2018	10/2030 (N.A.) {12/2026}	1600 (1600) {4939.78}	824.28	5

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1661	BARABANKI AKBARPUR DOUBLING (NR) (N22000578)	9/2017	3/2025 (N.A.) {3/2025}	1200 (1200) {1700}	0	0
		1662	JAUNPUR AKBARPUR (TANDA) DOUBLING (NR) (N22000582)	8/2017	3/2025 (N.A.) {3/2025}	515.5 (515.5) {676}	0	0
		1663	JANGHAI PRATAPGARH AMETHI DOUBLING (NR) (N22000583)	11/2017	3/2025 (N.A.) {3/2025}	701.98 (701.98) {1100}	0	0
		1664	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) (NR) (N22000590)	1/2019	3/2025 (N.A.) {3/2025}	323.85 (323.85) {323.85}	0	0
		1665	DOUBLING BETWEEN JAUNPUR JN- ZAFFARABAD (6.28 KM) (NR) (N22000591)	3/2023	12/2026 (N.A.) {12/2026}	177.33 (177.33) {177.33}	0	0
		1666	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) (RVNL) (N22000596)	11/2018	3/2025 (N.A.) {3/2025}	357.48 (357.48) {409.38}	312.07	48
		1667	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) (RVNL) (N22000598)	5/2018	3/2024 (N.A.) {2/2025}	1177.96 (1177.96) {2529.46}	1574.9	76
		1668	MATHURA - VRINDAVAN (11 KM) (NCR) (N22000612)	8/2022	6/2025 (N.A.) {6/2025}	402.88 (402.88) {402.88}	0	0
		1669	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) (NER) (N22000613)	11/2016	6/2024 (N.A.) {5/2025}	186.85 (186.85) {457.68}	430.43	84
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1670	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B (MoRTH) (N24000331)	12/2019	4/2022 (N.A.) {12/2024}	282.41 (282.41) {319.96}	270.96	83

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1671	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPUR (NHAI) (N24000549)	3/2016	10/2019 (09/2023) {12/2024}	1396.74 (4172.67) {4200}	3986.5	97.77
		1672	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] (NHAI) (N24000551)	3/2016	4/2019 (12/2024) {12/2024}	1587.49 (3473.59) {3500}	3356.1	95.68
		1673	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 (NHAI) (N24000556)	3/2016	4/2019 (10/2024) {10/2024}	899 (1623.88) {1623.88}	1106.35	92.15
		1674	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 (NHAI) (N24000564)	3/2016	7/2020 (03/2025) {3/2025}	1408 (1659.12) {1659.12}	1199.58	80.09
		1675	CONSTRUCTION OF NH-24 EXTENSION 4- LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO (NHAI) (N24000796)	3/2018	12/2021 (12/2023) {7/2024}	1117.84 (1117.84) {1203.92}	1198.22	99.56
		1676	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA (NHAI) (N24000798)	3/2018	11/2021 (N.A.) {12/2024}	2140.93 (2140.93) {2140.93}	2062.47	97.94
		1677	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH ? 14 (NHAI) (N24001185)	11/2017	7/2021 (12/2024) {12/2024}	2159 (2262) {2262}	2249.93	97.5

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1678	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN (NHAI) (N24001306)	10/2020	3/2023 (N.A.) {5/2024}	724.6 (724.6) {724.6}	569.96	84.92
		1679	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD (MoRTH) (N24001421)	7/2018	2/2024 (N.A.) {8/2025}	1948.25 (1948.25) {1948.25}	951.38	68
		1680	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT (MoRTH) (N24001423)	4/2021	9/2023 (N.A.) {3/2026}	309.48 (309.48) {309.48}	112.84	51
		1681	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W (MoRTH) (N24001424)	3/2021	9/2023 (N.A.) {12/2024}	185.09 (269.81) {269.81}	256.11	96
		1682	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM (MoRTH) (N24001456)	4/2020	2/2024 (N.A.) {10/2024}	199.39 (212.96) {199.39}	154	91
		1683	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F (MoRTH) (N24001457)	4/2020	7/2024 (N.A.) {3/2025}	172.5 (169.56) {172.5}	94.27	60
		1684	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A (MoRTH) (N24001460)	12/2021	9/2024 (N.A.) {7/2024}	170.6 (170.6) {170.6}	153.26	100
		1685	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP (MoRTH) (N24001461)	4/2020	3/2024 (N.A.) {12/2024}	236.47 (236.47) {236.47}	129.25	79

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1686	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP (MoRTH) (N24001462)	4/2020	7/2024 (N.A.) {12/2024}	211.09 (211.09) {211.09}	103.12	77
		1687	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 (MoRTH) (N24001463)	4/2020	7/2024 (N.A.) {2/2024}	294.84 (309.99) {294.84}	271.61	100
		1688	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 (MoRTH) (N24001464)	3/2021	8/2023 (N.A.) {1/2025}	264.86 (264.86) {264.86}	106.25	67
		1689	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO (MoRTH) (N24001469)	11/2021	5/2024 (N.A.) {3/2025}	307.11 (307.11) {307.11}	158.36	75
		1690	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP (MoRTH) (N24001471)	4/2020	11/2024 (N.A.) {11/2024}	325.24 (340.16) {325.24}	220.97	80
		1691	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) (MoRTH) (N24001479)	3/2021	5/2024 (N.A.) {6/2025}	395.62 (392.03) {395.62}	240.26	54
		1692	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW (MoRTH) (N24001480)	10/2021	4/2024 (N.A.) {12/2024}	227.06 (227.06) {227.06}	104.84	85
		1693	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO (NEAR MOHAND) OF GANESHPUR ? DEHRADUN SECTION FROM K (NHAI) (N24001523)	3/2021	10/2023 (11/2024) {11/2024}	836.24 (836.24) {836.24}	773.94	97.14

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1694	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR ? DEHRADUN SECTION FROM (NHAI) (N24001524)	3/2021	10/2023 (11/2024) {11/2024}	990.28 (990.28) {990.28}	997.51	97.98
		1695	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF (MoRTH) (N24001587)	3/2020	9/2024 (N.A.) {12/2024}	262.37 (343.77) {343.77}	235.13	64
		1696	4L SPUR OF SHAMLI-MUZAFFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI- MUZAFFARNAGAR) AND NH-58 (MEERUT (NHAI) (N24001726)	1/2023	8/2024 (N.A.) {8/2024}	391.26 (391.26) {391.26}	14.12	77.3
		1697	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B (NHAI) (N24001727)	3/2022	2/2025 (N.A.) {2/2025}	762.62 (762.62) {762.62}	410.93	65.47
		1698	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO (NHAI) (N24001728)	12/2021	7/2025 (N.A.) {7/2025}	1138.81 (1138.81) {1138.81}	275.48	85.62
		1699	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT ? SHAMLI ? MUZAFFARNAGAR) AND NH-709A (KARN (NHAI) (N24001729)	8/2022	4/2024 (N.A.) {12/2024}	326.79 (326.79) {329.79}	93.31	79.11
		1700	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) (NHAI) (N24001730)	12/2021	1/2025 (N.A.) {1/2025}	1384.79 (1384.79) {1384.79}	619.92	94

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1701	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 (NHAI) (N24001731)	12/2021	5/2025 (05/2025) {5/2025}	2470.64 (2470.64) {2335}	523.01	64.09
		1702	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS (NHAI) (N24001732)	12/2021	10/2024 (N.A.) {10/2024}	540.97 (540.97) {540.97}	196.42	64.56
		1703	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.- MAVIKALAN) TO VILL.-LOHADDA FROM K (NHAI) (N24001733)	3/2022	8/2024 (N.A.) {12/2024}	1602.48 (1602.48) {1602.48}	349.48	74.56
		1704	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL- KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. (NHAI) (N24001734)	3/2022	8/2024 (N.A.) {12/2024}	1335.45 (1335.45) {1335.45}	343.63	69.65
		1705	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL- LATIFPUR AT SAHARANPUR BYPASS FROM KM (NHAI) (N24001735)	3/2022	8/2024 (N.A.) {12/2024}	1428.19 (1428.19) {1428.19}	414.64	69.65
		1706	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K (NHAI) (N24001736)	1/2022	8/2024 (N.A.) {12/2024}	1159.96 (1159.96) {1159.96}	503.59	98
		1707	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III (NHAI) (N24001737)	11/2021	4/2024 (N.A.) {4/2024}	923.15 (923.15) {923.15}	455.61	97.1
		1708	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV (NHAI) (N24001738)	9/2021	10/2023 (12/2024) {12/2024}	300.79 (300.79) {300.79}	122.56	66.5

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1709	REHABILITATION and UPGADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U (NHAI) (N24001739)	10/2019	11/2023 (12/2024) {12/2024}	1779.83 (1779.83) {2200}	1028	96.89
		1710	4L OF SHAMLI BYAPSS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II (NHAI) (N24001744)	5/2019	11/2022 (N.A.) {12/2024}	779.17 (779.17) {779.17}	54.69	93
		1711	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N (NHAI) (N24001745)	12/2021	7/2025 (07/2025) {7/2025}	1972.1 (1972.1) {1936}	431.5	54.56
		1712	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR (NHAI) (N24001746)	3/2021	4/2024 (01/2025) {1/2025}	364.47 (364.47) {364.47}	132.4	65.01
		1713	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 (NHAI) (N24001753)	2/2022	6/2024 (11/2024) {11/2024}	570.98 (578.02) {578.02}	342.08	80.03
		1714	SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN (NHAI) (N24001754)	1/2022	10/2024 (N.A.) {10/2024}	953.79 (953.79) {953.79}	384.66	42.74
		1715	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH (NHAI) (N24001755)	10/2019	3/2023 (12/2024) {12/2024}	1936.68 (1936.68) {2458.03}	1380.9	98.1

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1716	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR (NHAI) (N24001772)	8/2021	3/2024 (12/2024) {12/2024}	1147.26 (1147.26) {1147.26}	81.34	33
		1717	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA (NHAI) (N24001815)	12/2022	11/2024 (N.A.) {11/2024}	1699 (1078) {1699}	64.39	51.2
		1718	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 (NHAI) (N24001826)	2/2019	2/2022 (12/2024) {12/2024}	927.77 (927.77) {1603}	1202.77	79.45
		1719	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 (NHAI) (N24001830)	6/2020	11/2023 (12/2024) {12/2024}	2002.79 (2002.79) {2002.79}	1989.85	99
		1720	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 (NHAI) (N24001851)	1/2022	3/2025 (N.A.) {3/2025}	1738.2 (1738.2) {1738.2}	741.63	63
		1721	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP (NHAI) (N24001852)	10/2021	2/2025 (N.A.) {2/2025}	957.62 (957.62) {957.62}	615	83.36
		1722	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B (NHAI) (N24001853)	10/2021	9/2024 (N.A.) {9/2024}	772.05 (772.05) {772.05}	545.44	66

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1723	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL (MoRTH) (N24001929)	1/2022	10/2025 (N.A.) {10/2025}	697.66 (697.66) {697.66}	254.18	63
		1724	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 (NHAI) (N24001992)	8/2022	2/2024 (10/2024) {10/2024}	199.31 (199.38) {199.38}	130.59	63.6
		1725	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.200 OF NH-731B ON (MoRTH) (N24001996)	3/2022	11/2025 (N.A.) {11/2025}	640.18 (602.76) {602.76}	335.67	39
		1726	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH (MoRTH) (N24001997)	10/2022	5/2025 (N.A.) {5/2025}	189.31 (189.31) {189.31}	50.67	15
		1727	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO (MoRTH) (N24002015)	11/2021	6/2025 (N.A.) {6/2025}	403.36 (328.49) {403.36}	63.13	18
		1728	CONSTRUCTION OF PRATAPGARH BYPASS (EXTENSION) CONNECTING NH-31 TO NH-330 (MoRTH) (N24002016)	10/2022	6/2025 (N.A.) {6/2025}	225.17 (225.17) {225.17}	85.93	37
		1729	WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE (MoRTH) (N24002029)	3/2022	1/2026 (N.A.) {1/2026}	917.91 (956.3) {917.91}	473.25	18

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1730	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T (MoRTH) (N24002031)	12/2021	2/2026 (N.A.) {2/2026}	840.93 (773.58) {840.93}	337.83	5
		1731	CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH-731A ON HYBRID (MoRTH) (N24002032)	1/2022	1/2026 (N.A.) {1/2026}	1156.72 (1156.72) {1156.72}	200.3	21
		1732	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI DISTRICT) TO RANIPUR (NHAI) (N24002036)	4/2022	5/2025 (N.A.) {5/2025}	1843.59 (1843.59) {1843.59}	774.19	33
		1733	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 (NHAI) (N24002073)	10/2019	10/2023 (N.A.) {6/2024}	2068.99 (2171) {2171}	209.6	47
		1734	WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH-30 AND LINK ROAD FRO (NHAI) (N24002085)	11/2023	3/2025 (N.A.) {3/2025}	1470.93 (1470.93) {1470.93}	69.56	16.37
		1735	CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF (NHAI) (N24002086)	10/2022	7/2025 (N.A.) {7/2025}	1706.47 (1706.47) {1706.47}	688.34	37.28
		1736	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF (NHAI) (N24002087)	10/2022	10/2025 (N.A.) {10/2025}	1493.14 (1493.14) {1493.14}	45.3	18.26

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1737	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF (NHAI) (N24002088)	10/2022	8/2025 (N.A.) {8/2025}	1493.5 (1493.5) {1493.5}	474.79	24.05
		1738	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N (NHAI) (N24002089)	10/2022	6/2025 (N.A.) {6/2025}	617.87 (617.87) {617.88}	95.37	39.24
		1739	CONSTRUCTION OF FOUR-LANE ?WESTERN SIDE SPUR OF RAMPUR- RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY (NHAI) (N24002090)	3/2021	11/2024 (04/2025) {4/2025}	646.27 (646.27) {646.27}	45.1	20.47
		1740	IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: ?PACKAGE-I: MORA (NHAI) (N24002093)	10/2022	9/2025 (N.A.) {9/2025}	1841.92 (1841.92) {1841.92}	202.27	24.6
		1741	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 123.650 TO 175.080, FROM START OF SHA (NHAI) (N24002094)	9/2022	11/2025 (N.A.) {11/2025}	1212.26 (1212.26) {1212.26}	295.07	15.55
		1742	FOUR LANING OF SONAULI GORAKHPUR SECTION OF NH 29E (NEW NH 24) FROM DESIGN CH. 0.000 TO DESIGN CH. 7 (NHAI) (N24002095)	12/2021	3/2025 (N.A.) {3/2025}	2555.5 (2555.5) {2555.5}	764.75	34.1
		1743	CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH (NHAI) (N24002096)	2/2023	1/2026 (N.A.) {1/2026}	1973.98 (1973.98) {1973.98}	515.3	21.53

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1744	STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 ((NHAI) (N24002097)	2/2023	9/2025 (N.A.) {3/2025}	526.45 (526.45) {526.45}	121.93	53.8
		1745	CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU (NHAI) (N24002104)	1/2023	6/2026 (N.A.) {6/2026}	1754 (1754) {1754}	206.15	12.5
		1746	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI (NHAI) (N24002105)	8/2023	6/2026 (N.A.) {6/2026}	1378.36 (1378.36) {739}	74.61	15.03
		1747	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA (NHAI) (N24002106)	8/2023	3/2025 (N.A.) {3/2025}	993.77 (993.77) {349.48}	132.46	46.7
		1748	CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200) (MoRTH) (N24002115)	3/2023	8/2025 (N.A.) {8/2025}	438.24 (362.39) {438.24}	169.39	12
		1749	REHABILITATION AND UPGRADATION FROM KM 51.600 TO KM 75.700 OF NH-321G (NUHKHAS TO ETAH SECTION) TO T (MoRTH) (N24002116)	1/2022	8/2025 (N.A.) {8/2025}	343.54 (343.54) {343.54}	46.36	19
		1750	CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH- 76 ((MoRTH) (N24002120)	2/2023	9/2025 (N.A.) {9/2025}	274.06 (274.06) {274.06}	66.73	36

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1751	IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00 (MoRTH) (N24002121)	1/2022	9/2025 (N.A.) {9/2025}	509.65 (509.65) {509.65}	130.57	12
		1752	REHABILITATION AND UP-GRADATION FROM KM. 0.000 TO KM. 40.390 OF NH-730S (MAHARAJGANJ ? NICHLOUL ? TH (MoRTH) (N24002134)	3/2023	12/2025 (N.A.) {12/2025}	809.25 (809.25) {809.25}	152.15	0
		1753	CONSTRUCTION OF FOUR LANE HIGHWAY WITH PAVED SHOULDER FROM KM.74.700 TO KM.112.950 OF NH-731A (I/C Y (MoRTH) (N24002138)	3/2022	6/2026 (N.A.) {6/2026}	1141.67 (1141.67) {1141.67}	205.24	5
		1754	CONSTRUCTION OF BALRAMPUR BYPASS WITH 2L FLEXIBLE PAVEMENT CONFIGURATION FROM KM.223.000 OF NH-330 T (MoRTH) (N24002150)	12/2022	2/2026 (N.A.) {2/2026}	515.69 (515.69) {515.69}	104.25	0
	URBAN DEVELOPMENT I	1755	KANPUR METRO RAIL PROJECT (LMRCL) (N28000144)	5/2019	3/2024 (N.A.) {6/2026}	11076.48 (11076.48) {11076.48}	7639.03	66.4
		1756	AGRA METRO RAIL PROJECT (LMRCL) (N28000145)	5/2019	3/2024 (N.A.) {12/2025}	8379.62 (8379.62) {8379.62}	3943.5	44.2
	WATER RESOURCES	1757	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA (UP JalNigam) (N30000006)	5/2017	9/2021 (N.A.) {6/2023}	767.59 (767.59) {767.59}	276.97	100
		1758	FARRUKHABAD I AND D AND STP WORKS HAM (UP JalNigam) (N30000008)	10/2017	3/2022 (02/2021) {11/2024}	213.62 (261.12) {261.12}	177.62	94
		1759	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS (UP JalNigam) (N30000010)	3/2018	9/2021 (N.A.) {7/2023}	967.23 (708.7) {967.23}	254.98	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1760	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH (UPJalNigam) (N30000013)	3/2019	8/2021 (N.A.) {7/2024}	271.39 (271.39) {271.39}	182.26	100
		1761	MATHURA SEWERAGE SCHEME (UPJalNigam) (N30000019)	12/2017	12/2020 (06/2018) {6/2022}	460.45 (460.45) {460.45}	315.3	100
		1762	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH (UPJalNigam) (N30000021)	1/2019	12/2021 (01/2020) {11/2024}	231.79 (234.03) {234.03}	141.79	96
		1763	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH (UPJalNigam) (N30000022)	1/2019	10/2021 (N.A.) {7/2023}	206.05 (206.05) {206.05}	139.23	100
		1764	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH (UPJalNigam) (N30000024)	2/2019	6/2022 (N.A.) {12/2025}	681.78 (681.78) {690.71}	13.34	0
		1765	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH (UPJalNigam) (N30000025)	3/2019	7/2021 (05/2020) {9/2024}	298.12 (298.12) {240.93}	94.86	96
UTTARAKHA ND	CIVIL AVIATION	1766	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN (AAI) (N04000085)	7/2018	9/2020 (N.A.) {9/2024}	456.86 (456.86) {500}	483.05	100
	POWER	1767	TEHRI PUMPED STORAGE PLANT(1000MW) (THDCIL) (N18000010)	7/2006	2/2016 (06/2022) {1/2025}	1657 (4825.6) {7686.32}	7049.84	97.5
		1768	TAPOVAN-VISHNUGAD HEP (4X130MW) (NTPC) (N18000014)	11/2006	3/2013 (N.A.) {4/2029}	2978.48 (2978.48) {7103}	6298.38	75
		1769	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT (THDCIL) (N18000042)	8/2008	6/2013 (N.A.) {6/2026}	2491.58 (3860.35) {6303}	4056.8	68.4

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1770	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW (NTPC) (N18000142)	7/2012	8/2017 (N.A.) {8/2017}	1527 (1527) {1527}	149.93	0
	<u>RAILWAYS</u>	1771	RISHIKESH - KARNAPRAYAG NEW LINE (RVNL) (N22000406)	4/2011	12/2024 (N.A.) {3/2025}	16216 (16216) {24659}	18267	82.1
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1772	4-LANING OF KASHIPUR-SITARGANJ SECTION (MEGA) (N24000465)	11/2012	8/2016 (N.A.) {8/2016}	605.84 (605.84) {605.84}	0	0
		1773	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 (NHAI) (N24000559)	3/2016	10/2019 (10/2024) {10/2024}	720 (1150) {1150}	639.87	94.11
		1774	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399 (NHIDCL) (N24000741)	3/2018	11/2020 (12/2022) {3/2024}	274.31 (274.31) {274.31}	251.61	99
		1775	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI (NHIDCL) (N24000742)	3/2018	11/2020 (12/2022) {3/2024}	403.36 (403.36) {403.36}	337.72	95.91
		1776	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA (NHIDCL) (N24000743)	3/2018	11/2020 (12/2022) {3/2024}	417.24 (417.24) {417.24}	344.2	98.72
		1777	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000772)	12/2017	12/2019 (N.A.) {12/2019}	257.34 (257.34) {257.34}	232.69	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1778	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000773)	12/2017	12/2019 (N.A.) {12/2019}	200.34 (253.43) {200.34}	227.98	100
		1779	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 (MoRTH) (N24000774)	12/2017	12/2019 (N.A.) {12/2019}	248.22 (248.22) {248.22}	236.8	100
		1780	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000775)	6/2017	6/2019 (03/2023) {3/2023}	282.08 (282.08) {282.08}	234.97	100
		1781	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG (MoRTH) (N24000776)	11/2017	11/2019 (N.A.) {11/2019}	232.81 (232.81) {232.81}	201.58	100
		1782	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION (MoRTH) (N24000777)	11/2017	11/2019 (N.A.) {11/2019}	283.51 (283.51) {283.51}	278.51	100
		1783	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000778)	11/2017	11/2019 (N.A.) {11/2019}	266.52 (266.52) {266.52}	250.34	100
		1784	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR (MoRTH) (N24000779)	2/2018	2/2020 (03/2023) {3/2023}	418.88 (418.88) {418.88}	339.71	94

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1785	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K (MoRTH) (N24000780)	2/2018	(04/2023) {4/2023}	293.68 (293.68) {293.68}	244.25	100
		1786	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN (MoRTH) (N24000781)	5/2018	5/2020 (12/2023) {12/2023}	248 (248) {248}	120.5	65.56
		1787	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 (MoRTH) (N24000782)	3/2018	(N.A.) {}	460.73 (460.73) {461}	0	0
		1788	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) (NHIDCL) (N24000855)	3/2018	7/2022 (07/2022) {1/2026}	1383.78 (1383.78) {1383.78}	591.11	61.46
		1789	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER (MoRTH) (N24001130)	8/2016	12/2017 (N.A.) {12/2017}	234.88 (273.49) {234.88}	237.19	100
		1790	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR ? DEHRADUN SECTION FROM KM. (NHAI) (N24001525)	3/2021	3/2024 (11/2024) {11/2024}	169.08 (169.08) {169.08}	94.67	98.87
		1791	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF (NHAI) (N24001526)	8/2021	10/2024 (10/2024) {10/2024}	1377.79 (1384.11) {1377.79}	679.1	46.81
		1792	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) (NHAI) (N24001553)	3/2022	2/2025 (02/2025) {2/2025}	1092.9 (1092.9) {1092.9}	461.92	54.76

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1793	4L POANTA SAHEB?MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) (NHAI) (N24001990)	6/2022	5/2025 (05/2025) {5/2025}	524.54 (683.26) {683.26}	74.94	45.07
		1794	ACCESS ROAD/BRIDGE CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR (NHAI) (N24001991)	5/2022	9/2024 (05/2025) {5/2025}	314.31 (314.31) {314.31}	139.73	52.6
		1795	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR ?HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF (NHAI) (N24001995)	5/2021	11/2023 (12/2024) {12/2024}	154.52 (154.52) {154.52}	150.26	98.43
		1796	CONSTRUCTION FOR MITIGATION MEASURES KM 368.00-UTTARAKHAND-TO KM 433.00 ON NH-07-PKG-1 (NHIDCL) (N24002163)	12/2023	12/2025 (N.A.) {12/2025}	216.88 (216.88) {216.88}	0	5
		1797	CONSTRUCTION FOR MITIGATION MEASURES KM 450.00-UTTARAKHAND-TO KM 468.00 ON NH-07-PKG-3 (NHIDCL) (N24002164)	12/2023	12/2025 (N.A.) {12/2025}	250.33 (250.33) {250.33}	0	5
	<u>WATER RESOURCES</u>	1798	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH (UKJalNigam) (N30000004)	3/2017	11/2019 (N.A.) {2/2022}	158 (158) {158}	105.88	100
<u>WEST BENGAL</u>	<u>CIVIL AVIATION</u>	1799	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCB AIRPORT KOLKATA (AAI) (N04000080)	1/2016	3/2020 (06/2022) {12/2023}	458 (458) {458}	246.68	100
		1800	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA (AAI) (N04000081)	1/2019	11/2021 (N.A.) {5/2023}	389.71 (389.71) {395}	393.6	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1801	NSCBI AIRPORT KOLKATA: RE- CONSTRUCTION OF RIGID POSITIONS OF SECONDARY RUNWAY, 'K' AND 'A' TAXIWAY (AAI) (N04000109)	4/2023	10/2025 (N.A.) {10/2025}	328.3 (328.3) {328.3}	47.16	23
	<u>COAL</u>	1802	RANIGANJ MASTER PLAN (ECL) (N06000163)	8/2009	8/2019 (N.A.) {8/2024}	2661.73 (2661.73) {5146.48}	760.22	40.5
		1803	SIDULI MINE (OC AND UG) (ECL) (N06000165)	5/2018	3/2026 (N.A.) {3/2026}	535.18 (535.18) {535.17}	3.95	13.2
		1804	NAKRAKONDA KUMARDIH B OCP (ECL) (N06000170)	8/2018	3/2029 (N.A.) {3/2029}	502.68 (502.68) {502.67}	58.91	25.3
		1805	TILABONI UG MINE (ECL) (N06000172)	2/2019	3/2027 (03/2029) {3/2029}	916.62 (749.08) {749.07}	12.79	10.1
		1806	PARASEA- BELBAID REORGANISATION UG MINE (ECL) (N06000185)	7/2019	3/2027 (03/2028) {3/2028}	826.42 (389.1) {389.1}	4.47	14
		1807	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT (ECL) (N06000191)	4/2020	3/2025 (03/2026) {3/2026}	483.65 (483.65) {483.65}	32.53	12
		1808	2.0 MTPA BHOJUDIH NLW WASHERY (BCCL) (N06000195)	12/2015	3/2017 (N.A.) {10/2024}	341.22 (341.22) {341.22}	317.21	94
		1809	SONEPUR BAZARI EXPANSION OC (ECL) (N06000220)	7/2021	3/2029 (N.A.) {3/2029}	5365.88 (5366) {5365.88}	508.61	17
		1810	EXPANSION PR OF JHANJRA UG (5.00 MTY) (ECL) (N06000223)	4/2020	3/2029 (N.A.) {3/2029}	1210.12 (1210.12) {1210.12}	400.47	35
		1811	MOHANPUR EXPANSION OC PHASE II (ECL) (N06000236)	11/2020	3/2025 (03/2026) {3/2026}	888.99 (888.99) {888.99}	90.32	30
		1812	BONJEMEHARI EXPANSION OCP (ECL) (N06000244)	8/2021	3/2025 (03/2026) {3/2026}	570.12 (570.12) {570.11}	48.8	16
		1813	ITAPARA OC (ECL) (N06000272)	12/2023	3/2030 (N.A.) {3/2030}	929.1 (929.1) {929.1}	43.11	5

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1814	UCE OF TILABONI UG (ECL) (N06000276)	1/2023	3/2029 (N.A.) {3/2029}	749.07 (749.07) {749.07}	1.14	0
		1815	UCE OF PARASEA BELBAID REORGANISATION UG (ECL) (N06000277)	1/2023	3/2029 (N.A.) {3/2029}	389.1 (389.1) {389.1}	0	14
	<u>DEPARTMENT OF HIGHER EDUCATION</u>	1816	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED (CPWD EDUCATION) (N28000146)	3/2020	6/2020 (N.A.) {5/2024}	193.83 (193.83) {193.83}	185.75	99
	<u>HOME AFFAIRS</u>	1817	NSG AT KOLKATA (CPWD FOR MHA) (N28000104)	10/2014	4/2018 (N.A.) {12/2024}	162.88 (210.83) {210.83}	187.06	88
	<u>MINES</u>	1818	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA (CPWD) (N10000015)	4/2019	4/2022 (N.A.) {8/2026}	255.37 (255.37) {255.37}	56.19	25.5
	<u>PETROLEUM</u>	1819	DURGAPUR-HALDIA PIPELINE PROJECT (GAIL) (N16000275)	3/2017	12/2020 (03/2025) {3/2025}	1740 (2433.15) {2433.15}	2022.3	86.8
		1820	CITY GAS DISTRIBUTION IN WEST BENGAL (HPCL) (N16000392)	3/2019	3/2031 (03/2029) {3/2029}	5830.2 (5830.2) {5830.2}	739.95	23
		1821	HALDIA PANAGARH PIPELINE PROJECT (HPCL) (N16000478)	11/2022	11/2025 (N.A.) {11/2025}	1010 (1010) {1010}	279.02	54.62
		1822	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS (IOCL) (N16000491)	3/2022	3/2030 (N.A.) {6/2031}	609 (609) {609}	63.62	1.1
		1823	CGD PROJECT IN WEST BENGAL 11TH ROUND (HPCL) (N16000498)	6/2022	6/2030 (N.A.) {6/2030}	2628 (2628) {2628}	150.93	17.2

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1824	CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR (BPCL) (N16000522)	12/2022	3/2030 (N.A.) {3/2030}	1017 (1017) {1017}	73.43	20
	<u>POWER</u>	1825	RAMMAM-III HEPP (3X40 MW) (NTPC) (N18000178)	9/2014	9/2019 (N.A.) {3/2029}	1381.84 (1381.84) {1803}	1042.24	45.1
		1826	DURGAPUR PP-III (2X20 MW) - NSPCL (NTPC) (N18000277)	12/2016	11/2018 (03/2024) {3/2024}	529.68 (633.8) {679}	558.39	89
	<u>RAILWAYS</u>	1827	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER (ER) (220100272)	4/2000	3/2019 (03/2025) {3/2025}	1188.91 (1188.91) {2582.49}	1087.01	75
		1828	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA- BARASAI VIA BIMANBANDER (MTP) (KOMRCL) (N22000108)	4/2010	3/2016 (N.A.) {3/2016}	2397.72 (2397.72) {2397.72}	197.2	17
		1829	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) (RVNL) (N22000109)	4/2010	3/2014 (N.A.) {12/2025}	2298.42 (2298.42) {2733.86}	392.84	33
		1830	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) (RVNL) (N22000110)	4/2010	3/2016 (N.A.) {3/2026}	3951.98 (3951.98) {8964.35}	6817.2	73
		1831	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. (RVNL) (N22000111)	4/2010	3/2016 (N.A.) {12/2026}	2913.51 (2913.51) {4834.54}	3869.56	95.41
		1832	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE (MRTP) (N22000135)	3/2013	3/2016 (12/2023) {12/2023}	4874.58 (8574.98) {10442.41}	8008.94	96.2
		1833	PURULIA TO KOTSHILA DOUBLING (39.1 KM) (SER) (N22000510)	4/2018	6/2022 (N.A.) {12/2024}	338 (338) {393.83}	184.84	60

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1834	AZIMGANJ-MURSHIDABAD (JIYAGANJ) INCL. RLY. BRIDGE OVER RIVER BHAGIRATHI (ER) (N22000609)	10/2001	2/2024 (N.A.) {2/2024}	164.33 (164.33) {187.05}	157.27	100
		1835	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) (ER) (N22000624)	7/2015	3/2025 (03/2026) {3/2026}	283.54 (283.54) {283.54}	159.3	44
		1836	EAST WEST METRO CORRIDOR KOLKATA (KOMRCL) (N22000628)	2/2009	9/2016 (N.A.) {6/2024}	4874.58 (8575) {10442.41}	0	0
	ROAD TRANSPORT AND HIGHWAYS	1837	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) (NHAI) (N24000463)	12/2015	6/2018 (05/2024) {8/2023}	1083 (1414.01) {1414.01}	1080.05	100
		1838	SIX-LANING OF BARWA ADDA-PANAGARH (NHAI) (N24000515)	4/2014	9/2016 (N.A.) {11/2024}	1665 (1665) {4913.22}	4913.22	93.1
		1839	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU (NHAI) (N24000788)	3/2018	9/2022 (12/2022) {3/2025}	841.57 (708.3) {708.3}	6433.4	92.44
		1840	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H (MoRTH) (N24000874)	3/2016	11/2018 (12/2023) {10/2024}	271.17 (291.2) {291.2}	180.63	76.86
		1841	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. (MoRTH) (N24000880)	2/2018	9/2020 (01/2024) {10/2024}	426.18 (426.18) {426.18}	364.92	90.08

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1842	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND (MoRTH) (N24000885)	3/2016	9/2023 (03/2024) {7/2024}	160.27 (213.97) {213.97}	144.31	100
		1843	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N (MoRTH) (N24000887)	6/2016	9/2021 (02/2024) {10/2024}	236.78 (263.26) {263.26}	222.11	99.68
		1844	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 (NHAI) (N24001747)	3/2020	9/2024 (N.A.) {9/2024}	2193.23 (2314) {2314}	1905.34	74.19
		1845	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA (NHAI) (N24001748)	3/2021	9/2024 (N.A.) {6/2025}	2200.93 (2200.93) {2431.6}	2431.6	89.47
		1846	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE (NHAI) (N24001749)	8/2021	8/2023 (N.A.) {11/2024}	557.55 (557.55) {557.55}	468.42	90.74
		1847	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA (NHAI) (N24001750)	8/2018	12/2021 (N.A.) {2/2025}	622.04 (622.04) {622.04}	485.74	79.37
		1848	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 (NHAI) (N24001752)	12/2018	2/2023 (08/2023) {10/2024}	2375.87 (2843.79) {2843.79}	2371.78	100
		1849	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 (MoRTH) (N24001850)	3/2022	9/2025 (09/2025) {9/2025}	995.04 (995.04) {995.04}	241.6	33.12

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>STEEL</u>	1850	REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT (SAIL) (N12000132)	11/2023	12/2026 (N.A.) {12/2026}	916.78 (916.78) {916.78}	44.31	3
	<u>WATER RESOURCES</u>	1851	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS (KMDA) (N30000029)	1/2019	4/2022 (02/2019) {12/2024}	384.96 (384.96) {384.96}	0	0
		1852	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPUR (KMDA) (N30000030)	3/2019	4/2022 (N.A.) {12/2024}	287.53 (287.53) {287.53}	0	0
		1853	I AND D AND STP WORKS AT BURDWAN WEST BENGAL (KMDA) (N30000031)	12/2018	4/2022 (N.A.) {12/2024}	234.31 (234.31) {234.31}	0	0
		1854	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA (KMDA) (N30000032)	5/2018	2/2022 (N.A.) {3/2025}	198.43 (224.69) {224.69}	75.82	78
		1855	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS (KMDA) (N30000033)	3/2018	6/2022 (N.A.) {3/2024}	165.16 (165.16) {165.16}	0	0
		1856	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA (KMDA) (N30000034)	8/2017	9/2022 (01/2023) {12/2026}	307.12 (307.12) {653.67}	0	0
		1857	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH (KMDA) (N30000042)	5/2018	2/2022 (09/2020) {10/2024}	160 (154.73) {154.73}	84.27	88
		1858	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH (KMDA) (N30000045)	8/2017	12/2021 (02/2021) {2/2024}	185.22 (185.22) {185.22}	49.99	100

**Table:-7. Project List: Ongoing Projects 2nd Quarter (July-September),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1859	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR (KMDA) (N30000046)	2/2014	12/2019 (N.A.) {6/2022}	274.76 (274.76) {332.56}	276.93	100
		1860	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE (KMDA) (N30000047)	12/2014	4/2020 (N.A.) {6/2022}	272.32 (341.68) {272.32}	306.81	100
		1861	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI (KMDA) (N30000048)	1/2018	12/2021 (02/2021) {2/2024}	172.1 (172.1) {172.1}	47.2	100
		1862	INTERCEPTION AND DIVERSION WITH STP AT BALLY (KMDA) (N30000049)	10/2017	12/2021 (02/2021) {2/2024}	164.93 (164.93) {164.93}	45.45	100
			Total			2813559.79 (3,127,289.00) {3416455.89}	1809017.4	

Abbreviations used in the Report

AGENCY_NAME	AGENCY_NAME_SHORT
AIRPORT AUTHORITY OF INDIA LIMITED	AAI
ARTIFICIAL LIMBS MANUFACTURING CORPM. OF INDIA	ALIMCO
BHARAT ALUMINUM CORPORATION	BALCO
BHABHA ATOMIC RESEARCH CENTRE	BARC
BHARAT COKING COAL LIMITED	BCCL
BRAHMAPUTRA CRECKER & POLYMER LTD.	BCPL
BHAVINI LIMITED	BHAVNI
BHARAT HEAVY ELECTRICALS LIMITED	BHEL
BANGALORE METRO RAIL CORPORATION LIMITED	BMRCL
BOKARO STEEL PLANT	BOKARO STEEL PL
BRAHMAPUTRA BOARD	BPB
BHARAT PETROLEUM CORPORATION LIMITED	BPCL
BORDER ROAD ORGANISATION	BRO
BONGAIGAON REFINERY PETROLEUM LIMITED	BRPL
BHARAT SANCHAR NIGAM LIMITED	BSNL
Bihar Urban Infrastructure Development Corporation Ltd	BUIDCO
BRAHMAPUTRA VALLY FERTILISER CORPORATION	BVFC
CENTRE FOR DEVELOPMENT OF TELEMATICS, TELECOM, TECHNOLOGY	C-DOT
CENTRAL COAL FIELDS LIMITED	CCL
CONTAINER CORPORATION OF INDIA	CCOI
CHENAB VALLEY POWER CORPORATION LIMITED	CHENAB VALLEY P
CHENNAI METRO RAIL LTD	CMRL
CHENNAI PETROLEUM CORPORATION LIMITED	CPCL
CENTRAL PUBLIC WORKS DEPARTMENT	CPWD
CPWD OF HIGHER EDUCATION	CPWD EDUCATION
CPWD FOR DEFENCE	CPWD FOR DEFENC
CPWD FOR FINANCE	CPWD FOR FINANC
CPWD FOR HEALTH	CPWD FOR HEALTH
CPWD FOR MHA	CPWD FOR MHA
CPWD FOR POWER	CPWD FOR POWER
CPWD FOR RURAL	CPWD FOR RURAL
CPWD FOR TELECOM	CPWD FOR TELECO
CPWD FOR RENEWABLE ENERGY	CPWD R ENERGY
CENTRAL RAILWAYS	CR
COCHIN REFINERY LIMITED	CRL
COCHIN SHIPYARD LTD	CSL
CHENAB VELLEY POWER PROJECTS [P] LIMITED	CVPPPL
DUMMY AGENCY	DA
DEDICATED FREIGHT CORRIDOR CORPORATION OF INDIA LTD	DFCC
DIRECTORATE GENERAL OF CIVIL AVIATION	DGCA
Delhi Jal Board	DJB
Delhi Mumbai Industrial Corridor	DMIC
DMIC FOR DPIIT	DMIC FOR DPIIT
DELHI METRO RAIL CORPORATION	DMRC
DEPARTMENT OF TELECOMMUNICATION	DOT
Department for Promotion of Industry and Internal Trade	DPIIT
DAMODAR VALLEY CORPORATION	DVC
EASTERN COAL FIELDS LIMITED	ECL
EAST COAST RAILWAY	ECOR
EAST CENTRAL RAILWAYS	ECR

AGENCY_NAME	AGENCY_NAME_SHORT
EDCIL(India) Limited	EDCIL
ENNORE PORT LTD.	ENNORE PORT LTD
ENNORE TANK TERMINAL PVT.LTD.	ENNORE TANK
EASTERN RAILWAYS	ER
FERTILISER AND CHEMICAL TRIVANCORE	FACT
FREIGHT OPERATION INFORMATION SYSTEM	FOIS
SETTING UP FILM AND TELEVISION INSTITUTE	FTI
GAS AUTHORITY OF INDIA LIMITED	GAIL
GOA SHIPYARD LIMITED	GSL
HEALTH & FAMILY WELFARE	H&FW
HINDUSTAN AERONAUTICS LTD	HAL
HINDUSTAN COPPER LIMITED	HCL
HALDIA FERTILISER CORPORATION	HFC
HLL Infra Tech Services Limited	HITES
HYDERABAD METRO RAIL LTD	HMRL
HINDUSTAN PETROLEUM CORPORATION LIMITED	HPCL
HPCL Rajasthan Refinery Limited(JV)	HPCLRRL(JV)
HPOIL Gas Pvt. Ltd	HPOIL(JV)
HOSPITAL SERVICES CONSULTANCY CORPORATION LTD	HSCC
HINDUSTAN STEELWORK CONSTRUCTION LIMITED	HSCL
HINDUSTHAN STEELWORKS CONSTRUCTION LIMITED	HSCL
HSCL FOR DONER	HSCL FOR DONER
HSCL FOR RURAL	HSCL FOR RURAL
HSCL FOR WATER	HSCL FOR WATER
INDIAN FARMERS FERTILISER CORPORATION	IFFCO
INDIRA GANDHI CENTRE FOR ATOMIC RESEARCH	IGCAR
INDRADHANUSH GAS GRID LTD	IGGL
India International Convention and Expo Centre	IICC
IICC FOR DPIIT	IICC FOR DPIIT
INDIAN IRON STEEL COMPANY	IISCO
Indian Institute of Technology, Kharagpur	IITKGP
INDIAN OIL CORPORATION LIMITED	IOCL
INDIAN PETRO-CHEMICAL CORPORATION LIMITED	IPCL
Indian Railway Construction Company Limited	IRCON
INDIAN STRATEGIC PETROLEUM RESERVES LTD	ISPRL
INDIAN TELEPHONE INDUSTRY	ITI
Inland Waterways Authority of India	IWAI
INLAND WATER TRANSPORT	IWT
JAWAHAR LAL NEHRU NATIONAL URBAN RENEWAL MISSION	JNNURM
JWAAHARLAL NEHRU PORT TRUST	JNPT
Jharkhand Urban Infrastructure Development Company Ltd	JUIDCO
Kolkata Metropolitan Development Authority	KMDA
KOCHI METRO RAIL CORPORATION LTD	KMRCL
KOLKATA METRO RAIL CORPORATION LIMITED	KOMRCL
KAMARAJAR PORT LIMITED	KPL
KONKAN RAILWAY	KR
Rail Infrastructure Development Company	KRIDE
KOCHI REFINERIES LIMITED	KRL
Kochi Salem Pipeline Private Limited(JV)	KSPPL(JV)
LINE DOUBLING	LD
LUCKNOW METRO RAIL CORPORATION LIMITED	LMRCL
MANGALORE REFINERY AND PETROCHEMICALS LIMITED	MANGALORE REFIN

AGENCY_NAME	AGENCY_NAME_SHORT
MAHANADI COAL FIELDS LIMITED	MCL
MECON LIMITED	MECON LIMITED
AHMEDABAD METRO RAIL	MEGA
MADRAS FERTILISER LIMITED	MFL
Munitions India Limited	MIL
MAHARASTRA METRO RAIL CORPORATION LTD.	MMRC
MUMBAI METRO RAIL CORPORATION LTD	MMRCL
MINISTRY OF WATER RESOURCES	MOWR
Madhya Pradesh Metro Rail Co Limited	MPMRCL
Maharashtra Rail Infrastructure Development Corporation Limited	MRIDC
MANGALORE REFINARY LIMITED	MRL
METROPOLITAN RAPID TRANSPORT PROJECTS	MRTP
Mumbai Railway Vikas Corporation	MRVC
MAHANAGAR TELEPHONE NIGAM LIMITED	MTNL
MUMBAI PORT TRUST	MUMBAI PORT TRU
Armoured Vehicles Nigam Limited	MVNL
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)	MoRTH
NATIONAL ALUMINUM COMPANY LIMITED (NALCO)	NALCO
NATRIIP IMPLEMENTATION SOCIETY	NATIS
NATIONAL BUILDING CONSTRUCTION CORPORATION LTD	NBCC
NBCC FOR COMMERCE	NBCC FOR COMMER
NBCC FOR HEALTH	NBCC FOR HEALTH
NORTHERN COAL FIELDS LIMITED	NCL
NORTH CENTRAL RAILWAY	NCR
NATIONAL CAPITAL REGION TRANSPORT CORP	NCRTC
NATIONAL CENTRE OF EXCELLENCE	NCoE
NORTH EAST ELECTRIC POWER CORPORATION	NEEPCO
NORTH EAST GAS GRID	NEGG
NORTH EASTERN RAILWAY	NER
National Film Archive of India	NFAI
NUCLEAR FUEL CORPORATION	NFC
NATIONAL FERTILISER LIMITED	NFL
NORTH EAST FRONTIER RAILWAY	NFR
NATIONAL HIGHWAYS AUTHORITY OF INDIA	NHAI
NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.	NHIDCL
NATIONAL HYDRO-ELECTRIC POWER CORPORATION	NHPC
National High Speed Rail Corporation Limited	NHSRCL
NEW LINE	NL
NEYVELI LIGNITE CORPORATION	NLC
NATIONAL MISSION FOR CLEAN GANGA	NMCG
NATIONAL MINERAL DEVELOPMENT CORPORATION (NMDC)	NMDC
NAGPUR METRO RAIL CORPORATION LTD	NMRCL
NATIONAL PROJECTS CONSTRUCTION CORPORATION LIMITED	NPCC
NUCLEAR POWER CORPORATION OF INDIA LIMITED	NPCIL
NORTHERN RAILWAY	NR
NUMALIGARH REFINERY LIMITED	NRL
SETTING UP OF NEW RAILWAY ZONES	NRZ
NATIONAL THERMAL POWER CORPORATION	NTPC
NORTH WESTERN RAILWAY	NWR
OIL INDIA LIMITED	OIL
OIL & NATURAL GAS CORPORATION LIMITED	ONGC
PATNA METRO RAIL CORPORATION	PATNA METRO RAI

AGENCY_NAME	AGENCY_NAME_SHORT
PAWAN HANS HELICOPTERTERS LTD.	PAWAN HANS HELI
POWER GRID CORPORATION OF INDIA LIMITED	PGCIL
PORT TRUST	PORT TRUST
Polavaram Project Authority	PPA
RASHTRIYA CHEMICAL & FERTILISER LIMITED	RCF
RAILWAY ELECTRIFICATION	RE
RASTRIYA ISPAT NIGAM LIMITED	RINL
RAIL INDIA TECHNICAL AND ECONOMIC SERVICE	MITES
MITES OF HIGHER EDUCATION	MITES OF HIGHER
RAIL VIKAS NIGAM LTD.	RVNL
SIGNALLING & TELECOMMUNICATIONS	S&T
STEEL AUTHORITY OF INDIA LIMITED (SAIL)	SAIL
SINGARENI COLLIERS COMPANY LIMITED	SCCL
SOUTH CENTRAL RAILWAY	SCR
SOUTH-EASTERN COAL FIELDS LIMITED	SECL
SOUTH EAST CENTRAL RAILWAY	SECR
SOUTH EASTERN RAILWAY	SER
SER(GC) GAUGE CONVERSION	SER(GC
SHIPPING CRP. OF INDIA	SHIPP.
SATLUJ JAL VIDYUT NIGAM LIMITED	SJVN
SOUTHERN RAILWAY	SR
SOUTH WESTERN RAILWAY	SWR
Sikkim University	Sikkim Universi
THDC INDIA LIMITED	THDCIL
TUTICORIN PORT TRUST	TUTICORIN
URANIUM CORPORATION OF INDIA LIMITED	UCIL
URBAN DEVELOPMENT	UD
Uttarakhand Pey Jal Nigam	UKJalNigam
Uttar Pradesh Jal Nigam	UPJalNigam
VISAKHAPATNAM PORT TRUST	VPT
Varanasi Smart City	Varanasi Smart
WAPCOS	WAPCOS
WESTERN COAL FIELDS LIMITED	WCL
WEST CENTRAL RAILWAY	WCR
WESTERN RAILWAY	WR
WORKSHOPS & PRODUCTION UNIT	WS&PU



Government of India
Ministry of Statistics and
Programme Implementation
Khurshid Lal Bhawan, Janpath Road, New Delhi-110001
Website: <http://www.cspm.gov.in>