



सत्यमेव जयते

Government of India
Ministry of Statistics and
Programme Implementation



OCMS

Ministry of Statistics & Programme Implementation



465th

Flash Report on Central Sector Infrastructure Projects

(Rs. 150 crore & above)

July 2024

CONTENTS

Table:-1. Overview of Ongoing Projects: Sector-wise Distribution.....	1-2
Table:-2. Overview of Ongoing Projects: State-wise Distribution.....	3-4
Table:-3. Project List: Completed during July 2024.....	5-7
Table:-4. Project List: Added during July 2024.....	8
Table:-5. Project List: Ongoing Projects of North-East Region.....	9-33
Table:-6. Project List: Ongoing Projects as of 31 st July 2024.....	34-262

Table:-1. Overview of Ongoing Projects: Sector-wise Distribution

Sl. No.	Sector	Projects	Cost Original (Revised)* {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
1	ATOMIC ENERGY	5	116741 (167447.00) {171625}	108532.72
2	CIVIL AVIATION	37	22130.27 (23090.59) {26109.02}	15193.8
3	COAL	116	188340.55 (190206.06) {190170.81}	69698.39
4	DEPARTMENT OF HIGHER EDUCATION	20	9680.92 (10380.58) {10338.99}	7116.17
5	DONER	1	151.33 (151.33) {151.33}	148.33
6	DPIIT	2	24857 (24857.00) {25485}	14427.97
7	FINANCE	2	577.27 (577.27) {569.04}	399.67
8	HEALTH AND FAMILY WELFARE	9	7561.27 (7730.18) {7727.97}	4341.89
9	HOME AFFAIRS	5	2025.73 (2946.02) {2946}	2326.45
10	MINES	8	7559.78 (9175.81) {9833.57}	5114.93
11	PETROLEUM	118	451845.79 (505964.33) {516573.59}	237450.52
12	POWER	95	311603.56 (327443.43) {366708.3}	192664.01
13	RAILWAYS	231	429868.26 (545049.05) {673676.92}	409068.33
14	ROAD TRANSPORT AND HIGHWAYS	1052	813465.35 (850025.21) {865746.4}	410024.42
15	SHIPPING AND PORTS	1	5369.18 (4633.81) {5061.15}	3026.67
16	SOCIAL JUSTICE	1	170.99 (170.99) {170.99}	73.8

Table:-1. Overview of Ongoing Projects: Sector-wise Distribution

Sl. No.	Sector	Projects	Cost Original (Revised)* {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
17	STEEL	12	11337.99 (11963.86) {11963.86}	5386.91
18	TELECOMMUNICATIONS	7	40229.56 (61849.01) {61915.14}	26027.61
19	URBAN DEVELOPMENT	30	287043.72 (289372.24) {312556.91}	204295.25
20	WATER RESOURCES	41	23466.28 (23420.50) {69700.98}	29189.75
	Total	1793	2754025.8 (3056414.27) {3329030.97}	1744507.59

*Either Revised or Original Cost

Table:-2. Overview of Ongoing Projects: State-wise Distribution

Sl. No.	State	Projects	Cost Original (Revised)* {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
1	ANDAMAN AND NICOBAR ISLANDS	9	2847.18 (3137.68) {3118.54}	1999.74
2	ANDHRA PRADESH	109	146148.2 (152235.29) {205655.99}	115612.2
3	ARUNACHAL PRADESH	25	48124.18 (48187.71) {63209.86}	30009.77
4	ASSAM	64	65177.18 (65427.67) {74081.32}	39897.69
5	BIHAR	91	121147.89 (141958.65) {149893.94}	94075.13
6	CHHATTISGARH	59	86729.89 (88947.84) {89462.65}	35133.72
7	DELHI	27	92995.74 (94026.75) {97290.55}	73027.35
8	GOA	6	3824.63 (3911.13) {3911.13}	3063.89
9	GUJARAT	90	147491.26 (162914.2) {168958.41}	85172.25
10	HARYANA	33	74759.15 (84837) {85586.95}	34594.26
11	HIMACHAL PRADESH	29	27418.92 (28706.6) {41810.43}	28043.39
12	JAMMU AND KASHMIR	51	74532.19 (110182.74) {114800.04}	69642.69
13	JHARKHAND	65	99936.29 (104139.07) {107911.76}	55513.7
14	KARNATAKA	82	106901.32 (110223.78) {112461.91}	51254.75
15	KERALA	34	70127.95 (77204.82) {77564.58}	37114.36
16	LADAKH	6	2474.97 (2474.97) {2634.64}	890.79
17	MADHYA PRADESH	72	108970.65 (114240.97) {123406.55}	41625
18	MAHARASHTRA	196	226051.12 (230515.35) {252290.04}	129049.07

Table:-2. Overview of Ongoing Projects: State-wise Distribution

Sl. No.	State	Projects	Cost Original (Revised)* {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
19	MANIPUR	33	15536.95 (23393.01) {30600.48}	18602.69
20	MEGHALAYA	14	5372.73 (5659.62) {12735.93}	3045.29
21	MIZORAM	21	11852.41 (16957.12) {20444.86}	16496.43
22	MULTI STATE	59	299446.07 (365252.15) {387097.51}	239482.37
23	NAGALAND	32	11923.6 (17311.82) {17311.82}	7626.21
24	ODISHA	80	144541.42 (148306.19) {152876.56}	60267.85
25	PUNJAB	44	42575.89 (42718.54) {42806.78}	16525.96
26	RAJASTHAN	77	137821.29 (177673.99) {178319.23}	101724.98
27	SIKKIM	22	14500.36 (14896.52) {22320.65}	12037.02
28	TAMIL NADU	74	211136.77 (247027.83) {266755.42}	122941.51
29	TELANGANA	53	38381.66 (38840.81) {41226.16}	23123.24
30	TRIPURA	10	5071.09 (5193.46) {5332.56}	1376.32
31	UTTAR PRADESH	135	202584.45 (211577.7) {224897.08}	103908.49
32	UTTARAKHAND	31	36349.58 (38405.09) {54043.46}	42190.04
33	WEST BENGAL	60	71272.82 (79928.2) {98213.18}	49439.44
	Total	1793	2754025.8 (3056414.27) {3329030.97}	1744507.59

*Either Revised or Original Cost

Table:-3. Project List: Completed during July 2024

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
POWER					
	1	EASTERN REGION STRENGTHENING SCHEME XVII(PART B) (PGCIL) (N18000244) (MULTI STATE)	235.53	06/2019	170.26
	2	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY (PGCIL) (N18000262) (TAMIL NADU)	186.17	07/2019	180.54
	3	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION (PGCIL) (N18000299) (BIHAR)	179.29	04/2023	116.97
	4	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA (PGCIL) (N18000302) (HARYANA)	267.33	03/2022	111.63
	5	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000303) (RAJASTHAN)	353.85	12/2022	273.06
	6	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000304) (RAJASTHAN)	1340.81	12/2022	1318.34
	7	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD (PGCIL) (N18000314) (RAJASTHAN)	562.86	01/2021	409.38
	8	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION (PGCIL) (N18000317) (MULTI STATE)	241.38	11/2021	243.75

Table:-3. Project List: Completed during July 2024

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	9	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C (PGCIL) (N18000327) (ASSAM)	1326	03/2023	1466.21
	10	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. (PGCIL) (N18000329) (MULTI STATE)	176.22	03/2023	95.43
	11	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION (PGCIL) (N18000339) (MULTI STATE)	173.94	11/2021	130.76
	12	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED (PGCIL) (N18000341) (MULTI STATE)	863.99	02/2024	547.13
	13	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR (PGCIL) (N18000371) (RAJASTHAN)	200.58	05/2024	134.39
ROAD TRANSPORT AND HIGHWAYS					
	14	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM (NHIDCL) (N24000305) (ASSAM)	454.89	05/2018	569.94
	15	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 (MoRTH) (N24000475) (MADHYA PRADESH)	628.45	01/2020	531.11
	16	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC (NHAI) (N24001485) (MAHARASHTRA)	397.6	02/2022	375.1
	17	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS (MoRTH) (N24000870) (MADHYA PRADESH)	162.56	03/2018	141.26

Table:-3. Project List: Completed during July 2024

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	18	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A (MoRTH) (N24001376) (ARUNACHAL PRADESH)	182.55	03/2027	119.02
	19	WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 (MoRTH) (N24001380) (TAMIL NADU)	302.62	02/2021	324.68
	20	MARIAM - PEREN (PKG 2A) (NHIDCL) (N24001398) (MANIPUR)	204.58	03/2023	126.78
STEEL					
	21	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT (SAIL) (N12000126) (JHARKHAND)	207.74	06/2024	185.01
		Total	8648.94		7570.75

Table:-4. Project List: Added during July 2024

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Date of Approval (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)
<u>HEALTH AND FAMILY WELFARE</u>	1	500 BEDDED HOSPITAL INCLUDING 50 SUPERSPECIALITY BEDS FOR ESIC AT PUNE (CPWD) (N21000033) (MAHARASHTRA)	7/2022	429.25 (N.A.) {429.25}	9/2025 (N.A.) {9/2025}
<u>PETROLEUM</u>	2	GURDASPUR JAMMU PIPELINE (GAIL) (N16000531) (MULTI STATE)	7/2023	521.92 (521.92) {521.92}	7/2026 (Jul-26) {7/2026}
<u>URBAN DEVELOPMENT</u>	3	KOCHI METRO RAIL PROJECT PHASE II FROM JLN STADIUM TO INFOPARK VIA KAKKANAD (KMRCL) (N28000158) (KERALA)	7/2018	1957.05 (N.A.) {1957.05}	11/2026 (N.A.) {11/2026}
	4	KOCHI METRO RAIL PROJECT PHASE IB SECTION FROM S N JUNCTION TO THIRIPUNITHURA (KMRCL) (N28000159) (KERALA)	6/2019	355.7 (448) {448.33}	9/2023 (N.A.) {N.A.}
<u>Grand Total</u>				3263.92 (-) {3356.55}	

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
ARUNACHAL PRADESH	CIVIL AVIATION	1	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH (AAI) (N04000092)	2/2019	8/2022 (Dec-24) {12/2024}	645.63 (N.A.) {712.15}	662.01	97.72
	POWER	2	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) (NHPC) (180100221)	9/2003	9/2010 (N.A.) {5/2026}	6285.33 (N.A.) {21247.54}	21684.58	93.49
		3	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH (NHPC) (N18000362)	2/2023	2/2032 (N.A.) {2/2032}	31876.39 (N.A.) {31876.39}	2477.5	12.41
	ROAD TRANSPORT AND HIGHWAYS	4	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX (NHIDCL) (N24000683)	2/2017	11/2023 (Mar-24) {10/2024}	180.57 (244.1) {180.57}	154.17	90.01
		5	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI (NHIDCL) (N24000685)	2/2017	4/2022 (Nov-23) {11/2023}	167.28 (N.A.) {167.28}	144.91	100
		6	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. (NHIDCL) (N24000944)	12/2016	1/2020 (Jan-23) {9/2023}	200.44 (200.44) {200.44}	161.25	100
		7	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF (NHIDCL) (N24000946)	3/2017	3/2022 (Dec-23) {7/2025}	1718.59 (1718.59) {1718.59}	662.35	68.55
		8	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 (NHIDCL) (N24000948)	9/2016	12/2019 (Mar-23) {8/2024}	568.92 (568.92) {568.92}	508.65	99.74

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		9	TWO-LANING OF HAYULIANG? HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI (NHIDCL) (N24000979)	1/2017	5/2023 (May-23) {3/2025}	256.66 (N.A.) {256.66}	0	63.59
		10	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. (NHIDCL) (N24001244)	8/2020	4/2022 (Feb-25) {2/2025}	301.06 (N.A.) {301.06}	136.15	57.58
		11	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO (NHIDCL) (N24001245)	9/2020	5/2022 (Oct-22) {3/2024}	353.9 (N.A.) {353.9}	41.82	25.38
		12	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE (MoRTH) (N24001291)	3/2019	3/2027 (N.A.) {3/2027}	421.48 (N.A.) {421.48}	365.83	99.53
		13	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE (MoRTH) (N24001292)	3/2019	3/2027 (N.A.) {3/2027}	543.05 (N.A.) {600}	568.3	98.99
		14	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE (MoRTH) (N24001293)	3/2019	3/2027 (N.A.) {3/2027}	486.7 (N.A.) {486.7}	474.23	97.71
		15	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE (MoRTH) (N24001297)	3/2019	3/2027 (N.A.) {3/2027}	450.65 (N.A.) {450.65}	361.48	91.24
		16	TADADEGE - HENKAR (NHIDCL) (N24001315)	2/2021	3/2023 (Jun-24) {9/2024}	550.45 (N.A.) {550.45}	113.92	44.01
		17	LADDA - BASAI (NHIDCL) (N24001316)	2/2021	4/2023 (Jan-25) {3/2025}	445.96 (N.A.) {445.96}	108.64	45.72

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		18	DOGINALA - GAU (NHIDCL) (N24001320)	12/2020	9/2022 (N.A.) {12/2024}	242.3 (N.A.) {242.3}	21.47	17.81
		19	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH (MoRTH) (N24001372)	2/2021	3/2024 (Dec-24) {12/2024}	588.09 (N.A.) {588.09}	437.34	88
		20	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC (MoRTH) (N24001374)	6/2020	3/2027 (N.A.) {3/2027}	437.6 (N.A.) {437.6}	355.51	96.7
		21	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC (MoRTH) (N24001375)	6/2020	3/2027 (N.A.) {3/2027}	496.47 (N.A.) {496.47}	132.31	33.4
		22	JORAM ? KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) (NHIDCL) (N24001390)	8/2020	4/2022 (Aug-24) {7/2024}	228.71 (N.A.) {228.71}	96.05	95.85
		23	JORAM ? KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) (NHIDCL) (N24001391)	8/2020	4/2022 (Feb-24) {8/2024}	294.04 (N.A.) {294.04}	144.03	97.89
		24	JORAM ? KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG- 6) (NHIDCL) (N24001392)	8/2020	4/2022 (Jul-23) {7/2023}	199.03 (N.A.) {199.03}	101.75	98.88
		25	JORAM ? KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG- 7) (NHIDCL) (N24001393)	8/2020	4/2022 (Feb-24) {11/2024}	184.88 (N.A.) {184.88}	95.52	93.71
ASSAM	CIVIL AVIATION	26	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI (AAI) (N04000083)	12/2016	3/2021 (N.A.) {3/2025}	1142 (N.A.) {2333}	1222.05	62.02

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>HEALTH AND FAMILY WELFARE</u>	27	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM (HITES) (N21000027)	5/2017	5/2021 (Apr-23) {11/2024}	875 (873.92) {860}	757.66	98.79
	<u>PETROLEUM</u>	28	POWER RECOVERY TURBINE IN PFCCU (NRL) (N16000510)	3/2023	7/2025 (N.A.) {7/2025}	293.5 (N.A.) {293.5}	18.59	78
		29	DCU REVAMP PROJECT (NRL) (N16000511)	8/2021	3/2025 (N.A.) {10/2025}	370 (N.A.) {370}	125.76	30.4
		30	PIPELINE NETWORK PROJECT RUDRASAGAR (ONGC) (N16000528)	1/2023	4/2026 (N.A.) {4/2026}	344.99 (N.A.) {344.99}	108.32	30.1
		31	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA (OIL) (N16000331)	1/2018	2/2020 (Dec-23) {12/2024}	543.91 (N.A.) {670.9}	491.56	93.69
		32	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY (NRL) (N16000379)	1/2019	10/2024 (N.A.) {12/2025}	12366 (N.A.) {18968}	11673.84	61.1
		33	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES (NRL) (N16000394)	1/2019	10/2024 (N.A.) {9/2025}	10228 (N.A.) {9058}	7951.3	75.4
		34	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN (IOCL) (N16000414)	5/2021	10/2023 (Feb-25) {2/2025}	412 (509.84) {509.84}	339.77	76.3
		35	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON (ONGC) (N16000433)	8/2021	2/2023 (Jun-24) {7/2024}	218.38 (N.A.) {218.38}	140.06	82.7
		36	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM (IOCL) (N16000441)	3/2022	7/2026 (Sep-26) {9/2026}	277 (N.A.) {277}	151.35	47.7

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		37	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT (OIL) (N16000449)	6/2021	12/2024 (N.A.) {12/2024}	860 (N.A.) {860}	271.1	80.9
		38	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING (OIL) (N16000450)	12/2020	7/2024 (Mar-24) {12/2024}	430.76 (N.A.) {430.76}	221.68	70.12
		39	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA (IOCL) (N16000457)	6/2022	10/2025 (N.A.) {3/2026}	768 (N.A.) {768}	57.44	17.7
		40	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM (HPCL) (N16000484)	3/2023	7/2027 (Jul-27) {7/2027}	156.36 (156.36) {156.36}	1.08	1
		41	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM (HPCL) (N16000494)	3/2023	12/2026 (Jul-27) {7/2027}	384.04 (N.A.) {384.04}	29.05	2
	<u>RAILWAYS</u>	42	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) (NFR) (N22000388)	4/2015	3/2022 (N.A.) {3/2027}	2232.32 (N.A.) {4155.65}	3375.94	90.5
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	43	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN (MoRTH) (N24001408)	2/2021	7/2025 (N.A.) {7/2025}	925.47 (N.A.) {925.47}	321.15	30.05
		44	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 (NHAI) (N24001432)	12/2021	8/2024 (Mar-24) {8/2024}	300 (N.A.) {300}	297.62	100
		45	JOGIGHOPA BRIDGE (NHIDCL) (N24001434)	8/2021	11/2024 (N.A.) {12/2026}	746.76 (N.A.) {746.76}	284.82	56.71

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		46	DABOKA KATHKATI PACKAGE-5 (NHIDCL) (N24001366)	3/2021	1/2023 (N.A.) {9/2024}	288.85 (N.A.) {288.85}	203.93	84.06
		47	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 (NHIDCL) (N24001368)	3/2021	1/2024 (N.A.) {10/2025}	286.72 (N.A.) {286.72}	78.41	27.29
		48	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD (NHIDCL) (N24001326)	11/2020	9/2028 (N.A.) {9/2028}	4997.04 (N.A.) {4997.04}	1984.19	50.13
		49	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) (NHIDCL) (N24001331)	3/2020	6/2022 (N.A.) {4/2025}	261.13 (N.A.) {261.13}	64.96	54.59
		50	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) (NHIDCL) (N24001332)	3/2020	6/2022 (May-24) {4/2025}	217.5 (N.A.) {217.5}	84.36	64.15
		51	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 (NHIDCL) (N24001333)	9/2019	5/2023 (N.A.) {5/2023}	761.54 (820.56) {761.54}	430.31	100
		52	FOUR LANING OF BALACHERA- HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE (NHIDCL) (N24000902)	10/2017	6/2020 (Dec-23) {4/2024}	818 (887.68) {887.68}	873.61	100
		53	4-LANING OF HAPACHARA - TULUNGIA SECTION (NHIDCL) (N24001246)	3/2020	12/2022 (N.A.) {8/2024}	220.2 (N.A.) {220.2}	213.87	97.76
		54	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 (NHIDCL) (N24001248)	8/2020	4/2022 (N.A.) {7/2024}	208.84 (N.A.) {208.84}	175.24	100
		55	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) (NHIDCL) (N24001269)	3/2020	3/2022 (Dec-23) {12/2024}	216.49 (241.52) {216.49}	104.36	79.05

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		56	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) (NHIDCL) (N24000319)	6/2015	8/2023 (N.A.) {12/2024}	437.39 (N.A.) {437.39}	278.97	17.58
		57	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 (NHIDCL) (N24000320)	6/2015	3/2024 (N.A.) {7/2024}	463.49 (N.A.) {463.49}	367.87	31.56
		58	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 (NHIDCL) (N24000431)	1/1991	6/2019 (Jun-19) {10/2024}	520.01 (N.A.) {520.01}	297.99	90.01
		59	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. (NHIDCL) (N24000438)	12/2015	12/2018 (Jul-21) {10/2024}	289.99 (N.A.) {289.99}	232.56	87.42
		60	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O (NHIDCL) (N24000582)	1/2016	1/2016 (N.A.) {12/2024}	294.17 (N.A.) {294.17}	295.65	38.69
		61	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 (NHIDCL) (N24000583)	1/2016	12/2021 (N.A.) {12/2021}	252 (N.A.) {330.3}	146.28	0
		62	DABOKA KATHKATI PACKAGE-6 (NHIDCL) (N24001450)	9/2021	7/2024 (N.A.) {12/2024}	625.64 (N.A.) {625.64}	439.56	74.01
		63	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 (NHIDCL) (N24001451)	3/2022	7/2024 (N.A.) {8/2024}	215.27 (N.A.) {215.27}	132.62	90
		64	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 (NHIDCL) (N24001452)	4/2022	7/2024 (N.A.) {8/2024}	170.95 (N.A.) {170.95}	113.06	95

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		65	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 (NHIDCL) (N24001544)	3/2022	1/2025 (N.A.) {1/2025}	909.02 (N.A.) {909.02}	365.55	73.02
		66	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH (NHAI) (N24001545)	8/2022	12/2022 (N.A.) {6/2024}	175 (N.A.) {175}	178.56	96.85
		67	BALANCE WORK OF 4L OF NARIMBANGLO?JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 (NHAI) (N24001547)	3/2022	1/2026 (N.A.) {1/2026}	1909.98 (N.A.) {1909.98}	380.63	41.82
		68	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI (NHAI) (N24001548)	3/2022	6/2024 (N.A.) {12/2024}	457.72 (N.A.) {457.72}	226.24	83
		69	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM.WEST BENGAL BORDER SECTION OF NH (NHAI) (N24001549)	7/2017	4/2020 (Jul-24) {7/2024}	442.23 (N.A.) {442.23}	265.19	100
		70	SRIRAMPUR - DHUBRI PKG-1 (NHIDCL) (N24001831)	3/2022	2/2025 (N.A.) {12/2025}	613.89 (N.A.) {613.89}	17.09	9.23
		71	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 (NHIDCL) (N24001832)	1/2023	5/2025 (N.A.) {5/2025}	458.59 (N.A.) {458.59}	120.34	34.75
		72	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA (MoRTH) (N24001840)	3/2022	4/2025 (N.A.) {4/2025}	535.03 (N.A.) {535.03}	4.07	7.5

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		73	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I (NHIDCL) (N24001969)	3/2023	8/2025 (N.A.) {8/2025}	904.04 (N.A.) {904.04}	265.15	32.93
		74	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN (NHIDCL) (N24001970)	3/2023	8/2025 (N.A.) {8/2025}	860.37 (N.A.) {860.37}	254.63	28.5
		75	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN (NHIDCL) (N24001971)	3/2023	8/2025 (N.A.) {8/2025}	890.33 (N.A.) {890.33}	306.97	25.47
		76	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI (NHIDCL) (N24001972)	3/2023	4/2026 (N.A.) {4/2026}	609.16 (N.A.) {609.16}	162.4	47.6
		77	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG (NHIDCL) (N24001973)	3/2023	2/2026 (N.A.) {2/2026}	562.05 (N.A.) {562.05}	145.35	45.78
		78	DABOKA KATHKATI PACKAGE-7 (NHIDCL) (N24001537)	11/2021	7/2024 (N.A.) {10/2024}	204.1 (N.A.) {204.1}	119.1	73.09
		79	BILASIPURA-GUWAHATI ROAD PKG-8 (NHIDCL) (N24002021)	3/2023	12/2026 (N.A.) {12/2026}	1457.59 (N.A.) {1457.59}	257.45	16.58
		80	BILASIPURA-GUWAHATI ROAD PKG-9 (NHIDCL) (N24002022)	3/2023	6/2026 (N.A.) {6/2026}	1000.27 (N.A.) {1000.27}	198.55	8.13
		81	BILASIPURA-GUWAHATI ROAD PKG-10 (NHIDCL) (N24002023)	3/2023	6/2026 (N.A.) {6/2026}	1264.9 (N.A.) {1264.9}	254.13	8.9

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		82	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1 (NHIDCL) (N24002024)	1/2023	11/2025 (N.A.) {11/2025}	516.88 (N.A.) {516.88}	112.32	32.68
		83	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH (NHIDCL) (N24002025)	1/2023	12/2025 (N.A.) {12/2025}	356.65 (N.A.) {356.65}	113.59	3.15
		84	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO (NHIDCL) (N24002026)	3/2023	12/2025 (N.A.) {12/2025}	643.42 (N.A.) {643.42}	64.67	6.55
		85	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC (NHIDCL) (N24002030)	2/2020	3/2022 (N.A.) {10/2024}	592.06 (N.A.) {592.06}	291.45	93.87
		86	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1 (NHIDCL) (N24002127)	2/2023	7/2026 (N.A.) {7/2026}	1256.9 (N.A.) {1256.9}	304.39	10.92
		87	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2 (NHIDCL) (N24002128)	3/2023	8/2026 (N.A.) {8/2026}	1716.21 (N.A.) {1716.21}	695.23	25.05
		88	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6 (NHIDCL) (N24002129)	2/2023	8/2026 (N.A.) {8/2026}	574.26 (N.A.) {574.26}	168.16	17.29
		89	TAMENGLONG- MAHUR ROAD PKG-7 (NHIDCL) (N24002130)	12/2023	3/2026 (N.A.) {3/2026}	846.82 (N.A.) {846.82}	268.54	27.77
MANIPUR	CIVIL AVIATION	90	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX (AAI) (N04000100)	11/2021	7/2024 (Dec-25) {12/2025}	499 (N.A.) {499}	96.21	31.64

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>RAILWAYS</u>	91	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) (NFR) (220100288)	4/2003	3/2011 (Dec-26) {12/2026}	4454.17 (12274.06) {19517.7}	14636.68	79.5
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	92	UKHRUL TOLOI TADUBI PKG-2 (NHIDCL) (N24002131)	3/2023	2/2026 (N.A.) {2/2026}	578.98 (N.A.) {578.98}	38.52	20.67
		93	LMPHAL TO JIRIBAM PKG-7 (NHIDCL) (N24002028)	1/2023	12/2025 (N.A.) {12/2025}	760.16 (N.A.) {760.16}	63.8	27.18
		94	IMPHAL - KHONGSANG PKG-5 (NHIDCL) (N24001538)	12/2021	5/2024 (N.A.) {3/2025}	410.68 (N.A.) {410.68}	105.71	50.78
		95	IMPHAL - KHONGSANG PKG-6 (NHIDCL) (N24001539)	12/2021	2/2025 (N.A.) {11/2025}	504.76 (N.A.) {504.76}	95.59	40.68
		96	AKASH BRIDGE - JESSAMI SECTION PKG-2 (NHIDCL) (N24001540)	3/2022	2/2025 (N.A.) {2/2025}	152.11 (N.A.) {152.11}	51.41	70.28
		97	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM (NHIDCL) (N24001974)	9/2021	1/2025 (N.A.) {1/2025}	315.56 (N.A.) {315.56}	53.46	43.9
		98	IMPHAL - KHONGSANG PKG-4 (NHIDCL) (N24001453)	8/2021	12/2023 (N.A.) {2/2025}	579.63 (N.A.) {579.63}	131.58	51.98
		99	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM (NHIDCL) (N24001473)	9/2021	2/2024 (N.A.) {4/2025}	310.76 (N.A.) {310.76}	110.92	75.96
		100	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) (NHIDCL) (N24001270)	3/2020	6/2022 (Dec-23) {12/2024}	292.24 (N.A.) {292.24}	127.86	85.33
		101	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) (NHIDCL) (N24001271)	6/2020	8/2022 (N.A.) {12/2024}	365.53 (N.A.) {365.53}	156.31	77.36

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		102	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) (NHIDCL) (N24001272)	3/2020	6/2022 (N.A.) {12/2024}	167.95 (204.12) {167.95}	88.05	69.89
		103	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) (NHIDCL) (N24001273)	7/2020	8/2022 (N.A.) {12/2024}	177.76 (N.A.) {177.76}	89.67	80.53
		104	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI (NHIDCL) (N24001274)	8/2020	4/2022 (N.A.) {8/2025}	379.39 (N.A.) {379.39}	189.78	45.88
		105	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO (NHIDCL) (N24001275)	8/2020	4/2022 (N.A.) {12/2025}	268.98 (N.A.) {268.98}	22.08	0
		106	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI (NHIDCL) (N24001276)	8/2020	4/2022 (N.A.) {12/2025}	228.97 (N.A.) {228.97}	0	0
		107	MARAM - PEREN PKG-3 (NHIDCL) (N24001439)	8/2021	5/2023 (N.A.) {10/2024}	467.41 (N.A.) {467.41}	235.67	90.03
		108	TAMENGLONG - MAHUR PKG-5 (NHIDCL) (N24001436)	8/2021	5/2023 (Dec-23) {2/2025}	477.86 (N.A.) {477.86}	235.67	80.3
		109	TAMENGLONG - MAHUR PKG-6 (NHIDCL) (N24001437)	9/2021	5/2023 (Oct-23) {4/2025}	311.18 (N.A.) {311.18}	171.57	72.7
		110	IMPHAL ? MOREH (PACKAGE 4) (NHIDCL) (N24001399)	3/2021	1/2023 (N.A.) {5/2024}	277.99 (N.A.) {277.99}	146.35	100
		111	SENAPATI- IMPHAL PKG-5B (NHIDCL) (N24001400)	3/2021	1/2023 (N.A.) {8/2025}	211.7 (N.A.) {211.7}	29	29.51
		112	IMPHAL - KHONGSANG PKG-3 (NHIDCL) (N24001401)	7/2021	3/2023 (Feb-24) {12/2024}	467 (N.A.) {467}	181.65	74

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		113	TAMENGLONG - MAHUR PKG-1 (NHIDCL) (N24001402)	7/2021	3/2023 (Oct-23) {1/2025}	185.8 (N.A.) {185.8}	112.31	92.65
		114	TAMENGLONG - MAHUR PKG-2 (NHIDCL) (N24001403)	7/2021	3/2023 (May-24) {2/2025}	483.87 (N.A.) {483.87}	278.89	91.03
		115	TAMENGLONG - MAHUR PKG-4 (NHIDCL) (N24001404)	7/2021	3/2023 (Sep-23) {2/2025}	198.77 (N.A.) {198.77}	110.09	85.12
		116	CHURACHANPUR TUIVAI PKG-3 (NHIDCL) (N24001405)	7/2021	10/2023 (Feb-24) {6/2025}	673.27 (N.A.) {673.27}	339.37	72.4
		117	MARIAM - PEREN PKG-1A (NHIDCL) (N24001349)	2/2021	12/2022 (N.A.) {2/2025}	226.32 (N.A.) {226.32}	82.91	61.41
		118	MARIAM - PEREN (PKG 1B) (NHIDCL) (N24001350)	2/2021	12/2022 (N.A.) {9/2024}	188.36 (N.A.) {188.36}	120.27	94.92
		119	MARIAM - PEREN PKG-2B (NHIDCL) (N24001351)	2/2021	12/2022 (N.A.) {3/2024}	232.26 (N.A.) {232.26}	156.93	100
		120	IMPHAL ? MOREH PACKAGE- 3 (NHIDCL) (N24001352)	3/2021	12/2022 (N.A.) {8/2024}	259.31 (N.A.) {259.31}	144.94	100
		121	IMPHAL - KHONGSANG PKG-2 (NHIDCL) (N24001353)	3/2021	12/2022 (Nov-23) {2/2025}	195.14 (N.A.) {195.14}	59.99	49.8
		122	TAMENGLONG - MAHUR PKG-3 (NHIDCL) (N24001354)	3/2021	12/2022 (N.A.) {12/2024}	234.08 (N.A.) {234.08}	139.45	90.34
MEGHALAYA	DEPARTMENT OF HIGHER EDUCATION	123	CONSTRUCTION AND DEVELOPMENT OF NATIONAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA (RITES OF HIGHER) (N42000001)	9/2013	9/2014 (Jul-24) {7/2024}	484.32 (429.7) {429.7}	270.55	71.85
	DONER	124	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE, SHILONG IN MEGHALAYA UNDER NLCPR (HSCL FOR DONER) (N12000103)	4/2014	9/2017 (N.A.) {9/2017}	151.33 (N.A.) {151.33}	148.33	98.5
	RAILWAYS	125	NEW BG LINE FROM BYRNIHAT TO SHILLONG (NFR) (N22000205)	4/2010	3/2021 (N.A.) {}	906.46 (1202.33) {8324.28}	269.8	2

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	126	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-3 (NHIDCL) (N24001360)	3/2021	12/2022 (Jun-24) {11/2024}	260.21 (N.A.) {260.21}	195.81	86.38
		127	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM (NHIDCL) (N24000903)	3/2019	3/2022 (Dec-23) {12/2023}	306.28 (N.A.) {306.28}	233.49	100
		128	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL (NHIDCL) (N24001334)	11/2020	12/2023 (N.A.) {4/2026}	445.51 (N.A.) {445.51}	191.35	3
		129	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B (NHIDCL) (N24001335)	11/2020	12/2023 (N.A.) {11/2026}	284.21 (N.A.) {284.21}	45.46	0.3
		130	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) (NHIDCL) (N24001339)	10/2020	4/2022 (Jun-24) {12/2024}	157.86 (146.92) {157.86}	145.57	97.49
		131	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM ((NHIDCL) (N24001313)	11/2020	12/2023 (Oct-25) {10/2025}	351.12 (N.A.) {351.12}	216.06	20
		132	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL (NHIDCL) (N24001314)	11/2020	12/2023 (N.A.) {8/2026}	525.68 (N.A.) {525.68}	368.59	10.4
		133	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T (NHIDCL) (N24000771)	4/2017	9/2021 (Jul-23) {3/2025}	553.51 (610.09) {553.51}	339.95	66.61

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		134	REHABILITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM (NHIDCL) (N24001474)	9/2021	5/2024 (N.A.) {1/2025}	359.86 (N.A.) {359.86}	215.22	77.9
		135	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 (MoRTH) (N24001441)	8/2020	2/2022 (Sep-24) {9/2024}	302.88 (N.A.) {302.88}	209.63	93
		136	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 (NHIDCL) (N24001541)	11/2021	6/2024 (N.A.) {12/2024}	283.5 (N.A.) {283.5}	195.48	70.19
<u>MIZORAM</u>	<u>RAILWAYS</u>	137	BHAIRABI SAIRONG, NL, NEFR (NFR) (N22000100)	4/2008	3/2014 (N.A.) {7/2025}	2393.47 (5021.45) {8213.72}	7404.29	93
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	138	KEIFANG - TUVAI PKG-3 (NHIDCL) (N24002027)	12/2021	2/2025 (N.A.) {5/2026}	500.88 (N.A.) {500.88}	108.5	31
		139	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWL RANG SECTION OF NH 102B OF AIZAWL - IMPHA (NHIDCL) (N24001975)	9/2021	2/2025 (N.A.) {2/2026}	523.78 (N.A.) {523.78}	200.2	36
		140	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000857)	4/2017	4/2023 (Mar-24) {11/2024}	519.09 (785.65) {785.65}	649.4	88
		141	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000858)	4/2017	7/2023 (May-24) {7/2024}	640.07 (990.88) {1286.35}	1189.51	99

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		142	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000859)	4/2017	6/2023 (Mar-24) {3/2024}	642.96 (988.23) {988.23}	729.59	99.5
		143	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000861)	4/2017	4/2023 (Nov-23) {12/2024}	473.18 (688.25) {688.25}	514.74	83.5
		144	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000862)	4/2017	4/2023 (Oct-23) {12/2024}	537.82 (789.05) {789.05}	741.92	90
		145	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000863)	4/2017	6/2023 (Feb-24) {12/2024}	518.53 (906.76) {906.76}	783.27	87
		146	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000864)	4/2017	4/2024 (Jul-24) {12/2024}	404.29 (750.32) {750.32}	579.84	82
		147	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000865)	4/2017	9/2023 (May-24) {12/2024}	428.11 (746.39) {746.39}	579.7	87
		148	CONSTRUCTION OF CHHIATHLANG - SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 (NHIDCL) (N24001277)	9/2020	10/2022 (Apr-24) {6/2024}	275.02 (247.25) {247.25}	231.19	99.73

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		149	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) (NHIDCL) (N24001278)	3/2020	7/2022 (Jan-24) {6/2024}	206.88 (219.33) {219.33}	205.59	97.01
		150	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) (NHIDCL) (N24001281)	3/2020	7/2022 (Mar-24) {6/2024}	292.24 (331.17) {331.17}	286.46	88
		151	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) (NHIDCL) (N24001283)	3/2020	7/2022 (Jan-24) {1/2024}	281.78 (253.41) {253.41}	237.91	100
		152	DULTE- KWALKULH - CHAMPAI PKG.1 (NHIDCL) (N24001355)	3/2021	12/2022 (Mar-24) {3/2024}	374.39 (374.39) {374.39}	292.14	100
		153	DULTE- KWALKULH - CHAMPAI PKG.2 (NHIDCL) (N24001356)	3/2021	12/2022 (Apr-24) {4/2024}	233.25 (233.25) {233.25}	178.37	100
		154	DULTE- KWALKULH - CHAMPAI PKG.3 (NHIDCL) (N24001357)	3/2021	6/2023 (Jan-24) {1/2024}	674.71 (674.71) {674.71}	589.25	100
		155	TLABUNG - LUNGLEI PKG-A (NHIDCL) (N24001358)	3/2021	12/2022 (Dec-24) {12/2025}	698.44 (698.45) {698.45}	371.93	40
		156	TLABUNG - LUNGLEI PKG-B (NHIDCL) (N24001359)	3/2021	1/2023 (Dec-24) {12/2025}	740.58 (740.58) {740.58}	268.65	40
		157	KEIFANG - TUVAI PKG-1 (NHIDCL) (N24001440)	9/2021	5/2023 (Jun-24) {1/2025}	492.94 (492.94) {492.94}	353.98	84.44
NAGALAND	PETROLEUM	158	AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR (IOCL) (N16000529)	8/2023	11/2027 (N.A.) {11/2027}	227.62 (N.A.) {227.62}	0	2.1
	RAILWAYS	159	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) (NFR) (N22000124)	4/2006	3/2015 (N.A.) {12/2029}	2326.52 (6663.2) {6663.2}	3584.63	53

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	160	MERANGKONG-TAMLU-MON (MTM) PKG-5 (NHIDCL) (N24001438)	7/2021	12/2023 (N.A.) {9/2025}	161.73 (N.A.) {161.73}	43.05	23.24
		161	PEREN-DIMAPUR SECTION PKG-2 (NHIDCL) (N24001406)	7/2021	3/2023 (Sep-25) {9/2025}	258.52 (N.A.) {258.52}	62.78	55.43
		162	PEREN-DIMAPUR PKG-5 (NHIDCL) (N24001407)	2/2021	3/2023 (N.A.) {3/2023}	207.33 (N.A.) {207.33}	0	0
		163	CHANGTONGYA TO LONGLENG ROAD PKG-2 (NHIDCL) (N24001389)	3/2020	6/2022 (Sep-22) {1/2025}	206.53 (N.A.) {206.53}	113.29	99.4
		164	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) (NHIDCL) (N24001284)	3/2020	6/2022 (Jun-23) {6/2024}	361.53 (365.42) {365.42}	189.26	97.12
		165	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) (NHIDCL) (N24001286)	3/2020	6/2022 (Oct-22) {6/2023}	278.95 (N.A.) {278.95}	166.29	100
		166	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) (NHIDCL) (N24001287)	4/2020	12/2021 (Nov-25) {11/2025}	330.8 (N.A.) {330.8}	103.14	53.32
		167	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) (NHIDCL) (N24001282)	3/2020	6/2022 (N.A.) {1/2026}	355.79 (N.A.) {355.79}	109.24	0.39
		168	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) (NHIDCL) (N24001280)	3/2020	6/2022 (Mar-23) {9/2023}	320.97 (N.A.) {320.97}	182.21	100
		169	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D (NHIDCL) (N24001255)	9/2020	10/2022 (Apr-24) {9/2024}	277.44 (N.A.) {277.44}	160.81	62.14
		170	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES (NHIDCL) (N24001258)	8/2020	4/2022 (Apr-23) {2/2025}	202.36 (N.A.) {202.36}	70.06	26.96

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		171	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM (NHIDCL) (N24001259)	9/2020	4/2022 (May-24) {2/2025}	315.63 (N.A.) {315.63}	95.84	74.23
		172	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN (MoRTH) (N24001179)	3/2017	11/2020 (Feb-23) {2/2023}	217.35 (N.A.) {217.35}	214.18	100
		173	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- (MoRTH) (N24001180)	3/2019	12/2022 (Jan-23) {1/2023}	237.51 (N.A.) {237.51}	201.2	100
		174	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 (NHIDCL) (N24000686)	3/2016	9/2019 (Nov-22) {12/2024}	373.07 (534.41) {534.41}	382.5	99.81
		175	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 (NHIDCL) (N24000688)	3/2016	8/2022 (Sep-25) {9/2025}	429.52 (794.74) {794.74}	279.04	81.54
		176	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. (NHIDCL) (N24000752)	2/2017	9/2020 (Feb-23) {12/2024}	387 (688.12) {688.12}	387.5	99.32
		177	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING (NHIDCL) (N24000753)	3/2018	11/2022 (Aug-24) {12/2024}	500.09 (698.81) {698.81}	365.22	94.4
		178	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO (NHIDCL) (N24000756)	3/2018	9/2022 (Jan-23) {7/2024}	285.68 (N.A.) {285.68}	174.28	99.9

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		179	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO (NHIDCL) (N24000763)	3/2018	12/2021 (Aug-22) {8/2025}	215.79 (N.A.) {215.79}	100.83	21.47
		180	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO (NHIDCL) (N24000765)	3/2018	9/2018 (Jun-23) {9/2025}	323.98 (N.A.) {323.98}	78.61	16.03
		181	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH (NHIDCL) (N24001976)	12/2022	2/2026 (N.A.) {2/2026}	430.24 (N.A.) {430.24}	25.39	15.78
		182	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C (NHIDCL) (N24001977)	12/2022	2/2026 (N.A.) {2/2026}	442.54 (N.A.) {442.54}	7.11	10.52
		183	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN (NHIDCL) (N24001978)	12/2022	2/2026 (N.A.) {2/2026}	497.18 (N.A.) {497.18}	43.78	23.5
		184	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J (NHIDCL) (N24001475)	3/2022	12/2024 (N.A.) {12/2024}	605.36 (N.A.) {605.36}	203.99	75.42
		185	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I (MoRTH) (N24001465)	6/2020	9/2024 (Jun-26) {6/2026}	252.19 (N.A.) {252.19}	0.28	0

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		186	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N) (MoRTH) (N24001466)	3/2021	7/2024 (Mar-25) {3/2025}	297.24 (N.A.) {297.24}	109.13	55
		187	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO (MoRTH) (N24001467)	3/2021	2/2024 (Feb-25) {2/2025}	226.44 (N.A.) {226.44}	108.52	76.42
		188	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I (MoRTH) (N24001855)	2/2021	6/2025 (Jun-25) {6/2025}	192.93 (N.A.) {192.93}	53.4	50.65
		189	PEREN-DIMAPUR PKG-3 (NHIDCL) (N24001912)	2/2021	6/2025 (N.A.) {6/2025}	177.77 (199.02) {199.02}	10.65	17.69
SIKKIM	CIVIL AVIATION	190	PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST (AAI) (N04000110)	11/2023	6/2026 (N.A.) {6/2026}	323.26 (N.A.) {323.26}	6.01	3
	DEPARTMENT OF HIGHER EDUCATION	191	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM (Sikkim Universi) (N44000002)	8/2020	1/2025 (N.A.) {12/2024}	314.06 (N.A.) {303.55}	135.81	45
	POWER	192	TEESTA VI HE PROJECT (NHPC) (N18000325)	3/2019	3/2024 (N.A.) {12/2027}	5748.04 (N.A.) {5748.04}	3620.24	63.13
		193	RANGIT IV HE PROJECT (NHPC) (N18000326)	3/2021	5/2024 (N.A.) {5/2025}	938.29 (N.A.) {1871.23}	1167.6	77.72
	RAILWAYS	194	SEVOK RANGPO, NEFR (NFR) (N22000102)	4/2008	12/2015 (N.A.) {12/2023}	1339.48 (N.A.) {7876.92}	3290.96	39.8
	ROAD TRANSPORT AND HIGHWAYS	195	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO (NHIDCL) (N24001913)	3/2017	6/2022 (N.A.) {6/2022}	165.56 (N.A.) {165.56}	0	71.74

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		196	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) (MoRTH) (N24001442)	10/2021	5/2024 (Jan-25) {1/2025}	385.15 (N.A.) {385.15}	163.03	74.7
		197	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 (NHIDCL) (N24000767)	3/2017	4/2022 (May-22) {12/2023}	375.8 (N.A.) {375.8}	287.51	95.26
		198	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 (NHIDCL) (N24000768)	11/2017	10/2020 (Aug-23) {8/2024}	290.05 (N.A.) {290.05}	218.36	96.74
		199	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV (NHIDCL) (N24001261)	8/2020	4/2023 (N.A.) {10/2024}	311 (N.A.) {273.78}	240.56	93.41
		200	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV (NHIDCL) (N24001262)	7/2020	4/2023 (Oct-23) {8/2024}	345.38 (395.59) {395.59}	354.69	88.59
		201	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N (NHIDCL) (N24001251)	3/2019	4/2022 (N.A.) {1/2025}	402.94 (N.A.) {402.94}	233.87	72.99
		202	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 (NHIDCL) (N24001252)	8/2020	4/2023 (Aug-23) {1/2025}	295.97 (N.A.) {295.97}	243.68	92.82

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		203	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 (NHIDCL) (N24001254)	3/2020	6/2022 (N.A.) {1/2024}	242.97 (N.A.) {244.45}	246.91	100
		204	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L (NHIDCL) (N24001322)	9/2020	5/2022 (Oct-23) {3/2025}	183.31 (439.56) {439.56}	351.16	45.29
		205	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) (NHIDCL) (N24001325)	9/2020	5/2023 (Aug-24) {3/2025}	262.84 (414.2) {414.2}	220.26	46.1
		206	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM (NHIDCL) (N24001327)	8/2020	5/2022 (May-23) {3/2025}	292.8 (N.A.) {292.8}	179.43	49.19
		207	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO (NHIDCL) (N24001336)	8/2020	4/2023 (Oct-24) {3/2025}	230.45 (244.91) {244.91}	200.82	77.2
		208	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT (NHIDCL) (N24001337)	10/2020	11/2023 (Jul-25) {7/2025}	493.42 (478.79) {478.79}	264.25	39.08
		209	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 (NHIDCL) (N24001338)	10/2020	12/2023 (Jun-25) {12/2025}	816.79 (786.6) {786.6}	276.95	35.17
		210	RISHI BORDER- ROLEP- MENLA PKG- 2A (NHIDCL) (N24001361)	1/2021	9/2023 (Apr-25) {12/2025}	332.2 (N.A.) {332.2}	148.28	40.66

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		211	RISHI BORDER- ROLEP- MENLA PKG- 3B (NHIDCL) (N24001362)	12/2020	2/2024 (Apr-25) {4/2025}	410.6 (379.3) {379.3}	186.64	41.18
TRIPURA	PETROLEUM	212	GRASS ROOT RAIL FED DEPOT AT SEKEREKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT (IOCL) (N16000495)	6/2022	8/2025 (Sep-25) {9/2025}	656 (N.A.) {656}	290.72	61.1
	RAILWAYS	213	AGARTALA-AKHAURA NL (NFR) (N22000195)	4/2012	3/2020 (Jun-22) {9/2022}	569.63 (N.A.) {708.73}	380.92	84
	ROAD TRANSPORT AND HIGHWAYS	214	MANU-SIMLUNG (PKG 4) (NHIDCL) (N24001363)	3/2021	12/2022 (Jun-23) {1/2025}	354.79 (N.A.) {354.79}	34.08	17.2
		215	2-LANING FROM JOLAIBARI - BELONIA (NHIDCL) (N24001317)	6/2020	1/2022 (Jul-24) {9/2024}	201.99 (287.47) {287.47}	144.07	92.3
		216	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 (NHIDCL) (N24001318)	9/2020	4/2022 (Oct-22) {10/2023}	173.17 (N.A.) {173.17}	93.35	100
		217	KAILASHAHAR TO KHOWAI PKG-4 (NHIDCL) (N24001309)	11/2020	6/2022 (Oct-23) {9/2024}	159.13 (171.5) {171.5}	79.43	98.05
		218	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION (NHIDCL) (N24001263)	6/2020	1/2022 (Feb-24) {9/2024}	277.5 (302.02) {302.02}	252.1	98.66
		219	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8 (NHIDCL) (N24002132)	3/2023	3/2027 (N.A.) {3/2027}	2026.05 (N.A.) {2026.05}	0	0
		220	IMPROVEMENT AND WIDENING TO 2- LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR (NHIDCL) (N24001914)	5/2023	11/2024 (N.A.) {2/2025}	195.95 (N.A.) {195.95}	11.5	15.89

Table:-6. Project List: Ongoing Projects of North-East Region

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		221	2 LANING FROM MANU-SIMLUNG PKG-2 (NHIDCL) (N24001542)	2/2022	1/2025 (N.A.) {1/2025}	456.88 (N.A.) {456.88}	90.15	39
			Total			177558.5 (-) {246037.48}	129091.42	

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
ANDAMAN AND NICOBAR ISLANDS	CIVIL AVIATION	1	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR (AAI) (N04000073)	10/2013	9/2018 (May-23) {6/2023}	417.23 (707.73) {707.73}	698.8	100
	RAILWAYS	2	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION (NR) (N22000584)	3/2019	3/2025 (N.A.) {3/2025}	235.72 (N.A.) {235.72}	0	0
	ROAD TRANSPORT AND HIGHWAYS	3	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 ((NHIDCL) (N24000744)	3/2015	1/2022 (N.A.) {2/2026}	262.97 (N.A.) {262.97}	92.73	41.55
		4	2 LANE WITH HARD SHOULDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N (NHIDCL) (N24000745)	3/2017	12/2019 (Mar-23) {7/2024}	409.85 (N.A.) {409.85}	214.23	89.07
		5	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM (NHIDCL) (N24000748)	2/2018	9/2020 (Jan-23) {8/2025}	391 (N.A.) {391}	170.37	57.55
		6	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O (NHIDCL) (N24000749)	3/2018	9/2020 (Nov-22) {9/2024}	234.27 (N.A.) {234.27}	126.5	76.86
		7	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 (MoRTH) (N24000820)	11/2017	11/2019 (N.A.) {11/2019}	237.8 (N.A.) {238}	222.13	97.46

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		8	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000821)	11/2017	11/2019 (N.A.) {11/2019}	257.34 (N.A.) {238}	214.9	100
		9	AJANTHA TO BULDHANA (MoRTH) (N24001008)	2/2017	7/2019 (N.A.) {12/2023}	401 (401) {401}	260.08	97
ANDHRA PRADESH	CIVIL AVIATION	10	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT (AAI) (N04000089)	8/2017	2/2020 (Dec-21) {1/2024}	177.1 (N.A.) {177.1}	143.08	100
		11	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT (AAI) (N04000091)	4/2020	3/2023 (N.A.) {6/2025}	611.8 (N.A.) {611.8}	291.31	50
		12	RAJAHMUNDRY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD (AAI) (N04000103)	12/2022	8/2025 (N.A.) {8/2025}	347.15 (N.A.) {347.15}	35.8	23
		13	KADAPPA AIRPORT- CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUDING MA (AAI) (N04000106)	3/2023	1/2026 (N.A.) {1/2026}	265.91 (N.A.) {265.91}	11.05	7
	DEPARTMENT OF HIGHER EDUCATION	14	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE (CPWD EDUCATION) (N42000005)	2/2019	6/2020 (N.A.) {6/2020}	655.34 (N.A.) {655.34}	366.21	95

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		15	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRIC (CPWD EDUCATION) (N42000007)	9/2019	9/2022 (N.A.) {6/2024}	588.72 (656.39) {656.39}	666.18	100
	PETROLEUM	16	VISAKH REFINERY MODERNISATION PROJECT (HPCL) (N16000235)	7/2016	7/2020 (Jul-22) {8/2024}	20928 (26264) {26264}	25921.72	98.4
		17	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT (ONGC) (N16000247)	3/2016	6/2020 (Mar-25) {3/2025}	34012 (N.A.) {34012}	29969.67	92.1
		18	REVAMPING OF FACILITIES AT VIZAG TERMINAL (IOCL) (N16000343)	4/2018	4/2022 (Mar-25) {3/2025}	355 (N.A.) {355}	237.5	76.7
		19	SWRO II WITH LLPH FACILITIES (HPCL) (N16000378)	9/2019	7/2020 (N.A.) {11/2024}	196.26 (196.26) {196.26}	147.53	86.8
		20	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY (HPCL) (N16000432)	9/2021	6/2024 (N.A.) {6/2025}	160 (N.A.) {160}	10.07	40
		21	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS (IOCL) (N16000485)	3/2022	3/2030 (N.A.) {3/2030}	1420 (N.A.) {1420}	101.92	4.7
		22	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER (BPCL) (N16000499)	9/2019	3/2025 (N.A.) {10/2025}	1932 (N.A.) {1932}	1437.21	62.5
	POWER	23	TRANSMISSION SCHEME FOR SOLAR ENERGY ZONE IN ANANTHPURAM (2500MW) AND KURNOOL (1000MW) (PGCIL) (N18000380)	9/2023	3/2025 (N.A.) {9/2025}	1249 (N.A.) {1249}	73.81	6

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>RAILWAYS</u>	24	KOTLPALLI-NARASAPUR (NL) (SCR) (SCR) (220100265)	12/2001	3/2009 (N.A.) {3/2027}	1045.2 (N.A.) {2500.98}	1150.74	0
		25	NADIKUDE-SRI KALAHASTI (SCR) (N22000286)	4/2011	3/2021 (N.A.) {5/2027}	2288.7 (N.A.) {3122.35}	1650.8	0
		26	GUNTUR-GUNTAKAL (SCR) (N22000368)	4/2016	3/2022 (N.A.) {12/2025}	3631 (N.A.) {3887.48}	3036.61	0
		27	VIJAYAWADA-GUDUR (RVNL) (N22000369)	4/2015	12/2023 (N.A.) {12/2024}	3246.26 (N.A.) {6238.67}	5614.6	84
		28	KOTTAVALSA - KORAPUT DOUBLING (ECOR) (N22000377)	4/2015	3/2022 (N.A.) {N.A.}	2499.71 (N.A.) {2499.71}	1642.27	66
		29	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) (SWR) (N22000555)	4/2019	3/2026 (N.A.) {2/2025}	294.67 (307.66) {307.66}	107.69	40
		30	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) (SWR) (N22000556)	9/2022	12/2025 (N.A.) {12/2026}	323.14 (342.41) {342.41}	39.46	12
		31	DOUBLING BETWEEN GOOTY- PENDAKALLU (29.225) (SCR) (N22000585)	3/2023	3/2027 (N.A.) {3/2027}	351.83 (N.A.) {351.83}	0	0
		32	VIJAYAWADA KAZIPET BYEPASS LINE (SCR) (N22000586)	4/2016	12/2025 (N.A.) {12/2025}	226.72 (N.A.) {226.72}	150.4	55
		33	RENIGUNTA WADI GOOTY - BYPASS (SCR) (N22000587)	4/2016	12/2025 (N.A.) {12/2025}	302 (N.A.) {302}	118.98	50
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	34	REHABILITATION AND UPGRADATION OF EXISTING NH- 565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T (MoRTH) (N24000282)	1/2014	11/2014 (N.A.) {5/2024}	195.45 (N.A.) {385.97}	294.95	96.96

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		35	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES (MoRTH) (N24000301)	3/2015	10/2015 (May-21) {5/2021}	271.45 (N.A.) {271.45}	238.23	100
		36	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 (MoRTH) (N24000422)	3/2015	9/2015 (Aug-17) {5/2018}	309.01 (N.A.) {309.01}	0	100
		37	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 (NHAI) (N24000811)	3/2018	12/2020 (Dec-22) {12/2024}	314.43 (N.A.) {348.72}	85.61	62.1
		38	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DSIGN CH.0) TO KM 275/622(DSIGN CH 5.12 (MoRTH) (N24000928)	10/2015	12/2015 (Dec-19) {1/2021}	333.21 (N.A.) {353.43}	342.71	100
		39	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU (MoRTH) (N24000929)	9/2016	2/2017 (Jan-22) {2/2022}	372.68 (N.A.) {309.37}	274.76	100
		40	REHABILITATION AND UPGRADATION OF EXISTING NH- 167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 (MoRTH) (N24000931)	11/2016	5/2017 (N.A.) {11/2024}	290.15 (N.A.) {236.16}	205.02	89.86

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		41	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD (MoRTH) (N24000932)	1/2017	8/2017 (Jul-22) {7/2022}	319.28 (N.A.) {319.28}	241.94	100
		42	REHABILITATION AND UPGRADATION OF NEW NH- 544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG (MoRTH) (N24000937)	3/2018	8/2018 (N.A.) {8/2024}	289.67 (290) {285.29}	254.19	97.5
		43	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P (MoRTH) (N24000963)	1/2018	8/2018 (Dec-21) {12/2021}	418.03 (386.99) {386.99}	365.55	100
		44	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH- 214(NH216)(KAKINAD (MoRTH) (N24000964)	8/2016	1/2017 (N.A.) {5/2025}	350.61 (N.A.) {411.18}	457.55	97.83
		45	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216 (MoRTH) (N24000969)	1/2017	9/2017 (N.A.) {12/2024}	263.45 (N.A.) {263.45}	241.91	83.5
		46	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 (NHAI) (N24001300)	11/2019	2/2021 (Aug-23) {10/2024}	1226.88 (1569.68) {1581.24}	1438.66	95.66
		47	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) (NHAI) (N24001301)	11/2019	1/2024 (N.A.) {7/2024}	1601.1 (N.A.) {1601.1}	1154.69	73.75

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		48	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU- GONDIGUDA SECT (MoRTH) (N24001386)	8/2020	3/2021 (N.A.) {8/2024}	222.61 (N.A.) {222.61}	143.53	76
		49	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI (NHAI) (N24001476)	9/2021	9/2022 (Sep-24) {3/2025}	517.05 (N.A.) {655.06}	497.68	60.44
		50	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP (NHAI) (N24001477)	9/2021	9/2022 (Sep-24) {3/2025}	622 (N.A.) {817.91}	469.48	52.04
		51	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 (NHAI) (N24001817)	2/2019	3/2023 (Oct-24) {10/2024}	757.45 (N.A.) {757.45}	471.32	75.26
		52	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG- IV) (NHAI) (N24001818)	2/2021	1/2025 (N.A.) {1/2025}	818.73 (N.A.) {1105}	249.98	12.99
		53	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) (NHAI) (N24001819)	3/2021	1/2025 (N.A.) {1/2025}	1102.63 (N.A.) {1303}	729.05	70
		54	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG- I) (NHAI) (N24001820)	2/2021	12/2024 (N.A.) {12/2024}	1484.83 (N.A.) {1768}	860.89	53.43

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		55	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP (NHAI) (N24001821)	11/2020	10/2024 (N.A.) {10/2024}	1137.74 (N.A.) {1289}	760.64	70.12
		56	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE (NHAI) (N24001822)	12/2020	10/2024 (N.A.) {10/2024}	1075.27 (N.A.) {1307}	657.86	53.2
		57	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A (NHAI) (N24001823)	1/2022	1/2025 (Jan-23) {1/2025}	1852.12 (N.A.) {1787}	525.31	59.5
		58	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP (NHAI) (N24001824)	3/2020	1/2024 (Dec-24) {12/2024}	1863.09 (N.A.) {2238}	1058.87	90
		59	6L KANTAKAPALLE ? SABBAVARAM SECTION OF NH- 130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) (NHAI) (N24001836)	2/2021	10/2024 (N.A.) {10/2024}	824.29 (N.A.) {924}	376.15	61
		60	6L JAKKUVA ? KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) (NHAI) (N24001837)	2/2021	3/2024 (Jul-24) {9/2024}	663.6 (N.A.) {768}	305.52	84.5
		61	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) (NHAI) (N24001838)	2/2021	3/2024 (N.A.) {3/2025}	922.5 (N.A.) {1128.68}	361.03	68.02

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		62	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA (NHAI) (N24001841)	12/2022	9/2025 (N.A.) {2/2026}	912.94 (N.A.) {912.94}	118.93	13.5
		63	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 (NHAI) (N24001842)	12/2022	11/2025 (N.A.) {11/2025}	750.81 (N.A.) {750.81}	53.99	10.28
		64	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH (NHAI) (N24001843)	12/2022	11/2025 (N.A.) {11/2025}	992.89 (N.A.) {992.89}	59.46	8.24
		65	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. (NHAI) (N24001844)	12/2022	10/2025 (N.A.) {10/2025}	1058.9 (N.A.) {1058.9}	131.27	10.77
		66	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 (NHAI) (N24001845)	2/2023	10/2025 (N.A.) {10/2025}	1253.24 (N.A.) {1253.24}	70.84	3.5
		67	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. (NHAI) (N24001846)	2/2023	10/2025 (N.A.) {10/2025}	1200.42 (N.A.) {1200.42}	57.64	1.5

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		68	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA (NHAI) (N24001847)	1/2023	11/2025 (N.A.) {11/2025}	956.14 (N.A.) {956.14}	57.22	7.2
		69	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK (NHAI) (N24001848)	2/2023	10/2025 (N.A.) {10/2025}	909.02 (N.A.) {909.02}	59.96	4
		70	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 (NHAI) (N24001849)	5/2022	7/2025 (N.A.) {9/2025}	1063.72 (N.A.) {1063.72}	310.6	31.34
		71	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 (NHAI) (N24001856)	5/2023	8/2025 (N.A.) {8/2025}	648.75 (N.A.) {648.75}	92.07	26.58
		72	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH (MoRTH) (N24001931)	3/2022	2/2025 (N.A.) {2/2025}	536 (N.A.) {536}	393.81	92
		73	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 (MoRTH) (N24001932)	3/2022	9/2024 (N.A.) {9/2024}	401.72 (N.A.) {401.72}	161.11	60
		74	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE (MoRTH) (N24001933)	12/2021	12/2024 (N.A.) {12/2024}	480.1 (N.A.) {480.1}	443.87	78

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		75	NH440 RAYACHOTY TOVEMPALLI 2LPS (MoRTH) (N24001934)	12/2021	5/2024 (N.A.) {5/2024}	439.82 (N.A.) {439.82}	193.63	26
		76	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 (MoRTH) (N24001935)	3/2022	8/2025 (N.A.) {8/2025}	724.17 (N.A.) {724.17}	321.81	59
		77	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS (MoRTH) (N24001939)	3/2020	9/2023 (N.A.) {12/2024}	529.24 (N.A.) {529.24}	291.44	43.8
		78	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION (MoRTH) (N24001942)	3/2021	7/2024 (N.A.) {7/2024}	423.67 (N.A.) {423.67}	228.15	58
		79	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS (MoRTH) (N24001949)	12/2021	3/2024 (N.A.) {12/2025}	277.3 (N.A.) {277.3}	137.09	73.78
		80	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS (MoRTH) (N24001950)	3/2021	2/2025 (N.A.) {2/2025}	369.81 (N.A.) {369.81}	227.23	78.38
		81	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS (MoRTH) (N24001951)	1/2022	1/2025 (N.A.) {1/2025}	403.22 (N.A.) {403.22}	262.08	70
		82	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 (MoRTH) (N24001952)	3/2022	8/2025 (N.A.) {8/2025}	285.5 (N.A.) {285.5}	98.67	44.46

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		83	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS (MoRTH) (N24001953)	12/2021	9/2024 (N.A.) {9/2024}	388.71 (N.A.) {388.71}	166.78	0
		84	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 (MoRTH) (N24001954)	3/2022	1/2025 (N.A.) {1/2025}	568.12 (N.A.) {568.12}	272.44	72.48
		85	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 (MoRTH) (N24001955)	3/2022	5/2025 (N.A.) {5/2025}	317.22 (N.A.) {317.22}	113.06	33
		86	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E (MoRTH) (N24001956)	8/2020	9/2023 (N.A.) {12/2024}	296.66 (N.A.) {296.66}	216.41	79
		87	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E (MoRTH) (N24001957)	8/2020	7/2024 (N.A.) {7/2024}	349.29 (N.A.) {349.29}	138.22	49
		88	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E (MoRTH) (N24001958)	8/2020	10/2024 (N.A.) {10/2024}	311.22 (N.A.) {311.22}	100.84	40
		89	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G (MoRTH) (N24001959)	3/2022	9/2025 (N.A.) {9/2025}	839.98 (N.A.) {839.98}	175.11	32
		90	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT (NHAI) (N24001979)	8/2022	9/2025 (N.A.) {9/2025}	609.43 (N.A.) {609.43}	25.24	13.48

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		91	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG (NHAI) (N24001980)	10/2022	7/2025 (N.A.) {7/2025}	907.76 (N.A.) {907.76}	220.2	41.7
		92	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 (NHAI) (N24001981)	7/2022	10/2025 (N.A.) {10/2025}	1398.84 (N.A.) {1398.84}	58.68	3.03
		93	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI (NHAI) (N24001982)	3/2023	10/2025 (N.A.) {10/2025}	827.39 (N.A.) {827.39}	214.02	61.38
		94	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA ? (NHAI) (N24001983)	10/2022	8/2025 (N.A.) {8/2025}	972.63 (N.A.) {1055.23}	181.56	32.59
		95	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 (NHAI) (N24001984)	3/2023	10/2025 (N.A.) {10/2025}	887.28 (N.A.) {887.28}	107.91	20.55
		96	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR (NHAI) (N24001985)	3/2021	6/2025 (N.A.) {6/2025}	1942.94 (2171) {2171}	800.79	34.7
		97	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 (NHAI) (N24001986)	10/2023	4/2025 (N.A.) {4/2025}	1047.32 (N.A.) {1047.32}	221.87	42.15

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		98	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE (NHAI) (N24001987)	6/2023	12/2024 (N.A.) {12/2024}	152.05 (N.A.) {152.05}	74.35	44.66
		99	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O (NHAI) (N24001988)	2/2021	10/2025 (N.A.) {10/2025}	591.99 (703) {703}	165.71	27.89
		100	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000 (NHAI) (N24002033)	7/2022	12/2025 (N.A.) {12/2025}	909.47 (N.A.) {909.47}	97.03	7.71
		101	COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED (NHAI) (N24002103)	9/2022	1/2025 (N.A.) {1/2025}	166.52 (N.A.) {166.52}	43.74	0
		102	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NARAYANMPET (CH. 203+500) TO CHANDRASEKHARPURAM (CH. 22 (NHAI) (N24002122)	2/2024	2/2026 (N.A.) {2/2026}	813.66 (N.A.) {813.66}	11.72	5.65
		103	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARAPURAM (CH. 228+000) TO POLAVARAM (CH. 260 (NHAI) (N24002123)	2/2024	2/2026 (N.A.) {2/2026}	1292.65 (N.A.) {1292.65}	27.33	4.23

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		104	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM POLAVARAM (CH. 260+000) TO MARRIPUDI (CH. 285+500) OF [(NHAI) (N24002124)	2/2024	2/2026 (N.A.) {2/2026}	747.29 (N.A.) {747.29}	42.83	5.01
		105	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MARRIPUDI (CH. 285+500) TO SOMAVARAPPADU (CH. 314+600) (NHAI) (N24002125)	2/2024	2/2026 (N.A.) {2/2026}	976.4 (N.A.) {976.4}	55.64	9
		106	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO MUPPAVARAM (CH.343+240) O (NHAI) (N24002126)	2/2024	2/2026 (N.A.) {2/2026}	1103.89 (N.A.) {1103.89}	54.54	0.51
		107	4-LANE WITH PAVED SHOULDERS FROM KM 32/0 TO KM 79/650 (DESIGN CHAINAGE KM 32+000 TO KM 78+760) PUTTA (MoRTH) (N24002139)	3/2023	12/2025 (N.A.) {12/2025}	1318.57 (N.A.) {1318.57}	234	0
		108	SOMAYAJULAPALLI ? DHONE SECTION OF NH ? 340B FROM KM.0/0 TO 56/200 [DESIGN CH. KM 0/00 TO KM 53/33] (MoRTH) (N24002140)	4/2023	12/2025 (N.A.) {12/2025}	629.73 (N.A.) {629.73}	151.37	37.85
		109	2 LANE WITH PAVED SHOULDER CONFIGURATION FROM SEETHARAMAPURAM TO DUTTALURU SECTION OF NH-167 BG FROM (MoRTH) (N24002141)	6/2023	7/2025 (N.A.) {7/2025}	364.07 (N.A.) {364.07}	87.55	52.28

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		110	2-LANE WITH PAVED SHOULDER CONFIGURATION OF LAMBASINGI TO PADERU SECTION (KM 205+000 TO KM 253+974) (MoRTH) (N24002142)	8/2023	11/2025 (N.A.) {11/2025}	361.24 (N.A.) {361.24}	7.91	5
		111	BYPASS ROAD TO ADONI TOWN CONNECTING NH-167 (HAGARI - JADCHARLA ROAD) FROM KM.62/700 TO 71/400 IN KU (MoRTH) (N24002143)	8/2023	2/2026 (N.A.) {2/2026}	361.24 (N.A.) {361.24}	19.47	16.67
		112	VODAREVU-CHILAKALURIPET SECTION (DESIGN CHAINAGE 0+00 TO 47+000) OF NH-167A (PACKAGE-I) (MoRTH) (N24002144)	8/2023	2/2026 (N.A.) {2/2026}	1064.24 (N.A.) {1064.24}	171.43	11.52
		113	TADIPATRI BYPASS (KM 0+000 TO KM 6+285) OF 4-LANE ON NH-67 IN ANANTAPURAMU (MoRTH) (N24002145)	11/2023	3/2026 (N.A.) {3/2026}	159.66 (N.A.) {159.66}	32.76	27
		114	KURNOOL/KADAPA BORDER-JAMMALAMADUGU SECTION OF NH-167K I.E. DESIGN CH. KM 248+010 TO KM 269+900 (MoRTH) (N24002146)	11/2023	11/2025 (N.A.) {11/2025}	292.63 (N.A.) {292.63}	0	0
		115	DORNALA TO KUNTA JUNCTION FROM DESIGN CHAINAGE KM 244+000 TO 267+990 SECTION OF NH-765 (PACKAGE-2) (MoRTH) (N24002147)	12/2022	1/2024 (N.A.) {3/2026}	244.83 (N.A.) {244.83}	17.23	13
		116	PADERU BYPASS (KM 0+000 TO KM 13+000) OF 2- LANE WITH PAVED SHOULDER ON NH-516E (MoRTH) (N24002148)	3/2023	3/2024 (N.A.) {2/2026}	244.43 (N.A.) {244.43}	0	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		117	DAVUALAPALLY TO MALLAPALEM SECTION {DESIGN CH. KM 133+922 TO KM 154+216 (EXISTING CH. KM 133+922 TO (MoRTH) (N24002149)	1/2024	2/2024 (N.A.) {2/2026}	393.61 (N.A.) {393.61}	41.66	0
	<u>WATER RESOURCES</u>	118	POLAVARAM IRRIGATION PROJECT (PPA) (N30000002)	2/2009	3/2020 (N.A.) {3/2024}	10151.04 (N.A.) {55548.87}	21504.24	77
<u>ARUNACHAL PRADESH</u>	<u>CIVIL AVIATION</u>	119	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH (AAI) (N04000092)	2/2019	8/2022 (Dec-24) {12/2024}	645.63 (N.A.) {712.15}	662.01	97.72
	<u>POWER</u>	120	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) (NHPC) (180100221)	9/2003	9/2010 (N.A.) {5/2026}	6285.33 (N.A.) {21247.54}	21684.58	93.49
		121	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH (NHPC) (N18000362)	2/2023	2/2032 (N.A.) {2/2032}	31876.39 (N.A.) {31876.39}	2477.5	12.41
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	122	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX (NHIDCL) (N24000683)	2/2017	11/2023 (Mar-24) {10/2024}	180.57 (244.1) {180.57}	154.17	90.01
		123	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI (NHIDCL) (N24000685)	2/2017	4/2022 (Nov-23) {11/2023}	167.28 (N.A.) {167.28}	144.91	100
		124	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. (NHIDCL) (N24000944)	12/2016	1/2020 (Jan-23) {9/2023}	200.44 (200.44) {200.44}	161.25	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		125	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF (NHIDCL) (N24000946)	3/2017	3/2022 (Dec-23) {7/2025}	1718.59 (1718.59) {1718.59}	662.35	68.55
		126	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 (NHIDCL) (N24000948)	9/2016	12/2019 (Mar-23) {8/2024}	568.92 (568.92) {568.92}	508.65	99.74
		127	TWO-LANING OF HAYULIANG? HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI (NHIDCL) (N24000979)	1/2017	5/2023 (May-23) {3/2025}	256.66 (N.A.) {256.66}	0	63.59
		128	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. (NHIDCL) (N24001244)	8/2020	4/2022 (Feb-25) {2/2025}	301.06 (N.A.) {301.06}	136.15	57.58
		129	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO (NHIDCL) (N24001245)	9/2020	5/2022 (Oct-22) {3/2024}	353.9 (N.A.) {353.9}	41.82	25.38
		130	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE (MoRTH) (N24001291)	3/2019	3/2027 (N.A.) {3/2027}	421.48 (N.A.) {421.48}	365.83	99.53

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		131	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE) (MoRTH) (N24001292)	3/2019	3/2027 (N.A.) {3/2027}	543.05 (N.A.) {600}	568.3	98.99
		132	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE) (MoRTH) (N24001293)	3/2019	3/2027 (N.A.) {3/2027}	486.7 (N.A.) {486.7}	474.23	97.71
		133	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE) (MoRTH) (N24001297)	3/2019	3/2027 (N.A.) {3/2027}	450.65 (N.A.) {450.65}	361.48	91.24
		134	TADADEGE - HENKAR (NHIDCL) (N24001315)	2/2021	3/2023 (Jun-24) {9/2024}	550.45 (N.A.) {550.45}	113.92	44.01
		135	LADDA - BASAI (NHIDCL) (N24001316)	2/2021	4/2023 (Jan-25) {3/2025}	445.96 (N.A.) {445.96}	108.64	45.72
		136	DOGINALA - GAU (NHIDCL) (N24001320)	12/2020	9/2022 (N.A.) {12/2024}	242.3 (N.A.) {242.3}	21.47	17.81
		137	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH (MoRTH) (N24001372)	2/2021	3/2024 (Dec-24) {12/2024}	588.09 (N.A.) {588.09}	437.34	88
		138	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC (MoRTH) (N24001374)	6/2020	3/2027 (N.A.) {3/2027}	437.6 (N.A.) {437.6}	355.51	96.7

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		139	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC (MoRTH) (N24001375)	6/2020	3/2027 (N.A.) {3/2027}	496.47 (N.A.) {496.47}	132.31	33.4
		140	JORAM ? KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) (NHIDCL) (N24001390)	8/2020	4/2022 (Aug-24) {7/2024}	228.71 (N.A.) {228.71}	96.05	95.85
		141	JORAM ? KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) (NHIDCL) (N24001391)	8/2020	4/2022 (Feb-24) {8/2024}	294.04 (N.A.) {294.04}	144.03	97.89
		142	JORAM ? KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) (NHIDCL) (N24001392)	8/2020	4/2022 (Jul-23) {7/2023}	199.03 (N.A.) {199.03}	101.75	98.88
		143	JORAM ? KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) (NHIDCL) (N24001393)	8/2020	4/2022 (Feb-24) {11/2024}	184.88 (N.A.) {184.88}	95.52	93.71
<u>ASSAM</u>	<u>CIVIL AVIATION</u>	144	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI (AAI) (N04000083)	12/2016	3/2021 (N.A.) {3/2025}	1142 (N.A.) {2333}	1222.05	62.02
	<u>HEALTH AND FAMILY WELFARE</u>	145	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM (HITES) (N21000027)	5/2017	5/2021 (Apr-23) {11/2024}	875 (873.92) {860}	757.66	98.79
	<u>PETROLEUM</u>	146	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA (OIL) (N16000331)	1/2018	2/2020 (Dec-23) {12/2024}	543.91 (N.A.) {670.9}	491.56	93.69

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		147	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINERY (NRL) (N16000379)	1/2019	10/2024 (N.A.) {12/2025}	12366 (N.A.) {18968}	11673.84	61.1
		148	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES (NRL) (N16000394)	1/2019	10/2024 (N.A.) {9/2025}	10228 (N.A.) {9058}	7951.3	75.4
		149	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN (IOCL) (N16000414)	5/2021	10/2023 (Feb-25) {2/2025}	412 (509.84) {509.84}	339.77	76.3
		150	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON (ONGC) (N16000433)	8/2021	2/2023 (Jun-24) {7/2024}	218.38 (N.A.) {218.38}	140.06	82.7
		151	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM (IOCL) (N16000441)	3/2022	7/2026 (Sep-26) {9/2026}	277 (N.A.) {277}	151.35	47.7
		152	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT (OIL) (N16000449)	6/2021	12/2024 (N.A.) {12/2024}	860 (N.A.) {860}	271.1	80.9
		153	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING (OIL) (N16000450)	12/2020	7/2024 (Mar-24) {12/2024}	430.76 (N.A.) {430.76}	221.68	70.12
		154	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA (IOCL) (N16000457)	6/2022	10/2025 (N.A.) {3/2026}	768 (N.A.) {768}	57.44	17.7

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		155	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM (HPCL) (N16000484)	3/2023	7/2027 (Jul-27) {7/2027}	156.36 (156.36) {156.36}	1.08	1
		156	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM (HPCL) (N16000494)	3/2023	12/2026 (Jul-27) {7/2027}	384.04 (N.A.) {384.04}	29.05	2
		157	POWER RECOVERY TURBINE IN PFCCU (NRL) (N16000510)	3/2023	7/2025 (N.A.) {7/2025}	293.5 (N.A.) {293.5}	18.59	78
		158	DCU REVAMP PROJECT (NRL) (N16000511)	8/2021	3/2025 (N.A.) {10/2025}	370 (N.A.) {370}	125.76	30.4
		159	PIPELINE NETWORK PROJECT RUDRASAGAR (ONGC) (N16000528)	1/2023	4/2026 (N.A.) {4/2026}	344.99 (N.A.) {344.99}	108.32	30.1
	<u>RAILWAYS</u>	160	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) (NFR) (N22000388)	4/2015	3/2022 (N.A.) {3/2027}	2232.32 (N.A.) {4155.65}	3375.94	90.5
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	161	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) (NHIDCL) (N24000319)	6/2015	8/2023 (N.A.) {12/2024}	437.39 (N.A.) {437.39}	278.97	17.58
		162	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 (NHIDCL) (N24000320)	6/2015	3/2024 (N.A.) {7/2024}	463.49 (N.A.) {463.49}	367.87	31.56
		163	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 (NHIDCL) (N24000431)	1/1991	6/2019 (Jun-19) {10/2024}	520.01 (N.A.) {520.01}	297.99	90.01

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		164	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. (NHIDCL) (N24000438)	12/2015	12/2018 (Jul-21) {10/2024}	289.99 (N.A.) {289.99}	232.56	87.42
		165	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O (NHIDCL) (N24000582)	1/2016	1/2016 (N.A.) {12/2024}	294.17 (N.A.) {294.17}	295.65	38.69
		166	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 (NHIDCL) (N24000583)	1/2016	12/2021 (N.A.) {12/2021}	252 (N.A.) {330.3}	146.28	0
		167	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE (NHIDCL) (N24000902)	10/2017	6/2020 (Dec-23) {4/2024}	818 (887.68) {887.68}	873.61	100
		168	4-LANING OF HAPACHARA - TULUNGIA SECTION (NHIDCL) (N24001246)	3/2020	12/2022 (N.A.) {8/2024}	220.2 (N.A.) {220.2}	213.87	97.76
		169	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 (NHIDCL) (N24001248)	8/2020	4/2022 (N.A.) {7/2024}	208.84 (N.A.) {208.84}	175.24	100
		170	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) (NHIDCL) (N24001269)	3/2020	3/2022 (Dec-23) {12/2024}	216.49 (241.52) {216.49}	104.36	79.05

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		171	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD (NHIDCL) (N24001326)	11/2020	9/2028 (N.A.) {9/2028}	4997.04 (N.A.) {4997.04}	1984.19	50.13
		172	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) (NHIDCL) (N24001331)	3/2020	6/2022 (N.A.) {4/2025}	261.13 (N.A.) {261.13}	64.96	54.59
		173	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) (NHIDCL) (N24001332)	3/2020	6/2022 (May-24) {4/2025}	217.5 (N.A.) {217.5}	84.36	64.15
		174	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 (NHIDCL) (N24001333)	9/2019	5/2023 (N.A.) {5/2023}	761.54 (820.56) {761.54}	430.31	100
		175	DABOKA KATHKATI PACKAGE-5 (NHIDCL) (N24001366)	3/2021	1/2023 (N.A.) {9/2024}	288.85 (N.A.) {288.85}	203.93	84.06
		176	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 (NHIDCL) (N24001368)	3/2021	1/2024 (N.A.) {10/2025}	286.72 (N.A.) {286.72}	78.41	27.29
		177	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN (MoRTH) (N24001408)	2/2021	7/2025 (N.A.) {7/2025}	925.47 (N.A.) {925.47}	321.15	30.05
		178	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 (NHAI) (N24001432)	12/2021	8/2024 (Mar-24) {8/2024}	300 (N.A.) {300}	297.62	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		179	JOGIGHOPA BRIDGE (NHIDCL) (N24001434)	8/2021	11/2024 (N.A.) {12/2026}	746.76 (N.A.) {746.76}	284.82	56.71
		180	DABOKA KATHKATI PACKAGE-6 (NHIDCL) (N24001450)	9/2021	7/2024 (N.A.) {12/2024}	625.64 (N.A.) {625.64}	439.56	74.01
		181	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 (NHIDCL) (N24001451)	3/2022	7/2024 (N.A.) {8/2024}	215.27 (N.A.) {215.27}	132.62	90
		182	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 (NHIDCL) (N24001452)	4/2022	7/2024 (N.A.) {8/2024}	170.95 (N.A.) {170.95}	113.06	95
		183	DABOKA KATHKATI PACKAGE-7 (NHIDCL) (N24001537)	11/2021	7/2024 (N.A.) {10/2024}	204.1 (N.A.) {204.1}	119.1	73.09
		184	FOUR LANING OF SRIRAMPUR- DHUBRI PKG-2 (NHIDCL) (N24001544)	3/2022	1/2025 (N.A.) {1/2025}	909.02 (N.A.) {909.02}	365.55	73.02
		185	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH (NHAI) (N24001545)	8/2022	12/2022 (N.A.) {6/2024}	175 (N.A.) {175}	178.56	96.85
		186	BALANCE WORK OF 4L OF NARIMBANGLO?JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 (NHAI) (N24001547)	3/2022	1/2026 (N.A.) {1/2026}	1909.98 (N.A.) {1909.98}	380.63	41.82
		187	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI (NHAI) (N24001548)	3/2022	6/2024 (N.A.) {12/2024}	457.72 (N.A.) {457.72}	226.24	83

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		188	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM/WEST BENGAL BORDER SECTION OF NH (NHAI) (N24001549)	7/2017	4/2020 (Jul-24) {7/2024}	442.23 (N.A.) {442.23}	265.19	100
		189	SRIRAMPUR - DHUBRI PKG-1 (NHIDCL) (N24001831)	3/2022	2/2025 (N.A.) {12/2025}	613.89 (N.A.) {613.89}	17.09	9.23
		190	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 (NHIDCL) (N24001832)	1/2023	5/2025 (N.A.) {5/2025}	458.59 (N.A.) {458.59}	120.34	34.75
		191	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA (MoRTH) (N24001840)	3/2022	4/2025 (N.A.) {4/2025}	535.03 (N.A.) {535.03}	4.07	7.5
		192	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I (NHIDCL) (N24001969)	3/2023	8/2025 (N.A.) {8/2025}	904.04 (N.A.) {904.04}	265.15	32.93
		193	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN (NHIDCL) (N24001970)	3/2023	8/2025 (N.A.) {8/2025}	860.37 (N.A.) {860.37}	254.63	28.5
		194	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN (NHIDCL) (N24001971)	3/2023	8/2025 (N.A.) {8/2025}	890.33 (N.A.) {890.33}	306.97	25.47

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		195	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULJAN GAON) TO KM 27+701 (SI (NHIDCL) (N24001972)	3/2023	4/2026 (N.A.) {4/2026}	609.16 (N.A.) {609.16}	162.4	47.6
		196	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG (NHIDCL) (N24001973)	3/2023	2/2026 (N.A.) {2/2026}	562.05 (N.A.) {562.05}	145.35	45.78
		197	BILASIPURA-GUWAHATI ROAD PKG-8 (NHIDCL) (N24002021)	3/2023	12/2026 (N.A.) {12/2026}	1457.59 (N.A.) {1457.59}	257.45	16.58
		198	BILASIPURA-GUWAHATI ROAD PKG-9 (NHIDCL) (N24002022)	3/2023	6/2026 (N.A.) {6/2026}	1000.27 (N.A.) {1000.27}	198.55	8.13
		199	BILASIPURA-GUWAHATI ROAD PKG-10 (NHIDCL) (N24002023)	3/2023	6/2026 (N.A.) {6/2026}	1264.9 (N.A.) {1264.9}	254.13	8.9
		200	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1 (NHIDCL) (N24002024)	1/2023	11/2025 (N.A.) {11/2025}	516.88 (N.A.) {516.88}	112.32	32.68
		201	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH (NHIDCL) (N24002025)	1/2023	12/2025 (N.A.) {12/2025}	356.65 (N.A.) {356.65}	113.59	3.15
		202	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO (NHIDCL) (N24002026)	3/2023	12/2025 (N.A.) {12/2025}	643.42 (N.A.) {643.42}	64.67	6.55

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		203	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC (NHIDCL) (N24002030)	2/2020	3/2022 (N.A.) {10/2024}	592.06 (N.A.) {592.06}	291.45	93.87
		204	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1 (NHIDCL) (N24002127)	2/2023	7/2026 (N.A.) {7/2026}	1256.9 (N.A.) {1256.9}	304.39	10.92
		205	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2 (NHIDCL) (N24002128)	3/2023	8/2026 (N.A.) {8/2026}	1716.21 (N.A.) {1716.21}	695.23	25.05
		206	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6 (NHIDCL) (N24002129)	2/2023	8/2026 (N.A.) {8/2026}	574.26 (N.A.) {574.26}	168.16	17.29
		207	TAMENGLONG- MAHUR ROAD PKG-7 (NHIDCL) (N24002130)	12/2023	3/2026 (N.A.) {3/2026}	846.82 (N.A.) {846.82}	268.54	27.77
BIHAR	CIVIL AVIATION	208	CONSTRUCTION OF NEW DORNestic TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II (AAI) (N04000082)	5/2018	10/2022 (Dec-24) {12/2024}	1216.9 (N.A.) {1216.9}	757.77	76.18
	DEPARTMENT OF HIGHER EDUCATION	209	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA (CPWD EDUCATION) (N28000100)	2/2016	6/2017 (Jan-24) {1/2024}	496.18 (496) {460}	390.15	100
		210	PERMANENT CAMPUS FOR IIM BODH GAYA (CPWD EDUCATION) (N42000009)	9/2018	9/2020 (N.A.) {N.A.}	375 (N.A.) {375}	327.75	98.9

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	PETROLEUM	211	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA (IOCL) (N16000386)	1/2020	4/2023 (Dec-24) {12/2025}	14810 (N.A.) {14810}	9384.39	78.3
		212	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA (IOCL) (N16000423)	6/2019	12/2029 (Mar-30) {3/2030}	163 (N.A.) {163}	81.32	22.7
		213	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI (IOCL) (N16000453)	1/2022	4/2025 (N.A.) {4/2025}	389 (N.A.) {389}	21.76	10.8
		214	CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS (BPCL) (N16000523)	12/2022	6/2030 (N.A.) {6/2030}	3919 (N.A.) {3919}	173.92	12.3
		215	CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS (BPCL) (N16000524)	12/2022	3/2030 (N.A.) {3/2030}	3638 (N.A.) {3638}	200.73	11.5
	POWER	216	BARH STPP(3X660MW) NTPC (NTPC) (180100242)	2/2005	10/2011 (Jul-23) {11/2024}	8692.97 (21312.11) {21312.11}	22311.28	90
		217	BUXAR THERMAL POWER PLANT (1320 MW) (SJVN) (N18000194)	3/2019	1/2024 (N.A.) {2/2025}	10439.09 (N.A.) {10439.09}	9717.66	80.97
	RAILWAYS	218	JAYANAGAR-DARBHANGA- NARKATIA GANJ(GC),ECR (ECR) (220100240)	4/1997	3/2012 (N.A.) {12/2023}	324.73 (967.29) {1250}	1227.77	99
		219	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) (ECR) (220100257)	4/1997	(N.A.) {12/2026}	162.87 (614.45) {614.45}	440.31	50

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		220	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR (ECR) (220100303)	4/2003	(N.A.) {12/2024}	528.65 (2087.36) {2087.36}	1946.41	48
		221	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR (NFR) (N22000087)	9/2006	3/2019 (N.A.) {3/2025}	532.87 (2132.03) {4415.08}	2689.36	77
		222	SAKRI-HASANPUR ROAD (NL) (ECR) (N22000171)	4/1999	(N.A.) {3/2027}	325 (735.2) {735.2}	576.27	78
		223	ARARIA-SUPAUL (NL) (ECR) (N22000177)	4/2008	(N.A.) {1/2025}	1605.17 (1605.17) {1605.17}	1313.96	26
		224	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) (ECR) (N22000180)	4/2004	(N.A.) {6/2024}	372.14 (1470.5) {2350}	2480.05	97
		225	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS (NEPAL) GC (ECR) (N22000181)	4/2009	3/2020 (N.A.) {3/2026}	548 (548) {783.83}	544.31	78
		226	SAMASTIPUR-DARBANGHA (ECR) (N22000329)	5/2015	(N.A.) {3/2025}	380 (519.33) {519.33}	515.14	62
		227	KIUL - GAYA DOUBLING PROJECT (ECR) (N22000349)	12/2015	3/2020 (N.A.) {9/2024}	1200.2 (1200.2) {1771.07}	1673.71	96
		228	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE (ECR) (N22000350)	12/2015	3/2020 (N.A.) {5/2025}	1491.47 (1491.47) {1600}	1569.68	77
		229	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM (ECR) (N22000472)	4/2016	3/2021 (N.A.) {12/2024}	744.04 (1215.54) {1215.54}	1365.54	85

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		230	MUZAFFARPUR SAGALI DOUBLING 100.60 KM (<i>ECR</i>) (N22000473)	4/2016	3/2021 (N.A.) {9/2024}	731.64 (1185.73) {1300}	1333.69	80
		231	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIIYAWAN-BIHARSHARIF, (<i>ECR</i>) (N22000476)	4/1991	(N.A.) {12/2024}	329.39 (803.09) {2722.16}	2440.84	90
		232	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) (<i>ECR</i>) (N22000523)	6/2019	6/2025 (N.A.) {9/2024}	983.62 (253.23) {415}	368.28	80
		233	BARAUNI- BACHWARA 3RD AND 4TH LINE (<i>ECR</i>) (N22000524)	7/2022	7/2027 (N.A.) {6/2025}	486 (N.A.) {486}	64.7	30
		234	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) (<i>ECR</i>) (N22000526)	2/2019	6/2028 (N.A.) {3/2027}	496.47 (N.A.) {496.47}	2.34	0
		235	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR (<i>ECR</i>) (N22000528)	10/2022	10/2027 (N.A.) {6/2025}	234 (223.69) {223.69}	10.37	0
		236	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) (<i>NFR</i>) (N22000570)	8/2022	8/2027 (N.A.) {8/2027}	745 (N.A.) {745}	0	0
	ROAD TRANSPORT AND HIGHWAYS	237	PATNA-MUZAFFARPUR (<i>NHAI</i>) (N24000165)	8/2010	2/2013 (Jun-24) {8/2024}	671.3 (N.A.) {671.3}	1830.13	97.15
		238	4-LANNING OF CHAPRA-HAJIPUR (<i>NHAI</i>) (N24000187)	1/2011	7/2013 (Apr-25) {4/2025}	575 (N.A.) {575}	539.51	84.56

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		239	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR (MoRTH) (N24000382)	1/1991	2/2019 (Dec-24) {12/2024}	675 (780.77) {780.77}	678.26	85.69
		240	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 (NHAI) (N24000480)	12/2015	4/2019 (Jul-22) {12/2024}	1041.1 (567) {639.58}	553.73	97.08
		241	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 (NHAI) (N24000507)	12/2015	12/2019 (N.A.) {5/2024}	1167.45 (N.A.) {1182.94}	707.88	93.67
		242	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 (MoRTH) (N24000531)	1/1991	11/2008 (Aug-24) {8/2024}	319.68 (503.28) {503.28}	430.14	98.75
		243	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K (MoRTH) (N24000576)	2/2016	5/2016 (Aug-24) {8/2024}	178.85 (225.06) {278.54}	232.61	98.35
		244	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 (MoRTH) (N24000578)	2/2016	5/2016 (Aug-24) {8/2024}	553.3 (706.39) {706.39}	607.49	98
		245	FOUR LANING OF GAYA-HISUA- RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR (MoRTH) (N24000579)	1/2014	10/2016 (Aug-24) {8/2024}	1408.85 (2138.16) {2138.16}	1694.22	95.78

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		246	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN (NHAI) (N24000665)	3/2017	3/2020 (Mar-25) {3/2025}	672.89 (736.01) {830.31}	566.83	73.47
		247	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 (NHAI) (N24000696)	8/2017	2/2022 (Aug-23) {10/2024}	950.64 (1161) {1168.33}	965.7	82.68
		248	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 (NHAI) (N24000714)	12/2017	10/2024 (Oct-24) {4/2025}	2598 (N.A.) {1962.5}	1239.17	67.71
		249	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I (NHAI) (N24000723)	1/2018	12/2021 (Dec-19) {3/2025}	573.7 (644.5) {726.99}	452.2	75.06
		250	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER (NHAI) (N24000813)	3/2018	11/2021 (Dec-24) {12/2024}	496.2 (470.18) {537.17}	366.24	84.99
		251	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND (MoRTH) (N24000943)	9/2018	6/2024 (Feb-26) {2/2026}	1478.4 (N.A.) {1478.4}	792.77	56.8
		252	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 (MoRTH) (N24001201)	2/2019	9/2024 (Feb-26) {2/2026}	2926.42 (N.A.) {2926.42}	970.95	46

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		253	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT (NHA) (N24001303)	10/2013	12/2020 (Dec-24) {12/2024}	649.9 (N.A.) {750}	711.53	98.3
		254	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE (NHA) (N24001304)	10/2013	11/2020 (Dec-24) {12/2024}	446.97 (598.48) {740.5}	638.8	96.3
		255	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA (NHA) (N24001305)	10/2013	11/2020 (Dec-24) {12/2024}	464.09 (605.53) {765.12}	698.25	97.3
		256	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N (NHA) (N24001371)	10/2019	8/2023 (Dec-24) {12/2024}	1101.99 (N.A.) {1101.99}	762.04	62.57
		257	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) (NHA) (N24001697)	2/2023	2/2025 (N.A.) {2/2025}	1358 (N.A.) {1358}	146.66	11.5
		258	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH (NHA) (N24001698)	8/2022	8/2024 (N.A.) {8/2024}	1198.02 (N.A.) {1198.02}	0	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		259	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT- GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 (NHAI) (N24001699)	3/2022	12/2024 (N.A.) {12/2024}	312.58 (N.A.) {312.58}	128.79	52.88
		260	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO (NHAI) (N24001700)	12/2021	3/2024 (Dec-24) {12/2024}	552.55 (553) {553}	414.79	47.47
		261	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU (NHAI) (N24001701)	4/2022	4/2024 (N.A.) {4/2024}	1769.5 (N.A.) {1769.5}	0	0
		262	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT- GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: (NHAI) (N24001702)	12/2021	9/2024 (N.A.) {9/2024}	184.9 (185) {185}	155.74	84.28
		263	6 L OF AURANGABAD TO BIHAR- JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N (NHAI) (N24001703)	2/2022	5/2025 (N.A.) {5/2025}	786.81 (787) {787}	0	0
		264	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI (NHAI) (N24001704)	3/2021	3/2024 (Dec-24) {12/2024}	1020.84 (N.A.) {1020.84}	84.78	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		265	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C (NHAI) (N24001705)	3/2022	3/2024 (Dec-24) {12/2024}	1485.66 (N.A.) {1485.66}	0	0
		266	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. (NHAI) (N24001706)	3/2021	1/2024 (Aug-24) {8/2024}	1097.18 (1097) {1097}	518.04	99
		267	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E (NHAI) (N24001707)	3/2021	1/2024 (Sep-24) {9/2024}	1143.46 (1143.46) {1143.46}	487.45	94.61
		268	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 (NHAI) (N24001708)	9/2020	6/2024 (N.A.) {8/2024}	2156.22 (N.A.) {2156.22}	2134.67	96.43
		269	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 (NHAI) (N24001709)	9/2020	4/2023 (Dec-24) {12/2024}	897.45 (N.A.) {1090}	1037.63	97.85
		270	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S (NHAI) (N24001710)	9/2020	3/2023 (Aug-24) {8/2024}	2334.68 (2494.2) {2494.2}	913.7	99.2
		271	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G (NHAI) (N24001711)	9/2020	3/2023 (Dec-24) {8/2024}	939.43 (N.A.) {939.43}	370.62	99.3

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		272	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO (NHA) (N24001712)	8/2020	7/2023 (Dec-24) {12/2024}	690 (N.A.) {690}	770.73	98.45
		273	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI?MOTIHARI-RAXAUL SECTION OF NH-28A FRO (NHA) (N24001715)	12/2018	10/2020 (N.A.) {1/2024}	333.6 (466.59) {461.41}	460.38	100
		274	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH (MoRTH) (N24001870)	2/2022	11/2024 (Mar-25) {3/2025}	624.43 (N.A.) {624.43}	155.52	60
		275	WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 (MoRTH) (N24001875)	3/2021	1/2025 (Mar-25) {3/2025}	477.54 (N.A.) {477.54}	201.92	54.74
		276	WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80 (MoRTH) (N24001876)	3/2021	3/2024 (Jun-25) {6/2025}	566.15 (N.A.) {566.15}	137.59	30
		277	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 (MoRTH) (N24001877)	7/2020	5/2027 (N.A.) {5/2027}	1110.23 (N.A.) {1110.23}	221.36	18
		278	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER (MoRTH) (N24001878)	2/2022	12/2024 (Mar-25) {3/2025}	427.29 (N.A.) {427.29}	118.13	55.68

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		279	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH- 19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING (MoRTH) (N24001879)	3/2022	7/2025 (N.A.) {7/2025}	295.24 (N.A.) {295.24}	31.83	24
		280	CONSTRUCTION OF 6- LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH- (NHAI) (N24002062)	3/2023	9/2027 (N.A.) {9/2027}	3012.27 (N.A.) {3012.27}	0	0
		281	BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA) (NHAI) (N24002063)	12/2021	1/2024 (N.A.) {6/2025}	210.05 (N.A.) {210.05}	89.41	68.58
		282	PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR - (NHAI) (N24002064)	12/2022	12/2025 (N.A.) {12/2025}	381.8 (N.A.) {381.8}	0	8.13
		283	4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG-I) (NHAI) (N24002065)	2/2022	3/2025 (N.A.) {3/2025}	1390.92 (N.A.) {1390.92}	150.71	5.89
		284	4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I) (NHAI) (N24002066)	2/2022	7/2025 (N.A.) {7/2025}	1494.31 (N.A.) {1494.31}	38.28	4.59

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		285	IMPROVEMENT OF 2 LANE WITH PAVED SHOULDER OF STRETCH FROM BIKRAMGANJ DAWATH MELAYABAGH NAWANAGR -DUM (MoRTH) (N24002133)	3/2021	3/2025 (N.A.) {6/2025}	178.63 (N.A.) {178.63}	42.74	36
	URBAN DEVELOPMENT	286	PATNA METRO RAIL CORPORATION LIMITED (PATNA METRO RAI) (N28000148)	2/2019	6/2024 (N.A.) {9/2024}	13365.77 (N.A.) {13925.5}	2637.05	37.72
	WATER RESOURCES	287	SEWER NETWORK SPS AND STP BEGUSARAI (BUIDCO) (N30000026)	3/2018	7/2021 (Dec-19) {9/2024}	230.06 (N.A.) {230.06}	221.39	95
		288	I AND D AND STP WORKS FOR BHAGALPUR (BUIDCO) (N30000027)	10/2017	9/2020 (Nov-20) {10/2024}	254.13 (413.29) {413.29}	116.3	80
		289	I AND D AND STP AT CHAPPRA (BUIDCO) (N30000028)	11/2018	12/2020 (N.A.) {8/2023}	236.15 (N.A.) {236.15}	142.08	100
		290	SEWER NETWORKS SPS AND STP HAJIPUR (BUIDCO) (N30000035)	3/2018	8/2021 (Mar-18) {9/2024}	305.19 (N.A.) {305.19}	310.39	89
		291	SEWER NETWORKS, SPS AND STP, MUNGER (BUIDCO) (N30000036)	3/2018	10/2021 (Mar-18) {12/2023}	294.02 (350.79) {294.02}	365.58	100
		292	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR (BUIDCO) (N30000037)	12/2014	3/2020 (N.A.) {6/2020}	225.77 (N.A.) {398.9}	363.79	100
		293	SAIDPUR SEWER NETWORK PATNA (BUIDCO) (N30000039)	4/2015	1/2021 (N.A.) {1/2021}	268.63 (N.A.) {431.21}	480.25	100
		294	SEWERAGE SCHEME AT PAHARI ZONE V PATNA (BUIDCO) (N30000040)	5/2017	4/2021 (May-17) {4/2021}	356.37 (364) {356.37}	304.62	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		295	SEWERAGE TREATMENT PLANT AT PAHARI PATNA (BUIDCO) (N30000043)	5/2017	11/2020 (May-17) {11/2020}	191.62 (N.A.) {191.62}	119.23	100
		296	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK (BUIDCO) (N30000044)	3/2017	5/2021 (Mar-17) {5/2021}	277.42 (253.98) {277.42}	345.95	100
		297	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA (BUIDCO) (N30000050)	8/2017	6/2022 (N.A.) {9/2024}	578.89 (453.83) {578.89}	134.46	45
		298	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA (BUIDCO) (N30000051)	8/2017	6/2022 (N.A.) {9/2024}	824 (734.09) {824}	354.66	47
CHHATTISGARH	COAL	299	GEVRA EXPANSION OCP (SECL) (35-70) MTY (SECL) (060100093)	6/2010	3/2023 (N.A.) {3/2025}	11816.4 (N.A.) {11816.4}	5926.12	77
		300	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY (SECL) (N06000008)	8/2013	3/2023 (N.A.) {3/2025}	7612.33 (N.A.) {7612.33}	4471.29	81
		301	PELMA OCP(15.00MTY) (SECL) (N06000045)	11/2014	3/2023 (N.A.) {3/2030}	1624.59 (N.A.) {1624.59}	13.65	16
		302	KARTALI (EAST) OCP (2.50 MTY) (SECL) (N06000076)	7/2008	3/2014 (N.A.) {3/2026}	178.44 (N.A.) {178.44}	15.92	18
		303	CHHAL OC SEAM -III (6.00 MTY) (SECL) (N06000104)	12/2013	3/2022 (Mar-25) {3/2025}	610.63 (N.A.) {610.63}	561.76	81
		304	AMERA OC RCE (SECL) (N06000123)	2/2015	3/2018 (Mar-26) {3/2026}	335.97 (N.A.) {335.97}	173.32	42
		305	AMGAON OPENCAST PROJECT RCE (SECL) (N06000135)	7/2015	3/2020 (Mar-26) {3/2026}	316.1 (N.A.) {316.1}	187.44	56

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		306	DURGAPUR OPENCAS T PROJECT (SECL) (N06000136)	2/2015	3/2023 (Mar-26) {3/2026}	916.24 (N.A.) {916.24}	19.54	18
		307	MADANNAGAR OPENCAS T PROJECT (SECL) (N06000140)	10/2015	3/2024 (N.A.) {3/2030}	1875.32 (N.A.) {1875.32}	0	5
		308	VIJAY WEST OPENCAS T PROJECT (SECL) (N06000158)	5/2017	3/2026 (N.A.) {3/2026}	976.95 (N.A.) {976.95}	0	4
		309	MAHAMAYA OPENCAS T PROJECT (SECL) (N06000164)	5/2018	3/2026 (N.A.) {3/2026}	410.26 (N.A.) {410.26}	178.85	37
		310	JHIRIA WEST OPENCAS T PROJECT (SECL) (N06000166)	11/2018	3/2026 (N.A.) {3/2026}	389.97 (N.A.) {366.94}	29.94	36
		311	BAROUD OC EXPANSION (3-10 MTY) (SECL) (N06000197)	8/2020	3/2029 (N.A.) {3/2029}	2309.8 (N.A.) {2309.8}	843.82	38
		312	JAMPALI OCP RCE (SECL) (N06000198)	5/2020	3/2024 (Mar-25) {3/2025}	278.64 (N.A.) {278.64}	207.6	71
		313	PORDA CHIMTAPANI OCP (10 MTY) (SECL) (N06000199)	12/2020	3/2029 (N.A.) {3/2029}	2310.12 (N.A.) {2310.12}	41.58	10
		314	DIPKA OC EXPANSION 40 MTY (SECL) (N06000200)	12/2020	3/2029 (N.A.) {3/2029}	5241.4 (N.A.) {5241.4}	2567.48	26
		315	JAGANNATHPUR OC RCE (3.0 MTY) (SECL) (N06000232)	7/2016	3/2020 (Mar-05) {3/2025}	459.49 (N.A.) {459.49}	254.37	92
	<u>DEPARTMENT OF HIGHER EDUCATION</u>	316	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. (CPWD EDUCATION) (N28000141)	3/2020	7/2022 (N.A.) {7/2022}	808.62 (N.A.) {808.62}	640.7	99.2

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	PETROLEUM	317	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT (HPCL) (N16000413)	3/2021	3/2024 (Mar-25) {3/2025}	456 (N.A.) {456}	321.9	77.4
	POWER	318	WESTERN REGION EXPANSION SCHEME XXV (PGCIL) (N18000350)	2/2023	11/2023 (N.A.) {9/2024}	385.84 (N.A.) {385.84}	84.71	32
		319	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII (PGCIL) (N18000354)	3/2023	9/2024 (N.A.) {9/2024}	271.69 (N.A.) {271.69}	56.64	41
		320	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME- XXVIII AND XXIX (PGCIL) (N18000355)	3/2023	3/2025 (N.A.) {3/2025}	260.3 (N.A.) {260.3}	49.69	52
		321	LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW) (BHEL) (N18000381)	8/2023	6/2028 (N.A.) {6/2028}	15530 (N.A.) {15530}	709.38	0
	RAILWAYS	322	KIRANDUL - JAGDALPUR DOUBLING (ECOR) (N22000318)	12/2012	3/2020 (N.A.) {3/2024}	1160 (N.A.) {1440}	1415.07	87.5
		323	JHARSUGUDA-BILASPUR 4TH LINE (SECR) (N22000484)	4/2015	3/2021 (Dec-23) {12/2024}	1973 (2135.34) {2135.34}	1998.74	80
		324	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I (JRCON) (N22000489)	4/2013	9/2018 (N.A.) {12/2024}	3055 (3438.39) {3438.39}	3041.21	92.6
		325	Gauge conversion of Raipur(Kendri)- Dhamtari and Abhanpur-Rajim branch (67.20 km) (SECR) (N22000572)	7/2011	10/2024 (N.A.) {10/2024}	1171.3 (N.A.) {1171.3}	452.13	40

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		326	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) (SECR) (N22000573)	9/2022	12/2026 (N.A.) {12/2026}	170.49 (N.A.) {170.49}	0.1	0
		327	4TH LINE - BHATAPARA- HATHBAND (8.8 KM) (PB#72/NR/2022-23) (SECR) (N22000574)	12/2022	12/2026 (N.A.) {12/2026}	177.03 (N.A.) {177.03}	0.21	0
		328	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) (SECR) (N22000575)	9/2022	9/2026 (N.A.) {9/2026}	169.06 (N.A.) {177.34}	0.63	0
		329	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) (SECR) (N22000576)	9/2022	9/2026 (N.A.) {9/2026}	169.06 (N.A.) {169.06}	0.22	0
		330	4TH LINE - RAJNANDGAON- DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) (SECR) (N22000577)	9/2022	9/2026 (N.A.) {9/2026}	328.34 (N.A.) {328.34}	0.37	0
		331	3RD AND 4TH LINE - SARAGBUNDIA AND MADWARANI (SECR) (N22000579)	9/2022	9/2026 (N.A.) {9/2026}	167.64 (N.A.) {167.64}	0	0
		332	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) (SECR) (N22000580)	6/2022	6/2030 (N.A.) {6/2030}	1376.2 (N.A.) {775.82}	37.77	5
		333	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA- JAGDALPUR (235 KM)} (RVNL) (N22000602)	3/2008	6/2025 (N.A.) {6/2025}	631.78 (N.A.) {1627.56}	1323.64	84
		334	CHIRIMIRI-NAGPUR HALT (SECR) (N22000616)	10/2018	6/2030 (N.A.) {6/2030}	241 (N.A.) {241}	0	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	335	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 (MoRTH) (N24001217)	1/2016	8/2016 (N.A.) {12/2024}	497.14 (572.66) {572.66}	357.91	56.27
		336	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION (MoRTH) (N24001218)	11/2015	6/2017 (N.A.) {7/2024}	335.32 (397.32) {335.32}	345.52	100
		337	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V (MoRTH) (N24001219)	1/2016	9/2016 (N.A.) {7/2024}	476.2 (610.18) {543.73}	501.42	100
		338	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION (MoRTH) (N24001221)	1/2016	10/2016 (N.A.) {8/2024}	624.98 (731.5) {731.5}	604.79	99
		339	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI (MoRTH) (N24001222)	3/2016	7/2016 (N.A.) {12/2024}	452.94 (N.A.) {435.61}	286.9	61
		340	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. (MoRTH) (N24001227)	3/2018	1/2019 (N.A.) {8/2024}	349.03 (N.A.) {349.03}	316.52	97.55
		341	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A (MoRTH) (N24001228)	11/2017	5/2019 (N.A.) {9/2024}	188.8 (N.A.) {188.8}	136.81	97

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		342	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA (NHAI) (N24001588)	12/2021	1/2025 (N.A.) {9/2025}	1470.73 (N.A.) {1470.73}	504.46	50.42
		343	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA (NHAI) (N24001593)	11/2021	9/2024 (N.A.) {6/2025}	1368.19 (N.A.) {1368.19}	782.5	70.35
		344	4 LANE OF BILASPUR TO URGAPROJECT (KM 0.00 TO KM 70.2) OF NH-130A (NHAI) (N24001611)	4/2020	3/2024 (N.A.) {9/2025}	1855.59 (2523.86) {2523.86}	388.19	66.01
		345	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER (MoRTH) (N24001917)	3/2020	5/2024 (N.A.) {11/2024}	278.97 (N.A.) {278.97}	148.59	70
		346	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED (MoRTH) (N24001918)	12/2020	8/2023 (Jul-24) {7/2024}	222.86 (N.A.) {222.86}	168.98	100
		347	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU (MoRTH) (N24001919)	12/2020	9/2023 (Nov-24) {11/2024}	193.16 (N.A.) {193.16}	73.42	60.22
		348	UPGRADATION OF NH 130A MUNGELI TO PONDII FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 (MoRTH) (N24001920)	3/2021	9/2024 (N.A.) {9/2024}	218.57 (N.A.) {218.57}	91.45	65.27

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		349	DEVELOPMENT OF SIX LANE BASANWAHI-MARANGPURI OF NH 130 CD FROM KM.99+500 TO 124+661 UNDER RAIPUR VIS (NHAI) (N24002017)	3/2022	10/2025 (N.A.) {9/2026}	1307.16 (N.A.) {1307.16}	81.25	8.05
		350	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 1 SECTION OF NH 53 FROM CH 0.000 TO CH 44.50 (NHAI) (N24002045)	6/2022	7/2025 (N.A.) {7/2025}	1828 (N.A.) {1828}	318.96	8.7
		351	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 2 SECTION OF NH 53 FROM CH 44+500 TO CH.92+230 I (NHAI) (N24002046)	6/2022	5/2025 (N.A.) {5/2025}	1958.94 (1959) {1958.94}	585.16	22.1
	STEEL	352	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 (NMDC) (N12000124)	11/2015	6/2023 (Jul-24) {3/2026}	2907 (N.A.) {2907}	2045.06	62.06
		353	SCREENING PLANT-III AT KIRANDUL (NMDC) (N12000127)	3/2021	8/2024 (N.A.) {1/2026}	2092.97 (2718.84) {2718.84}	1181.15	61.58
		354	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX (NMDC) (N12000130)	7/2021	11/2024 (N.A.) {1/2026}	282.44 (N.A.) {282.44}	99.84	37
		355	REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS (SAIL) (N12000131)	10/2023	6/2026 (N.A.) {6/2026}	471.83 (N.A.) {471.83}	35.04	1
		356	REBUILDING OF COKE OVEN BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT (SAIL) (N12000134)	11/2023	10/2025 (N.A.) {10/2025}	884.1 (N.A.) {884.1}	214.01	36.04

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>URBAN DEVELOPMENT</u>	357	CONSTRUCTION 729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI (CPWD) (N28000149)	5/2019	9/2020 (Oct-24) {10/2024}	299.97 (299.97) {299.97}	240	79
<u>DELHI</u>	<u>CIVIL AVIATION</u>	358	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR (AAI) (N04000076)	11/2016	4/2020 (Apr-24) {4/2024}	303.8 (374.98) {374.98}	327.61	100
	<u>DPIIT</u>	359	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE (IICC FOR DPIIT) (N40000002)	11/2017	12/2019 (N.A.) {6/2024}	4773 (N.A.) {5401}	4709.75	95.4
	<u>FINANCE</u>	360	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA (NPCC) (N07000001)	7/2018	4/2022 (N.A.) {4/2022}	228.5 (N.A.) {220.27}	176.28	85
	<u>HOME AFFAIRS</u>	361	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI (CPWD FOR MHA) (N28000071)	10/2013	10/2019 (N.A.) {8/2024}	1219.21 (2091.53) {2091.53}	1868.99	99
		362	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI (CPWD FOR MHA) (N45000002)	6/2019	7/2022 (N.A.) {5/2025}	277.35 (N.A.) {277.35}	88.12	52
	<u>RAILWAYS</u>	363	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE (NR) (N22000281)	4/2012	(N.A.) {9/2023}	295.68 (N.A.) {419}	133.78	30

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	364	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR (NHAI) (N24001771)	6/2020	12/2024 (N.A.) {12/2024}	1479.22 (N.A.) {1479.22}	1491.26	97
		365	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM (NHAI) (N24001773)	5/2020	7/2024 (N.A.) {12/2024}	1467.44 (N.A.) {1942.89}	912.61	77.98
		366	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 (NHAI) (N24001777)	7/2020	10/2023 (N.A.) {9/2024}	2171.8 (N.A.) {2171.8}	958.13	98.9
		367	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH- 10) FROM KM. 0.00 TO KM.7.30 (NHAI) (N24001778)	7/2020	10/2023 (N.A.) {6/2024}	801.46 (N.A.) {801.46}	382.03	98.78
		368	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) (NHAI) (N24001779)	3/2018	9/2022 (N.A.) {9/2024}	2507 (N.A.) {3030.73}	1155.7	83.81
		369	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O (NHAI) (N24001781)	1/2018	10/2021 (N.A.) {8/2024}	2067.67 (N.A.) {2160}	1496.49	93.7

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		370	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM (NHAI) (N24001825)	7/2020	10/2023 (N.A.) {8/2024}	1894.96 (N.A.) {1894.96}	741.88	83.25
	<u>TELECOMMUNICATIONS</u>	371	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT (CPWD FOR TELECO) (N28000115)	10/2014	3/2018 (N.A.) {9/2024}	248.2 (N.A.) {248.2}	213.22	98
	<u>URBAN DEVELOPMENT</u>	372	DELHI MRTS PHASE-III (DMRC) (N28000056)	9/2011	3/2016 (Aug-21) {8/2021}	38585 (N.A.) {40180.91}	40482.45	99.99
		373	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR (NBCC) (N28000105)	7/2016	(N.A.) {8/2024}	2694 (N.A.) {2694}	2375.93	98
		374	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I (CPWD) (N28000128)	10/2016	7/2021 (N.A.) {6/2024}	1180 (N.A.) {1100.8}	36.69	2
		375	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I (CPWD) (N28000129)	10/2016	3/2022 (N.A.) {6/2024}	1128 (N.A.) {1128}	499.28	39
		376	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS (DMRC) (N28000135)	7/2019	3/2025 (N.A.) {3/2026}	24948.65 (N.A.) {24948.65}	12352.82	52.5
		377	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND (DMRC) (N28000136)	5/2017	12/2020 (Nov-22) {11/2022}	565 (N.A.) {565}	521.45	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		378	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI (CPWD) (N28000153)	1/2022	11/2024 (May-25) {5/2025}	646.52 (N.A.) {646.52}	211.74	53
		379	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 (NBCC) (N28000156)	10/2016	3/2024 (N.A.) {9/2024}	1536.72 (N.A.) {1536.72}	243.71	71
	WATER RESOURCES	380	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD ? 10MG/L (DJB) (N30000014)	3/2017	12/2022 (N.A.) {9/2024}	665.78 (N.A.) {665.78}	782.51	96
		381	REHABILITATION AND UP- GRADATION OF PHASE I STP 182 MLD R2 (DJB) (N30000015)	5/2016	12/2021 (N.A.) {9/2023}	211.79 (223.7) {211.79}	208.71	100
		382	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S (DJB) (N30000016)	5/2016	2/2022 (Sep-23) {9/2023}	239.11 (314.71) {239.11}	268.13	100
		383	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI (DJB) (N30000017)	12/2018	1/2021 (N.A.) {N.A.}	515.07 (N.A.) {515.07}	388.08	100
		384	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO (DJB) (N30000018)	5/2017	5/2020 (N.A.) {5/2020}	344.81 (N.A.) {344.81}	0	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
GOA	CIVIL AVIATION	385	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. (AAI) (N04000095)	11/2017	9/2021 (N.A.) {3/2025}	255.69 (N.A.) {255.69}	62.74	49
	DEPARTMENT OF HIGHER EDUCATION	386	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. (CPWD EDUCATION) (N42000002)	5/2019	8/2021 (Jun-24) {12/2024}	303.9 (390.4) {390.4}	360	99
	PETROLEUM	387	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA (ONGC) (N16000502)	3/2023	6/2024 (N.A.) {11/2024}	325.53 (N.A.) {325.53}	259.3	98.3
	ROAD TRANSPORT AND HIGHWAYS	388	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE (MoRTH) (N24000444)	10/2015	(Sep-23) {9/2023}	936.4 (N.A.) {936.4}	770.9	100
		389	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR (MoRTH) (N24000516)	12/2015	(N.A.) {12/2023}	819.95 (N.A.) {819.95}	504.65	99
		390	MOPA AIRPORT (MoRTH) (N24001458)	12/2021	4/2022 (Sep-24) {9/2024}	1183.16 (N.A.) {1183.16}	1106.3	97
GUJARAT	ATOMIC ENERGY	391	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 (NPCIL) (N02000010)	10/2009	12/2015 (N.A.) {3/2024}	11459 (22517) {22517}	21479	100
	CIVIL AVIATION	392	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT (AAI) (N04000088)	1/2018	8/2022 (May-24) {9/2024}	1405 (N.A.) {1405}	1257.86	99.75

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		393	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT. (AAI) (N04000093)	8/2018	2/2021 (N.A.) {10/2024}	353.25 (N.A.) {353.25}	337.3	97
		394	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1. (AAI) (N04000099)	6/2022	12/2025 (N.A.) {12/2025}	1305 (1143.95) {1143.95}	204.95	24
	PETROLEUM	395	REDEVELOPMENT OF SANTHAL FIELD (ONGC) (N16000279)	2/2017	3/2026 (N.A.) {3/2026}	1162.56 (N.A.) {1162.56}	1093.53	89.4
		396	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY (IOCL) (N16000382)	11/2019	5/2023 (Mar-24) {12/2024}	5251 (5894) {5894}	4131.93	97.8
		397	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY (IOCL) (N16000409)	9/2020	8/2024 (N.A.) {12/2025}	18936 (N.A.) {18936}	8348.89	73.4
		398	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM (IOCL) (N16000411)	10/2020	8/2023 (Nov-24) {11/2024}	1614 (N.A.) {1614}	987.25	89.46
		399	REDEVELOPMENT OF LINCH FIELD (ONGC) (N16000428)	4/2021	3/2025 (N.A.) {7/2025}	631.03 (860.04) {860.04}	244.49	48.2
		400	REDEVELOPMENT OF SOBHASAN COMPLEX (ONGC) (N16000431)	8/2021	2/2026 (N.A.) {2/2026}	885.63 (1286.67) {1286.67}	364.57	29.8
		401	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD (ONGC) (N16000444)	1/2022	11/2024 (N.A.) {11/2024}	621.4 (N.A.) {621.4}	95.46	19.8

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		402	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT (IOCL) (N16000454)	1/2022	9/2024 (N.A.) {8/2025}	328 (N.A.) {328}	21.84	15
		403	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT (ONGC) (N16000477)	5/2022	2/2025 (N.A.) {2/2025}	249.43 (N.A.) {249.43}	81.35	73.8
		404	KALOL REDEVELOPMENT PROJECT (ONGC) (N16000481)	8/2022	3/2027 (N.A.) {3/2027}	1487.41 (N.A.) {1487.41}	686.75	47
		405	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF (ONGC) (N16000482)	7/2021	7/2024 (N.A.) {9/2024}	320.2 (N.A.) {187.61}	127.3	86.8
		406	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A (ONGC) (N16000483)	7/2021	7/2025 (N.A.) {7/2025}	173.03 (N.A.) {169.84}	112.65	72.4
		407	REVAMPING OF SV STATIONS, GAS TERMINAL AND KRIBHCO TERMINAL (ONGC) (N16000514)	11/2022	8/2026 (N.A.) {8/2026}	837.34 (N.A.) {837.34}	21.84	14.8
	POWER	408	GUJARAT 200 MW (GUVNL TENDER) (NTPC) (N18000295)	1/2021	7/2022 (N.A.) {7/2022}	842.27 (N.A.) {842.27}	494.8	0
		409	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) (NTPC) (N18000296)	5/2021	9/2022 (N.A.) {9/2022}	674.92 (N.A.) {674.92}	457.9	0
		410	Bagodara Solar Power Project (SJVN) (N18000297)	5/2021	10/2022 (N.A.) {9/2024}	339.35 (N.A.) {339.35}	330.05	72

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		411	DAYAPAR WIND ENERGY PROJECT 150MW (NTPC) (N18000319)	11/2021	5/2023 (N.A.) {6/2024}	937.8 (N.A.) {937.8}	690.34	0
		412	DAYAPAR WIND ENERGY PROJECT 200MW (NTPC) (N18000345)	7/2022	3/2025 (N.A.) {3/2025}	1316.02 (N.A.) {1316.02}	207.34	0
		413	KHAVDA 1255MW SOLAR PROJECT (KHAVDA SOLAR PARK) (NTPC) (N18000346)	9/2022	9/2024 (N.A.) {9/2024}	7179.54 (N.A.) {7179.54}	916.13	0
		414	BHUJ SOLAR 300MW (TRANCHE- IV WIND SOLAR HYBRID) (NTPC) (N18000349)	11/2022	3/2024 (N.A.) {6/2024}	1442.6 (N.A.) {1442.6}	80.6	0
		415	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK (PGCIL) (N18000357)	3/2023	12/2024 (N.A.) {2/2025}	922.3 (N.A.) {922.3}	177.17	20
		416	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT (PGCIL) (N18000358)	3/2023	3/2025 (N.A.) {3/2025}	815.12 (N.A.) {815.12}	7.79	22
		417	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK (PGCIL) (N18000359)	3/2023	12/2024 (N.A.) {2/2025}	966.79 (N.A.) {966.79}	88.02	21
		418	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA (PGCIL) (N18000360)	3/2023	3/2025 (N.A.) {3/2025}	1167.55 (N.A.) {1167.55}	376.14	20

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		419	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA (PGCIL) (N18000361)	3/2023	3/2025 (N.A.) {3/2025}	2820.99 (N.A.) {2820.99}	152.1	18
		420	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK (NTPC) (N18000365)	6/2023	12/2024 (N.A.) {12/2024}	6283.81 (N.A.) {6283.81}	383.77	0
		421	DAYAPAR WIND- III (HYBRID TRANCHE-V) (NTPC) (N18000366)	5/2023	1/2025 (N.A.) {5/2025}	1095.01 (N.A.) {1095.01}	119.46	0
		422	TS FOR EVACUATION OF POWER FROM POTENTIAL RE ZONE IN KHAVDA AREA OF GUJARAT UNDER PH-IV PART E3 (PGCIL) (N18000383)	7/2023	7/2025 (N.A.) {7/2025}	334 (N.A.) {334}	0	0
		423	TS FOR EVACUATION OF ADDITIONAL 7GW RE POWER FROM KHAVDA RE PARK UNDER PHASE-III PART B [VATAMAN TRA (PGCIL) (N18000384)	12/2023	12/2025 (N.A.) {12/2025}	3752 (N.A.) {3752}	86.92	0
	RAILWAYS	424	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) (WR) (N22000123)	4/2008	3/2012 (Sep-26) {9/2026}	318.24 (1531.55) {1531.55}	920.62	80
		425	MIYAGAM-KARJAN-DABHOI- SAMLAYA (GC) (WR) (N22000142)	4/2011	(Oct-25) {10/2025}	844.1 (844.1) {844.1}	526.73	41
		426	ANAND GODHRA DOUBLING PROJECT 79 KMS (WR) (N22000504)	4/2017	3/2020 (Dec-24) {12/2024}	692.25 (692.26) {692.26}	472.21	87
		427	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS (WR) (N22000505)	4/2018	3/2024 (N.A.) {12/2024}	537.31 (537.31) {537.31}	564.48	96

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		428	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). (WR) (N22000532)	2/2023	3/2027 (Feb-27) {2/2027}	961.67 (961.67) {961.67}	6.81	2
		429	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR (WR) (N22000533)	2/2023	12/2025 (Oct-25) {10/2025}	152.44 (152.44) {152.44}	5.83	2
		430	MEHSANA-PALANPUR (65.1 KM) (WR) (N22000534)	9/2020	9/2026 (Aug-24) {8/2024}	529.3 (N.A.) {537.31}	173.56	90
		431	RAJKOT-KANALUS (111.20 KM) (WR) (N22000535)	10/2021	10/2026 (Jun-25) {6/2025}	1011.72 (1080.57) {1080.57}	526.52	50
		432	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) (WR) (N22000537)	6/2022	2/2030 (Feb-25) {2/2025}	354.99 (482.42) {482.42}	203.74	40
		433	PETLAD-BHADRAN (22.5 KM) (WR) (N22000538)	5/2022	5/2030 (N.A.) {12/2025}	202.5 (307.12) {307.12}	37.39	4
		434	NADIAD-PETLAD (37.26 KM) (WR) (N22000539)	5/2022	6/2030 (N.A.) {12/2025}	335.34 (461.91) {461.91}	43.64	5
		435	SAMLAYA-TIMBA ROAD (53.53 KM) (WR) (N22000540)	2/2023	3/2030 (N.A.) {10/2025}	401.48 (670.17) {670.17}	68.98	7
		436	SAMNI-JAMBUSAR (24.08 KM) (WR) (N22000541)	5/2022	3/2030 (Apr-25) {4/2025}	216.72 (349.93) {349.93}	57.31	9
		437	VIJAPUR-AMBLIYASAN (41.53 KM) (WR) (N22000547)	5/2022	3/2030 (Feb-25) {2/2025}	309.81 (415.38) {415.38}	198.38	60
		438	ADRAJ MOTI-VIAJAPUR (39.75 KM) (WR) (N22000548)	5/2022	5/2030 (N.A.) {5/2030}	296.54 (N.A.) {296.54}	0	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		439	KALOL-KADI-KATOSAN ROAD (37.23 KM) (WR) (N22000549)	6/2022	6/2027 (Aug-24) {8/2024}	279.23 (346.94) {346.94}	147.86	87
		440	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT (WR) (N22000550)	2/2023	1/2028 (Sep-26) {9/2026}	410.46 (410.46) {410.46}	10.18	0
		441	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202) (WR) (N22000551)	10/2022	10/2027 (N.A.) {10/2027}	437.21 (N.A.) {437.21}	0	0
		442	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE (NWR) (N22000592)	7/2022	7/2030 (N.A.) {12/2026}	1695.82 (N.A.) {2798.16}	624.92	8
		443	JUNAGARH -VISAVADAR (42.28) KM (RVNL) (N22000600)	6/2022	12/2026 (N.A.) {12/2026}	492.83 (N.A.) {492.83}	0	0
		444	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM)) (WR) (N22000622)	9/2012	3/2027 (Mar-25) {3/2025}	261.68 (261.68) {261.68}	180.87	30
		445	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) (WR) (N22000623)	6/2013	6/2025 (N.A.) {6/2025}	166.33 (N.A.) {166.33}	50.58	18
	ROAD TRANSPORT AND HIGHWAYS	446	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. (NHAI) (N24000567)	5/2016	8/2019 (N.A.) {2/2024}	998.18 (N.A.) {998.18}	802.04	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		447	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST (NHAI) (N24000569)	5/2016	9/2019 (May-24) {10/2024}	723.64 (N.A.) {723.64}	559.44	95.98
		448	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU (NHAI) (N24000570)	5/2016	8/2019 (N.A.) {7/2024}	763.08 (N.A.) {763.08}	505.35	94.05
		449	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 (NHAI) (N24000592)	7/2016	7/2020 (N.A.) {10/2024}	829.97 (N.A.) {829.97}	449.25	92.2
		450	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. (NHAI) (N24000649)	1/2017	12/2020 (Jun-25) {6/2025}	1251.11 (1527.75) {1527.75}	683.63	83.84
		451	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR (NHAI) (N24000834)	3/2018	10/2021 (Sep-24) {9/2024}	1161.39 (1404) {1404}	418.51	39.17
		452	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPIR ODMA KHAVDA DHOLAVIRA MAUVANA (MoRTH) (N24000925)	10/2018	11/2020 (Sep-24) {9/2024}	400.76 (394.44) {394.44}	287.39	87
		453	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT (MoRTH) (N24001427)	6/2020	4/2023 (Sep-24) {9/2024}	166.21 (N.A.) {166.21}	98.65	93

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		454	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 (NHAI) (N24001443)	5/2020	3/2024 (Aug-24) {9/2024}	690.3 (929.95) {929.95}	683.63	76.8
		455	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION (NHAI) (N24001444)	5/2020	1/2024 (Aug-24) {10/2024}	882 (N.A.) {882}	737.57	70.6
		456	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB (NHAI) (N24001445)	5/2020	7/2023 (Aug-24) {8/2024}	691.52 (903.85) {903.85}	699.69	81.5
		457	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG (NHAI) (N24001446)	5/2020	12/2023 (Aug-24) {8/2024}	894 (1210.06) {1210.06}	833.4	76.96
		458	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 (NHAI) (N24001515)	9/2020	2/2024 (N.A.) {1/2025}	1542.02 (N.A.) {1542.02}	700.09	45.61
		459	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 (NHAI) (N24001516)	9/2020	2/2024 (Aug-24) {8/2024}	1185.69 (N.A.) {1185.69}	817.78	78.36
		460	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 (NHAI) (N24001518)	11/2019	9/2023 (N.A.) {10/2024}	1669.56 (N.A.) {1669.56}	944.75	87.09

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		461	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 (NHAI) (N24001519)	9/2020	11/2023 (N.A.) {9/2024}	1198.55 (N.A.) {1198.55}	791.21	85.29
		462	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 (NHAI) (N24001520)	11/2019	5/2024 (N.A.) {11/2024}	1604.06 (N.A.) {1604.06}	1219.1	95.73
		463	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT (NHAI) (N24001785)	3/2022	6/2025 (N.A.) {6/2025}	1373.06 (1085) {1373.06}	435.81	58.59
		464	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU (NHAI) (N24001786)	3/2021	3/2024 (N.A.) {3/2025}	1259 (N.A.) {1910}	137.93	15.02
		465	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU (NHAI) (N24001788)	7/2020	12/2023 (N.A.) {6/2024}	2271.86 (N.A.) {3916}	518.25	74.55
		466	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA (NHAI) (N24001789)	7/2020	8/2023 (N.A.) {6/2024}	1710.3 (N.A.) {1927}	362.81	68.11
		467	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) (NHAI) (N24001790)	2/2020	8/2023 (Dec-24) {8/2024}	752.3 (N.A.) {766.2}	451.11	98.14

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		468	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) (NHAI) (N24001791)	2/2020	6/2023 (Mar-24) {5/2024}	606.51 (N.A.) {657}	453.89	98.99
		469	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) (NHAI) (N24001792)	3/2021	9/2022 (N.A.) {8/2024}	536.03 (N.A.) {536.03}	444.87	97.41
		470	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) (NHAI) (N24001793)	3/2021	9/2022 (N.A.) {8/2024}	485.75 (N.A.) {485.75}	380.69	97.01
		471	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH- 754K (AJ-RGBS-PACKAGE-4) (NHAI) (N24001794)	2/2020	3/2023 (Dec-24) {8/2024}	778.15 (N.A.) {785.67}	539.42	99.24
		472	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE (NHAI) (N24001827)	3/2022	3/2023 (N.A.) {7/2024}	162.73 (N.A.) {162.73}	131.79	95.3
		473	UPGRADATION AND STRENGTHENING TO 2 LANE PS FROM KM 95/500 TO KM 129/775 OF NH 168 G IDAR BHILODA SA (MoRTH) (N24002014)	9/2022	12/2023 (Dec-25) {12/2025}	237.28 (N.A.) {237.28}	0.59	0
		474	UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 (NHAI) (N24002034)	12/2021	3/2025 (N.A.) {3/2025}	1181.34 (1181) {1181.34}	307.69	45.22

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		475	WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH- (NHAI) (N24002035)	9/2023	9/2025 (N.A.) {9/2025}	2070.44 (N.A.) {2070.44}	130.84	8.5
		476	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 (MoRTH) (N24002117)	10/2022	2/2024 (Feb-26) {2/2026}	246.6 (291) {291}	29.33	15
		477	UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA (MoRTH) (N24002118)	12/2022	2/2024 (Aug-25) {8/2025}	173.06 (N.A.) {219}	0.15	0
	<u>URBAN DEVELOPMENT</u>	478	AHMEDABAD METRO RAIL PROJECT PHASE I (MEGA) (N28000122)	11/2014	12/2018 (N.A.) {8/2024}	10773 (N.A.) {12924.55}	12265.77	99.75
		479	AHMEDABAD METRO RAIL PROJECT PHASE II (MEGA) (N28000137)	3/2019	3/2024 (N.A.) {12/2024}	5384.17 (N.A.) {5384.17}	3247.55	69.86
		480	SURAT METRO RAIL PROJECT (MEGA) (N28000138)	3/2019	3/2024 (N.A.) {10/2025}	12020.32 (N.A.) {12020.32}	5116.18	49.9
<u>HARYANA</u>	<u>HEALTH AND FAMILY WELFARE</u>	481	ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT MANETHI, HARYANA. (HITES) (N21000032)	3/2019	3/2023 (Mar-26) {3/2026}	1294.34 (1294.34) {1294.34}	97.69	1.66
	<u>HOME AFFAIRS</u>	482	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" (CPWD FOR MHA) (N28000147)	1/2020	10/2023 (Oct-24) {10/2024}	166.98 (167) {166.98}	98.45	85
	<u>PETROLEUM</u>	483	R and D CAMPUS II AT FARIDABAD (IOCL) (N16000375)	6/2019	12/2022 (Jul-25) {7/2025}	2281.94 (3219.94) {3219.94}	1524.66	59.7

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		484	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA (IOCL) (N16000412)	2/2021	9/2024 (Dec-25) {12/2025}	34627 (38231) {38231}	12342.72	68.1
		485	POLY BUTADIENE RUBBER PLANT AT PANIPAT (IOCL) (N16000458)	3/2022	3/2025 (N.A.) {12/2025}	1459 (2102.79) {2102.79}	297.12	34.6
	RAILWAYS	486	DOUBLING BETWEEN BHIWANI- DOBH BAHALI (NWR) (N22000604)	2/2023	2/2028 (N.A.) {2/2026}	471.06 (N.A.) {471.06}	28.54	15
		487	DOUBLING BETWEEN REWARI- KATHUWAS (27.73 KM) (NWR) (N22000606)	2/2023	6/2027 (N.A.) {6/2025}	352.41 (N.A.) {352.41}	20.25	3
	ROAD TRANSPORT AND HIGHWAYS	488	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P (NHAI) (N24000835)	3/2018	12/2020 (Dec-24) {3/2024}	1484.3 (N.A.) {2182.41}	1237.02	100
		489	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA (NHAI) (N24001532)	11/2021	11/2023 (Jan-24) {8/2024}	694 (1918) {1500}	1682.82	99.2
		490	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP (NHAI) (N24001533)	11/2020	12/2023 (N.A.) {10/2024}	1690.23 (N.A.) {2010.17}	1206.08	92.5
		491	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP (NHAI) (N24001534)	12/2020	1/2024 (Apr-24) {8/2024}	1334.04 (N.A.) {1334}	923.3	90.85

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		492	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 (NHAI) (N24001535)	7/2020	7/2022 (May-24) {10/2024}	899 (1882.46) {1882.46}	1123.98	90.95
		493	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI (NHAI) (N24001536)	7/2020	7/2022 (N.A.) {10/2024}	817 (1605) {1605}	1025.56	94.4
		494	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F (NHAI) (N24001633)	12/2020	12/2023 (Jun-24) {6/2024}	1430.88 (N.A.) {1430.88}	1015.47	94.75
		495	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO (NHAI) (N24001634)	1/2021	12/2023 (Oct-24) {10/2024}	1306.95 (N.A.) {1306.95}	942.24	94.41
		496	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O (NHAI) (N24001635)	3/2022	2/2025 (N.A.) {2/2025}	1269.5 (N.A.) {1269.5}	167	43
		497	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAOTALA ROAD SECTION FROM PROPOSED MANDI DABW (NHAI) (N24001672)	1/2021	1/2024 (Apr-24) {4/2024}	864.27 (864) {864.27}	533.44	99.96

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		498	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K (NHAI) (N24001673)	3/2020	3/2023 (Nov-24) {11/2024}	510.97 (N.A.) {510.97}	529	86.7
		499	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU (NHAI) (N24001774)	12/2020	11/2023 (N.A.) {6/2024}	1524.03 (N.A.) {1524.03}	1059.96	55.2
		500	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE (NHAI) (N24001775)	2/2020	1/2023 (Dec-24) {12/2024}	808.31 (N.A.) {958}	804.26	99
		501	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM) (NHAI) (N24001780)	1/2018	11/2020 (Dec-24) {3/2024}	2228 (N.A.) {2228}	1411.27	100
		502	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN (NHAI) (N24001783)	11/2018	9/2021 (N.A.) {8/2024}	2252.75 (N.A.) {2252.75}	1223.07	99.95
		503	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA (NHAI) (N24001784)	11/2018	9/2021 (N.A.) {8/2024}	1935.61 (N.A.) {1935.61}	856.41	99.9
		504	UPGRADATION OF EXISTING 4 LANE ISMAILABAD-AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO (NHAI) (N24002037)	1/2023	12/2025 (N.A.) {12/2025}	609.32 (609) {609}	38.09	15

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		505	CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN (NHAI) (N24002038)	11/2022	8/2025 (N.A.) {8/2025}	1691.45 (1998) {1998}	590.5	22
		506	CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI- AMBALA SECTION (NHAI) (N24002039)	2/2023	10/2025 (N.A.) {10/2025}	1088.64 (1178) {1178}	316.25	27.23
		507	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARSII (SAHARANPUR DISTRICT) TO ADHOYA (NHAI) (N24002040)	4/2022	5/2025 (N.A.) {5/2028}	1554.21 (N.A.) {1554.21}	385.25	35
		508	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPIR (NHAI) (N24002041)	4/2022	5/2025 (N.A.) {5/2025}	1491.71 (N.A.) {1491.71}	586.2	33
		509	CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH (NHAI) (N24002042)	11/2022	12/2025 (N.A.) {12/2025}	1322.13 (N.A.) {1322.13}	38.5	33.54
		510	CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHBAD SECTION OF NH ? 152G FROM KM 0+000 TO KM 22+850 (NHAI) (N24002043)	3/2022	6/2025 (N.A.) {6/2025}	927.22 (N.A.) {927.22}	352.51	49.67
		511	4L AMBALA - KALAAMB FROM KM. -0.800 TO KM. 33.015 OF OLD NH-72 (NHAI) (N24002044)	6/2023	6/2025 (N.A.) {6/2025}	629.16 (N.A.) {629.16}	106	66

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		512	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAITPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD (NHAI) (N24002047)	5/2020	8/2023 (N.A.) {9/2024}	1328.07 (2346) {2346}	1078.73	94.41
		513	CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR (NHAI) (N24002048)	7/2022	6/2025 (N.A.) {6/2025}	2414.67 (2898) {2898}	951.92	20.8
HIMACHAL PRADESH	DEPARTMENT OF HIGHER EDUCATION	514	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR (CPWD EDUCATION) (N42000008)	9/2018	6/2022 (Dec-24) {4/2024}	392.51 (N.A.) {446.43}	292.46	87
		515	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL (CPWD) (N42000011)	3/2021	8/2022 (Nov-24) {11/2024}	512.37 (512.37) {512.37}	90.51	48
	HEALTH AND FAMILY WELFARE	516	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH (CPWD FOR HEALTH) (N28000127)	12/2018	6/2021 (Aug-26) {8/2026}	260 (371.78) {371.78}	46.24	7
POWER		517	PARBATI HEP (4X200 MW) (NHPC) II (NHPC) (180100210)	9/2002	9/2009 (N.A.) {12/2024}	3919.59 (N.A.) {12160}	11705.29	97.73
		518	LUHRI HYDROELECTRIC PROJECT (STAGE1) (SJVN) (N18000279)	11/2020	1/2026 (N.A.) {1/2026}	1810.56 (N.A.) {1810.56}	1493.14	50.99
		519	DHAULASIDH HYDROELECTRIC PROJECT (66 MW) (SJVN) (N18000291)	10/2020	11/2025 (N.A.) {11/2025}	687.97 (N.A.) {687.97}	665.17	59.09

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		520	SUNNI DAM HYDRO ELECTRIC PROJECT (SJVN) (N18000344)	1/2023	4/2028 (N.A.) {4/2028}	2614.51 (N.A.) {2614.51}	705.68	23.86
	<u>RAILWAYS</u>	521	BHANUPALI-BILASPUR BERI NL (RVNL) (N22000273)	4/2008	12/2026 (N.A.) {3/2025}	2966.99 (N.A.) {6753.42}	5190.99	0
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	522	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH (NHAI) (N24000613)	9/2016	7/2020 (N.A.) {8/2024}	1273.71 (N.A.) {1478.61}	1383	90.39
		523	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M (NHAI) (N24000852)	3/2018	5/2021 (Dec-24) {12/2024}	478.74 (N.A.) {1514.46}	1349.59	83
		524	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA (MoRTH) (N24001381)	8/2020	4/2021 (N.A.) {6/2024}	272.98 (N.A.) {272.98}	132.82	97
		525	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. (MoRTH) (N24001382)	8/2020	3/2021 (N.A.) {7/2024}	242.8 (N.A.) {242.8}	81.08	82
		526	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 (MoRTH) (N24001383)	8/2020	4/2021 (N.A.) {4/2021}	349.2 (N.A.) {349.2}	239.34	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		527	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI- SHRI KYARI SECTION (KM 50.000 TO K (MoRTH) (N24001422)	2/2021	9/2021 (N.A.) {7/2024}	345.89 (N.A.) {345.89}	147.63	80
		528	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR- KARNOHAL SECTION (KM 141.000 TO K (MoRTH) (N24001447)	8/2020	12/2024 (N.A.) {12/2024}	371.93 (N.A.) {371.93}	30.75	12.5
		529	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN- MANDI SECTION (KM 208.950 TO KM 2 (MoRTH) (N24001470)	8/2020	4/2025 (N.A.) {4/2025}	314.32 (N.A.) {314.32}	9.45	0
		530	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF (NHAI) (N24001808)	3/2021	12/2024 (Dec-24) {12/2024}	1322.95 (1442.47) {1442.47}	761.69	75.87
		531	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU (NHAI) (N24001809)	5/2022	3/2024 (Dec-24) {12/2024}	469.95 (N.A.) {280}	265.33	94.09
		532	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP (NHAI) (N24001810)	2/2022	6/2024 (N.A.) {6/2024}	190.6 (N.A.) {163}	103.48	100
		533	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH- 20 (NEW NH-154) (PACKAGE-IB) (NHAI) (N24001811)	4/2021	6/2024 (N.A.) {9/2024}	583.93 (704.3) {704.3}	144.68	97.06

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		534	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) (NHAI) (N24001812)	3/2021	5/2024 (N.A.) {12/2025}	1002.11 (1361.79) {1361.79}	188.74	40.9
		535	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A (NHAI) (N24001813)	7/2021	9/2024 (N.A.) {9/2024}	1692.05 (N.A.) {1692.05}	942.14	21.6
		536	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH (BRO) (N24001915)	3/2021	6/2026 (N.A.) {6/2026}	230.54 (N.A.) {230.54}	0	19
		537	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH (BRO) (N24001916)	3/2021	5/2026 (N.A.) {5/2026}	314.67 (N.A.) {314.67}	0	22
		538	PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS) (NHAI) (N24002049)	3/2022	4/2026 (N.A.) {4/2026}	1703.48 (2278) {2278}	651.98	14.5
		539	REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 (NHAI) (N24002050)	2/2022	9/2025 (N.A.) {9/2025}	696.65 (698.46) {698.46}	289.09	30.2

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		540	CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103) <i>(NHAI)</i> <i>(N24002051)</i>	7/2022	10/2025 (N.A.) {10/2025}	739.39 (N.A.) {739.39}	268.67	41.33
		541	REHABILITATION AND UP-GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS (NEAR CHILBAHA) <i>(NHAI)</i> <i>(N24002052)</i>	2/2022	4/2025 (N.A.) {4/2025}	1146.19 (N.A.) {1146.19}	864.45	41.81
		542	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D) <i>(CPWD)</i> <i>(N28000154)</i>	4/2022	11/2024 (N.A.) {11/2024}	512.34 (N.A.) {512.34}	0	0
<u>JAMMU AND KASHMIR</u>	<u>CIVIL AVIATION</u>	543	JAMMU - CONSTRUCTION OF NEW CIVIL ENCLAVE <i>(AAI)</i> <i>(N04000107)</i>	7/2022	6/2026 (N.A.) {6/2026}	861.37 (N.A.) {861.37}	39.41	6
	<u>DEPARTMENT OF HIGHER EDUCATION</u>	544	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) <i>(CPWD EDUCATION)</i> <i>(N28000130)</i>	3/2019	7/2022 (Aug-24) {8/2024}	424.93 (500.91) {500.91}	467.62	98
		545	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) <i>(CPWD EDUCATION)</i> <i>(N28000131)</i>	1/2018	4/2023 (Jun-24) {9/2024}	676 (1148.68) {1144.68}	64.75	94
	<u>HEALTH AND FAMILY WELFARE</u>	546	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR <i>(CPWD FOR HEALTH)</i> <i>(N21000029)</i>	3/2019	9/2023 (Aug-24) {8/2024}	1404 (1642) {1642}	1377.23	99.25
		547	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR <i>(CPWD FOR HEALTH)</i> <i>(N28000150)</i>	3/2019	9/2025 (Jan-25) {11/2025}	1828 (1577) {1577}	1045.92	53

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>PETROLEUM</u>	548	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS (BPCL) (N16000500)	4/2021	3/2025 (N.A.) {3/2025}	676.89 (N.A.) {676.89}	438.99	40
		549	CGD PROJECT AT JAMMU DISTRICTS (IOCL) (N16000527)	3/2022	3/2032 (N.A.) {3/2032}	538 (N.A.) {538}	4.07	0.2
	<u>POWER</u>	550	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) (CVPPPL) (N18000172)	10/2014	4/2020 (Jul-25) {9/2026}	8112.12 (N.A.) {8112.12}	4635.41	54.97
		551	KIRU HYDRO ELECTRIC PROJECT (CVPPPL) (N18000278)	3/2019	8/2024 (N.A.) {9/2026}	4287.59 (N.A.) {4287.59}	1682.19	38.67
		552	RATLE HE PROJECT (NHPC) (N18000324)	2/2021	2/2026 (N.A.) {12/2026}	5281.94 (N.A.) {5281.94}	729.42	14.01
		553	KWAR HE PROJECT (CVPPPL) (N18000363)	5/2022	11/2026 (N.A.) {12/2027}	4526.12 (N.A.) {4526.12}	694.47	11.71
	<u>RAILWAYS</u>	554	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR (NR) (220100133)	3/1995	11/2002 (Nov-24) {11/2024}	2500 (37012.26) {41000}	40093.21	99
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	555	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A (NHAI) (N24000488)	12/2015	12/2018 (Sep-24) {9/2024}	2136.97 (2644) {2644}	2362.99	99.5
		556	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE (NHAI) (N24000717)	12/2017	7/2021 (Aug-24) {8/2024}	1471.75 (1471.75) {1903.98}	1590.02	96.53

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		557	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA (NHIDCL) (N24000868)	3/2018	7/2021 (Aug-23) {10/2024}	253.44 (N.A.) {253.44}	177.63	77.52
		558	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA (NHIDCL) (N24001253)	12/2019	12/2023 (N.A.) {7/2024}	2680.42 (N.A.) {2680.42}	0	95.05
		559	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D (NHIDCL) (N24001256)	8/2020	9/2026 (N.A.) {9/2026}	6808.69 (N.A.) {6808.69}	3013.84	49.92
		560	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL (NHIDCL) (N24001264)	7/2020	4/2022 (Mar-24) {12/2024}	228.39 (N.A.) {228.39}	61.78	84.17
		561	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K (NHIDCL) (N24001266)	7/2020	4/2022 (Nov-23) {11/2024}	210.79 (N.A.) {210.79}	60.55	85.75
		562	KHELLANI-KHANABAL PKG-1 (NHIDCL) (N24001323)	3/2021	9/2022 (Aug-23) {9/2024}	486.45 (N.A.) {486.45}	115.47	93.69
		563	KHELLANI-KHANABAL PKG-3 (NHIDCL) (N24001341)	3/2021	12/2022 (Jul-24) {10/2024}	398.51 (N.A.) {398.51}	75.26	90.05
		564	DONIPAWA TO ASHAJIPORA BYPASS PKG-7 (NHIDCL) (N24001342)	3/2021	12/2022 (N.A.) {7/2024}	260.4 (N.A.) {260.4}	191.88	93.8

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		565	KHELLANI-KHANABAL PKG-2 (NHIDCL) (N24001394)	7/2021	2/2023 (N.A.) {12/2025}	512.43 (N.A.) {512.43}	62.19	47.77
		566	KHELLANI-KHANABAL PKG-4 (NHIDCL) (N24001395)	7/2021	8/2023 (Jul-24) {12/2025}	859.67 (N.A.) {859.67}	133.59	31.29
		567	KHELLANI-KHANABAL PKG-5 (NHIDCL) (N24001396)	7/2021	2/2023 (Jul-24) {6/2025}	497.09 (N.A.) {497.09}	126.44	65.08
		568	GOHA-KHELLANI PKG-3 (NHIDCL) (N24001397)	2/2021	3/2023 (Mar-24) {11/2024}	431.28 (N.A.) {431.28}	270.61	81.65
		569	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA (NHAI) (N24001472)	9/2021	12/2023 (Jul-24) {7/2024}	811.19 (N.A.) {811.19}	753.13	38
		570	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY (NHAI) (N24001511)	3/2021	2/2024 (Aug-24) {6/2025}	2919.96 (N.A.) {2919.96}	2056.49	52.8
		571	FOUR LANING OF JAMMU-AKHNOOR PKG-1 (NHIDCL) (N24001543)	7/2022	1/2025 (N.A.) {1/2025}	245.34 (N.A.) {245.34}	42.75	28.6
		572	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 (NHAI) (N24001550)	9/2021	9/2024 (Sep-25) {9/2025}	1821.72 (1917.32) {1917.32}	698.31	51.63
		573	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5) (NHAI) (N24001551)	10/2021	9/2024 (Jul-25) {7/2025}	3044.02 (3044.02) {3044.02}	1220.91	42.12

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		574	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B (NHAI) (N24001552)	10/2021	9/2024 (Jul-25) {7/2025}	2714.95 (2714.95) {2714.95}	1447.45	61.05
		575	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- (NHAI) (N24001619)	8/2022	6/2024 (Jun-25) {6/2025}	200.05 (200.05) {208.92}	93.03	37.5
		576	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. (NHAI) (N24001620)	9/2021	10/2023 (Dec-24) {12/2024}	442.14 (N.A.) {442.14}	228.08	19.88
		577	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. (NHAI) (N24001621)	7/2021	8/2024 (Aug-24) {8/2024}	614.48 (N.A.) {614.48}	132.57	7
		578	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX (NHAI) (N24001622)	7/2021	6/2024 (Jun-25) {6/2025}	1401.87 (N.A.) {1401.87}	430.06	0
		579	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 (NHAI) (N24001623)	1/2020	1/2024 (Dec-24) {12/2024}	336.01 (N.A.) {336.01}	163.15	34
		580	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI (NHAI) (N24001624)	7/2019	10/2020 (Apr-23) {9/2024}	157.05 (N.A.) {157.05}	133.22	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		581	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K (NHAI) (N24001627)	7/2021	2/2025 (Feb-25) {2/2025}	1912.17 (N.A.) {1912.17}	37.21	0
		582	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B (NHIDCL) (N24001833)	7/2022	3/2025 (N.A.) {3/2025}	198.28 (N.A.) {198.28}	51.76	44.54
		583	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 (BRO) (N24001897)	3/2021	7/2024 (N.A.) {7/2024}	642.24 (N.A.) {642.24}	423.6	82.27
		584	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K (BRO) (N24001898)	7/2020	11/2024 (N.A.) {11/2024}	272.49 (N.A.) {272.49}	163.15	76.97
		585	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM (BRO) (N24001899)	2/2021	7/2024 (N.A.) {7/2024}	395.25 (N.A.) {395.25}	179.6	50.47
		586	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM (BRO) (N24001900)	3/2020	8/2024 (N.A.) {8/2024}	796.97 (N.A.) {796.97}	432.4	73.01
		587	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K (BRO) (N24001901)	3/2020	9/2023 (N.A.) {9/2024}	152.93 (N.A.) {152.93}	98.08	75

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		588	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO (NHA) (N24001926)	3/2023	6/2025 (N.A.) {6/2025}	939.86 (N.A.) {939.86}	184.12	31.09
		589	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO (BRO) (N24001998)	6/2022	8/2025 (N.A.) {8/2025}	832.46 (N.A.) {823.46}	252.09	17
		590	2L NH-1 FROM KM 8.660 TO KM 33.775 (SUMBAL TO WAYUL) TO 4L DUAL CARRIAGEWAY NH STANDARD AS PART OF S (NHA) (N24002059)	9/2022	6/2026 (N.A.) {6/2026}	1183.6 (N.A.) {1183.6}	105.96	1
		591	DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADATION OF FOUR LANE ACCESS (NHA) (N24002060)	3/2023	11/2025 (N.A.) {11/2025}	1107 (N.A.) {1107}	77.75	9.4
		592	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO (NHA) (N24002061)	8/2022	6/2025 (N.A.) {6/2025}	2474.47 (N.A.) {2675.93}	705.62	16
		593	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM (BRO) (N24002119)	10/2022	1/2026 (N.A.) {1/2026}	562.45 (N.A.) {562.45}	17.26	4
JHARKHAND	COAL	594	CHURI BENTI UG (0.81 MTY) (CCL) (N06000083)	8/2007	3/2011 (N.A.) {9/2024}	163.51 (N.A.) {163.51}	133.35	84.4

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		595	RAJRAPPA RCE OCP (3.0 MTY) (CCL) (N06000087)	12/2009	3/2016 (N.A.) {3/2025}	510.85 (N.A.) {510.85}	488.31	74.5
		596	KARMA OCP (1.0MTY) (CCL) (N06000088)	6/2009	3/2014 (N.A.) {9/2024}	162.46 (N.A.) {162.46}	95.92	75
		597	MURAI DIH UG TURN-KEY PROJECT (BCCL) (N06000096)	2/2011	4/2014 (N.A.) {1/2026}	339.88 (N.A.) {339.88}	151.19	70
		598	MOONIDIH XV SEAM UG (BCCL) (N06000098)	8/2011	3/2019 (N.A.) {2/2026}	1230.27 (N.A.) {1230.27}	590.45	80
		599	MADHUBAND NLW WASHERY (BCCL) (N06000126)	8/2010	5/2014 (N.A.) {11/2023}	289.45 (N.A.) {302}	299.73	100
		600	HURA - C OC (3 MTY) (ECL) (N06000143)	10/2015	3/2022 (Mar-29) {3/2029}	359.69 (859.41) {859.41}	330.16	52
		601	CHITRA EAST (RCE) OCP (ECL) (N06000169)	8/2018	3/2024 (Mar-26) {3/2026}	513.98 (N.A.) {513.98}	180.87	51
		602	TETARIAKHAR EXPANSION OCP (CCL) (N06000186)	11/2019	3/2023 (N.A.) {3/2025}	243.52 (N.A.) {243.52}	44.35	46.6
		603	PACHWARA SOUTH COAL BLOCK (NLC) (N06000193)	7/2013	9/2028 (N.A.) {9/2028}	2242.92 (2242.9) {2242.9}	198.85	43
		604	PATHERDIH 2.5 NLW COAL WASHERY (BCCL) (N06000194)	10/2015	4/2018 (N.A.) {6/2025}	243 (N.A.) {334.27}	113.87	40
		605	REVISED PROJECT REPORT MAGADH EXPANSION OCP (CCL) (N06000216)	8/2020	3/2028 (N.A.) {3/2028}	7254.37 (N.A.) {7254.37}	1116.4	19
		606	EXPANSION PROJECT AMRAPALI OCP (CCL) (N06000217)	8/2020	3/2028 (N.A.) {3/2028}	5136.15 (N.A.) {5136.15}	683.4	19
		607	UCE OF EPR OF NORTH URIMARI OCP (CCL) (N06000218)	7/2021	3/2026 (N.A.) {3/2026}	778.8 (N.A.) {778.8}	683.05	75

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		608	KOTRE BASANTPUR PACHMO OCP (CCL) (N06000237)	8/2020	3/2032 (N.A.) {3/2032}	861.06 (625.4) {625.4}	362.06	38
		609	CHANDRAGUPT OCP (CCL) (N06000238)	8/2020	3/2032 (N.A.) {3/2032}	973.5 (N.A.) {973.5}	7.95	12.4
		610	SIRKA OCP (CCL) (N06000239)	5/2020	3/2025 (N.A.) {3/2025}	222.82 (N.A.) {222.82}	139.31	60
		611	JHARKHAND LAIYO OCP (CCL) (N06000240)	8/2020	3/2031 (N.A.) {3/2031}	764.57 (N.A.) {764.57}	145.8	20
		612	EPR TAPIN SOUTH OCP (CCL) (N06000241)	11/2020	3/2025 (N.A.) {3/2025}	230.41 (N.A.) {230.41}	18.14	18.3
		613	EPR PUNDI OCP (CCL) (N06000242)	11/2020	3/2027 (N.A.) {3/2027}	713.35 (N.A.) {713.35}	236.57	39
		614	EPR ROHINI KARKATA OCP (CCL) (N06000243)	1/2021	3/2028 (N.A.) {3/2028}	1020.42 (N.A.) {1020.42}	82.92	11.7
		615	EXPANSION OF KONAR OCP (CCL) (N06000245)	1/2022	3/2032 (N.A.) {3/2032}	799.34 (N.A.) {799.34}	374.05	32
		616	EXPANSION OF KARO OCP (CCL) (N06000246)	1/2022	3/2026 (N.A.) {3/2026}	908.47 (N.A.) {908.47}	145.14	17.2
		617	EXPANSION OF ASHOK OCP (CCL) (N06000247)	5/2021	3/2028 (N.A.) {3/2028}	2898.28 (N.A.) {2898.28}	175.01	12.1
	DEPARTMENT OF HIGHER EDUCATION	618	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD (CPWD EDUCATION) (N28000067)	9/2012	3/2016 (N.A.) {3/2016}	171.86 (N.A.) {171.86}	174.93	0
	PETROLEUM	619	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK (ONGC) (N16000239)	12/2015	3/2023 (Mar-24) {3/2025}	823.27 (1137.79) {1137.79}	1045.05	83.1
		620	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1) (ONGC) (N16000445)	11/2019	1/2024 (Mar-24) {12/2024}	431 (N.A.) {431}	162.19	55.6

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		621	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI (IOCL) (N16000480)	3/2023	2/2026 (N.A.) {2/2026}	202.07 (N.A.) {202.07}	45.05	32.3
		622	CGD PROJECT IN BIHAR JHARKHAND (HPCL) (N16000497)	6/2022	6/2030 (N.A.) {6/2030}	1377 (N.A.) {1377}	169.11	15.9
	POWER	623	NORTH KARANPURA STPP (3X660 MW) (NTPC) (N18000177)	2/2014	6/2019 (Oct-22) {12/2024}	16242.9 (N.A.) {17007}	15361.62	85
		624	PATRATU STPP-I (3X800MW) (NTPC) (N18000275)	11/2017	3/2023 (N.A.) {11/2025}	17112 (N.A.) {17112}	13151.45	68
		625	BADAM COAL MINING PROJECT (NTPC) (N18000367)	2/2019	10/2024 (N.A.) {10/2024}	501.79 (N.A.) {501.79}	40.35	0
		626	KERANDARI COAL MINING PROJECT (NTPC) (N18000370)	9/2015	11/2019 (N.A.) {4/2023}	1553 (N.A.) {2804}	0	0
	RAILWAYS	627	KODERMA-TILAIYA (NL), ECR (ECR) (220100305)	4/2002	(N.A.) {3/2025}	459.91 (1625.87) {1700}	1724.69	70
		628	BONDAMUNDA RANCHI DOUBLING (SER) (N22000396)	3/2016	3/2021 (N.A.) {6/2026}	1724.2 (3029.04) {3029.04}	2100.56	77
		629	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) (SER) (N22000508)	4/2018	6/2022 (N.A.) {6/2026}	428.65 (N.A.) {472.5}	267.38	2
		630	DOUBLING OF PRADHANKHUNTA JN - PATHERDIH BAZAR-BHOJUDIH (ECR) (N22000529)	11/2022	11/2027 (N.A.) {11/2027}	202 (349.22) {349.22}	5.26	0
		631	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) (RVNL) (N22000595)	12/2015	3/2025 (N.A.) {6/2024}	1116 (N.A.) {3270.07}	2875.04	98

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		632	3RD LINE BETWEEN DHANBAD SONNAGAR (RVNL) (N22000599)	11/2016	3/2026 (N.A.) {3/2026}	8975 (N.A.) {7906.38}	4630.47	90
		633	GARHWA ROAD - RAIL OVER RAIL (ECR) (N22000610)	3/2017	3/2024 (N.A.) {3/2025}	262.71 (N.A.) {262.71}	188.79	73
		634	GOMOH - FLYOVER FOR DOWN TRAINS (ECR) (N22000611)	1/2018	12/2025 (N.A.) {12/2025}	487.73 (N.A.) {487.73}	265.39	16
	ROAD TRANSPORT AND HIGHWAYS	635	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 (NHAI) (N24000725)	1/2018	11/2021 (Aug-24) {8/2024}	273.46 (N.A.) {276.17}	244.92	95
		636	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION (NHAI) (N24000726)	1/2018	11/2021 (Jun-25) {6/2025}	1155.16 (N.A.) {950.49}	629.74	69
		637	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K (NHAI) (N24000854)	3/2018	3/2021 (Dec-24) {12/2024}	1005.08 (1073.1) {1073.1}	699.05	81
		638	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I (MoRTH) (N24001216)	12/2016	9/2021 (Jun-24) {6/2024}	196 (N.A.) {196}	163.97	90
		639	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 (NHAI) (N24001589)	9/2020	3/2024 (Dec-24) {12/2024}	755.26 (N.A.) {1039}	542.24	82.5

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		640	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH- 75 [REHLA / GARHWA BYPASS] (NHAI) (N24001590)	9/2020	10/2023 (Dec-24) {12/2024}	748.99 (N.A.) {903}	801.11	99.98
		641	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM (NHAI) (N24001594)	2/2022	1/2025 (N.A.) {1/2025}	534.73 (N.A.) {534.73}	0	59.96
		642	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH (NHAI) (N24001595)	8/2020	3/2024 (N.A.) {10/2024}	1034 (1699.48) {1699.48}	41.5	79.24
		643	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF (NHAI) (N24001596)	11/2021	7/2023 (N.A.) {6/2024}	1302.72 (N.A.) {1302.72}	797.33	52.85
		644	BALANCE WORK OF RANCHI- MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- (NHAI) (N24001597)	1/2019	12/2020 (Jul-24) {7/2024}	466.55 (518) {466.55}	0	99.25
		645	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON (NHAI) (N24001854)	6/2023	6/2025 (N.A.) {6/2025}	1214.93 (1324.95) {1324.95}	594.54	32.13
		646	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU (MoRTH) (N24001922)	2/2020	8/2023 (Jun-24) {6/2024}	153.01 (N.A.) {153.01}	83.6	96.3

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		647	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K (MoRTH) (N24001923)	1/2022	7/2024 (N.A.) {7/2024}	315.21 (N.A.) {315.21}	59.59	50
		648	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROA (MoRTH) (N24001924)	3/2022	8/2025 (N.A.) {8/2025}	514.22 (N.A.) {514.22}	0	0
		649	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL (MoRTH) (N24001925)	3/2022	8/2025 (N.A.) {8/2025}	423.18 (N.A.) {423.18}	0.11	0
		650	FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM (NHAI) (N24002053)	4/2022	9/2025 (N.A.) {9/2025}	1232 (1343) {1400}	342.75	44.4
		651	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III (NHAI) (N24002054)	10/2022	11/2025 (N.A.) {11/2025}	1390.77 (1391) {1600}	163.6	49.72
		652	FOUR LANING OF BASUKINATH-DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I (NHAI) (N24002055)	3/2023	12/2025 (N.A.) {12/2025}	1444.94 (N.A.) {1444.94}	0	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		653	BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN (NHAI) (N24002056)	6/2020	6/2025 (N.A.) {6/2025}	964.64 (N.A.) {964.64}	362.33	21.97
		654	FOUR LANING OF MEHGAMA HANSDIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J (NHAI) (N24002057)	12/2022	5/2025 (N.A.) {5/2025}	1443.77 (N.A.) {1443.77}	0	0
	<u>STEEL</u>	655	NEW SINTER PLANT AT BOKARO STEEL PLANT (SAIL) (N12000095)	3/2015	10/2017 (Dec-21) {8/2026}	1034.01 (N.A.) {1034.01}	871.37	51.72
		656	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT (SAIL) (N12000129)	9/2023	7/2025 (N.A.) {7/2025}	513.82 (N.A.) {513.82}	66.26	30
		657	REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT (SAIL) (N12000133)	11/2023	11/2026 (N.A.) {11/2026}	627.31 (N.A.) {627.31}	45.51	12
		658	REPLACEMENT OF REMAINING 04 NOS. OF BATTERY CYCLONES WITH 04 NOS. OF ESPS IN SINTER PLANT-1 AT BSL (BOKARO STEEL PL) (N12000135)	3/2024	6/2026 (N.A.) {6/2026}	260.37 (N.A.) {260.37}	0	0
<u>KARNATAKA</u>	<u>CIVIL AVIATION</u>	659	BELAGAVI AIRPORT- EXPANSION OF TERMINAL BUILDING AND ASSOCIATED WORKS (AAI) (N04000105)	6/2023	2/2026 (N.A.) {2/2026}	322.45 (N.A.) {322.45}	32.43	8.75

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		660	HUBBALI AIRPORT - CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS (AAI) (N04000108)	6/2023	2/2026 (N.A.) {1/2026}	320.47 (N.A.) {320.47}	9.11	6
	<u>DEPARTMENT OF HIGHER EDUCATION</u>	661	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) (CPWD EDUCATION) (N42000006)	7/2019	3/2022 (Oct-22) {3/2023}	851 (851) {851}	885.26	100
		662	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL (CPWD) (N42000010)	8/2021	2/2024 (N.A.) {8/2024}	316.25 (N.A.) {316.25}	322.44	0
	<u>PETROLEUM</u>	663	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE (HPCL) (N16000369)	12/2018	12/2022 (Sep-24) {9/2024}	854 (854) {854}	588.74	86.8
		664	DEVANGONTHI MARKETING TERMINAL (MANGALORE REFIN) (N16000401)	6/2020	6/2023 (Mar-24) {8/2024}	200 (304) {304}	255.87	93.62
		665	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE (IOCL) (N16000437)	1/2022	7/2025 (Dec-25) {12/2025}	463 (500.62) {500.62}	160.81	55.1
		666	POWER SYSTEM UPGRADATION PROJECT (MANGALORE REFIN) (N16000509)	10/2023	2/2026 (N.A.) {2/2026}	385 (N.A.) {385}	57.52	25.17
	<u>POWER</u>	667	TS FOR INTRGRATION OF RE ZONE (PHASE II) IN KOPPAL II (PHASE A&B) AND GADAG II (PHASE A) IN KARNATAK (PGCIL) (N18000385)	12/2023	12/2025 (N.A.) {12/2025}	2889 (N.A.) {2889}	0	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		668	TS FOR SOLAR ENERGY ZONE IN BIDAR (2500MW), KARNATAKA [BIDAR TRANSMISSION LTD] (PGCIL) (N18000388)	2/2024	2/2026 (N.A.) {2/2026}	2148 (N.A.) {2148}	0	3
	RAILWAYS	669	TUMKUR-CHITRADURGA- DAVENGERE NL (SWR) (N22000256)	4/2011	(N.A.) {12/2027}	1801.01 (N.A.) {1801.01}	290.41	11
		670	BAGALKOT-KUDACHI NL (SWR) (N22000258)	4/2010	3/2016 (N.A.) {12/2026}	986.3 (1378) {1378}	523.52	33
		671	HOSPET-HUBLI-LONDA- VASCODAGAMA DL (RVNL) (N22000297)	4/2010	3/2023 (N.A.) {12/2026}	2127 (N.A.) {3692.6}	3481.82	86
		672	GADAG-WADI NL (SWR) (N22000299)	4/2013	12/2018 (N.A.) {12/2027}	2841.84 (N.A.) {2841.84}	1135.28	28
		673	MARIKUPPAM - KUPPAM (SWR) (N22000308)	4/2012	3/2016 (N.A.) {6/2026}	279.54 (296.72) {296.72}	92.54	14
		674	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) (SWR) (N22000486)	3/1996	3/2017 (N.A.) {12/2025}	644.78 (825.31) {825.31}	573.52	66
		675	BAIYYAPPANAHALLI-HOSUR (48 KM) (NCRTC) (N22000542)	4/2019	3/2026 (N.A.) {3/2026}	375.67 (N.A.) {375.67}	0	0
		676	YESHVANTHPUR- CHANNASANDRA (21.7 KM) (NCRTC) (N22000543)	4/2019	3/2026 (N.A.) {3/2026}	169.65 (N.A.) {169.65}	71.75	0
		677	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) (SWR) (N22000557)	9/2020	3/2026 (N.A.) {12/2027}	1590.8 (927.42) {927.42}	0.36	0
		678	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018- 19/NR) (SWR) (N22000558)	6/2019	4/2028 (N.A.) {12/2027}	663.03 (748.85) {748.85}	0.34	1

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		679	SHIMOGA-SHIKARIPURA-RANEENNUR (UMBRELLA WORK PB#23/2018-19/NR) (SWR) (N22000559)	9/2019	12/2027 (N.A.) {12/2027}	1453.73 (994.47) {994.47}	62.29	5
		680	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING (SWR) (N22000621)	3/2018	3/2025 (N.A.) {6/2025}	492.87 (N.A.) {492.87}	124.03	46
	ROAD TRANSPORT AND HIGHWAYS	681	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP (MoRTH) (N24000334)	3/2015	11/2015 (Aug-24) {8/2024}	165.67 (N.A.) {165.67}	126.47	99
		682	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION (NHAI) (N24000462)	5/2014	8/2016 (Dec-24) {12/2024}	1655.01 (2639) {2639}	1822.06	97.8
		683	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY (NHAI) (N24000552)	3/2016	3/2019 (Dec-23) {3/2025}	701.4 (591.86) {701.4}	426.15	77
		684	HOSPET-BELLARY-KARNATAKA AP BORDER (NHAI) (N24000603)	8/2016	3/2019 (May-25) {5/2025}	1167.42 (N.A.) {1224.01}	750.79	72.95
		685	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM (NHAI) (N24000622)	9/2016	8/2019 (Jun-24) {8/2024}	950.69 (1487.46) {2525.02}	1888.83	95.61
		686	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS ? PA (MoRTH) (N24001156)	1/2017	9/2017 (May-23) {5/2023}	166.67 (N.A.) {264.34}	192.08	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		687	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH (MoRTH) (N24001157)	8/2016	2/2017 (Jul-24) {7/2024}	175.5 (N.A.) {241.6}	189.72	90
		688	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 (MoRTH) (N24001158)	3/2018	6/2019 (Dec-23) {12/2023}	159.97 (N.A.) {242.61}	113.15	100
		689	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION (MoRTH) (N24001159)	1/2018	7/2018 (N.A.) {3/2022}	159.7 (N.A.) {159.7}	142.88	100
		690	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR (MoRTH) (N24001160)	9/2017	10/2018 (Apr-22) {4/2022}	191.6 (N.A.) {191.6}	112.03	100
		691	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- (MoRTH) (N24001161)	12/2017	1/2019 (Apr-22) {4/2022}	297.3 (N.A.) {318.28}	280.25	100
		692	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN (MoRTH) (N24001162)	3/2018	10/2018 (Nov-22) {11/2022}	325.86 (N.A.) {386.41}	356.78	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		693	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN (MoRTH) (N24001164)	10/2016	3/2017 (Jul-22) {7/2022}	396.96 (N.A.) {396.96}	329.58	100
		694	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT (MoRTH) (N24001165)	11/2016	3/2017 (Oct-21) {10/2021}	314.9 (N.A.) {314.9}	233.95	100
		695	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH- 218 (218-KNT-2014-15-775) (MoRTH) (N24001166)	3/2015	1/2016 (N.A.) {7/2024}	159.12 (N.A.) {159.12}	127.72	98
		696	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT (MoRTH) (N24001168)	5/2018	5/2018 (Dec-23) {12/2023}	171.6 (N.A.) {171.6}	134.81	100
		697	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U (MoRTH) (N24001172)	1/2017	8/2017 (N.A.) {6/2022}	291.49 (N.A.) {291.49}	238.77	100
		698	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI ? JADERCELA SECTION (MoRTH) (N24001173)	2/2017	5/2019 (N.A.) {10/2025}	157.32 (188) {187.61}	62.31	60

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		699	WIDENING TO 2-LANE WIH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT (MoRTH) (N24001387)	1/2017	9/2017 (May-23) {5/2023}	264.34 (N.A.) {264.34}	201.07	100
		700	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA (MoRTH) (N24001388)	3/2019	12/2019 (Nov-24) {11/2024}	423.15 (N.A.) {423.15}	284.58	82
		701	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN (NHAI) (N24001425)	3/2021	11/2021 (Mar-25) {3/2025}	1100.88 (1713.98) {1713.98}	885.44	63
		702	4L OF ADDAHOLE TO BANTWAL CROSS SECTION (NHAI) (N24001426)	3/2021	10/2021 (Sep-24) {9/2024}	317.9 (576.32) {576.32}	330.28	94.5
		703	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) (NHAI) (N24001598)	1/2022	4/2025 (Apr-25) {4/2025}	1388.7 (1388.7) {1388.7}	289.33	44.1
		704	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. (NHAI) (N24001599)	3/2018	12/2022 (Jun-25) {6/2025}	440.16 (N.A.) {440.16}	300.76	63.75
		705	BANGALORE/TN BORDER TO HOSKOTE (NHAI) (N24001674)	2/2023	2/2025 (N.A.) {2/2025}	1240.6 (N.A.) {1240.6}	559.19	45.1

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		706	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 (NHAI) (N24001675)	11/2022	5/2025 (N.A.) {5/2025}	1732.73 (N.A.) {1732.73}	540.34	95.07
		707	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 (NHAI) (N24001676)	12/2022	6/2025 (N.A.) {6/2025}	2718.46 (N.A.) {2718.46}	274.9	29.96
		708	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 (NHAI) (N24001677)	11/2022	5/2024 (May-24) {5/2024}	226.76 (226.76) {226.76}	70.45	50.04
		709	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 (NHAI) (N24001679)	10/2022	4/2025 (Apr-25) {4/2025}	1479.3 (1479.3) {1479.3}	381.27	55.42
		710	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE (NHAI) (N24001680)	3/2021	10/2024 (Jun-25) {6/2025}	1409.68 (N.A.) {1409.68}	770.97	41.57
		711	TUMKUR - NELAMANGALA(6L) (NHAI) (N24001681)	8/2022	8/2025 (Dec-25) {12/2025}	2032.15 (2032.15) {2032.15}	156.64	42
		712	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA (NHAI) (N24001682)	3/2022	3/2024 (Jan-25) {1/2025}	294.62 (N.A.) {294.62}	31.76	12.8
		713	AURAD - BIDAR KM 0.00 TO KM 45.878 (NHAI) (N24001683)	9/2021	4/2023 (Dec-24) {12/2024}	912.37 (N.A.) {424.16}	326.36	97.08

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		714	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI -HASSAN SECTION (NHAI) (N24001684)	9/2020	1/2023 (Sep-20) {3/2025}	688 (602.09) {688}	463.14	75
		715	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA (NHAI) (N24001685)	1/2021	1/2024 (May-24) {8/2024}	1069 (N.A.) {1067.89}	827.38	99.78
		716	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 (NHAI) (N24001686)	3/2021	3/2023 (Oct-24) {10/2024}	1065.06 (1444.5) {1444.5}	156.06	88.44
		717	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 (NHAI) (N24001687)	10/2021	10/2023 (Mar-25) {3/2025}	1331.77 (2082.98) {2082.98}	314.09	67.37
		718	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 (NHAI) (N24001688)	10/2020	9/2023 (Mar-24) {8/2024}	3184 (N.A.) {2867.98}	1164.41	97.57
		719	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M (NHAI) (N24001689)	12/2020	9/2023 (Mar-24) {8/2024}	1745 (N.A.) {1595.2}	1251.74	98.44
		720	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A (NHAI) (N24001690)	1/2021	1/2023 (Dec-23) {3/2025}	1167.52 (1157) {1167.52}	945.99	85.35

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		721	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN (NHAI) (N24001691)	10/2019	10/2021 (Oct-24) {10/2024}	1225.24 (1505.85) {1505.85}	74.98	93.17
		722	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI (MoRTH) (N24001936)	3/2021	3/2023 (Jul-24) {7/2024}	344.79 (N.A.) {344.79}	10	90
		723	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST (MoRTH) (N24001937)	2/2023	2/2024 (Feb-25) {2/2025}	398.48 (N.A.) {398.48}	5	50
		724	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON (MoRTH) (N24001938)	6/2021	6/2024 (Jun-25) {6/2025}	298 (N.A.) {298}	10.7	52
		725	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 (MoRTH) (N24001940)	1/2023	1/2026 (Sep-25) {9/2025}	166.58 (N.A.) {166.58}	3.54	0
		726	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T (MoRTH) (N24001941)	1/2023	1/2025 (Jan-25) {1/2025}	350.69 (N.A.) {350.69}	10	56

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		727	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX (MoRTH) (N24001943)	9/2022	3/2024 (Jan-25) {1/2025}	172.98 (N.A.) {172.98}	6.48	65
		728	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO (MoRTH) (N24001944)	1/2023	6/2024 (Jul-24) {7/2024}	255.88 (N.A.) {255.88}	60.99	78
		729	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DSIGN CHANGES) ON HOSADURGA HOL (MoRTH) (N24001945)	8/2022	2/2024 (Dec-24) {12/2024}	170.34 (N.A.) {170.34}	4.25	72
		730	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 (MoRTH) (N24001946)	11/2022	11/2024 (Nov-24) {11/2024}	218.93 (N.A.) {218.93}	10	95
		731	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 (MoRTH) (N24001947)	2/2023	2/2025 (Feb-25) {2/2025}	177.94 (N.A.) {177.94}	6.66	47
		732	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU (MoRTH) (N24001948)	10/2022	10/2024 (Dec-24) {12/2024}	355.72 (N.A.) {355.72}	11.32	60
		733	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 (NHAI) (N24001989)	3/2023	5/2025 (N.A.) {5/2025}	830.28 (N.A.) {830.28}	357.16	42.41

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		734	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S (NHAI) (N24001993)	12/2022	10/2025 (N.A.) {10/2025}	1589 (N.A.) {1589}	319.5	40.25
		735	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 (NHAI) (N24001994)	5/2022	3/2023 (N.A.) {9/2025}	1135.39 (N.A.) {1135.39}	223.03	42.1
		736	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM 422.000 TO 523.600 (CHITR (MoRTH) (N24002011)	12/2021	6/2024 (Dec-24) {12/2024}	516.96 (N.A.) {516.96}	19.93	70
		737	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40.00 TO KM 75.00 (EXISTING CHAINAGES) OF MANGALOR (MoRTH) (N24002012)	3/2023	3/2025 (Mar-25) {3/2025}	718.52 (N.A.) {718.52}	24.81	23
		738	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM KM.0 TO KM. 80 ON NH 548B (VIJAYAPURA-SANKESWAR SE (MoRTH) (N24002013)	3/2021	2/2022 (Oct-24) {10/2024}	766.64 (N.A.) {766.64}	13.55	75
	<u>URBAN DEVELOPMENT</u>	739	BANGALORE METRO RAIL PROJECT PHASE-2 (BMRCL) (N28000058)	2/2014	2/2021 (N.A.) {3/2025}	26405.14 (N.A.) {26405.14}	20936.29	89
		740	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B (BMRCL) (N28000151)	6/2021	6/2026 (N.A.) {6/2026}	14788.1 (N.A.) {14788.1}	2424.04	30

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)	
KERALA	CIVIL AVIATION	741	CALICUT AIRPORT - DEVELOPMENT OF ADDITIONAL RESA ON EITHER END ON RUNWAY 10-28 AT CALICUT AIRPORT (AAI) (N04000111)	6/2023	9/2025 (N.A.) {9/2025}	323.98 (N.A.) {323.98}	0	1	
	DEPARTMENT OF HIGHER EDUCATION	742	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE, KANJIKODE WEST, DISTRICT PALAKKA (CPWD EDUCATION) (N28000140)	7/2019	3/2021 (Mar-23) {11/2025}	753.63 (N.A.) {753.63}	412.37	66	
	HEALTH AND FAMILY WELFARE	743	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST) (CPWD FOR HEALTH) (N28000112)	9/2017	3/2020 (May-24) {9/2024}	150.29 (N.A.) {162}	147.65	99	
	PETROLEUM		744	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY (BPCL) (N16000508)	3/2023	3/2026 (N.A.) {3/2026}	621.87 (N.A.) {621.87}	62.16	52.3
			745	SETTING UP POLYPROPYLENE UNIT AT KOCHI REFINERY (BPCL) (N16000530)	12/2023	10/2027 (N.A.) {10/2027}	4460 (N.A.) {4460}	6.12	3.2
	RAILWAYS		746	TRIVANDRUM-KANYAKUMARI DOUBLING (SR) (N22000399)	2/2015	(Dec-26) {12/2026}	1431.9 (3785.45) {3785.45}	3027.76	30
			747	TURAVUR-AMBALAPUZHA DOUBLING (SR) (N22000400)	2/2015	(N.A.) {3/2025}	1000 (N.A.) {1416.49}	1.63	0
			748	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) (SR) (N22000619)	12/2010	3/2028 (Jul-26) {7/2026}	600.82 (595.39) {595.39}	270.03	0.5

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		749	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) (SR) (N22000620)	12/2011	8/2023 (Sep-26) {9/2026}	812.85 (802.8) {802.8}	258.21	0.5
	ROAD TRANSPORT AND HIGHWAYS	750	4-LANNING OF THALSERRY - MAHE BYPASS (NHAI) (N24000704)	9/2017	5/2020 (Nov-23) {2/2024}	1124.11 (1567.73) {1567.73}	1520.33	100
		751	6-LANING OF KOZHICODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH (NHAI) (N24000784)	2/2018	2/2023 (Dec-24) {12/2024}	1424.77 (1862.77) {1862.77}	671.16	72.95
		752	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK (MoRTH) (N24001369)	2/2017	8/2017 (Mar-22) {8/2024}	294.28 (296.53) {296.53}	285.3	98
		753	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) (MoRTH) (N24001370)	2/2017	9/2017 (Jan-23) {8/2024}	380.76 (372.87) {372.87}	337.83	100
		754	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE (NHAI) (N24001648)	8/2022	1/2026 (N.A.) {1/2026}	2429.52 (N.A.) {2429.52}	416.43	29.21
		755	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 (NHAI) (N24001649)	12/2021	2/2025 (Feb-25) {2/2025}	3273.61 (N.A.) {3273.61}	403.91	42.55

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		756	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 (NHA) (N24001650)	12/2021	1/2025 (Aug-25) {8/2025}	3635.64 (N.A.) {3635.64}	267.95	35
		757	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O (NHA) (N24001651)	9/2021	9/2024 (Mar-26) {9/2024}	2878.97 (N.A.) {2878.97}	328.17	25.05
		758	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR (NHA) (N24001652)	3/2020	6/2022 (Feb-24) {8/2024}	210.37 (216.94) {216.94}	198.1	99.4
		759	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH 766 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 ((NHA) (N24001653)	11/2021	4/2025 (N.A.) {4/2025}	3565.82 (N.A.) {3064.11}	1897	41.6
		760	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 (NHA) (N24001654)	6/2021	3/2025 (Feb-25) {2/2025}	2641.37 (N.A.) {2641.37}	370.74	49.02
		761	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH ? 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX (NHA) (N24001655)	6/2021	2/2025 (N.A.) {2/2025}	3606 (3946.56) {3946.56}	2969.86	47.76

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		762	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH ? 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. (NHA) (N24001656)	6/2021	3/2025 (N.A.) {3/2025}	2595 (N.A.) {4009.57}	2916.74	41.04
		763	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC (NHA) (N24001657)	6/2021	10/2024 (Dec-25) {12/2025}	2842.14 (N.A.) {2842.14}	379.04	54.9
		764	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM (NHA) (N24001658)	1/2021	7/2024 (Mar-25) {3/2025}	4265.42 (N.A.) {4728.4}	3234.02	75.1
		765	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH (NHA) (N24001659)	2/2021	7/2024 (Mar-25) {3/2025}	3375.31 (3824.07) {3824.07}	2108.79	81.2
		766	SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH (NHA) (N24001660)	8/2020	2/2024 (Nov-21) {8/2025}	2714.6 (3319.41) {2714.6}	1691.38	57.53
		767	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 (NHA) (N24001661)	10/2020	4/2024 (May-25) {5/2025}	3219.47 (3713.14) {3713.14}	2067.17	43.66

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		768	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH (NHA) (N24001662)	5/2020	5/2024 (Nov-21) {3/2025}	1981.07 (2467.68) {1981.07}	1366.16	73.4
		769	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ (NHA) (N24001663)	6/2020	4/2024 (Oct-21) {12/2024}	3041.65 (3799.76) {3041.65}	2023.42	50.11
		770	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ (NHA) (N24001664)	6/2020	4/2024 (Oct-21) {12/2024}	1746.45 (2377.88) {1746.45}	1125.92	56.21
		771	WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L@L+PS SECTION IN TH (NHA) (N24002074)	8/2022	6/2025 (N.A.) {6/2025}	1231.74 (N.A.) {1231.74}	71.34	16.2
	URBAN DEVELOPMENT	772	KOCHI METRO RAIL PROJECT (KMRCL) (N28000081)	7/2012	7/2017 (Sep-20) {9/2020}	5181.79 (N.A.) {6218.14}	6059.17	100
		773	KOCHI METRO RAIL PROJECT PHASE II FROM JLN STADIUM TO INFOPARK VIA KAKKANAD (KMRCL) (N28000158)	7/2018	11/2026 (N.A.) {11/2026}	1957.05 (N.A.) {1957.05}	88.69	0
		774	KOCHI METRO RAIL PROJECT PHASE IB SECTION FROM S N JUNCTION TO THRIPIUNITHURA (KMRCL) (N28000159)	6/2019	9/2023 (N.A.) {N.A.}	355.7 (448) {448.33}	129.81	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
LADAKH	CIVIL AVIATION	775	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT (AAI) (N04000078)	7/2018	9/2021 (Oct-24) {3/2025}	480.33 (N.A.) {640}	344.56	57.45
	ROAD TRANSPORT AND HIGHWAYS	776	KARGIL-ZANSKR PACKAGE-1 (NHIDCL) (N24001343)	3/2021	1/2023 (Dec-24) {10/2025}	384.23 (N.A.) {384.23}	95.01	51.59
		777	KARGIL-ZANSKR PACKAGE-2 (NHIDCL) (N24001344)	3/2021	1/2023 (Nov-23) {10/2025}	404.89 (N.A.) {404.89}	123.4	47.15
		778	KARGIL-ZANSKR PACKAGE-3 (NHIDCL) (N24001345)	8/2020	1/2023 (Jun-24) {11/2024}	381.01 (N.A.) {381.01}	148.8	59.09
		779	KARGIL-ZANSKR PACKAGE-8 (NHIDCL) (N24001348)	3/2021	1/2023 (Aug-24) {11/2024}	398.37 (N.A.) {398.37}	151.03	66.06
		780	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS- PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL (BRO) (N24001999)	11/2021	6/2025 (N.A.) {6/2025}	426.14 (N.A.) {426.14}	27.99	14.74
MADHYA PRADESH	CIVIL AVIATION	781	UPGRADATION OF JABALPUR AIRPORT (AAI) (N04000087)	6/2016	6/2021 (N.A.) {7/2024}	412.24 (N.A.) {412.24}	400.25	100
		782	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 (AAI) (N04000098)	10/2021	8/2023 (Jun-24) {7/2024}	446.12 (N.A.) {446.12}	426.21	100
	COAL	783	AMRITDHARA OC PROJECT (SECL) (N06000122)	2/2015	3/2023 (N.A.) {3/2027}	481.6 (N.A.) {481.6}	0	15
		784	RAJNAGAR OCP RPR (1.70 MTY) (SECL) (N06000124)	12/2014	3/2021 (Mar-26) {3/2026}	357.8 (N.A.) {357.8}	81.25	41
		785	KANCHAN OC EXPANSION (SECL) (N06000125)	12/2014	3/2021 (Mar-26) {3/2026}	371.04 (N.A.) {371.04}	130.25	47
		786	BATURA HIGHWALL PROJECT (SECL) (N06000134)	7/2015	3/2022 (N.A.) {3/2025}	231.92 (N.A.) {231.92}	2.75	23

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		787	AMADAND OPENCAST EXPANSION PROJECT (SECL) (N06000148)	3/2016	3/2021 (Mar-27) {3/2027}	869.44 (N.A.) {869.44}	248.22	64
		788	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) (NCL) (N06000162)	11/2017	3/2022 (N.A.) {12/2024}	1255.17 (N.A.) {1255.17}	1232.55	96.58
		789	GANDHIGRAM UG MINE (WCL) (N06000183)	8/2019	3/2026 (N.A.) {3/2026}	414.16 (N.A.) {414.16}	24.98	28
		790	BLOCK-B EXPANSION OPENCAST PROJECT (NCL) (N06000184)	7/2019	3/2023 (N.A.) {3/2025}	998.71 (N.A.) {998.71}	353.27	25.91
		791	NIGAH I EXPANSION OCP (15 TO 25 MTPA) (NCL) (N06000196)	11/2020	3/2025 (N.A.) {3/2025}	1729.68 (N.A.) {1729.68}	623.31	39.85
		792	BATURA WEST OC PROJECT (0.80 MTY) (SECL) (N06000207)	3/2021	3/2028 (N.A.) {3/2029}	496.28 (N.A.) {496.28}	0	2
		793	RAMPUR BATURA OC (4.0 MTY) (SECL) (N06000233)	7/2019	3/2026 (N.A.) {3/2026}	1248.93 (N.A.) {1248.93}	464.78	44
		794	TAWA III UG MINE (WCL) (N06000250)	12/2021	3/2027 (N.A.) {3/2027}	324.25 (N.A.) {324.25}	12.32	9
		795	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY) (WCL) (N06000257)	9/2022	3/2027 (N.A.) {3/2027}	497.01 (N.A.) {497.01}	160.98	42
		796	VISHNUPURI UG TO OC (WCL) (N06000260)	11/2022	3/2029 (N.A.) {3/2029}	227.65 (N.A.) {227.65}	7.02	7
		797	URDHAN OC (WCL) (N06000265)	7/2022	3/2031 (N.A.) {3/2031}	228.42 (N.A.) {228.42}	27.67	9
		798	SHARDA UG (WCL) (N06000266)	7/2022	3/2028 (N.A.) {3/2028}	200.16 (N.A.) {200.16}	34.4	11

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	PETROLEUM	799	ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF (BPCL) (N16000518)	5/2023	5/2028 (N.A.) {5/2028}	43367 (N.A.) {43367}	188.5	5.5
	POWER	800	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) (SJVN) (N18000342)	11/2022	4/2024 (N.A.) {8/2024}	646.17 (N.A.) {646.17}	591.2	95
		801	SHAJAPUR 325MW SOLAR PV PROJECT (NTPC) (N18000348)	6/2022	3/2024 (N.A.) {3/2024}	1530.49 (N.A.) {1530.49}	590.76	0
	RAILWAYS	802	RAMGANJMUNDI-BHOPAL (NL),WCR (WCR) (220100314)	4/2001	3/2021 (Dec-25) {12/2025}	424.6 (3032.46) {5125.16}	2869.28	68
		803	RATLAM-MHOW-KHANDWA-AKOLA (GC) (WR) (N22000120)	4/2008	3/2022 (Mar-26) {3/2026}	3503.69 (5677.8) {6203.51}	3708.51	79
		804	KATNI - SINGRAULI DOUBLING PROJECT (WCR) (N22000351)	12/2015	3/2020 (N.A.) {10/2024}	1763.93 (N.A.) {2445.3}	2666.92	99
		805	KATNI-BINA 3RD LINE (263 KM) (WCR) (N22000415)	6/2016	3/2022 (Jun-24) {6/2024}	2478.23 (N.A.) {2938}	1279.35	40
		806	KATNI GRADE SEPARATOR/BYE PASS (WCR) (N22000416)	8/2016	3/2022 (N.A.) {9/2024}	582.13 (N.A.) {1247.64}	1096.23	0
		807	ANUPPUR-KATNI (SECR) (N22000485)	4/2015	12/2021 (Dec-23) {12/2024}	1370 (1680) {2311.02}	1571.64	74
		808	NIMACH BADI SADRI NEW LINE PROJECT (WR) (N22000503)	4/2017	3/2022 (N.A.) {3/2026}	495.18 (N.A.) {495.18}	128.86	20
		809	NIMACH-RATLAM (133 KM) (WR) (N22000536)	10/2021	10/2027 (Mar-25) {3/2025}	910 (1095.88) {1095.88}	670.22	57

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		810	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) (WCR) (N22000552)	12/2016	3/2024 (N.A.) {3/2024}	199.63 (N.A.) {199.63}	0	0
		811	SATNA - REWA (50 KM) (WCR) (N22000554)	11/2015	3/2026 (N.A.) {3/2026}	500 (N.A.) {500}	0	72
		812	INDORE BUDNI (INDORE JABALPUR) (RVNL) (N22000601)	9/2018	9/2030 (N.A.) {9/2030}	4340 (N.A.) {7393.75}	1004.86	12
	ROAD TRANSPORT AND HIGHWAYS	813	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 (MoRTH) (N24000513)	3/2015	8/2017 (Dec-23) {12/2024}	511.83 (N.A.) {511.83}	485.18	93.06
		814	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN) (NHAI) (N24000709)	12/2017	2/2020 (N.A.) {8/2024}	950.27 (N.A.) {786.43}	626.33	98.44
		815	2L+PS OF THIKRI ANJAD SECTION OF NH-347B (MoRTH) (N24000892)	11/2017	7/2018 (N.A.) {9/2023}	249.05 (N.A.) {249.05}	221.19	100
		816	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V (NHAI) (N24001212)	12/2017	11/2022 (Dec-24) {12/2024}	656.98 (N.A.) {840}	1103	98.51
		817	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM (NHAI) (N24001214)	12/2017	12/2022 (Dec-24) {12/2024}	217.96 (N.A.) {884}	2298	99.21
		818	4LBERKHEDI TO GODPEHRA NH-44 (NHAI) (N24001614)	2/2022	11/2024 (N.A.) {11/2024}	524.84 (N.A.) {524.84}	2124.95	34.5

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		819	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) (NHAI) (N24001615)	3/2021	4/2024 (May-24) {8/2024}	790.78 (N.A.) {790.78}	1310.81	45.12
		820	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 (NHAI) (N24001616)	1/2021	10/2023 (N.A.) {8/2024}	428.04 (N.A.) {428.04}	345.36	98.65
		821	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 (NHAI) (N24001618)	9/2019	9/2022 (N.A.) {12/2024}	194.4 (N.A.) {194.4}	167.43	84.2
		822	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D (NHAI) (N24001756)	10/2020	10/2024 (N.A.) {10/2024}	1352.56 (N.A.) {1480.94}	784.8	87.73
		823	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) (NHAI) (N24001758)	1/2020	10/2024 (N.A.) {6/2024}	823.05 (N.A.) {823.05}	368.5	98.72
		824	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D (NHAI) (N24001759)	1/2020	6/2024 (Dec-24) {12/2024}	909.84 (N.A.) {909.84}	384.11	67.73
		825	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI] (NHAI) (N24001761)	2/2023	2/2025 (N.A.) {2/2025}	520.28 (N.A.) {520.28}	325.97	83.14
		826	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] (NHAI) (N24001762)	10/2021	1/2024 (Dec-24) {12/2024}	1146.22 (N.A.) {1146.22}	544.06	78.74

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		827	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] (NHAI) (N24001763)	9/2021	9/2023 (Jul-24) {7/2024}	774.16 (N.A.) {893.08}	463.8	100
		828	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] (NHAI) (N24001764)	9/2021	9/2023 (Jul-24) {7/2024}	814.04 (N.A.) {947.29}	468.91	99.95
		829	ADDITIONAL WORKS (2VUPS, MR- 10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N (NHAI) (N24001765)	8/2022	7/2024 (N.A.) {7/2024}	207.77 (N.A.) {207.77}	39.47	32.19
		830	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] (NHAI) (N24001766)	1/2022	10/2024 (N.A.) {10/2024}	1011.29 (N.A.) {1011.29}	145.17	30.21
		831	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND (NHAI) (N24001767)	1/2021	4/2024 (N.A.) {4/2024}	1001.69 (N.A.) {1001.69}	448.33	76
		832	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF (NHAI) (N24001768)	8/2019	4/2023 (N.A.) {11/2023}	323.51 (N.A.) {323.51}	48.2	100
		833	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] (NHAI) (N24001769)	11/2018	8/2023 (Aug-24) {8/2024}	831 (N.A.) {831}	840.3	99.8

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		834	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 (NHAI) (N24001770)	2/2022	3/2024 (Dec-24) {12/2024}	417.51 (N.A.) {417.51}	210.58	69.46
		835	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5 (NHAI) (N24001921)	8/2021	9/2025 (N.A.) {9/2025}	581.65 (592.03) {581.65}	107.8	19.15
		836	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS and BHANDER BYPASS (TOTAL LENGTH 20.60 KM) (MoRTH) (N24001962)	3/2022	12/2024 (N.A.) {12/2024}	179.19 (N.A.) {179.19}	75.91	60
		837	UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM (MoRTH) (N24001963)	12/2021	10/2024 (N.A.) {3/2025}	305.12 (N.A.) {305.12}	73.8	17
		838	UPGRADATION and WIDENING OF JHARKHEDA- BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN (MoRTH) (N24001964)	3/2022	5/2025 (N.A.) {5/2025}	365.21 (N.A.) {365.21}	151.39	64
		839	REHABILITATION AND UPGRADATION OF KURWAI?MUNGAOLI?CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAIN (MoRTH) (N24001965)	3/2022	2/2025 (N.A.) {2/2025}	386.49 (N.A.) {386.49}	103.75	32

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		840	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC (MoRTH) (N24001966)	12/2020	4/2023 (May-23) {12/2024}	529.44 (N.A.) {529.44}	165.6	45.69
		841	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP (NHAI) (N24001967)	11/2018	10/2025 (N.A.) {10/2025}	521.21 (N.A.) {521.21}	52.23	10.86
		842	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B (MoRTH) (N24002018)	1/2022	3/2025 (N.A.) {3/2025}	239.72 (232.22) {232.22}	129.45	68.35
		843	UPGRADATION OF DINDORI-SAGARTOLA-KABICHABUTRA (MP-CG BORDER) SECTION OF NH -45 FROM KM 0+00(DESIGN) (MoRTH) (N24002019)	1/2022	9/2025 (N.A.) {9/2025}	329.14 (319.09) {319.09}	111.42	23.5
		844	CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS, NAGOD BYPASS (TOTAL L (MoRTH) (N24002020)	3/2022	10/2025 (N.A.) {10/2025}	158.36 (158) {158.36}	37.78	2
		845	BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE-SCOPED STRETCH OF HIRAN RIVER TO SINDOOR RIVER FROM KM. (NHAI) (N24002067)	1/2021	7/2023 (N.A.) {12/2024}	178.18 (N.A.) {178.18}	161.64	80.82

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)		
		846	CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH. (NHAI) (N24002068)	12/2022	3/2025 (N.A.) {3/2025}	652.33 (N.A.) {652.33}	212.34	39.69		
		847	CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA (NHAI) (N24002069)	7/2022	12/2024 (N.A.) {12/2024}	209.29 (N.A.) {209.29}	113.25	85.28		
		848	INDORE - EDLABAD (PKG-II) [TEJAJINAGAR TO BALWARA] (NHAI) (N24002070)	1/2022	1/2025 (N.A.) {1/2025}	1162.8 (N.A.) {1162.8}	422.46	67.02		
		849	CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27 (NHAI) (N24002077)	9/2022	12/2025 (N.A.) {12/2025}	1000.63 (N.A.) {1000.63}	96.16	10.01		
		<u>SOCIAL JUSTICE</u>	850	CENTRE FOR DISABILITY SPORTS (CPWD) (N38000001)	2/2019	3/2024 (N.A.) {3/2024}	170.99 (N.A.) {170.99}	73.8	74	
		<u>URBAN DEVELOPMENT</u>	851	BHOPAL METRO RAIL (MPMRCL) (N28000124)	11/2018	2/2023 (Dec-27) {12/2027}	6941.4 (N.A.) {6941.4}	2242.03	27.46	
			852	INDORE METRO RAIL (MPMRCL) (N28000125)	11/2018	2/2023 (Dec-27) {12/2027}	7500.8 (N.A.) {7500.8}	2943.2	43.27	
		<u>MAHARASHTRA</u>	<u>CIVIL AVIATION</u>	853	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT (AAI) (N04000079)	3/2017	4/2021 (N.A.) {12/2023}	475.39 (N.A.) {520}	505.22	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		854	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM (AAI) (NO4000096)	6/2017	12/2020 (N.A.) {4/2024}	255.68 (N.A.) {265}	262.56	100
	COAL	855	AMALGAMATED YEKONA-I YEKONA-II (WCL) (NO6000132)	8/2015	3/2025 (N.A.) {3/2025}	727.28 (N.A.) {727.28}	534.87	86
		856	UKNI DEEP OC (WCL) (NO6000179)	11/2018	3/2021 (Mar-25) {3/2025}	318.14 (N.A.) {318.14}	253.27	91
		857	BELLORA-NAIGAON DEEP OC (WCL) (NO6000180)	11/2018	3/2021 (Mar-25) {3/2025}	252.71 (N.A.) {252.71}	122.94	56
		858	GHONSA EXPANSION DEEP OC (WCL) (NO6000205)	3/2021	3/2028 (N.A.) {3/2028}	241.72 (N.A.) {241.72}	59.3	6
		859	SASTI EXPANSION OC (WCL) (NO6000206)	8/2020	3/2026 (N.A.) {3/2026}	371.59 (N.A.) {371.59}	105.64	24
		860	DHUPTALA OC(SASTI UG TO OC) (WCL) (NO6000209)	2/2019	3/2028 (N.A.) {3/2028}	720.87 (N.A.) {720.87}	179.54	33
		861	ADASA UG TO OC (1.50 MTY) (WCL) (NO6000219)	11/2018	3/2024 (Mar-25) {3/2025}	333.43 (N.A.) {333.43}	223.17	78
		862	DINESH (MAKARDHOKDA-III) OC (8.0 MTY) (WCL) (NO6000222)	2/2020	3/2027 (N.A.) {3/2027}	1184.33 (N.A.) {1184.33}	849.44	48
		863	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY) (WCL) (NO6000226)	9/2018	3/2024 (Mar-25) {3/2025}	313.34 (N.A.) {313.34}	205.45	87
		864	MUNGOLI NIRGUDA EXTENSION (DEEP) OC (WCL) (NO6000231)	11/2020	3/2026 (N.A.) {3/2026}	826.8 (N.A.) {826.8}	518.85	52

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		865	SAONER UG MINE I EXPANSION (WCL) (N06000251)	1/2022	3/2028 (N.A.) {3/2028}	253.51 (N.A.) {253.51}	111.68	27
		866	SINGHORI DEEP OC (WCL) (N06000252)	5/2022	3/2029 (N.A.) {3/2029}	421.84 (N.A.) {421.84}	115.89	16
		867	MAKARDHOKDA I EXPANSION OC (WCL) (N06000253)	6/2022	3/2026 (N.A.) {3/2026}	497.06 (N.A.) {497.06}	144.88	12
		868	BHATADI EXPANSION OC (WCL) (N06000254)	2/2020	3/2028 (N.A.) {3/2028}	729.86 (N.A.) {729.86}	159.12	17
		869	NEW MAJARI UG TO OC (3.0 MTY) (WCL) (N06000255)	5/2019	3/2027 (N.A.) {3/2027}	496.38 (N.A.) {496.38}	143.72	27
		870	BHANE GAON OC (1.15MTY) (WCL) (N06000256)	9/2022	3/2028 (N.A.) {3/2028}	494.6 (N.A.) {494.6}	99.87	7
		871	GOKUL EXPANSION OC (WCL) (N06000264)	4/2021	3/2026 (N.A.) {3/2026}	456.95 (N.A.) {456.95}	148.57	7
		872	KOLGAON EXPANSION (DEEP) OC (WCL) (N06000267)	1/2023	3/2027 (N.A.) {3/2027}	206.19 (N.A.) {206.19}	7.75	5
		873	AMALGAMATED GAURI PAUNI EXPANSION OC (WCL) (N06000271)	3/2024	3/2030 (N.A.) {3/2030}	1428.25 (N.A.) {1428.25}	203.03	17
	<u>DEPARTMENT OF HIGHER EDUCATION</u>	874	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI (CPWD EDUCATION) (N28000117)	1/2018	7/2020 (Nov-23) {2/2024}	223.37 (275) {230}	141.16	100
	<u>HEALTH AND FAMILY WELFARE</u>	875	500 BEDDED HOSPITAL INCLUDING 50 SUPERSPECIALITY BEDS FOR ESIC AT PUNE (CPWD) (N21000033)	7/2022	9/2025 (N.A.) {9/2025}	429.25 (N.A.) {429.25}	44.36	0
	<u>PETROLEUM</u>	876	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS (ONGC) (N16000213)	12/2015	4/2018 (Dec-23) {5/2026}	3190.69 (3375.9) {3375.9}	2961.86	87.6

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		877	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV (ONGC) (N16000358)	4/2019	3/2022 (Jun-24) {2/2025}	3228.8 (3976.67) {3976.67}	3913.3	98.6
		878	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND (GAIL) (N16000430)	5/2019	4/2025 (Oct-25) {10/2025}	8797 (11256) {11256}	4435.88	70.9
		879	PIPELINE REPLACEMENT PROJECT - VII (ONGC) (N16000436)	1/2022	5/2024 (Jan-25) {1/2025}	3183.58 (N.A.) {3645.23}	3416.52	99
		880	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL (BPCL) (N16000442)	4/2021	6/2024 (N.A.) {4/2025}	1164.69 (N.A.) {1164.69}	578.26	49.1
		881	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY (IOCL) (N16000446)	9/2021	10/2023 (May-24) {5/2024}	378 (N.A.) {378}	120.07	39.08
		882	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI (BPCL) (N16000452)	5/2022	3/2024 (N.A.) {9/2024}	423.39 (N.A.) {423.39}	181.27	63
		883	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) (IOCL) (N16000456)	9/2022	8/2025 (N.A.) {8/2025}	165 (N.A.) {165}	40.16	46.77
		884	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK (ONGC) (N16000470)	6/2022	10/2025 (N.A.) {2/2026}	4144.41 (5726.03) {5726.03}	1.21	5.4

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		885	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS (IOCL) (N16000487)	3/2022	3/2030 (N.A.) {9/2031}	865 (N.A.) {865}	42.33	1.3
		886	ANDHERI RESIDENTIAL TOWERS MUMBAI (IOCL) (N16000503)	6/2017	5/2025 (N.A.) {5/2025}	281.35 (N.A.) {281.35}	81	36.9
		887	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL (IOCL) (N16000504)	4/2022	10/2024 (Aug-26) {8/2026}	341.43 (N.A.) {341.43}	188.94	22.1
		888	INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY (BPCL) (N16000507)	3/2023	7/2025 (N.A.) {7/2025}	405 (N.A.) {405}	54.78	43.8
		889	PART REPLACEMENT PIPELINE PROJECT (PRPP) (ONGC) (N16000515)	11/2022	5/2024 (Dec-24) {12/2024}	1219.48 (N.A.) {1145.1}	0	33.6
		890	POL AND LOBS INSTALLATIONS WITH RECEIPT PIPELINES AT RASAYANI (BPCL) (N16000519)	5/2023	5/2026 (N.A.) {5/2026}	2585 (N.A.) {2585}	93.77	16
		891	MHN TCPP PGC BGC PROJECT (MTPBP) (ONGC) (N16000526)	2/2024	5/2026 (N.A.) {5/2026}	2329.45 (N.A.) {2354.23}	70.11	12.3
	POWER	892	BIKANER SOLAR POWER PROJECT (SJVN) (N18000335)	4/2022	5/2024 (N.A.) {3/2025}	5491.89 (532) {5491.89}	2701.37	68
		893	TS FOR EVACUATION OF 7GW RE INJECTION AT KHAVDA PS UNDER PHASE-IV PART E4 (PGCIL) (N18000377)	11/2023	7/2025 (N.A.) {7/2025}	224 (N.A.) {224}	0	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	RAILWAYS	894	AHMEDNAGAR-PARLI VAIJNATH(NL) CR (CR) (N220100181)	2/1997	3/2021 (N.A.) {12/2025}	2271.5 (N.A.) {4805.17}	4072.18	84
		895	MUMBAI URBAN TRANSPORT PROJECT PHASE-II (M RTP) (N22000092)	4/2008	3/2014 (N.A.) {3/2014}	5300 (N.A.) {918.53}	7135.77	21
		896	WARDHA-NANDED MAHARASHTRA (CR) (N22000231)	4/2008	3/2023 (N.A.) {12/2026}	3168.29 (N.A.) {3445.48}	2394.71	47
		897	KALYAN-KASARA 3RD LINE (CR) (N22000233)	4/2011	3/2021 (N.A.) {12/2025}	792.89 (N.A.) {792.89}	700.54	50
		898	WARDHA-SEWAGRAM NGP 3RD LINE (CR) (N22000250)	4/2012	3/2022 (N.A.) {3/2025}	540.02 (N.A.) {540.02}	547.33	72
		899	WARDHA-BALHARSHAH - 3RD LINE (132 KM) (CR) (N22000356)	2/2015	3/2022 (N.A.) {3/2025}	1272.19 (N.A.) {1384.72}	1021.24	67
		900	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) (CR) (N22000358)	2/2015	3/2023 (N.A.) {3/2027}	2449.91 (N.A.) {2449.91}	1254.93	42
		901	PUNE-MIRAJ-LONDA (467 KM) (CR) (N22000359)	2/2015	3/2024 (N.A.) {6/2024}	3627.47 (3627) {6463.49}	3737.52	84
		902	DAUND - MANMAD (236 KM) (CR) (N22000360)	2/2016	3/2023 (N.A.) {12/2024}	1876 (N.A.) {2081.27}	2056.27	86
		903	MANMAD - JALGAON - 3RD LINE (160 KM) (CR) (N22000361)	2/2016	3/2022 (N.A.) {12/2024}	1035.16 (N.A.) {1035.16}	1219.08	75
		904	WARDHA - NAGPUR - 4TH LINE (76 KM) (CR) (N22000362)	2/2016	3/2023 (N.A.) {3/2025}	637.95 (N.A.) {637.95}	717.11	70
		905	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) (SECR) (N22000420)	9/2016	3/2023 (Dec-23) {12/2025}	1908.51 (2753.05) {3544.25}	2714.42	80

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		906	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM (WR) (N22000434)	3/2010	(N.A.) {3/2024}	265.88 (N.A.) {311.36}	0	0
		907	WADSA-GADHCHIROLI NEW LINE (52.36 KM) (SECR) (N22000480)	6/2018	12/2021 (N.A.) {12/2026}	229 (N.A.) {1886.05}	462.93	20
		908	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG (CR) (N22000511)	8/2022	8/2027 (N.A.) {3/2027}	955 (N.A.) {955.39}	56.34	0
		909	SOLAPUR-TULJAPUR- OSMANABAD (UMBRELLA WORK) (CR) (N22000513)	1/2019	3/2028 (N.A.) {3/2027}	904.92 (N.A.) {904.92}	954.11	5
		910	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) (CR) (N22000514)	1/2019	3/2026 (N.A.) {12/2026}	492.76 (N.A.) {492.76}	149.6	5
		911	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) (CR) (N22000515)	2/2023	3/2027 (N.A.) {3/2026}	836.12 (N.A.) {836.12}	5.28	0
		912	BARAMATI - LONAND (CR) (N22000615)	2/1999	3/2027 (N.A.) {3/2026}	736.44 (N.A.) {736.44}	518.52	50
		913	MUMBAI URBAN TRANSPORT PROJECT IIIA (MRVC) (N22000627)	4/2019	3/2025 (N.A.) {12/2027}	33690 (N.A.) {33690}	846.83	0
		914	NAGPUR- NAGBHIR RAILWAY LINE GAUGE CONVERSION PROJECT (MRIDC) (N22000629)	10/2019	6/2024 (N.A.) {6/2024}	1400 (N.A.) {1400}	0	74

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	915	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM (MoRTH) (N24000332)	1/2015	(N.A.) {N.A.}	225.81 (N.A.) {225.81}	167.96	0
		916	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN (NHAI) (N24000442)	12/2015	3/2019 (Nov-23) {10/2024}	649.5 (N.A.) {649.5}	574.08	86.22
		917	NAGPUR RING ROAD PACKAGE-1 (NHAI) (N24000558)	3/2016	7/2019 (Jul-23) {8/2024}	546 (N.A.) {546}	526.26	100
		918	NAGPUR RING ROAD PACKAGE-2 (NHAI) (N24000560)	3/2016	7/2019 (Mar-24) {9/2024}	591.66 (N.A.) {591.66}	575.54	90.2
		919	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE (MoRTH) (N24000584)	3/2016	(N.A.) {12/2023}	1142.62 (1907.03) {1142.62}	1056.08	95.17
		920	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE (MoRTH) (N24000585)	3/2016	(N.A.) {N.A.}	1101.58 (N.A.) {1101.58}	608.53	65.22
		921	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST (NHAI) (N24000655)	3/2017	3/2020 (Dec-24) {12/2024}	247.02 (N.A.) {157.49}	83.6	97.46
		922	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) (NHAI) (N24000656)	3/2017	3/2020 (Jul-22) {7/2024}	744.64 (N.A.) {1007}	380.66	74.89

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		923	4-LANNING OF WARANGA- MAHAGAON SECTION(KM 253.7000 TO 320.580) (NHAI) (N24000659)	3/2017	3/2017 (May-21) {10/2024}	1059.73 (1071) {1071}	878.19	82.04
		924	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF (NHAI) (N24000851)	3/2018	7/2021 (N.A.) {9/2024}	1162.92 (1182.87) {1182.87}	371.48	52
		925	SARSAM TO KOTHARI (MoRTH) (N24001002)	2/2016	7/2019 (N.A.) {12/2023}	545.64 (N.A.) {545.64}	232.64	93.68
		926	AKOLA TO AKOT (MoRTH) (N24001003)	1/2017	6/2019 (N.A.) {12/2023}	313.95 (N.A.) {313.95}	270.26	99
		927	DIGRAS DARWAH KARANJA (MoRTH) (N24001013)	1/2017	6/2019 (N.A.) {12/2023}	391.06 (391) {391.06}	287.6	92.76
		928	DAHEGAON TO KUHI (MoRTH) (N24001017)	1/2017	6/2019 (N.A.) {12/2023}	228.89 (229) {228.89}	154.82	99
		929	BHANDARA TO GHOTITOK (MoRTH) (N24001018)	1/2017	6/2019 (N.A.) {6/2019}	392.83 (393) {392.83}	274.75	100
		930	AMDHI TO SAONER (MoRTH) (N24001021)	1/2017	6/2019 (N.A.) {12/2023}	396.91 (397) {396.91}	289.79	98.69
		931	WADI TO ASOLA (MoRTH) (N24001022)	1/2017	9/2019 (N.A.) {12/2023}	363.82 (364) {363.82}	154.65	93.15
		932	WAKAN PALI KHOPOLI (MoRTH) (N24001026)	1/2017	5/2019 (N.A.) {10/2023}	376.19 (N.A.) {376.19}	118.74	99.15
		933	SHAHPUR PATGAON SECTION I (MoRTH) (N24001027)	1/2018	12/2019 (N.A.) {3/2024}	150.79 (N.A.) {150.79}	81.14	70.66
		934	AHMADPUR TO PIMPLA (MoRTH) (N24001029)	1/2017	8/2019 (N.A.) {12/2023}	422.38 (N.A.) {422.38}	269.59	83
		935	PIMPLA TO MANJARUMBHA (MoRTH) (N24001030)	1/2017	8/2019 (N.A.) {12/2023}	595.77 (N.A.) {595.77}	357.73	89.6

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		936	MANSAR TO SALAIKHURD (MoRTH) (N24001035)	1/2018	12/2019 (N.A.) {11/2023}	418.36 (N.A.) {418.36}	263.13	98.86
		937	JINTUR TO PARBHANI (MoRTH) (N24001039)	1/2017	(N.A.) {12/2023}	356.66 (N.A.) {356.66}	209.48	80.48
		938	JAHIRABAD TO LATUR (MoRTH) (N24001040)	1/2017	11/2019 (N.A.) {11/2023}	461.96 (N.A.) {461.96}	329.59	99
		939	SHIROD SHAHPURER TO NANDED (MoRTH) (N24001041)	1/2017	7/2019 (N.A.) {12/2023}	211.34 (N.A.) {211.34}	136.33	99.9
		940	SALAIKHURD TO TIRORA (MoRTH) (N24001042)	1/2018	12/2019 (N.A.) {12/2023}	415.25 (415.25) {415.25}	274.02	7.99
		941	NILAJPHATA TO BHANDARA (MoRTH) (N24001043)	1/2018	5/2020 (N.A.) {12/2023}	420.63 (421) {420.63}	219.4	71
		942	RALEGAON TO RAMTIRTH (MoRTH) (N24001046)	1/2017	7/2019 (N.A.) {8/2023}	210.81 (N.A.) {210.81}	210.81	96.5
		943	MEHKAR TO AJISPUR (MoRTH) (N24001048)	1/2017	7/2019 (N.A.) {8/2023}	232.77 (N.A.) {232.77}	151.6	100
		944	VITA TO NGAJ (MoRTH) (N24001050)	3/2018	12/2019 (N.A.) {12/2023}	304.58 (305) {304.58}	154.68	68.39
		945	KARAD PATAN CHIPLUN GUHAGAR (MoRTH) (N24001057)	2/2017	6/2019 (N.A.) {10/2023}	407.19 (407) {407.19}	323.02	89.97
		946	KARWANDI TO RAJURI (MoRTH) (N24001058)	3/2018	12/2019 (N.A.) {3/2024}	276.95 (277) {276.95}	160.94	92.06
		947	PALPHATA TO PHULAMBARI (MoRTH) (N24001060)	3/2018	12/2019 (N.A.) {12/2023}	227.19 (227) {227.19}	141.92	95
		948	CHIKALI TO DHAD (MoRTH) (N24001061)	3/2018	12/2019 (N.A.) {3/2024}	189.46 (189) {189.46}	133.07	97.76
		949	DHAD BHOKARDAN TO BHOKARDHAN SILLOD (MoRTH) (N24001062)	3/2018	12/2019 (N.A.) {3/2024}	336.21 (336) {336.21}	236.11	99.82
		950	PARBHANI TO GANGKHED (MoRTH) (N24001065)	3/2018	12/2019 (N.A.) {10/2023}	238.19 (238) {238.19}	194.54	99

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		951	NANDED TO JALKOT (MoRTH) (N24001069)	12/2017	9/2019 (N.A.) {9/2019}	456.93 (457) {456.93}	278.22	0
		952	KOTHARI TO DHANORA (MoRTH) (N24001073)	9/2018	8/2020 (N.A.) {8/2020}	301.38 (301) {301.38}	240.32	96.32
		953	OSMANNAGAR TO KUNDRAL (MoRTH) (N24001075)	9/2017	8/2020 (N.A.) {12/2023}	344.25 (344) {344.25}	194.72	95.63
		954	PUNE TO MALE VILLAGE (MoRTH) (N24001078)	3/2018	12/2019 (N.A.) {12/2023}	228.31 (N.A.) {228.31}	100.97	93.83
		955	ARDHAPUR TO HIMAYATNAGAR (MoRTH) (N24001079)	12/2017	6/2020 (N.A.) {12/2023}	426.06 (426) {426.06}	271.4	96
		956	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER (MoRTH) (N24001080)	3/2018	12/2019 (N.A.) {10/2023}	256.15 (N.A.) {256.15}	126.62	98
		957	HIMAYATNAGAR TO PHULSAWANGI (MoRTH) (N24001081)	3/2018	12/2019 (N.A.) {12/2023}	294.87 (295) {294.87}	183.17	89.99
		958	PUNE RAIGARH DISTRICT BORDER TO MANGAON (MoRTH) (N24001082)	3/2018	12/2019 (N.A.) {12/2023}	223.46 (N.A.) {223.46}	123.46	100
		959	KOLDE TO KHETIYA (MoRTH) (N24001090)	1/2017	7/2019 (N.A.) {12/2023}	509.18 (N.A.) {509.18}	283.13	94.81
		960	SATARA TO MHASWAD (MoRTH) (N24001092)	1/2017	7/2019 (N.A.) {12/2023}	653.46 (N.A.) {653.46}	369.62	76.76
		961	SATARA MURVAD PILLOV PANDHARPUR (MoRTH) (N24001095)	1/2017	(N.A.) {6/2024}	388.44 (N.A.) {388.44}	240.05	88.16
		962	SELDOH TO PANVAR (MoRTH) (N24001097)	7/2018	5/2020 (N.A.) {5/2020}	404.33 (404) {404.33}	140.65	0
		963	MHASWAD TO TEMBHURNI (MoRTH) (N24001099)	1/2017	7/2019 (N.A.) {12/2023}	488.6 (N.A.) {488.6}	279.42	76.5

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		964	KURUDWADI TO PANDHARPUR (MoRTH) (N24001101)	1/2017	7/2019 (N.A.) {11/2023}	307.63 (N.A.) {307.63}	232.57	96.27
		965	PANDHARPUR TO SANGOLA (MoRTH) (N24001102)	7/2017	7/2019 (N.A.) {12/2023}	218.38 (N.A.) {218.38}	182.63	99.78
		966	CHIMUR TO WARORA (MoRTH) (N24001105)	11/2016	3/2019 (N.A.) {3/2019}	467.7 (N.A.) {467.7}	235.04	100
		967	PEN TO KHOPOLI (MoRTH) (N24001106)	3/2018	3/2018 (N.A.) {1/2024}	301.39 (302) {301.39}	170.12	82.07
		968	PANCHARAL TO MANDANGHAR (MoRTH) (N24001107)	7/2018	5/2020 (N.A.) {5/2020}	381.08 (302) {381.08}	45.66	0
		969	KOLHA TO NASRATPUR (MoRTH) (N24001111)	4/2016	4/2019 (N.A.) {8/2024}	281.78 (282) {281.78}	77.83	0
		970	NASRATPUR TO BARASGAON (MoRTH) (N24001112)	7/2016	9/2019 (N.A.) {3/2024}	406.54 (407) {406.54}	274.3	80.7
		971	BARASGAON TO RAHATEE (MoRTH) (N24001113)	7/2016	9/2018 (N.A.) {12/2023}	289.11 (290) {289.11}	232.56	99
		972	INDAPUR TO VADPALE (MoRTH) (N24001114)	1/2017	12/2019 (N.A.) {3/2024}	1202.52 (1656.94) {1202.52}	1450.82	61.42
		973	PAITHAN TO SHIRUR (MoRTH) (N24001122)	3/2017	6/2019 (N.A.) {3/2024}	341.8 (N.A.) {341.8}	226.19	78.6
		974	SHIRUR TO KHARDA (MoRTH) (N24001123)	2/2017	6/2019 (N.A.) {12/2023}	381.77 (N.A.) {381.77}	199.48	83.93
		975	AURANGABAD TO SILLOD (MoRTH) (N24001124)	2/2017	6/2019 (N.A.) {12/2023}	456.32 (541.93) {456.32}	355.54	94.07
		976	SILLOD TO FARDAPUR (MoRTH) (N24001125)	2/2017	6/2019 (N.A.) {12/2023}	337.46 (432.98) {337.46}	335.3	91.56
		977	FARDAPUR TO JALGAON (MoRTH) (N24001126)	2/2017	6/2019 (N.A.) {6/2019}	456.45 (N.A.) {456.45}	427.43	89.88

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		978	KUMBHARI PHTA TO DEULGAON RAJA (MoRTH) (N24001127)	2/2017	6/2019 (N.A.) {2/2024}	406.51 (N.A.) {406.51}	340.26	86.45
		979	BHOGAN KHURD TO KASHEDI (MoRTH) (N24001132)	9/2017	6/2021 (N.A.) {12/2023}	743.21 (743) {743.21}	911.64	88.69
		980	KANTE TO WAKED (MoRTH) (N24001134)	3/2016	11/2019 (N.A.) {12/2024}	1230.02 (1230) {1230.02}	791.8	0
		981	PARLI PIMPLA DAHIGUDA (MoRTH) (N24001138)	2/2017	6/2019 (N.A.) {8/2023}	205.72 (206) {205.72}	85.71	100
		982	WARDHA TO ARVI (MoRTH) (N24001150)	2/2018	4/2020 (N.A.) {12/2023}	313.58 (N.A.) {313.58}	230.41	96
		983	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 (NHAI) (N24001377)	2/2019	1/2022 (Aug-23) {8/2023}	731.89 (731.99) {731.99}	684.03	0.5
		984	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 (NHAI) (N24001378)	2/2019	1/2022 (Jun-23) {6/2023}	362.46 (372.46) {372.46}	346.15	0.7
		985	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 (NHAI) (N24001379)	2/2019	1/2022 (Aug-23) {8/2023}	594.75 (594.75) {613.75}	585.2	0.5
		986	UPGRADATION OF ADHALGAON- JAMKHEDE SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH (MoRTH) (N24001448)	11/2021	2/2022 (N.A.) {2/2022}	223.35 (N.A.) {223.35}	209.36	0
		987	REPANPALLI TO SIRONCHA (MoRTH) (N24001468)	3/2022	6/2022 (N.A.) {N.A.}	282.07 (N.A.) {282.07}	34.65	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		988	TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 (NHAI) (N24001486)	2/2019	2/2022 (Nov-24) {11/2024}	493 (N.A.) {493}	374.15	71.02
		989	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION (NHAI) (N24001488)	9/2021	9/2023 (Oct-24) {10/2024}	618.45 (N.A.) {618.45}	582.77	89.8
		990	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) (NHAI) (N24001493)	12/2022	12/2024 (N.A.) {12/2024}	1749.86 (N.A.) {1749.86}	1231	53.8
		991	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 ((NHAI) (N24001495)	11/2022	11/2024 (N.A.) {11/2024}	930 (N.A.) {930}	534.1	57.45
		992	PATAS-VASUNDE PHATA - BARAMATI BYPASS (NHAI) (N24001501)	9/2021	9/2023 (Jul-23) {7/2023}	531.86 (532.41) {532.41}	520.71	0.5
		993	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) (NHAI) (N24001502)	9/2021	9/2023 (Mar-24) {12/2024}	624.45 (580.15) {580.15}	398.06	2
		994	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) (NHAI) (N24001503)	9/2021	9/2023 (Mar-24) {8/2024}	667.66 (666.21) {666.21}	510.09	9

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		995	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) (NHAI) (N24001504)	5/2022	5/2024 (Jan-25) {1/2025}	1260 (N.A.) {1260}	463.45	84.01
		996	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) (NHAI) (N24001505)	3/2022	3/2024 (Oct-24) {10/2024}	1549.02 (N.A.) {1549.02}	526.31	51
		997	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) (NHAI) (N24001506)	2/2022	2/2024 (Jun-25) {6/2025}	2747 (N.A.) {2747}	929.38	60.75
		998	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) (NHAI) (N24001507)	11/2022	5/2024 (Aug-25) {8/2025}	1124 (N.A.) {1124}	299.43	43.65
		999	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) (NHAI) (N24001508)	11/2022	10/2024 (N.A.) {10/2024}	1450 (N.A.) {1450}	545.51	62
		1000	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) (NHAI) (N24001521)	11/2022	10/2024 (Apr-25) {4/2025}	990 (N.A.) {990}	296.63	50.1
		1001	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) (NHAI) (N24001546)	1/2023	1/2025 (N.A.) {1/2025}	1025.2 (N.A.) {1025.2}	641.13	37.01

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1002	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 ((NHAI) (N24001607)	10/2022	5/2024 (N.A.) {5/2024}	332 (N.A.) {332}	185.45	42.44
		1003	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) (NHAI) (N24001608)	9/2021	7/2025 (N.A.) {7/2025}	2208.68 (N.A.) {2208.68}	357.45	44.33
		1004	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO (NHAI) (N24001609)	1/2023	12/2023 (Dec-24) {12/2024}	151.26 (N.A.) {151.26}	103.31	64.64
		1005	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL ? ALANDI S (NHAI) (N24001610)	1/2022	5/2024 (Oct-24) {10/2024}	1833.73 (N.A.) {1833.73}	389.12	74.65
		1006	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . (NHAI) (N24001795)	10/2022	7/2024 (N.A.) {8/2024}	490.4 (N.A.) {289}	229.13	70
		1007	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B (NHAI) (N24001796)	3/2022	10/2024 (Apr-25) {4/2025}	1013.33 (1013.33) {1111.33}	335.26	56.6
		1008	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 (NHAI) (N24001797)	10/2021	1/2024 (N.A.) {12/2024}	815.77 (N.A.) {815.77}	606.55	90.87

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1009	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 (NHAI) (N24001798)	2/2021	11/2023 (N.A.) {11/2024}	540.21 (N.A.) {540.21}	411.57	94.12
		1010	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J (NHAI) (N24001799)	2/2021	10/2023 (N.A.) {12/2024}	1166.96 (N.A.) {1251}	1029.62	80
		1011	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) (NHAI) (N24001804)	12/2019	9/2022 (Jun-24) {6/2024}	1654.07 (N.A.) {980}	835.19	91.76
		1012	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG ? II) (NHAI) (N24001834)	5/2023	5/2025 (N.A.) {5/2025}	839 (N.A.) {839}	391.49	35.5
		1013	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG?III) (NHAI) (N24001835)	5/2023	5/2025 (N.A.) {5/2025}	986 (N.A.) {986}	346.65	35.12
		1014	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND (MoRTH) (N24001880)	3/2022	7/2025 (N.A.) {7/2025}	778.18 (N.A.) {778.18}	135.78	27.35
		1015	REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE (MoRTH) (N24001881)	6/2021	11/2024 (N.A.) {11/2024}	574 (N.A.) {574}	574	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1016	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES (MoRTH) (N24001882)	3/2022	10/2024 (N.A.) {10/2024}	496.64 (N.A.) {496.64}	0	8
		1017	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 (MoRTH) (N24001883)	3/2021	3/2024 (N.A.) {4/2024}	478.83 (N.A.) {478.83}	233.48	65
		1018	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 (MoRTH) (N24001884)	3/2023	5/2025 (N.A.) {5/2025}	428.8 (N.A.) {428.8}	54.11	30.69
		1019	REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN (MoRTH) (N24001885)	2/2023	12/2024 (N.A.) {12/2024}	414.81 (N.A.) {414.81}	0	0
		1020	DEVELOPMENT/WIDENING OF TALEGAON ? CHAKAN ? SHIKRAPUR ? NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU (MoRTH) (N24001886)	10/2022	8/2024 (N.A.) {8/2024}	304.68 (N.A.) {304.68}	97.09	58.78
		1021	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ (MoRTH) (N24001887)	8/2022	6/2024 (N.A.) {6/2024}	291.37 (N.A.) {291.37}	102.94	78.44

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1022	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ (MoRTH) (N24001888)	8/2021	4/2023 (N.A.) {5/2024}	288.14 (N.A.) {288.14}	63.01	46.31
		1023	2 LANE + PS PIMPLNER TO SATANA -[DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G] (MoRTH) (N24001889)	9/2019	7/2021 (N.A.) {N.A.}	277.81 (N.A.) {277.81}	148.68	0
		1024	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT (MoRTH) (N24001890)	2/2023	12/2024 (N.A.) {12/2024}	261.82 (N.A.) {261.82}	70.59	46
		1025	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- (MoRTH) (N24001891)	7/2021	11/2023 (N.A.) {3/2024}	256.54 (N.A.) {256.54}	80.1	59.66
		1026	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO (MoRTH) (N24001892)	2/2023	12/2024 (N.A.) {12/2024}	245.61 (N.A.) {245.61}	43.39	32.5
		1027	SHEWALI (SAKRI) - NANDURBAR (MoRTH) (N24001893)	9/2022	4/2024 (N.A.) {7/2024}	232.59 (N.A.) {232.59}	97.7	78
		1028	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] (MoRTH) (N24001894)	9/2019	7/2021 (N.A.) {12/2023}	228.82 (N.A.) {228.82}	144.54	95.44

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1029	REHABILITATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA (MoRTH) (N24001895)	11/2021	9/2023 (N.A.) {12/2023}	228.01 (N.A.) {228.01}	103.01	99
		1030	UPGRADATION AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO (MoRTH) (N24001896)	11/2021	9/2023 (N.A.) {4/2024}	224.44 (N.A.) {224.44}	75.34	45.63
		1031	REHABILITATION AND UP- GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH (MoRTH) (N24001902)	12/2022	9/2024 (N.A.) {9/2024}	213.32 (N.A.) {213.32}	20	34
		1032	REHABILITATION AND UP- GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 (MoRTH) (N24001903)	8/2022	4/2025 (N.A.) {4/2025}	206.54 (N.A.) {206.54}	21.36	0
		1033	KOPARGAON TO SAVALI VIHIR SECTION (MoRTH) (N24001904)	9/2022	7/2024 (N.A.) {7/2024}	195.38 (N.A.) {195.38}	29.59	19.76
		1034	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TO BILOLI (MoRTH) (N24001905)	10/2021	8/2023 (N.A.) {12/2023}	188.69 (N.A.) {188.69}	111.26	95.8
		1035	UP-GRADATION TO 4 LANEING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG (MoRTH) (N24001906)	8/2022	3/2024 (N.A.) {3/2024}	185.59 (N.A.) {185.59}	63.56	48

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1036	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO) (MoRTH) (N24001907)	6/2021	2/2024 (N.A.) {3/2024}	169.15 (N.A.) {169.15}	36.94	35.96
		1037	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI (MoRTH) (N24001908)	12/2021	5/2024 (N.A.) {5/2024}	167.97 (N.A.) {167.97}	35.28	36.76
		1038	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL) (MoRTH) (N24001909)	11/2021	6/2024 (N.A.) {6/2024}	157.72 (N.A.) {157.72}	55.38	90.41
		1039	REHABILITATION AND UPGRADATION OF JAMKHEDE TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7) (MoRTH) (N24001910)	9/2022	7/2024 (N.A.) {7/2024}	157.62 (N.A.) {157.62}	13.86	17.03
		1040	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS (MoRTH) (N24001911)	3/2018	7/2024 (N.A.) {12/2023}	152.03 (N.A.) {152.03}	81.35	97.57
		1041	4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK (NHAI) (N24002071)	3/2023	6/2026 (N.A.) {6/2026}	998.27 (N.A.) {998.27}	93.3	13.23
		1042	IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION FROM WAKHARI TO LORD VITT (NHAI) (N24002072)	7/2022	10/2025 (N.A.) {10/2025}	150.21 (150.21) {150.21}	12.74	15.86

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1043	STRENGTHENING OF 6-LANE PIMPALGAON-NASHIK-GONDE (KM. 380 - KM. 440) SECTION OF NH-3 IN MAHARASHTRA U (NHAI) (N24002137)	2/2024	3/2025 (N.A.) {3/2025}	175 (N.A.) {175}	9.91	6
	<u>URBAN DEVELOPMENT</u>	1044	MUMBAI METRO LINE 3 (COLABA- BANDRA-SEEPZ) (MMRCL) (N28000086)	7/2013	3/2020 (N.A.) {12/2023}	23136 (N.A.) {37276}	23687.33	87.2
		1045	PUNE METRO RAIL PROJECT (PHASE 1) (MMRC) (N28000121)	12/2016	11/2021 (Aug-24) {8/2024}	11420 (13656.22) {13656.22}	12330	99.8
		1046	NAGPUR METRO RAIL PROJECT PHASE II (MMRCL) (N28000155)	12/2022	12/2027 (N.A.) {12/2027}	6708 (N.A.) {6708}	197.54	10.1
		1047	PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1 (MMRC) (N28000157)	10/2023	1/2027 (N.A.) {1/2027}	910.18 (N.A.) {910.18}	0	1.5
	<u>WATER RESOURCES</u>	1048	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA (BPB) (N30000007)	3/2017	12/2019 (Aug-24) {12/2023}	233.57 (N.A.) {233.57}	217.42	
<u>MANIPUR</u>	<u>CIVIL AVIATION</u>	1049	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX (AAI) (N04000100)	11/2021	7/2024 (Dec-25) {12/2025}	499 (N.A.) {499}	96.21	31.64
	<u>RAILWAYS</u>	1050	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) (NFR) (220100288)	4/2003	3/2011 (Dec-26) {12/2026}	4454.17 (12274.06) {19517.7}	14636.68	79.5
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1051	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) (NHIDCL) (N24001270)	3/2020	6/2022 (Dec-23) {12/2024}	292.24 (N.A.) {292.24}	127.86	85.33

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1052	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) (NHIDCL) (N24001271)	6/2020	8/2022 (N.A.) {12/2024}	365.53 (N.A.) {365.53}	156.31	77.36
		1053	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) (NHIDCL) (N24001272)	3/2020	6/2022 (N.A.) {12/2024}	167.95 (204.12) {167.95}	88.05	69.89
		1054	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) (NHIDCL) (N24001273)	7/2020	8/2022 (N.A.) {12/2024}	177.76 (N.A.) {177.76}	89.67	80.53
		1055	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI (NHIDCL) (N24001274)	8/2020	4/2022 (N.A.) {8/2025}	379.39 (N.A.) {379.39}	189.78	45.88
		1056	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO (NHIDCL) (N24001275)	8/2020	4/2022 (N.A.) {12/2025}	268.98 (N.A.) {268.98}	22.08	0
		1057	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI (NHIDCL) (N24001276)	8/2020	4/2022 (N.A.) {12/2025}	228.97 (N.A.) {228.97}	0	0
		1058	MARIAM - PEREN PKG-1A (NHIDCL) (N24001349)	2/2021	12/2022 (N.A.) {2/2025}	226.32 (N.A.) {226.32}	82.91	61.41
		1059	MARIAM - PEREN (PKG 1B) (NHIDCL) (N24001350)	2/2021	12/2022 (N.A.) {9/2024}	188.36 (N.A.) {188.36}	120.27	94.92
		1060	MARIAM - PEREN PKG-2B (NHIDCL) (N24001351)	2/2021	12/2022 (N.A.) {3/2024}	232.26 (N.A.) {232.26}	156.93	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1061	IMPHAL ? MOREH PACKAGE- 3 (NHIDCL) (N24001352)	3/2021	12/2022 (N.A.) {8/2024}	259.31 (N.A.) {259.31}	144.94	100
		1062	IMPHAL - KHONGSANG PKG-2 (NHIDCL) (N24001353)	3/2021	12/2022 (Nov-23) {2/2025}	195.14 (N.A.) {195.14}	59.99	49.8
		1063	TAMENGLONG - MAHUR PKG-3 (NHIDCL) (N24001354)	3/2021	12/2022 (N.A.) {12/2024}	234.08 (N.A.) {234.08}	139.45	90.34
		1064	IMPHAL ? MOREH (PACKAGE 4) (NHIDCL) (N24001399)	3/2021	1/2023 (N.A.) {5/2024}	277.99 (N.A.) {277.99}	146.35	100
		1065	SENAPATI- IMPHAL PKG-5B (NHIDCL) (N24001400)	3/2021	1/2023 (N.A.) {8/2025}	211.7 (N.A.) {211.7}	29	29.51
		1066	IMPHAL - KHONGSANG PKG-3 (NHIDCL) (N24001401)	7/2021	3/2023 (Feb-24) {12/2024}	467 (N.A.) {467}	181.65	74
		1067	TAMENGLONG - MAHUR PKG-1 (NHIDCL) (N24001402)	7/2021	3/2023 (Oct-23) {1/2025}	185.8 (N.A.) {185.8}	112.31	92.65
		1068	TAMENGLONG - MAHUR PKG-2 (NHIDCL) (N24001403)	7/2021	3/2023 (May-24) {2/2025}	483.87 (N.A.) {483.87}	278.89	91.03
		1069	TAMENGLONG - MAHUR PKG-4 (NHIDCL) (N24001404)	7/2021	3/2023 (Sep-23) {2/2025}	198.77 (N.A.) {198.77}	110.09	85.12
		1070	CHURACHANPUR TUIVAI PKG-3 (NHIDCL) (N24001405)	7/2021	10/2023 (Feb-24) {6/2025}	673.27 (N.A.) {673.27}	339.37	72.4
		1071	TAMENGLONG - MAHUR PKG-5 (NHIDCL) (N24001436)	8/2021	5/2023 (Dec-23) {2/2025}	477.86 (N.A.) {477.86}	235.67	80.3
		1072	TAMENGLONG - MAHUR PKG-6 (NHIDCL) (N24001437)	9/2021	5/2023 (Oct-23) {4/2025}	311.18 (N.A.) {311.18}	171.57	72.7

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1073	MARAM - PEREN PKG-3 (NHIDCL) (N24001439)	8/2021	5/2023 (N.A.) {10/2024}	467.41 (N.A.) {467.41}	235.67	90.03
		1074	IMPHAL - KHONGSANG PKG-4 (NHIDCL) (N24001453)	8/2021	12/2023 (N.A.) {2/2025}	579.63 (N.A.) {579.63}	131.58	51.98
		1075	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM (NHIDCL) (N24001473)	9/2021	2/2024 (N.A.) {4/2025}	310.76 (N.A.) {310.76}	110.92	75.96
		1076	IMPHAL - KHONGSANG PKG-5 (NHIDCL) (N24001538)	12/2021	5/2024 (N.A.) {3/2025}	410.68 (N.A.) {410.68}	105.71	50.78
		1077	IMPHAL - KHONGSANG PKG-6 (NHIDCL) (N24001539)	12/2021	2/2025 (N.A.) {11/2025}	504.76 (N.A.) {504.76}	95.59	40.68
		1078	AKASH BRIDGE - JESSAMI SECTION PKG-2 (NHIDCL) (N24001540)	3/2022	2/2025 (N.A.) {2/2025}	152.11 (N.A.) {152.11}	51.41	70.28
		1079	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM (NHIDCL) (N24001974)	9/2021	1/2025 (N.A.) {1/2025}	315.56 (N.A.) {315.56}	53.46	43.9
		1080	LMPHAL TO JIRIBAM PKG-7 (NHIDCL) (N24002028)	1/2023	12/2025 (N.A.) {12/2025}	760.16 (N.A.) {760.16}	63.8	27.18
		1081	UKHRUL TOLOI TADUBI PKG-2 (NHIDCL) (N24002131)	3/2023	2/2026 (N.A.) {2/2026}	578.98 (N.A.) {578.98}	38.52	20.67
MEGHALAYA	DEPARTMENT OF HIGHER EDUCATION	1082	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA (RITES OF HIGHER) (N42000001)	9/2013	9/2014 (Jul-24) {7/2024}	484.32 (429.7) {429.7}	270.55	71.85

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>DONER</u>	1083	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE, SHILONG IN MEGALAYA UNDER NLCPR (HSCCL FOR DONER) (N12000103)	4/2014	9/2017 (N.A.) {9/2017}	151.33 (N.A.) {151.33}	148.33	98.5
	<u>RAILWAYS</u>	1084	NEW BG LINE FROM BYRNIHAT TO SHILLONG (NFR) (N22000205)	4/2010	3/2021 (N.A.) {N.A.}	906.46 (1202.33) {8324.28}	269.8	2
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1085	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T (NHIDCL) (N24000771)	4/2017	9/2021 (Jul-23) {3/2025}	553.51 (610.09) {553.51}	339.95	66.61
		1086	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM (NHIDCL) (N24000903)	3/2019	3/2022 (Dec-23) {12/2023}	306.28 (N.A.) {306.28}	233.49	100
		1087	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (NHIDCL) (N24001313)	11/2020	12/2023 (Oct-25) {10/2025}	351.12 (N.A.) {351.12}	216.06	20
		1088	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL (NHIDCL) (N24001314)	11/2020	12/2023 (N.A.) {8/2026}	525.68 (N.A.) {525.68}	368.59	10.4
		1089	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL (NHIDCL) (N24001334)	11/2020	12/2023 (N.A.) {4/2026}	445.51 (N.A.) {445.51}	191.35	3

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1090	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B (NHIDCL) (N24001335)	11/2020	12/2023 (N.A.) {11/2026}	284.21 (N.A.) {284.21}	45.46	0.3
		1091	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) (NHIDCL) (N24001339)	10/2020	4/2022 (Jun-24) {12/2024}	157.86 (146.92) {157.86}	145.57	97.49
		1092	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-3 (NHIDCL) (N24001360)	3/2021	12/2022 (Jun-24) {11/2024}	260.21 (N.A.) {260.21}	195.81	86.38
		1093	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 (MoRTH) (N24001441)	8/2020	2/2022 (Sep-24) {9/2024}	302.88 (N.A.) {302.88}	209.63	93
		1094	REHABILITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM (NHIDCL) (N24001474)	9/2021	5/2024 (N.A.) {1/2025}	359.86 (N.A.) {359.86}	215.22	77.9
		1095	RANIKOR- MAHESHKHOLA-BAGHMARA PKG-2 (NHIDCL) (N24001541)	11/2021	6/2024 (N.A.) {12/2024}	283.5 (N.A.) {283.5}	195.48	70.19
MIZORAM	RAILWAYS	1096	BHAIRABI SAIRONG, NL, NEFR (NFR) (N22000100)	4/2008	3/2014 (N.A.) {7/2025}	2393.47 (5021.45) {8213.72}	7404.29	93
	ROAD TRANSPORT AND HIGHWAYS	1097	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000857)	4/2017	4/2023 (Mar-24) {11/2024}	519.09 (785.65) {785.65}	649.4	88

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1098	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000858)	4/2017	7/2023 (May-24) {7/2024}	640.07 (990.88) {1286.35}	1189.51	99
		1099	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000859)	4/2017	6/2023 (Mar-24) {3/2024}	642.96 (988.23) {988.23}	729.59	99.5
		1100	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000861)	4/2017	4/2023 (Nov-23) {12/2024}	473.18 (688.25) {688.25}	514.74	83.5
		1101	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000862)	4/2017	4/2023 (Oct-23) {12/2024}	537.82 (789.05) {789.05}	741.92	90
		1102	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000863)	4/2017	6/2023 (Feb-24) {12/2024}	518.53 (906.76) {906.76}	783.27	87
		1103	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000864)	4/2017	4/2024 (Jul-24) {12/2024}	404.29 (750.32) {750.32}	579.84	82

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1104	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000865)	4/2017	9/2023 (May-24) {12/2024}	428.11 (746.39) {746.39}	579.7	87
		1105	CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 (NHIDCL) (N24001277)	9/2020	10/2022 (Apr-24) {6/2024}	275.02 (247.25) {247.25}	231.19	99.73
		1106	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) (NHIDCL) (N24001278)	3/2020	7/2022 (Jan-24) {6/2024}	206.88 (219.33) {219.33}	205.59	97.01
		1107	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) (NHIDCL) (N24001281)	3/2020	7/2022 (Mar-24) {6/2024}	292.24 (331.17) {331.17}	286.46	88
		1108	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) (NHIDCL) (N24001283)	3/2020	7/2022 (Jan-24) {1/2024}	281.78 (253.41) {253.41}	237.91	100
		1109	DULTE- KWALKULH - CHAMPAL PKG.1 (NHIDCL) (N24001355)	3/2021	12/2022 (Mar-24) {3/2024}	374.39 (374.39) {374.39}	292.14	100
		1110	DULTE- KWALKULH - CHAMPAL PKG.2 (NHIDCL) (N24001356)	3/2021	12/2022 (Apr-24) {4/2024}	233.25 (233.25) {233.25}	178.37	100
		1111	DULTE- KWALKULH - CHAMPAL PKG.3 (NHIDCL) (N24001357)	3/2021	6/2023 (Jan-24) {1/2024}	674.71 (674.71) {674.71}	589.25	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1112	TLABUNG - LUNGLEI PKG-A (NHIDCL) (N24001358)	3/2021	12/2022 (Dec-24) {12/2025}	698.44 (698.45) {698.45}	371.93	40
		1113	TLABUNG - LUNGLEI PKG-B (NHIDCL) (N24001359)	3/2021	1/2023 (Dec-24) {12/2025}	740.58 (740.58) {740.58}	268.65	40
		1114	KEIFANG - TUVAI PKG-1 (NHIDCL) (N24001440)	9/2021	5/2023 (Jun-24) {1/2025}	492.94 (492.94) {492.94}	353.98	84.44
		1115	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLRANG SECTION OF NH 102B OF AIZAWL - IMPHA (NHIDCL) (N24001975)	9/2021	2/2025 (N.A.) {2/2026}	523.78 (N.A.) {523.78}	200.2	36
		1116	KEIFANG - TUVAI PKG-3 (NHIDCL) (N24002027)	12/2021	2/2025 (N.A.) {5/2026}	500.88 (N.A.) {500.88}	108.5	31
MULTI STATE	COAL	1117	NILJAI EXPANSION (DEEP) OC (3.5 MTY) (WCL) (N06000154)	8/2016	3/2022 (Mar-25) {3/2025}	319.76 (319.76) {319.76}	281.4	98
		1118	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) (WCL) (N06000157)	2/2017	3/2021 (Mar-25) {3/2025}	328 (N.A.) {328}	321.43	96
		1119	BINA KAKRI AMALGAMATION OCP 14 MTPA (NCL) (N06000192)	8/2020	3/2024 (N.A.) {3/2025}	836.42 (N.A.) {836.42}	649.16	53.43
	DPIIT	1120	NATIONAL INDUSTRIAL CORRIDOR PROJECT (DMIC FOR DPIIT) (N40000001)	9/2011	3/2027 (Mar-27) {3/2027}	20084 (20084) {20084}	9718.22	50.99
	PETROLEUM	1121	KOCHI-KOOTTANAD- BANGALORE-MANGALORE PIPELINE PHASE-II (GAIL) (N16000285)	6/2009	12/2012 (Nov-24) {3/2025}	2915 (5909) {5909}	3987.9	90
		1122	SRIKAKULAM ANGUL PIPELINE PROJECT (GAIL) (N16000388)	9/2019	7/2022 (Sep-24) {9/2024}	2658.34 (N.A.) {2658.34}	1939	90.8
		1123	DHAMRA HALDIA PIPELINE PROJECT (GAIL) (N16000391)	3/2020	11/2022 (Mar-25) {3/2025}	1030.65 (N.A.) {1030.65}	757.8	83.8

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1124	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT (GAIL) (N16000398)	6/2020	5/2023 (Oct-24) {10/2024}	7844.25 (N.A.) {7844.25}	5606.9	88.2
		1125	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS (IOCL) (N16000426)	6/2019	12/2029 (Mar-30) {3/2030}	169 (N.A.) {169}	70.76	17.9
		1126	NORTH EAST GAS GRID (IGGL) (N16000439)	11/2020	3/2024 (Mar-25) {3/2025}	9265 (9265) {9265}	5462.03	82.76
		1127	GURDASPUR JAMMU PIPELINE (GAIL) (N16000531)	7/2023	7/2026 (Jul-26) {7/2026}	521.92 (521.92) {521.92}	3.5	11.9
	POWER	1128	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO (PGCIL) (N18000184)	3/2015	3/2018 (N.A.) {9/2024}	197.4 (N.A.) {197.4}	161.89	96
		1129	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P (PGCIL) (N18000249)	12/2014	12/2018 (Mar-25) {3/2025}	4754.42 (9129.32) {9129.32}	6684.4	76.9
		1130	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES (PGCIL) (N18000250)	12/2014	12/2018 (Mar-25) {12/2024}	5111.33 (6700) {6700}	4910.84	94.9
		1131	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN (PGCIL) (N18000264)	8/2017	2/2020 (Apr-23) {9/2025}	1931.39 (2635.55) {2635.55}	1962.64	99

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1132	NORTH EASTERN REGION STRENGTHENING SCHEME-XII (PGCIL) (N18000316)	5/2021	3/2023 (N.A.) {8/2024}	576.42 (576.42) {576.42}	417.96	99
		1133	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM (PGCIL) (N18000328)	2/2022	4/2025 (N.A.) {4/2025}	318.12 (N.A.) {318.12}	139.55	83
		1134	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM (PGCIL) (N18000330)	3/2022	12/2024 (N.A.) {12/2024}	288.71 (N.A.) {288.71}	66.79	37
		1135	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000331)	2/2022	9/2023 (N.A.) {12/2024}	359.47 (N.A.) {359.47}	177.07	57
		1136	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000332)	5/2022	11/2023 (N.A.) {12/2024}	1666 (N.A.) {1666}	1245.12	80
		1137	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B (PGCIL) (N18000337)	7/2022	6/2023 (N.A.) {12/2024}	4546.26 (N.A.) {4546.26}	2028.05	58
		1138	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C (PGCIL) (N18000338)	7/2022	3/2025 (N.A.) {3/2025}	186.19 (N.A.) {186.19}	58.13	53

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1139	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION (PGCIL) (N18000343)	10/2022	10/2025 (N.A.) {10/2025}	307.87 (N.A.) {307.87}	61.61	51
		1140	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART A PART B (PGCIL) (N18000352)	3/2023	11/2024 (N.A.) {11/2024}	3546.94 (N.A.) {3546.94}	931.24	35
		1141	ER WR TRANSMISSION LIMITED (PGCIL) (N18000353)	3/2023	3/2025 (N.A.) {3/2025}	281.16 (N.A.) {281.16}	24.44	24
	RAILWAYS	1142	NANGALDAM-TALWARA(NL),NR (NR) (220100188)	3/1981	7/2012 (N.A.) {11/2024}	450 (N.A.) {2017.96}	1190.75	0
		1143	LALITPUR-SATNA-REWA- SINGRULI NL, (NCR) (WCR) (220100232)	9/1998	5/2008 (N.A.) {3/2025}	247.66 (N.A.) {8248.5}	2500.34	67
		1144	CHHAPRA-BALLIA UP (NER) (N22000134)	3/2013	1/2019 (N.A.) {2/2025}	295 (954) {954}	967.6	92
		1145	CHOTTAUDEPUR-DHAR(NL) (WR) (N22000138)	4/2007	3/2022 (Dec-26) {12/2026}	1347.26 (1793.63) {1793.63}	1414.28	58
		1146	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) (WR) (N22000139)	4/2007	3/2022 (Feb-28) {2/2028}	1640.04 (1873.1) {2873.11}	1951.89	58
		1147	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) (NCR) (N22000148)	4/2011	3/2022 (N.A.) {12/2024}	2912.96 (N.A.) {3845.6}	1024.32	0
		1148	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR (NCR) (N22000158)	4/2010	(Dec-26) {12/2026}	2030.5 (746.83) {746.83}	61.78	19

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1149	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING (NFR) (N22000183)	4/2013	3/2019 (N.A.) {8/2024}	1798 (N.A.) {2832.35}	2992.22	87
		1150	NEW BG LINE FROM BALURGHAT TO HILLY NFR (NFR) (N22000206)	4/2010	3/2020 (N.A.) {3/2027}	242.22 (N.A.) {1208.73}	386.7	5
		1151	NEW BG LINE FROM JAGBANI TO BIRATNAGAR (NFR) (N22000207)	4/2010	(N.A.) {3/2023}	241.52 (N.A.) {401.65}	343.3	85.42
		1152	MURKONGSELEK-PASIGHAT NL (NFR) (N22000208)	4/2011	3/2020 (N.A.) {3/2025}	414.84 (N.A.) {1265.16}	525.85	30
		1153	MADURAI-TUTICORIN VIA ARUPPUKOTTAI (SR) (N22000215)	4/2011	3/2019 (Dec-27) {12/2027}	120.7 (N.A.) {2053.39}	342.13	14
		1154	PIRPAINTI-JASIDIH (ER) (N22000219)	4/2013	3/2022 (Mar-28) {3/2028}	915.98 (N.A.) {2137.81}	794.28	45
		1155	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION (SCR) (N22000261)	4/2012	3/2023 (N.A.) {3/2025}	1856.95 (N.A.) {1952.68}	1267.8	0
		1156	DEOBAND (MUZAFFARNAGAR)-ROORKEE NL (NR) (N22000274)	4/2007	(N.A.) {2/2024}	336.91 (N.A.) {791.39}	572.99	40
		1157	RAYADURGA-TUMKUR NL (SWR) (N22000279)	4/2007	(N.A.) {2/2027}	2062.3 (2495.59) {2495.59}	1393.73	60
		1158	PHULERA - DIGANA DOUBLING (NWR) (N22000326)	5/2015	3/2020 (Apr-24) {4/2024}	600 (N.A.) {701.81}	724.88	100
		1159	HOTGI-KUDGI-GADAG (SWR) (N22000333)	3/2015	3/2019 (N.A.) {6/2025}	1614.59 (1877.81) {2458.87}	2352.18	88
		1160	KAZIPET-BALHRSHA (SCR) (N22000367)	4/2015	3/2021 (N.A.) {1/2025}	2063.03 (N.A.) {2909}	2540.39	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1161	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT (NHSRCL) (N22000463)	12/2015	12/2023 (N.A.) {8/2027}	108000 (N.A.) {108000}	63130	45.36
		1162	WESTERN DEDICATED FREIGHT CORRIDOR (DFCC) (N22000464)	11/2007	3/2020 (N.A.) {3/2020}	16592 (51101) {51101}	47476	81
		1163	CHANDIGARH-BADDI (NR) (N22000467)	4/2007	3/2023 (N.A.) {6/2025}	328.14 (N.A.) {1540.14}	482.67	10
		1164	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) (SER) (N22000506)	3/2019	5/2023 (N.A.) {12/2025}	1866.31 (N.A.) {1866.31}	1563.76	52
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1165	VARANASI-AURANGABAD KM.786 TO KM.978.40 (NHAI) (N24000182)	9/2011	3/2014 (N.A.) {9/2024}	2848 (N.A.) {3241.56}	3901.66	85.25
		1166	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 (NHAI) (N24001628)	11/2021	2/2025 (N.A.) {2/2025}	2155.95 (N.A.) {2155.95}	1026	41.01
		1167	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O (NHAI) (N24001629)	4/2022	11/2024 (N.A.) {11/2024}	796.65 (N.A.) {796.65}	234.99	50.5
	<u>SHIPPING AND PORTS</u>	1168	JAL MARG VIKAS PROJECT (IWAI) (N25000072)	1/2018	3/2023 (Dec-25) {12/2025}	5369.18 (4633.81) {5061.15}	3026.67	59.39
	<u>TELECOMMUNICATIONS</u>	1169	NETWORK FOR SPECTRUM (DOT) (N26000101)	3/2012	7/2015 (Sep-23) {8/2024}	13334 (34953.45) {34953.45}	22626.69	97.7
		1170	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART (BSNL) (N26000114)	3/2020	6/2021 (Nov-21) {10/2024}	461.42 (461.42) {461.42}	159.98	81

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1171	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and (BSNL) (N26000115)	3/2023	3/2024 (Jul-24) {7/2024}	185.27 (N.A.) {239.6}	146.93	100
		1172	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT (BSNL) (N26000116)	5/2023	8/2024 (N.A.) {8/2024}	645.13 (N.A.) {645.13}	184.7	57.86
		1173	PLANNING ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF (BSNL) (N26000117)	6/2023	6/2025 (N.A.) {6/2025}	24544.55 (N.A.) {24556.35}	2696.09	22.25
		1174	OPTICAL TRANSPORT NETWORK (OTN) PH-4 IN BSNL (BSNL) (N26000118)	2/2024	8/2025 (N.A.) {8/2025}	810.99 (N.A.) {810.99}	0	0
		<u>URBAN DEVELOPMENT</u>	1175	DELHI GHAZIABAD MEERUT RRTS CORRIDOR (NCRTC) (N28000134)	3/2019	6/2025 (N.A.) {6/2025}	30274 (N.A.) {30274}	21810.99
<u>NAGALAND</u>	<u>PETROLEUM</u>	1176	AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR (IOCL) (N16000529)	8/2023	11/2027 (N.A.) {11/2027}	227.62 (N.A.) {227.62}	0	2.1
	<u>RAILWAYS</u>	1177	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) (NFR) (N22000124)	4/2006	3/2015 (N.A.) {12/2029}	2326.52 (6663.2) {6663.2}	3584.63	53
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1178	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 (NHIDCL) (N24000686)	3/2016	9/2019 (Nov-22) {12/2024}	373.07 (534.41) {534.41}	382.5	99.81

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1179	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00) (NHIDCL) (N24000688)	3/2016	8/2022 (Sep-25) {9/2025}	429.52 (794.74) {794.74}	279.04	81.54
		1180	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. (NHIDCL) (N24000752)	2/2017	9/2020 (Feb-23) {12/2024}	387 (688.12) {688.12}	387.5	99.32
		1181	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING (NHIDCL) (N24000753)	3/2018	11/2022 (Aug-24) {12/2024}	500.09 (698.81) {698.81}	365.22	94.4
		1182	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO (NHIDCL) (N24000756)	3/2018	9/2022 (Jan-23) {7/2024}	285.68 (N.A.) {285.68}	174.28	99.9
		1183	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO (NHIDCL) (N24000763)	3/2018	12/2021 (Aug-22) {8/2025}	215.79 (N.A.) {215.79}	100.83	21.47
		1184	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO (NHIDCL) (N24000765)	3/2018	9/2018 (Jun-23) {9/2025}	323.98 (N.A.) {323.98}	78.61	16.03

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1185	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN (MoRTH) (N24001179)	3/2017	11/2020 (Feb-23) {2/2023}	217.35 (N.A.) {217.35}	214.18	100
		1186	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- (MoRTH) (N24001180)	3/2019	12/2022 (Jan-23) {1/2023}	237.51 (N.A.) {237.51}	201.2	100
		1187	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D (NHIDCL) (N24001255)	9/2020	10/2022 (Apr-24) {9/2024}	277.44 (N.A.) {277.44}	160.81	62.14
		1188	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES (NHIDCL) (N24001258)	8/2020	4/2022 (Apr-23) {2/2025}	202.36 (N.A.) {202.36}	70.06	26.96
		1189	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM (NHIDCL) (N24001259)	9/2020	4/2022 (May-24) {2/2025}	315.63 (N.A.) {315.63}	95.84	74.23
		1190	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) (NHIDCL) (N24001280)	3/2020	6/2022 (Mar-23) {9/2023}	320.97 (N.A.) {320.97}	182.21	100
		1191	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) (NHIDCL) (N24001282)	3/2020	6/2022 (N.A.) {1/2026}	355.79 (N.A.) {355.79}	109.24	0.39

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1192	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) (NHIDCL) (N24001284)	3/2020	6/2022 (Jun-23) {6/2024}	361.53 (365.42) {365.42}	189.26	97.12
		1193	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) (NHIDCL) (N24001286)	3/2020	6/2022 (Oct-22) {6/2023}	278.95 (N.A.) {278.95}	166.29	100
		1194	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) (NHIDCL) (N24001287)	4/2020	12/2021 (Nov-25) {11/2025}	330.8 (N.A.) {330.8}	103.14	53.32
		1195	CHANGTONGYA TO LONGLENG ROAD PKG-2 (NHIDCL) (N24001389)	3/2020	6/2022 (Sep-22) {1/2025}	206.53 (N.A.) {206.53}	113.29	99.4
		1196	PEREN-DIMAPUR SECTION PKG-2 (NHIDCL) (N24001406)	7/2021	3/2023 (Sep-25) {9/2025}	258.52 (N.A.) {258.52}	62.78	55.43
		1197	PEREN-DIMAPUR PKG-5 (NHIDCL) (N24001407)	2/2021	3/2023 (N.A.) {3/2023}	207.33 (N.A.) {207.33}	0	0
		1198	MERANGKONG-TAMLU-MON (MTM) PKG-5 (NHIDCL) (N24001438)	7/2021	12/2023 (N.A.) {9/2025}	161.73 (N.A.) {161.73}	43.05	23.24
		1199	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I (MoRTH) (N24001465)	6/2020	9/2024 (Jun-26) {6/2026}	252.19 (N.A.) {252.19}	0.28	0
		1200	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N) (MoRTH) (N24001466)	3/2021	7/2024 (Mar-25) {3/2025}	297.24 (N.A.) {297.24}	109.13	55

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1201	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO (MoRTH) (N24001467)	3/2021	2/2024 (Feb-25) {2/2025}	226.44 (N.A.) {226.44}	108.52	76.42
		1202	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J (NHIDCL) (N24001475)	3/2022	12/2024 (N.A.) {12/2024}	605.36 (N.A.) {605.36}	203.99	75.42
		1203	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I (MoRTH) (N24001855)	2/2021	6/2025 (Jun-25) {6/2025}	192.93 (N.A.) {192.93}	53.4	50.65
		1204	PEREN-DIMAPUR PKG-3 (NHIDCL) (N24001912)	2/2021	6/2025 (N.A.) {6/2025}	177.77 (199.02) {199.02}	10.65	17.69
		1205	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO- AVANGKHU SECTION OF NH- 202K FOR PACKAGE-I (DESIGN CH (NHIDCL) (N24001976)	12/2022	2/2026 (N.A.) {2/2026}	430.24 (N.A.) {430.24}	25.39	15.78
		1206	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO- AVANGKHU SECTION OF NH- 202K FOR PACKAGE-II (DESIGN C (NHIDCL) (N24001977)	12/2022	2/2026 (N.A.) {2/2026}	442.54 (N.A.) {442.54}	7.11	10.52
		1207	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO- AVANGKHU SECTION OF NH- 202K FOR PACKAGE-III (DESIGN (NHIDCL) (N24001978)	12/2022	2/2026 (N.A.) {2/2026}	497.18 (N.A.) {497.18}	43.78	23.5

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
ODISHA	COAL	1208	BASUNDHARA (WEST) OC EXTN(7.00 MTY) (MCL) (N06000112)	5/2014	3/2019 (N.A.) {3/2027}	479.15 (N.A.) {479.15}	264.67	62
		1209	SIARMAL OCP (40.00MTY) (MCL) (N06000113)	2/2021	3/2029 (N.A.) {3/2029}	5194.96 (N.A.) {3386.76}	3390.99	42.5
		1210	GARJANBAHAL OCP (MCL) (N06000117)	11/2014	3/2021 (N.A.) {3/2026}	1375.38 (N.A.) {1375.38}	822.11	58
		1211	INTEGRATED LAKHANPUR- BELPAHAR-LILARI OCP (MCL) (N06000167)	5/2018	3/2027 (N.A.) {3/2027}	2434.75 (N.A.) {2434.75}	1781.77	51
		1212	REORGANISATION OF BHARATPUR OCP EXPANSION (MCL) (N06000171)	11/2018	3/2029 (N.A.) {3/2029}	2838.87 (N.A.) {2838.87}	1592.61	44
		1213	TALABIRA II AND III OCP (MCL) (N06000189)	7/2017	1/2027 (N.A.) {1/2027}	2401.07 (N.A.) {2401.07}	1264.53	51.4
		1214	NAINI COAL MINE (SCCL) (N06000203)	3/2020	3/2024 (N.A.) {3/2026}	494.3 (N.A.) {494.3}	491.33	35
		1215	BHUBANESWARI EXPANSION OCP (MCL) (N06000227)	3/2024	3/2031 (N.A.) {3/2031}	6321.73 (N.A.) {3145.45}	1077.02	18
		1216	GOPALJI-KANIHA OCP (MCL) (N06000229)	4/2022	3/2028 (N.A.) {3/2028}	6107.87 (N.A.) {8416.19}	1594.26	16.5
		1217	BALARAM EXPANSION OCP (MCL) (N06000230)	8/2020	3/2029 (N.A.) {3/2029}	3504.21 (N.A.) {3504.21}	897.65	49
		1218	KULDA EXPANSION OCP- 15 MTY (MCL) (N06000248)	6/2014	3/2018 (N.A.) {3/2026}	348.16 (N.A.) {348.16}	196.72	62
		1219	SUBHADRA OCP (MCL) (N06000249)	5/2021	3/2029 (Mar-29) {3/2029}	1693.81 (N.A.) {1693.81}	1132.19	39
		1220	RPR OF HINGULA -II EXPANSION PH-III (MCL) (N06000261)	12/2022	3/2029 (N.A.) {3/2029}	2264.68 (N.A.) {2264.68}	1000.42	39

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1221	NLC TALABIRA THERMAL POWER PROJECT (PHASE-1: 3 X 800 MW) (NLC) (N06000270)	1/2024	5/2029 (N.A.) {5/2029}	27213 (N.A.) {27213}	960.52	1.51
	<u>DEPARTMENT OF HIGHER EDUCATION</u>	1222	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR (CPWD EDUCATION) (N28000126)	1/2019	3/2022 (N.A.) {11/2024}	790.79 (N.A.) {790.79}	653.28	93
	<u>MINES</u>	1223	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT (NALCO) (N10000010)	12/2014	4/2021 (Sep-25) {9/2025}	4103 (5677.4) {5677.4}	3096.93	66.04
		1224	UTKAL D AND E COAL BLOCK (NALCO) (N10000011)	5/2016	1/2020 (Nov-23) {3/2024}	534 (N.A.) {1021.97}	750.5	73.43
		1225	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND (NALCO) (N10000012)	12/2015	11/2020 (Sep-25) {9/2025}	355 (581) {581}	108.93	12.6
		1226	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN (NALCO) (N10000013)	11/2017	4/2021 (May-25) {5/2025}	483 (483) {483}	326.09	84.13
		1227	POTTANGI BAUXITE MINES (NALCO) (N10000016)	5/2018	12/2024 (N.A.) {5/2025}	1437 (N.A.) {1381}	641.34	46.44
		1228	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA (NALCO) (N10000017)	9/2019	3/2023 (May-24) {5/2024}	225.79 (44.87) {270.66}	5	100
	<u>PETROLEUM</u>	1229	ADDITIONAL STORAGE TANKS AT PARADIP (IOCL) (N16000361)	11/2018	9/2021 (Dec-24) {12/2024}	462.3 (543) {543}	457.19	94.3

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1230	Fuel Quality Upgradation Project at Paradip Refinery (IOCL) (N16000362)	5/2019	8/2021 (Dec-24) {12/2024}	3361 (N.A.) {3361}	2699.07	97.7
		1231	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY (IOCL) (N16000368)	6/2019	9/2022 (Dec-24) {12/2024}	427.1 (427.1) {427.1}	292.88	93.1
		1232	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY (IOCL) (N16000396)	7/2020	1/2024 (Apr-25) {4/2025}	13805 (N.A.) {13805}	6452.79	84.1
	POWER	1233	EASTERN REGION EXPANSION SCHEME XXIX (PGCIL) (N18000351)	3/2023	11/2025 (N.A.) {11/2025}	524.04 (N.A.) {524.04}	293.17	48
		1234	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW) (NTPC) (N18000364)	8/2022	5/2027 (N.A.) {5/2027}	11844 (N.A.) {11844}	1405.09	8.4
	RAILWAYS	1235	KHURDA ROAD-BOLANGIR(NL)ECOR (ECOR) (220100284)	4/1994	3/2009 (Dec-26) {12/2026}	2923.13 (3791.66) {5089.37}	3946.47	76
		1236	TALCHER-BIMALAGARH(NL)(ECOR) (ECOR) (220100328)	4/2005	6/2021 (N.A.) {3/2026}	810.78 (N.A.) {1928.07}	1436.2	35
		1237	BHADRAK - NERGUNDI 3RD LINE (ECOR) (N22000316)	3/2013	10/2020 (N.A.) {10/2025}	843.04 (1284.39) {1284.39}	1051.37	70
		1238	JAGADALPUR-KORAPUT DOUBLING (ECOR) (N22000376)	4/2015	3/2022 (N.A.) {N.A.}	1547.38 (N.A.) {1547.38}	1170.47	88
		1239	KORAPUT - SINGAPUR ROAD DOUBLING (ECOR) (N22000379)	4/2015	3/2022 (Mar-26) {3/2026}	2361.74 (2361.74) {2361.74}	1480.95	66

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1240	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE (ECOR) (N22000380)	4/2015	11/2018 (N.A.) {3/2025}	701.61 (N.A.) {810.02}	179.43	25
		1241	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. (ECOR) (N22000381)	4/2015	12/2018 (N.A.) {7/2025}	1172.92 (2087.43) {2087.43}	1513.07	70
		1242	VIZIANAGARAM -SAMABALPUR 3RD LINE (RVNL) (N22000409)	1/1991	12/2024 (N.A.) {12/2026}	2335.67 (N.A.) {4803.16}	4620.71	73
		1243	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL (IRCON) (N22000418)	4/2016	3/2020 (N.A.) {12/2025}	5200 (N.A.) {5200}	0	17.4
		1244	JEYPORE MALKANGIRI NEW LINE (ECOR) (N22000516)	2/2018	7/2033 (N.A.) {7/2033}	642.69 (N.A.) {642.69}	154.32	0.1
		1245	JEYPORE NABARANGPUR NEWLINE (ECOR) (N22000517)	7/2017	7/2028 (N.A.) {7/2028}	499.99 (N.A.) {747.91}	0	0
		1246	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER (ECOR) (N22000518)	7/2018	12/2026 (N.A.) {12/2026}	278.96 (495) {494.62}	0	0
		1247	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION (ECOR) (N22000519)	8/2022	8/2027 (N.A.) {8/2027}	190.9 (N.A.) {190.9}	10	0
		1248	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION (ECOR) (N22000520)	9/2022	9/2027 (N.A.) {9/2027}	189.93 (N.A.) {189.93}	0	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1249	BRUNDAMAL-JHARSUGUDA-FLYOVER CONNECTION FOR JOINING DN LINE (ECOR) (N22000521)	12/2009	12/2026 (N.A.) {12/2026}	48.44 (297) {297}	0	0
		1250	BAGHUAPAL FLY OVER (20 KM) (ECOR) (N22000522)	8/2019	8/2027 (N.A.) {8/2027}	183 (N.A.) {183}	0	0
		1251	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) (SER) (N22000571)	9/2022	9/2026 (N.A.) {3/2026}	209.75 (N.A.) {244.99}	32.55	8
	ROAD TRANSPORT AND HIGHWAYS	1252	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S (NHAI) (N24000619)	9/2016	8/2019 (N.A.) {10/2024}	2510.04 (N.A.) {2510.04}	1104.98	96
		1253	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO (NHAI) (N24000715)	12/2017	7/2020 (N.A.) {12/2024}	686.65 (565) {686.65}	559.26	86
		1254	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE ((NHAI) (N24000733)	1/2018	8/2022 (N.A.) {2/2025}	633.68 (492.83) {633.68}	560.38	80
		1255	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG (NHAI) (N24000734)	1/2018	8/2021 (N.A.) {8/2024}	614.48 (503.3) {757.12}	664.48	98

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1256	REHABILITATION AND UPGRADATION OF CUTTACK- ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON (NHAI) (N24000736)	1/2018	9/2020 (N.A.) {12/2024}	686.65 (504.09) {1015.16}	435.85	79
		1257	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 (NHAI) (N24000738)	1/2018	9/2021 (N.A.) {3/2025}	999 (1152.7) {1152.7}	339.23	76.4
		1258	REHABILITATION AND UP- GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) ((NHAI) (N24000739)	1/2018	6/2021 (Dec-24) {12/2024}	503.88 (609.03) {609.03}	536.89	91.1
		1259	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. (MoRTH) (N24000912)	8/2016	2/2017 (Sep-24) {9/2024}	287.7 (5.96) {293.66}	272.95	95.73
		1260	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA (MoRTH) (N24000914)	12/2016	8/2018 (Sep-24) {9/2024}	223.5 (N.A.) {223.5}	220.5	92
		1261	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA (MoRTH) (N24000917)	3/2018	8/2018 (Oct-24) {10/2024}	199.16 (N.A.) {199.16}	155.44	97.88
		1262	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 (NHAI) (N24001647)	8/2020	3/2022 (N.A.) {8/2024}	200 (154.73) {154.73}	137.04	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1263	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 (NHAI) (N24001665)	12/2021	10/2024 (N.A.) {8/2025}	1592 (1592) {1592}	746.07	53.44
		1264	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD (NHAI) (N24001666)	12/2021	9/2024 (N.A.) {10/2025}	714 (714) {714}	341.9	54.42
		1265	6L GREENFIELD KALIAGURA ? BAUNSAGUAR SECTION OF NH- 130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG (NHAI) (N24001667)	9/2021	5/2024 (N.A.) {10/2025}	1734 (1734) {1734}	968.9	68.39
		1266	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE ? OD-3) (NHAI) (N24001668)	3/2021	4/2024 (N.A.) {3/2025}	1249 (N.A.) {1249}	403	68.7
		1267	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE ? OD-1) (NHAI) (N24001669)	2/2021	3/2024 (N.A.) {3/2025}	586 (N.A.) {586}	185.26	60.9
		1268	6L OF KARKI ? KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE ? OD-4) (NHAI) (N24001670)	2/2021	3/2024 (N.A.) {12/2024}	593 (N.A.) {593}	250.22	83.88
		1269	6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE ? OD-2) (NHAI) (N24001671)	2/2021	3/2024 (N.A.) {10/2024}	925 (N.A.) {925}	396.59	94.91

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1270	6L GREENFIELD BAUNSA GUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE ? (NHAI) (N24001678)	8/2021	6/2024 (N.A.) {6/2025}	1460 (1460) {1460}	768.36	72.9
		1271	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR (MoRTH) (N24001857)	6/2020	12/2023 (Dec-24) {12/2024}	414.24 (N.A.) {414.24}	250.41	80
		1272	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF (MoRTH) (N24001858)	3/2022	6/2025 (Jun-25) {6/2025}	499.79 (N.A.) {499.79}	218.62	48.2
		1273	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING (MoRTH) (N24001859)	3/2021	3/2024 (Mar-25) {3/2025}	196.94 (N.A.) {196.94}	63.67	34.29
		1274	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI (MoRTH) (N24001860)	1/2022	4/2025 (Apr-25) {4/2025}	300.33 (N.A.) {300.33}	159.82	47.32
		1275	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE (MoRTH) (N24001861)	2/2022	11/2024 (Mar-25) {3/2025}	157.49 (N.A.) {157.49}	59.32	15.75

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1276	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESIGN KM 0/0) TO KM 79/800 (DESIGN KM (MoRTH) (N24001862)	2/2022	10/2025 (Nov-25) {11/2025}	238.78 (N.A.) {238.78}	9.89	20
		1277	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) (MoRTH) (N24001863)	3/2021	6/2024 (Jun-26) {6/2026}	154.05 (N.A.) {154.05}	47.47	22
		1278	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM (MoRTH) (N24001864)	11/2021	6/2025 (Jun-25) {6/2025}	154.49 (N.A.) {154.49}	45.22	15.75
		1279	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT (MoRTH) (N24001865)	12/2021	5/2025 (May-25) {5/2025}	324.09 (N.A.) {324.09}	70.05	15
		1280	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM. (NHAI) (N24002078)	12/2023	12/2025 (N.A.) {12/2025}	711 (N.A.) {711}	71.79	14.22
		1281	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM (NHAI) (N24002079)	12/2023	12/2025 (N.A.) {12/2025}	742.25 (N.A.) {742.25}	122.14	18.89

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1282	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM (NHAI) (N24002080)	12/2023	12/2025 (N.A.) {12/2025}	762.75 (N.A.) {762.75}	38.1	19.12
		1283	3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5 (NHAI) (N24002081)	8/2022	1/2025 (N.A.) {6/2025}	153.61 (N.A.) {153.61}	0	13
		1284	WIDENING AND STRENGTHENLNG TO 2L+PS FROM KM 0.000 TO 40.000 (DHAUGAON- PODAMARI SECTION) OF NH 326 I (MoRTH) (N24002135)	3/2022	2/2026 (Feb-26) {2/2026}	186.52 (186.52) {186.52}	12.15	12
		1285	WIDENING AND STRENGTHENING TO 4L+PS/2L+PS FROM KM 0.000 TO 35.800 (KUAKHIA - MANGALPUR SECTION) OF N (MoRTH) (N24002136)	3/2022	2/2026 (Feb-26) {2/2026}	636.1 (N.A.) {636.1}	19.26	5.96
	<u>STEEL</u>	1286	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY (SAIL) (N12000122)	11/2020	5/2023 (N.A.) {8/2024}	377.18 (N.A.) {377.18}	394.67	85.69
		1287	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP (SAIL) (N12000125)	1/2022	5/2025 (N.A.) {5/2025}	970.18 (N.A.) {970.18}	393.38	57.61

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
PUNJAB	DEPARTMENT OF HIGHER EDUCATION	1288	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. (CPWD EDUCATION) (N28000142)	10/2019	5/2022 (N.A.) {12/2024}	348.24 (N.A.) {348.24}	268.34	84
	PETROLEUM	1289	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB (HPCL) (N16000402)	5/2020	2/2023 (Jul-24) {7/2024}	1421.46 (N.A.) {1421.46}	1014.38	94
		1290	BHATINDA SANGRUR PIPELINE (HPCL) (N16000440)	11/2021	5/2024 (N.A.) {2/2025}	367 (N.A.) {367}	273.74	81.9
		1291	CGD PROJECT AT PATHANKOT DISTRICT (IOCL) (N16000488)	3/2022	3/2030 (N.A.) {9/2033}	151 (N.A.) {151}	7.72	1.5
	RAILWAYS	1292	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI (NR) (N22000502)	6/2009	8/2016 (N.A.) {8/2025}	404 (N.A.) {404}	190	60
		1293	LUDHIANA MULLANPUR DOUBLING (NR) (N22000589)	9/2020	3/2025 (N.A.) {3/2025}	82.99 (N.A.) {235}	0	0
		1294	RAJPURA-BHATINDA (172.64 KM) (MEGA) (N22000597)	6/2017	3/2024 (N.A.) {3/2024}	1775.73 (N.A.) {1775.73}	0	0
		1295	FEROZPUR - PATTI (25.72 KM) (NR) (N22000614)	4/2017	3/2027 (N.A.) {3/2027}	299.74 (N.A.) {299.74}	0	0
	ROAD TRANSPORT AND HIGHWAYS	1296	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN) (NHAI) (N24000662)	3/2017	3/2020 (Aug-24) {8/2024}	754.54 (808.6) {808.6}	800.29	99.4

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1297	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA (MoRTH) (N24000907)	3/2018	8/2020 (N.A.) {7/2024}	293.1 (N.A.) {315}	306.6	100
		1298	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200 (MoRTH) (N24000909)	10/2017	10/2019 (N.A.) {12/2025}	1069.59 (N.A.) {1069.59}	739.08	44
		1299	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 (MoRTH) (N24000910)	3/2018	11/2020 (N.A.) {6/2024}	170.57 (192.48) {150}	104.98	78.7
		1300	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES (MoRTH) (N24000941)	3/2018	8/2020 (N.A.) {8/2020}	293.64 (N.A.) {293.64}	295.46	100
		1301	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 (NHAI) (N24001414)	12/2020	1/2024 (May-24) {7/2024}	733 (908.28) {908.28}	868.44	95.33
		1302	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO (NHAI) (N24001415)	12/2020	4/2024 (Jul-24) {7/2024}	881 (N.A.) {881}	855.25	88.44

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1303	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI (NHAI) (N24001416)	12/2020	1/2024 (Mar-25) {3/2025}	989.66 (N.A.) {989.66}	319.95	30.83
		1304	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO (NHAI) (N24001417)	12/2020	4/2024 (Jul-24) {7/2024}	1234.4 (N.A.) {1234.4}	744.28	56.84
		1305	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO (NHAI) (N24001418)	12/2020	4/2024 (Jul-24) {7/2024}	1094.46 (N.A.) {1094.46}	745.94	57.75
		1306	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- (NHAI) (N24001419)	2/2021	4/2024 (Nov-24) {11/2024}	1269.96 (N.A.) {1269.96}	584.69	41.97
		1307	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR- (NHAI) (N24001420)	2/2021	4/2024 (N.A.) {4/2024}	853.66 (N.A.) {853.66}	68.71	10.22
		1308	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V (NHAI) (N24001514)	1/2021	1/2024 (May-24) {8/2024}	1060.29 (N.A.) {1060.29}	975.55	98

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1309	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA) (NHAI) (N24001630)	7/2021	2/2025 (N.A.) {2/2025}	1501.02 (N.A.) {1501.02}	265	58
		1310	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD (NHAI) (N24001631)	3/2021	10/2024 (N.A.) {10/2024}	1525.31 (N.A.) {1525.31}	265	65
		1311	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM (NHAI) (N24001632)	1/2021	5/2024 (N.A.) {12/2024}	1741.86 (N.A.) {1741.86}	1113.71	72.5
		1312	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA ? RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR (NHAI) (N24001636)	5/2021	12/2024 (Dec-24) {12/2024}	1368.91 (1368.91) {1368.91}	163.58	15.31
		1313	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K (NHAI) (N24001637)	3/2021	1/2025 (N.A.) {1/2025}	1754.84 (N.A.) {1754.84}	923.44	23.1
		1314	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 (NHAI) (N24001638)	11/2021	7/2024 (Jul-24) {7/2024}	646.42 (646.42) {646.42}	481.67	90
		1315	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE (NHAI) (N24001639)	5/2020	12/2024 (Jun-25) {6/2025}	864.23 (864.23) {864.23}	434.88	30

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1316	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N (NHAI) (N24001640)	3/2021	11/2024 (N.A.) {11/2024}	1229.38 (N.A.) {1229.38}	635.28	27
		1317	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR (NHAI) (N24001641)	3/2021	10/2024 (N.A.) {10/2024}	1641.75 (N.A.) {1641.75}	164.43	21.35
		1318	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI (NHAI) (N24001642)	2/2021	8/2024 (N.A.) {8/2024}	1474.77 (N.A.) {1474.77}	384.91	61
		1319	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I (NHAI) (N24001643)	12/2020	6/2024 (Jun-25) {6/2025}	857.91 (N.A.) {857.91}	105.75	30.52
		1320	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV (NHAI) (N24001644)	12/2020	9/2023 (Sep-24) {9/2024}	524.88 (416.58) {416.58}	157.14	69
		1321	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 (NHAI) (N24001645)	12/2020	6/2023 (Feb-24) {2/2024}	366.85 (366.85) {366.85}	519.77	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1322	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS (MoRTH) (N24001960)	3/2021	10/2023 (N.A.) {4/2025}	263.19 (N.A.) {220}	30	21
		1323	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM (MoRTH) (N24001961)	3/2022	10/2023 (N.A.) {4/2025}	152.58 (N.A.) {152.58}	33.45	20
		1324	6L OF JODHPUR ROMANA (BATHINDA) - MANDI DABWALI (PUNJAB HARYANA BORDER) SECTION OF NH-54 FROM KM. 0. (NHAI) (N24002075)	12/2020	8/2025 (Aug-25) {8/2025}	757.13 (757) {757}	246.51	82
		1325	6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN. WITH BHAGTA BHAI KA-BHADAUR ROAD NEAR DYALPURA BHAI (NHAI) (N24002076)	3/2021	10/2025 (Oct-25) {10/2025}	2029.17 (2029) {2029}	84.23	17
		1326	6L ACCESS CONTROLLED LUDHIANA-BATHINDA GREENFIELD HIGHWAY FROM JN. WITH AMRITSAR-BATHANDA GREENFIELD (NHAI) (N24002091)	6/2021	9/2025 (Sep-25) {9/2025}	906.51 (906.51) {906.51}	134.05	24.31
		1327	6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70) (NHAI) (N24002092)	3/2021	10/2025 (N.A.) {10/2025}	1801.37 (N.A.) {1801.37}	725.63	10.85

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1328	6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K (NHAI) (N24002098)	3/2022	10/2025 (N.A.) {10/2025}	1641.66 (N.A.) {1641.66}	65	25
		1329	4L OF EXISTING BEAS ? BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE (NHAI) (N24002100)	10/2021	6/2025 (N.A.) {6/2025}	1003.38 (N.A.) {1003.38}	207.34	57.96
		1330	4L OF BEAS-MEHTA-BATALA- DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA (NHAI) (N24002101)	8/2021	6/2025 (N.A.) {6/2025}	809.51 (N.A.) {809.51}	114.83	35.23
		1331	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I SPUR-I) FROM JN. WITH KAPURTHALA - SULTANPUR LODHI ROAD (NH (NHAI) (N24002102)	1/2020	4/2026 (N.A.) {4/2026}	2165.23 (N.A.) {2165.23}	106.96	12.76
<u>RAJASTHAN</u>	<u>ATOMIC ENERGY</u>	1332	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) (NPCIL) (N02000027)	10/2009	12/2016 (N.A.) {12/2026}	12320 (22924) {22924}	18713	91.83
	<u>CIVIL AVIATION</u>	1333	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT (AAI) (N04000101)	5/2022	11/2024 (N.A.) {1/2025}	480 (N.A.) {480}	102.23	43
		1334	UDAIPUR AIRPORT- CONSTRUCTION OF NEW INTEGRATED PASSENGER TERMINAL BUILDING (AAI) (N04000104)	6/2023	3/2026 (N.A.) {3/2026}	887 (N.A.) {887}	100.09	20.72

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	COAL	1335	NLCIL 300 MW SOLAR POWER PROJECT (PART OF 510 MW CPSU SCHEME) (NLC) (N06000269)	3/2023	9/2024 (N.A.) {9/2024}	1813 (N.A.) {1813}	365.04	21.96
	PETROLEUM	1336	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE (IOCL) (N16000435)	12/2021	10/2024 (Dec-24) {12/2024}	9028 (N.A.) {9028}	5466.8	62.22
		1337	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAU DISTRICTS (IOCL) (N16000489)	3/2022	3/2030 (N.A.) {3/2031}	575 (N.A.) {575}	108.28	6.7
		1338	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARALI (HPCL) (N16000496)	3/2022	3/2030 (N.A.) {3/2030}	1751 (N.A.) {1751}	169.28	18.2
		1339	SETTING UP OF PETROCHEMICAL EVACUATION MARKETING TERMINAL (PEMT) AT BARMER (HPCL) (N16000512)	12/2023	12/2026 (N.A.) {12/2026}	461.05 (N.A.) {461.05}	8.19	11
		1340	RAJASTHAN REFINERY PROJECT (HPCLRRL(JV)) (N16000513)	10/2017	10/2022 (Mar-25) {3/2025}	43129 (72937) {72937}	48000.79	80.8
		1341	CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS (BPCL) (N16000520)	12/2022	6/2030 (N.A.) {6/2030}	3207 (N.A.) {3207}	161.97	16.2
	POWER	1342	SAMBHU KI BHURJ-II SOLAR 300MW (NTPC) (N18000286)	3/2020	9/2021 (N.A.) {9/2024}	1782 (N.A.) {1782}	1279.42	0
		1343	ANTA SOLAR 90 MW (NTPC) (N18000292)	1/2021	3/2022 (N.A.) {3/2022}	382.22 (N.A.) {382.22}	497.17	0
		1344	BHENSARA 320 MW (NTPC) (N18000293)	1/2021	7/2022 (N.A.) {7/2022}	1221.73 (N.A.) {1221.73}	719.49	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1345	CHHATTARGARH 150 MW (NTPC) (N18000294)	2/2021	7/2022 (Mar-24) {3/2024}	599.99 (N.A.) {599.99}	243.12	0
		1346	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000300)	5/2021	9/2022 (N.A.) {8/2024}	1184.88 (N.A.) {1184.88}	840.52	97
		1347	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000305)	6/2021	12/2022 (N.A.) {8/2024}	713.82 (N.A.) {713.82}	658.99	99
		1348	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000306)	6/2021	12/2022 (N.A.) {12/2024}	1562 (N.A.) {1562}	1123.15	81
		1349	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000307)	6/2021	12/2022 (N.A.) {12/2024}	1006 (N.A.) {1006}	870.61	94
		1350	NOKH PLOT-1 SOLAR PV PROJECT 245MW (NTPC) (N18000320)	3/2022	8/2023 (N.A.) {9/2024}	1352.71 (N.A.) {1352.71}	359.51	0
		1351	NOKH PLOT-2 SOLAR PV PROJECT 245MW (NTPC) (N18000321)	3/2022	8/2023 (N.A.) {9/2024}	1409.52 (N.A.) {1409.52}	632.99	0
		1352	NOKH PLOT-3 SOLAR PV PROJECT 245MW (NTPC) (N18000322)	3/2022	8/2023 (N.A.) {9/2024}	1426.94 (N.A.) {1426.94}	362.86	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1353	BHADLA-II 500MW SOLAR PV PROJECT (NTPC) (N18000347)	6/2022	3/2024 (N.A.) {12/2024}	2598.92 (N.A.) {2598.92}	468.43	0
		1354	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART (PGCIL) (N18000356)	3/2023	9/2024 (N.A.) {12/2024}	1433.28 (N.A.) {1433.28}	455.17	40
		1355	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME (NHPC) (N18000368)	5/2022	11/2023 (N.A.) {3/2025}	1677.12 (N.A.) {1677.12}	710.97	58
		1356	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART- I (BIKANER COMPLEX) PAR (PGCIL) (N18000372)	6/2023	1/2025 (N.A.) {12/2024}	202.39 (N.A.) {202.39}	0.84	48
		1357	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 (PGCIL) (N18000373)	8/2023	2/2025 (N.A.) {2/2025}	688.74 (N.A.) {688.74}	0	18
		1358	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H (PGCIL) (N18000374)	10/2023	4/2025 (N.A.) {4/2025}	2211 (N.A.) {2211}	183.03	12
		1359	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1 (PGCIL) (N18000375)	10/2023	4/2025 (N.A.) {4/2025}	1796 (N.A.) {1796}	255.38	11
		1360	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1 (PGCIL) (N18000376)	9/2023	4/2025 (N.A.) {4/2025}	2191 (N.A.) {2191}	332.06	12

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1361	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J (PGCIL) (N18000378)	12/2022	3/2025 (N.A.) {3/2025}	331 (N.A.) {331}	7.66	26
		1362	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2 (PGCIL) (N18000379)	11/2023	6/2025 (N.A.) {6/2025}	428 (N.A.) {428}	0	1
		1363	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART A [BIKANER III N (PGCIL) (N18000386)	12/2023	12/2025 (N.A.) {12/2025}	2998 (N.A.) {2998}	81.58	3
		1364	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART D [NEEMRANA II B (PGCIL) (N18000387)	12/2023	12/2025 (N.A.) {12/2025}	2056 (N.A.) {2056}	121.6	8
		1365	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PH-III PART D [SIKAR KHETRI TRANSMISSION (MEGA) (N18000389)	2/2024	8/2025 (N.A.) {8/2025}	2000 (N.A.) {2000}	0	0
	RAILWAYS	1366	DAUSA-GANGAPUR CITY(NL),NWR (NWR) (220100184)	2/1997	2/2019 (N.A.) {3/2024}	410.08 (N.A.) {1020}	1048.09	100
		1367	AGRA FORT-BANDIKUI (NCR) (N22000553)	6/2022	6/2027 (May-26) {5/2026}	1389.81 (987.83) {987.83}	0.24	10
		1368	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO (NWR) (N22000593)	4/2019	3/2025 (N.A.) {3/2025}	528.48 (N.A.) {528.48}	312.72	60
		1369	DEDICATED TEST TRACK FOR RDSO (PHASE II) (NWR) (N22000594)	11/2021	11/2026 (N.A.) {12/2024}	466.42 (N.A.) {466.42}	526.1	70

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1370	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) (NWR) (N22000605)	2/2023	2/2028 (N.A.) {1/2026}	422.6 (N.A.) {422.6}	62.69	35
		1371	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) (NWR) (N22000607)	12/2022	6/2026 (N.A.) {12/2025}	304 (239.54) {239.54}	58.07	15
		1372	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) (NWR) (N22000608)	1/2023	6/2028 (N.A.) {1/2027}	968.92 (N.A.) {968.92}	134.16	10
	ROAD TRANSPORT AND HIGHWAYS	1373	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV (NHAI) (N24000691)	4/2017	4/2020 (Jul-24) {7/2024}	894 (N.A.) {929.32}	915.67	100
		1374	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAU ROAD) SECTIO (NHAI) (N24000711)	12/2017	12/2020 (Jul-24) {7/2024}	1308.73 (N.A.) {1308.73}	656.1	99.6
		1375	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA (NHAI) (N24000795)	2/2018	4/2021 (Aug-24) {8/2024}	741.86 (649) {649}	672.53	96
		1376	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGAU SECTION BY EXECUTING BALANCE WORK FRO (MoRTH) (N24001241)	3/2020	10/2022 (Dec-24) {12/2024}	255.23 (N.A.) {255.23}	250	94

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1377	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. (MoRTH) (N24001409)	7/2020	3/2024 (N.A.) {9/2024}	319.09 (N.A.) {319.09}	138.67	43.31
		1378	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. (MoRTH) (N24001411)	12/2020	10/2023 (N.A.) {6/2024}	379.23 (N.A.) {379.23}	227.12	86.48
		1379	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300) PKG-II. (MoRTH) (N24001412)	12/2020	10/2023 (N.A.) {6/2024}	339.65 (N.A.) {339.65}	207.23	93
		1380	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDA-SAGWARA) SECTION OF NH-927A. PKG- (MoRTH) (N24001413)	2/2021	1/2024 (N.A.) {5/2024}	240.99 (N.A.) {240.99}	233.39	94.13
		1381	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR (MoRTH) (N24001527)	12/2021	5/2024 (N.A.) {12/2024}	411.4 (N.A.) {411.4}	143.61	48
		1382	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE (MoRTH) (N24001528)	1/2022	12/2024 (N.A.) {12/2024}	194.88 (N.A.) {194.88}	104.69	51
		1383	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M (MoRTH) (N24001529)	12/2021	8/2024 (N.A.) {8/2024}	451.66 (N.A.) {451.66}	401.78	96

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1384	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN- LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH (MoRTH) (N24001530)	12/2021	9/2024 (N.A.) {9/2024}	150.11 (N.A.) {150.11}	56.33	58
		1385	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 (MoRTH) (N24001531)	3/2022	8/2024 (N.A.) {8/2024}	304.87 (N.A.) {304.87}	289.31	100
		1386	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR (NHAI) (N24001557)	3/2022	11/2024 (Dec-24) {12/2024}	1636.15 (N.A.) {1636.15}	659.06	76.25
		1387	4L OF KARWAR (KM. 281.980 OF NH-62 NAGOUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) (NHAI) (N24001558)	11/2021	8/2024 (Oct-24) {10/2024}	736.75 (N.A.) {736.75}	205.79	73.1
		1388	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK (NHAI) (N24001559)	9/2021	6/2024 (Dec-24) {12/2024}	672.35 (N.A.) {672.35}	349.49	89.01
		1389	SANGARIYA (NEAR CHAUTALA)- RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) (NHAI) (N24001560)	2/2019	10/2023 (May-24) {5/2024}	755.16 (N.A.) {755.16}	942.82	100
		1390	DEOGARH (NEAR DHANDHANIYA)- RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) (NHAI) (N24001561)	10/2019	10/2023 (Jul-24) {7/2024}	839.63 (N.A.) {839.63}	211.09	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1391	SANGARIYA (NEAR CHAUTALA)- RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) (NHAI) (N24001562)	2/2019	10/2023 (May-24) {5/2024}	738.9 (N.A.) {738.9}	899.87	100
		1392	DEOGARH (NEAR DHANDHANIYA)- RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) (NHAI) (N24001563)	10/2019	8/2023 (Aug-24) {8/2024}	846.59 (N.A.) {846.59}	143.69	97.8
		1393	DEOGARH (NEAR DHANDHANIYA)- RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) (NHAI) (N24001564)	10/2019	7/2023 (Aug-24) {8/2024}	662.08 (N.A.) {662.08}	101.05	96.5
		1394	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL (NHAI) (N24001566)	11/2019	5/2023 (Jul-24) {7/2023}	1640.1 (N.A.) {1640.1}	1159.13	100
		1395	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA (NHAI) (N24001567)	11/2019	10/2022 (Nov-24) {11/2024}	1272.97 (N.A.) {1272.97}	588.51	82.56
		1396	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N (NHAI) (N24001568)	11/2019	5/2023 (Aug-24) {8/2024}	1119.35 (N.A.) {1119.35}	1433.58	99.8
		1397	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON (NHAI) (N24001569)	11/2019	3/2023 (Jun-24) {6/2024}	1425.02 (N.A.) {1425.02}	1365.31	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1398	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S (NHAI) (N24001571)	11/2019	12/2023 (Jul-24) {7/2024}	1341.36 (N.A.) {1341.36}	1073.16	99.55
		1399	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE (NHAI) (N24001572)	11/2019	1/2023 (Jan-24) {1/2024}	952.57 (N.A.) {952.57}	892.27	100
		1400	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M (NHAI) (N24001573)	11/2019	12/2022 (Aug-24) {8/2024}	1658.06 (N.A.) {1658.06}	180.39	99.9
		1401	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH (NHAI) (N24001612)	7/2020	1/2024 (Sep-25) {9/2025}	1788.69 (N.A.) {1788.69}	798.73	63
		1402	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS (MoRTH) (N24001866)	3/2022	8/2024 (N.A.) {8/2024}	186.29 (N.A.) {186.29}	142.69	64
		1403	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT (MoRTH) (N24001867)	3/2022	7/2024 (N.A.) {7/2024}	174.34 (N.A.) {174.34}	104.08	60
		1404	Sagwara Bypass and Garhi-Partapur Bypass of NH-927A in the State of Rajasthan. (MoRTH) (N24001868)	3/2022	8/2025 (N.A.) {8/2025}	187.65 (N.A.) {187.65}	66.57	29

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1405	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM (MoRTH) (N24001869)	12/2022	8/2025 (N.A.) {8/2025}	235.15 (N.A.) {235.15}	92.29	57
		1406	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO (MoRTH) (N24001927)	2/2022	9/2025 (N.A.) {9/2025}	838.43 (N.A.) {838.43}	157.87	30
		1407	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG (MoRTH) (N24001928)	3/2022	4/2025 (N.A.) {4/2025}	317.74 (N.A.) {317.74}	136.23	3.6
		1408	ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH-48 BETWEEN KM 42.700 TO KM 273.00 (NHAI) (N24002058)	8/2022	6/2024 (N.A.) {6/2025}	409.64 (N.A.) {409.64}	182.59	40.68
SIKKIM	CIVIL AVIATION	1409	PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST (AAI) (N04000110)	11/2023	6/2026 (N.A.) {6/2026}	323.26 (N.A.) {323.26}	6.01	3
	DEPARTMENT OF HIGHER EDUCATION	1410	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM (Sikkim Universi) (N44000002)	8/2020	1/2025 (N.A.) {12/2024}	314.06 (N.A.) {303.55}	135.81	45
	POWER	1411	TEESTA VI HE PROJECT (NHPC) (N18000325)	3/2019	3/2024 (N.A.) {12/2027}	5748.04 (N.A.) {5748.04}	3620.24	63.13
		1412	RANGIT IV HE PROJECT (NHPC) (N18000326)	3/2021	5/2024 (N.A.) {5/2025}	938.29 (N.A.) {1871.23}	1167.6	77.72

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>RAILWAYS</u>	1413	SEVOK RANGPO, NEFR (NFR) (N22000102)	4/2008	12/2015 (N.A.) {12/2023}	1339.48 (N.A.) {7876.92}	3290.96	39.8
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1414	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 (NHIDCL) (N24000767)	3/2017	4/2022 (May-22) {12/2023}	375.8 (N.A.) {375.8}	287.51	95.26
		1415	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 (NHIDCL) (N24000768)	11/2017	10/2020 (Aug-23) {8/2024}	290.05 (N.A.) {290.05}	218.36	96.74
		1416	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N (NHIDCL) (N24001251)	3/2019	4/2022 (N.A.) {1/2025}	402.94 (N.A.) {402.94}	233.87	72.99
		1417	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 (NHIDCL) (N24001252)	8/2020	4/2023 (Aug-23) {1/2025}	295.97 (N.A.) {295.97}	243.68	92.82
		1418	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 (NHIDCL) (N24001254)	3/2020	6/2022 (N.A.) {1/2024}	242.97 (N.A.) {244.45}	246.91	100
		1419	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV (NHIDCL) (N24001261)	8/2020	4/2023 (N.A.) {10/2024}	311 (N.A.) {273.78}	240.56	93.41

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1420	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV (NHIDCL) (N24001262)	7/2020	4/2023 (Oct-23) {8/2024}	345.38 (395.59) {395.59}	354.69	88.59
		1421	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L (NHIDCL) (N24001322)	9/2020	5/2022 (Oct-23) {3/2025}	183.31 (439.56) {439.56}	351.16	45.29
		1422	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) (NHIDCL) (N24001325)	9/2020	5/2023 (Aug-24) {3/2025}	262.84 (414.2) {414.2}	220.26	46.1
		1423	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM (NHIDCL) (N24001327)	8/2020	5/2022 (May-23) {3/2025}	292.8 (N.A.) {292.8}	179.43	49.19
		1424	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO (NHIDCL) (N24001336)	8/2020	4/2023 (Oct-24) {3/2025}	230.45 (244.91) {244.91}	200.82	77.2
		1425	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT (NHIDCL) (N24001337)	10/2020	11/2023 (Jul-25) {7/2025}	493.42 (478.79) {478.79}	264.25	39.08

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1426	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 (NHIDCL) (N24001338)	10/2020	12/2023 (Jun-25) {12/2025}	816.79 (786.6) {786.6}	276.95	35.17
		1427	RISHI BORDER- ROLEP- MENLA PKG- 2A (NHIDCL) (N24001361)	1/2021	9/2023 (Apr-25) {12/2025}	332.2 (N.A.) {332.2}	148.28	40.66
		1428	RISHI BORDER- ROLEP- MENLA PKG- 3B (NHIDCL) (N24001362)	12/2020	2/2024 (Apr-25) {4/2025}	410.6 (379.3) {379.3}	186.64	41.18
		1429	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) (MoRTH) (N24001442)	10/2021	5/2024 (Jan-25) {1/2025}	385.15 (N.A.) {385.15}	163.03	74.7
		1430	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO (NHIDCL) (N24001913)	3/2017	6/2022 (N.A.) {6/2022}	165.56 (N.A.) {165.56}	0	71.74
TAMIL NADU	ATOMIC ENERGY	1431	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) (BHAVNI) (020100044)	9/2003	9/2010 (N.A.) {3/2025}	3492 (N.A.) {7670}	6921.72	98
		1432	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 (NPCIL) (N02000028)	3/2013	11/2020 (N.A.) {11/2026}	39849 (68893) {68893}	44488	72.95
		1433	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6 (NPCIL) (N02000029)	6/2017	9/2027 (N.A.) {9/2027}	49621 (N.A.) {49621}	16931	28.75
	CIVIL AVIATION	1434	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI (AAI) (N04000074)	6/2018	2/2022 (N.A.) {12/2025}	2467 (N.A.) {2467}	1487.26	57.4

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1435	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI (AAI) (N04000075)	8/2018	10/2021 (N.A.) {12/2023}	951.28 (N.A.) {1112.49}	1112.49	100
		1436	DEVELOPMENT OF TUTICORIN AIRPORT (AAI) (N04000090)	6/2019	3/2022 (Sep-24) {9/2024}	380.87 (452.93) {452.93}	295.49	86
	<u>COAL</u>	1437	JAWAHAR KHANI OPENCAST (JK OC) MINE (SCCL) (N06000259)	12/2021	3/2025 (N.A.) {3/2025}	297.88 (N.A.) {297.88}	45.15	20
	<u>FINANCE</u>	1438	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI (CPWD FOR FINANC) (N28000109)	11/2017	11/2021 (N.A.) {11/2022}	348.77 (N.A.) {348.77}	223.39	100
	<u>MINES</u>	1439	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU (NALCO) (N10000014)	9/2017	6/2019 (Mar-24) {12/2024}	166.62 (163.17) {163.17}	135.63	65
	<u>PETROLEUM</u>	1440	IRUGUR-DEVANGONTHI POL PIPELINE (BPCL) (N16000234)	11/2012	2/2017 (Oct-25) {10/2025}	678 (1732) {1732}	532.03	38.4
		1441	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE (IOCL) (N16000253)	5/2016	12/2018 (Mar-24) {12/2024}	4497 (6025) {6025}	5503.37	99.06
		1442	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI (IOCL) (N16000403)	10/2020	9/2023 (Dec-24) {12/2024}	921 (N.A.) {921}	685.45	89.3

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1443	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI (IOCL) (N16000405)	10/2020	12/2023 (Aug-24) {8/2024}	1398 (1587) {1587}	1126.27	90
		1444	CBR 9 MMTPA PROJECT (CPCL) (N16000434)	1/2021	6/2025 (N.A.) {6/2025}	31580 (31580) {36354}	1206.22	10
		1445	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI (IOCL) (N16000438)	1/2022	7/2024 (Dec-24) {6/2025}	827 (887.71) {887.71}	452.06	69.7
		1446	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE (IOCL) (N16000451)	3/2022	11/2024 (N.A.) {11/2024}	564 (N.A.) {564}	142.74	35.67
		1447	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) (IOCL) (N16000455)	1/2022	7/2024 (May-26) {5/2026}	829 (N.A.) {829}	201.96	49.61
		1448	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) (IOCL) (N16000479)	1/2023	1/2025 (N.A.) {1/2025}	346.7 (N.A.) {346.7}	0.72	17.25
		1449	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS (IOCL) (N16000486)	3/2022	3/2030 (N.A.) {12/2030}	501 (N.A.) {501}	72.38	3.6
		1450	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS (IOCL) (N16000490)	3/2022	3/2030 (N.A.) {12/2030}	1328 (N.A.) {1328}	137.96	3.9

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1451	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS (IOCL) (N16000492)	3/2022	3/2030 (N.A.) {12/2030}	1295 (N.A.) {1295}	128.02	4
		1452	CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS (BPCL) (N16000521)	12/2022	3/2030 (N.A.) {3/2030}	3685 (N.A.) {3685}	77.4	4.1
	RAILWAYS	1453	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP (MRTP) (N22000028)	4/2006	6/2013 (Aug-24) {10/2024}	495.74 (N.A.) {734.01}	627.75	98
		1454	MAYLADUTHURAI-THIRUVARUR- KARAIKUDI-THIRU 'PONDI'- AGASTIYAMPALLI (SR) (N22000079)	9/2007	2/2019 (N.A.) {3/2027}	724.69 (N.A.) {3118.34}	1924.98	78
		1455	TIDIVANAM-NAGARI (NL) (SR) (N22000085)	9/2006	(Dec-26) {3/2027}	582.83 (N.A.) {3631.34}	770.89	10
		1456	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) (SR) (N22000567)	1/2006	3/2025 (Aug-24) {12/2025}	417.5 (N.A.) {419.44}	195.52	58
		1457	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) (SR) (N22000568)	3/2022	3/2026 (Aug-24) {12/2024}	359.6 (274.2) {274.2}	200.58	63
		1458	MORAPPUR-DHARMAPURI (SR) (N22000618)	2/2019	3/2028 (Mar-27) {3/2027}	358.95 (N.A.) {358.95}	37.11	1
		1459	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI- NAGORE-KARAIKAL) (SR) (N22000625)	1/2019	3/2026 (Sep-24) {12/2024}	304.22 (N.A.) {373.42}	243.28	65

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1460	NAGAPATTINAM- THIRUTURAI PUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI- NAGORE-KARAIKAL) (SR) (N22000626)	7/2008	3/2026 (Mar-27) {3/2027}	677.12 (N.A.) {788.05}	167.05	16
	ROAD TRANSPORT AND HIGHWAYS	1461	FOUR LANNING OF VIKRAVANDI- SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. (NHAI) (N24000652)	3/2017	3/2020 (May-24) {5/2024}	848.45 (N.A.) {848.45}	303.04	48.26
		1462	FOUR LANNING OF CHOLOPURAM-THANJAVUR (NHAI) (N24000697)	8/2017	9/2020 (Sep-24) {9/2024}	1176.37 (N.A.) {1176.37}	1280.68	93.04
		1463	4-LANNING OF STHIYATHOPU- CHOLOPURAM (NHAI) (N24000708)	9/2017	8/2020 (Sep-24) {9/2024}	1227.87 (N.A.) {1227.87}	1287.38	87.7
		1464	FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 (NHAI) (N24000826)	3/2018	10/2022 (Jan-24) {1/2024}	505.35 (N.A.) {837.69}	376.61	99.75
		1465	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH- 785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) (NHAI) (N24000827)	3/2018	11/2020 (Apr-23) {4/2023}	628.71 (N.A.) {756.13}	583.02	99.3
		1466	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON (NHAI) (N24001428)	3/2018	11/2021 (Dec-24) {12/2024}	998.7 (1358.32) {1358.32}	868.73	95.98

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1467	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER (NHAI) (N24001429)	3/2018	11/2021 (Dec-24) {12/2024}	1294.47 (1588.4) {1588.4}	850.15	91.86
		1468	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH- 45A ON HAM (NHAI) (N24001430)	3/2018	1/2022 (Dec-24) {12/2024}	2120.4 (2565.63) {2565.63}	1432.32	98.79
		1469	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH- 45A ON HAM UN (NHAI) (N24001431)	3/2018	10/2020 (Aug-25) {8/2025}	1872.68 (2661.51) {2756.09}	1080.43	45.2
		1470	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 (MoRTH) (N24001455)	2/2022	8/2022 (N.A.) {10/2024}	191.33 (N.A.) {191.33}	142.11	75
		1471	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) (NHAI) (N24001600)	10/2020	5/2023 (Dec-24) {12/2024}	434.12 (N.A.) {434.12}	258.89	99
		1472	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 (NHAI) (N24001601)	1/2019	1/2023 (Dec-24) {12/2024}	1051.69 (N.A.) {1051.69}	518.65	72.02

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1473	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) (NHAI) (N24001602)	1/2019	12/2022 (Jan-25) {1/2025}	1409.38 (N.A.) {1409.38}	616.92	85.21
		1474	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) (NHAI) (N24001603)	1/2019	10/2022 (Dec-23) {12/2023}	1518.53 (N.A.) {1607.54}	915.4	100
		1475	REMAINING WORK OF 2L+PS OF TRICHY - KARAUKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS (NHAI) (N24001604)	2/2019	3/2021 (N.A.) {10/2023}	166.9 (N.A.) {166.9}	121.94	100
		1476	4-LANING OF MELUR - PILLAYARPATTI - KARAUKUDI SECTION OF NH-338, NH-36, NH- 383 (NHAI) (N24001605)	6/2018	3/2022 (N.A.) {1/2025}	1103.86 (N.A.) {1103.86}	461.32	74.5
		1477	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) (NHAI) (N24001606)	12/2018	3/2022 (Mar-25) {3/2025}	854.94 (N.A.) {854.94}	334.05	63
		1478	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS (NHAI) (N24001692)	1/2022	9/2024 (N.A.) {9/2024}	467.99 (N.A.) {468}	18.83	12.2
		1479	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 (NHAI) (N24001693)	9/2021	10/2024 (N.A.) {10/2024}	1751.18 (N.A.) {1757.27}	49.69	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1480	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM (NHAI) (N24001694)	2/2019	12/2023 (Dec-24) {12/2024}	1243.57 (N.A.) {1243.57}	171.63	0
		1481	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 (NHAI) (N24001696)	2/2019	8/2023 (Dec-24) {12/2024}	1291.37 (N.A.) {1291.37}	215.02	0
		1482	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM (NHAI) (N24001716)	7/2022	8/2023 (Dec-24) {12/2024}	186.5 (210.81) {210.81}	12.92	85
		1483	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K (NHAI) (N24001717)	11/2020	8/2024 (N.A.) {3/2025}	1155.49 (1458.45) {1458.45}	444.56	51.61
		1484	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 (NHAI) (N24001718)	12/2020	7/2024 (N.A.) {11/2024}	843.48 (1051.36) {1051.36}	349.3	80.09
		1485	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT (NHAI) (N24001719)	2/2021	7/2024 (N.A.) {2/2025}	2948.31 (3516.83) {3516.83}	677.76	62.32
		1486	BANGALORE CHENNAI EXPRESSWAY PHASE-III ? PACKAGE I (GUDIPALA TO WALAJHPET) FROM KM 156.000 TO KM 1 (NHAI) (N24001720)	10/2020	5/2024 (N.A.) {12/2024}	1023.91 (1341.51) {1341.51}	513.56	64.33

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1487	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 (NHAI) (N24001721)	2/2019	5/2024 (N.A.) {8/2025}	1008.99 (1360.53) {1360.53}	163.5	33.01
		1488	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH (NHAI) (N24001722)	11/2021	2/2023 (N.A.) {8/2024}	463.44 (463.44) {463.44}	331.01	98.5
		1489	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 (NHAI) (N24001723)	10/2018	2/2021 (N.A.) {3/2025}	707.9 (766.51) {766.51}	401.98	76.2
		1490	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 (NHAI) (N24001725)	1/2019	5/2021 (N.A.) {3/2026}	819.89 (N.A.) {922.85}	370.91	57.32
		1491	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 ? 29/250 INCLUDING LA AND SHIFTING OF NH-234 (MoRTH) (N24001828)	1/2022	11/2024 (N.A.) {11/2024}	221.03 (243.95) {243.95}	119.28	54
		1492	FOUR LANING OF OTTANCHATRAM TO PALANI SECTION FROM KM 30/700 TO KM 55/000 OF NH 209(NEW NH- 83) INCLU (MoRTH) (N24001829)	10/2022	11/2024 (N.A.) {11/2024}	172.15 (N.A.) {172.15}	53.79	52
		1493	CONSTRUCTION OF STRR (WEST SIDE)-NH948A- BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F (NHAI) (N24001968)	4/2022	5/2025 (N.A.) {5/2025}	1260.74 (N.A.) {1260.74}	364.32	39.73

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1494	4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744 (NHAI) (N24002084)	3/2022	2/2025 (N.A.) {3/2025}	1076.97 (N.A.) {1076.97}	325.73	57.48
		1495	CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI (NHAI) (N24002107)	3/2023	5/2026 (N.A.) {5/2026}	1382 (N.A.) {1382}	0	0
		1496	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS (NHAI) (N24002108)	3/2023	5/2026 (N.A.) {5/2026}	1618.96 (N.A.) {1618.96}	0	0
		1497	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS (NHAI) (N24002109)	3/2023	5/2026 (N.A.) {5/2026}	1301.37 (N.A.) {1301.37}	0	0
		1498	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS (NHAI) (N24002110)	3/2023	5/2026 (N.A.) {5/2026}	1207.4 (N.A.) {1207.4}	0	0
		1499	FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000 (NHAI) (N24002111)	2/2019	12/2025 (Dec-25) {12/2025}	825.94 (1116.13) {1116.13}	98.5	17.32
		1500	SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE (NHAI) (N24002112)	3/2023	7/2024 (N.A.) {1/2025}	200.3 (N.A.) {200.3}	37.75	60.03

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1501	4L OF LEFT-OVER WORKS INCLUDING ADDITIONAL STRUCTURES FROM KERALA/TAMIL NADU BORDER TO KANYAKUMARI S (NHAI) (N24002113)	3/2023	8/2025 (N.A.) {8/2025}	1141.78 (N.A.) {1141.78}	147.9	14.56
		1502	4L OF VADUGAPATTI TO THERKUVENGANALLUR (RAJAPALYAM) SECTION FROM KM 36.000 TO KM 71.600 OF NH744 UND (NHAI) (N24002114)	2/2022	4/2025 (N.A.) {4/2025}	1097.59 (N.A.) {1317.06}	420.65	59.36
	<u>URBAN DEVELOPMENT</u>	1503	CHENNAI METRO RAIL LTD (PHASE 1) (CMRL) (N28000084)	2/2009	12/2015 (N.A.) {12/2015}	14600 (N.A.) {18380}	17619.68	100
		1504	CHENNAI METRO RAIL LTD (PHASE 1 EXT) (CMRL) (N28000097)	6/2016	3/2018 (N.A.) {2/2021}	3770 (N.A.) {3770}	2527.73	100
<u>TELANGANA</u>	<u>CIVIL AVIATION</u>	1505	CO CIVIL AVIATION RESEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD (AAI) (N04000086)	5/2020	5/2022 (Jun-23) {6/2023}	353.61 (N.A.) {353.61}	303.22	100
	<u>COAL</u>	1506	KAKATIYAKHANI OPENCAS III PROJECT PHASE-1 (SCCL) (N06000161)	3/2017	3/2022 (N.A.) {3/2025}	413.84 (N.A.) {413.84}	378.72	58
		1507	GODAVARIKHANI COAL MINE (SCCL) (N06000202)	7/2019	3/2023 (N.A.) {3/2025}	438.98 (N.A.) {438.98}	152.08	68
		1508	VENKATESH KHANI COAL MINE (SCCL) (N06000204)	10/2020	3/2023 (N.A.) {3/2026}	484.51 (N.A.) {484.51}	150.64	30
		1509	RCE OF RAMAGUNDAM OPENCAS II EXTENSION PROJECT (SCCL) (N06000210)	11/2015	3/2023 (N.A.) {3/2025}	489.62 (N.A.) {489.62}	405.54	70

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1510	RCE OF INDARAM OPENCAS T PROJECT (SCCL) (N06000211)	8/2017	3/2021 (N.A.) {3/2025}	349.28 (N.A.) {424.81}	335.24	80
		1511	RCE OF KALYANIKHANI OPENCAS T PROJECT (SCCL) (N06000213)	3/2016	3/2020 (N.A.) {3/2025}	384.32 (N.A.) {384.32}	219.67	72
		1512	RCE OF KAKATHIYAKHANI OC - 2 PROJECT (SCCL) (N06000214)	8/2017	3/2020 (N.A.) {3/2025}	442.42 (N.A.) {442.42}	174.29	63
		1513	GOLETI OPENCAS T MINE (SCCL) (N06000258)	7/2021	3/2026 (N.A.) {3/2026}	345.6 (N.A.) {345.6}	50.25	18
	<u>HEALTH AND FAMILY WELFARE</u>	1514	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR (HITES) (N21000031)	12/2018	7/2024 (Feb-25) {2/2025}	1110.55 (1110.55) {1110.55}	576.8	71.68
		1515	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD (CPWD FOR HEALTH) (N28000098)	10/2016	3/2020 (Sep-24) {9/2024}	209.84 (281.05) {281.05}	248.34	97.5
	<u>POWER</u>	1516	TELANGANA SUPER THERMAL POWER PROJECT PHASE I (NTPC) (N18000212)	1/2016	11/2020 (Jul-22) {2/2024}	10598.98 (N.A.) {10998}	10437.71	100
	<u>RAILWAYS</u>	1517	MANOHARABAD-KOTHPALL NEW LINE(SCR) (SCR) (N22000032)	4/2006	3/2010 (N.A.) {3/2025}	1160.48 (N.A.) {3014}	1249.7	0
		1518	MANMAD-PARBHANI-NANDED- SECUNDERABAD-GADWAL- DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K (SCR) (N22000432)	4/2017	3/2022 (N.A.) {3/2022}	119.73 (185) {242.28}	54.15	50

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1519	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT (MoRTH) (N24000245)	1/2014	3/2016 (Sep-19) {9/2019}	270 (N.A.) {270}	0	72.15
		1520	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR (MoRTH) (N24000247)	10/2014	2/2017 (Dec-22) {3/2025}	295.47 (N.A.) {295.47}	224.42	80.07
		1521	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM (MoRTH) (N24000248)	3/2015	1/2017 (N.A.) {12/2023}	153.21 (N.A.) {153.21}	100.96	93.11
		1522	WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON (MoRTH) (N24000980)	10/2016	2/2019 (Jun-22) {8/2024}	298.32 (N.A.) {298.32}	178.47	94.5
		1523	WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ (MoRTH) (N24000981)	10/2016	3/2019 (Apr-23) {8/2024}	248.83 (N.A.) {248.83}	173.82	100
		1524	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE (MoRTH) (N24000982)	1/2017	5/2019 (Aug-19) {8/2019}	244.54 (N.A.) {244.54}	176.32	99.9

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1525	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH (MoRTH) (N24000983)	1/2017	10/2019 (Oct-19) {2/2024}	196.52 (N.A.) {196.52}	125.53	95.7
		1526	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI (MoRTH) (N24000984)	1/2017	12/2019 (Dec-19) {12/2019}	283 (N.A.) {283}	259.15	99.3
		1527	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION (MoRTH) (N24000986)	1/2017	5/2019 (Jul-21) {1/2024}	300 (N.A.) {300}	239.93	96.05
		1528	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH (MoRTH) (N24000987)	1/2018	5/2020 (Dec-22) {8/2024}	283.15 (N.A.) {283.15}	278.69	92.59
		1529	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 (MoRTH) (N24000988)	1/2018	12/2019 (Nov-20) {11/2020}	230.03 (N.A.) {230.03}	231.33	99.9
		1530	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 (MoRTH) (N24000989)	2/2018	6/2020 (Jan-21) {1/2021}	206.13 (N.A.) {206.13}	190.94	98.36

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1531	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT (MoRTH) (N24000990)	2/2018	11/2019 (Mar-22) {1/2024}	294.13 (N.A.) {294.13}	198.75	86.21
		1532	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC (MoRTH) (N24000993)	3/2018	9/2020 (Jun-22) {6/2023}	322.81 (N.A.) {322.81}	317.03	98.09
		1533	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES (MoRTH) (N24000994)	3/2018	7/2020 (Jun-24) {2/2026}	626.76 (N.A.) {626.76}	274.02	44
		1534	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR (MoRTH) (N24000996)	1/2017	10/2019 (Oct-19) {6/2021}	605.08 (N.A.) {605.08}	416.32	99.84
		1535	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL ? MALLAMPALLY SECTION OF NH-365 (MoRTH) (N24000997)	3/2018	7/2019 (Jun-22) {8/2024}	192.67 (N.A.) {192.67}	176.37	92
		1536	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR (MoRTH) (N24000998)	1/2019	(Jan-23) {8/2024}	193.19 (249.72) {249.72}	222.58	95

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1537	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM (NHA) (N24001482)	8/2022	10/2024 (N.A.) {10/2024}	772.11 (N.A.) {772.11}	452.54	52.14
		1538	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V (NHA) (N24001483)	2/2022	9/2024 (N.A.) {9/2024}	637.11 (N.A.) {637.11}	324.52	51.01
		1539	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA (NHA) (N24001484)	9/2022	2/2024 (Dec-24) {12/2024}	804.69 (N.A.) {804.69}	378.36	66
		1540	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH- 65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 (NHA) (N24001522)	1/2021	1/2024 (Dec-24) {12/2024}	1307.95 (N.A.) {1307.95}	531.4	90
		1541	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, (NHA) (N24001555)	3/2022	1/2025 (N.A.) {1/2025}	955.49 (N.A.) {955.49}	153.26	27.28
		1542	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 (NHA) (N24001556)	12/2021	7/2024 (N.A.) {7/2024}	521.53 (N.A.) {521.53}	203.56	39.09

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1543	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 (NHAI) (N24001625)	1/2022	1/2025 (N.A.) {1/2025}	1227.57 (N.A.) {1227.57}	4.98	0.95
		1544	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM (NHAI) (N24001626)	2/2022	1/2025 (N.A.) {1/2025}	972.06 (N.A.) {972.06}	8.38	2.14
		1545	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO (MoRTH) (N24002000)	3/2021	7/2024 (N.A.) {8/2024}	317.19 (N.A.) {317.19}	162.21	67
		1546	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- (MoRTH) (N24002001)	1/2022	1/2025 (N.A.) {6/2025}	882.18 (N.A.) {882.18}	223.54	53.13
		1547	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO (MoRTH) (N24002002)	1/2022	12/2024 (N.A.) {12/2024}	423.48 (N.A.) {423.48}	198.05	57.55
		1548	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO (MoRTH) (N24002003)	1/2022	12/2024 (N.A.) {3/2025}	549.28 (N.A.) {549.28}	139.43	47.92

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1549	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI (MoRTH) (N24002004)	3/2021	7/2024 (N.A.) {6/2025}	545.11 (N.A.) {545.11}	250.94	60.52
		1550	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 (MoRTH) (N24002005)	3/2022	3/2025 (N.A.) {6/2025}	644.45 (N.A.) {644.45}	192.96	55.72
		1551	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA (MoRTH) (N24002006)	10/2017	6/2023 (N.A.) {12/2024}	186.71 (N.A.) {186.71}	159.94	75.86
		1552	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI (MoRTH) (N24002007)	3/2022	7/2025 (N.A.) {7/2025}	886.69 (N.A.) {886.69}	100.69	36.72
		1553	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 (MoRTH) (N24002008)	1/2022	12/2024 (N.A.) {12/2024}	578.85 (N.A.) {578.85}	172.76	65.5
		1554	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR ? CHINCHOLI SECTION FROM (MoRTH) (N24002009)	1/2022	1/2025 (N.A.) {7/2025}	703.68 (N.A.) {703.68}	227.94	41.67

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1555	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION (MoRTH) (N24002010)	3/2022	3/2024 (N.A.) {10/2025}	631.49 (N.A.) {631.49}	42.69	12
		1556	IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-RCW (NHAI) (N24002082)	2/2022	9/2024 (N.A.) {9/2024}	541.58 (N.A.) {541.58}	20.82	0
		1557	FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K (NHAI) (N24002083)	3/2022	7/2025 (N.A.) {7/2025}	2146.86 (2413) {2413}	653.29	40.91
<u>TRIPURA</u>	<u>PETROLEUM</u>	1558	GRASS ROOT RAIL FED DEPOT AT SEKEREKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT (IOCL) (N16000495)	6/2022	8/2025 (Sep-25) {9/2025}	656 (N.A.) {656}	290.72	61.1
	<u>RAILWAYS</u>	1559	AGARTALA-AKHAURA NL (NFR) (N22000195)	4/2012	3/2020 (Jun-22) {9/2022}	569.63 (N.A.) {708.73}	380.92	84
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1560	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION (NHIDCL) (N24001263)	6/2020	1/2022 (Feb-24) {9/2024}	277.5 (302.02) {302.02}	252.1	98.66
		1561	KAILASHAHAR TO KHOWAI PKG-4 (NHIDCL) (N24001309)	11/2020	6/2022 (Oct-23) {9/2024}	159.13 (171.5) {171.5}	79.43	98.05
		1562	2-LANING FROM JOLAIBARI - BELONIA (NHIDCL) (N24001317)	6/2020	1/2022 (Jul-24) {9/2024}	201.99 (287.47) {287.47}	144.07	92.3

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1563	2-LANING OF KHOWAI - AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 (NHIDCL) (N24001318)	9/2020	4/2022 (Oct-22) {10/2023}	173.17 (N.A.) {173.17}	93.35	100
		1564	MANU-SIMLUNG (PKG 4) (NHIDCL) (N24001363)	3/2021	12/2022 (Jun-23) {1/2025}	354.79 (N.A.) {354.79}	34.08	17.2
		1565	2 LANING FROM MANU-SIMLUNG PKG-2 (NHIDCL) (N24001542)	2/2022	1/2025 (N.A.) {1/2025}	456.88 (N.A.) {456.88}	90.15	39
		1566	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR (NHIDCL) (N24001914)	5/2023	11/2024 (N.A.) {2/2025}	195.95 (N.A.) {195.95}	11.5	15.89
		1567	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8 (NHIDCL) (N24002132)	3/2023	3/2027 (N.A.) {3/2027}	2026.05 (N.A.) {2026.05}	0	0
UTTAR PRADESH	CIVIL AVIATION	1568	CCS INTERNATIONAL AIRPORT , LUCKNOW (AAI) (N04000077)	6/2018	9/2021 (Oct-26) {10/2026}	1383 (1938) {3291.81}	2110.2	75.84
		1569	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 (AAI) (N04000094)	3/2021	12/2022 (Aug-24) {8/2024}	242.14 (328) {358}	338.44	99.9
		1570	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, (AAI) (N04000102)	5/2023	11/2024 (N.A.) {12/2024}	185.75 (232.52) {232.52}	51.72	35
	COAL	1571	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW (NLC) (N06000152)	7/2016	11/2021 (Mar-25) {3/2025}	17237 (19406.12) {19406.12}	17649.19	83.89

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1572	KHADIA EXPANSION OCP (NCL) (N06000208)	6/2021	3/2025 (N.A.) {3/2026}	491.67 (N.A.) {491.67}	29.25	5.67
	<u>HOME AFFAIRS</u>	1573	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDALI (CPWD FOR MHA) (N45000003)	5/2019	1/2022 (Mar-23) {3/2023}	199.31 (N.A.) {199.31}	86.49	85
	<u>PETROLEUM</u>	1574	60 KTA POLYPROPYLENE PROJECT (GAIL) (N16000429)	3/2019	4/2024 (Apr-24) {3/2025}	910.56 (1299.02) {1299.02}	757.4	88.4
		1575	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT (IOCL) (N16000505)	4/2022	4/2025 (Dec-26) {12/2026}	260.12 (N.A.) {260.12}	0.92	1.5
		1576	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH (IOCL) (N16000506)	9/2022	6/2026 (N.A.) {11/2026}	980.45 (N.A.) {980.45}	112.44	29.7
		1577	CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI , SITAPUR, BAHRACH, SHRAVASTI,BALRAMPUR, (BPCL) (N16000525)	12/2022	6/2030 (N.A.) {6/2030}	16654 (N.A.) {16654}	248.66	4.4
	<u>POWER</u>	1578	KHURJA SUPER THERMAL POWER PROJECT (THDCIL) (N18000272)	3/2019	9/2023 (N.A.) {3/2025}	11089.42 (N.A.) {11089.42}	10764.98	92
		1579	KALPI SOLAR POWER PROJECT (NHPC) (N18000323)	7/2020	3/2022 (Mar-24) {3/2024}	314.64 (N.A.) {350.46}	305.05	89.75
		1580	SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW) (BHEL) (N18000382)	3/2024	2/2030 (N.A.) {2/2030}	17195.31 (N.A.) {17195.31}	531	0
	<u>RAILWAYS</u>	1581	VARANASI-MODHOSINGH- ALLAHABAD DOUBLING (RVNL) (N22000401)	4/2015	3/2022 (N.A.) {12/2024}	943.6 (N.A.) {2018.23}	1779.61	98

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1582	RAMNA - SINGRAULI DOUBLING (ECR) (N22000417)	8/2015	3/2020 (N.A.) {9/2024}	2436.21 (2880.4) {2880.4}	2892.87	90
		1583	KARAILA ROAD - SHAKTINAGAR DOUBLING (ECR) (N22000419)	8/2015	3/2019 (N.A.) {8/2024}	528.57 (762.97) {762.97}	739.41	90
		1584	BURHWAL - GONDA - 3RD RUNNING LINE. (NER) (N22000468)	4/2016	(N.A.) {7/2025}	602.5 (N.A.) {714.96}	832.95	48
		1585	SHAHGANJ-BHATNI-PHEPHNA- INDARA, MAU-SHAGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. (NER) (N22000470)	4/2016	12/2019 (N.A.) {12/2024}	1177.96 (N.A.) {1777.39}	1732.31	74
		1586	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING (NCR) (N22000495)	3/2018	3/2023 (N.A.) {3/2026}	4329.53 (N.A.) {4329.53}	60.37	3
		1587	JHANSI BINA DOUBLING (NCR) (N22000496)	9/2016	3/2021 (N.A.) {12/2023}	2001 (2001) {2001}	1118.8	85
		1588	MATHURA-JHANSI-3RD LINE (273.80 KM) (RVNL) (N22000501)	6/2016	12/2023 (N.A.) {12/2024}	3677.76 (N.A.) {5190.26}	4969.16	80
		1589	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING (ECR) (N22000525)	10/2022	10/2027 (N.A.) {10/2027}	199.96 (N.A.) {199.96}	55.09	0
		1590	MUGHALSARAI - ALLAHABAD - 3RD LINE (NCR) (N22000544)	8/2019	12/2026 (N.A.) {12/2026}	2390 (N.A.) {2390}	0	0
		1591	ALIGARH-HARDUAGANJ FLYOVER (22 KM) (NCR) (N22000545)	4/2020	6/2026 (Jun-26) {6/2026}	1456.89 (N.A.) {1456.89}	0	5

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1592	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR (NCR) (N22000546)	3/2017	12/2024 (N.A.) {12/2024}	260 (N.A.) {260}	0	0
		1593	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN (NCR) (N22000562)	4/2019	12/2025 (N.A.) {12/2025}	451.99 (N.A.) {451.99}	0	0
		1594	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ (NCR) (N22000563)	4/2019	3/2026 (N.A.) {3/2026}	494.11 (N.A.) {494.11}	0	0
		1595	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS (NCR) (N22000564)	4/2019	12/2025 (Mar-26) {3/2026}	187.21 (250.17) {250.17}	1.75	7
		1596	SAHJANWA - DOHRIGHAT (NER) (N22000565)	8/2019	3/2029 (N.A.) {12/2027}	371.77 (N.A.) {1319.75}	376.88	1
		1597	BAHRAICH - NANPARA - NEPALGANJ (56.15 KM) (NER) (N22000566)	7/2020	12/2024 (N.A.) {6/2025}	950 (N.A.) {341.66}	20.1	1
		1598	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) (NER) (N22000569)	10/2018	10/2030 (N.A.) {3/2027}	1600 (N.A.) {5739.79}	734.51	5
		1599	BARABANKI AKBARPUR DOUBLING (NR) (N22000578)	9/2017	3/2025 (N.A.) {3/2025}	1200 (N.A.) {1700}	0	0
		1600	JAUNPUR AKBARPUR (TANDA) DOUBLING (NR) (N22000582)	8/2017	3/2025 (N.A.) {3/2025}	515.5 (N.A.) {676}	0	0
		1601	JANGHAI PRATAPGARH AMETHI DOUBLING (NR) (N22000583)	11/2017	3/2025 (N.A.) {3/2025}	701.98 (N.A.) {1100}	0	0
		1602	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) (NR) (N22000590)	1/2019	3/2025 (N.A.) {3/2025}	323.85 (N.A.) {323.85}	0	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1603	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) (NR) (N22000591)	3/2023	12/2026 (N.A.) {12/2026}	177.33 (N.A.) {177.33}	0	0
		1604	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) (RVNL) (N22000596)	11/2018	3/2025 (N.A.) {3/2025}	357.48 (N.A.) {409.38}	312.07	48
		1605	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) (RVNL) (N22000598)	5/2018	3/2024 (N.A.) {2/2025}	1177.96 (N.A.) {2529.46}	1574.9	76
		1606	MATHURA - VRINDAVAN (11 KM) (NCR) (N22000612)	8/2022	6/2025 (N.A.) {6/2025}	402.88 (N.A.) {402.88}	0	0
		1607	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) (NER) (N22000613)	11/2016	6/2024 (N.A.) {2/2025}	186.85 (N.A.) {457.68}	417.25	95
	ROAD TRANSPORT AND HIGHWAYS	1608	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B (MoRTH) (N24000331)	12/2019	4/2022 (N.A.) {9/2024}	282.41 (N.A.) {319.96}	270.96	83
		1609	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4- LANNING OF VARANASI GORAKHPUR (NHAI) (N24000549)	3/2016	10/2019 (Sep-23) {9/2024}	1396.74 (4172.67) {4300}	3983.38	97.77
		1610	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] (NHAI) (N24000551)	3/2016	4/2019 (Dec-24) {12/2024}	1587.49 (3473.59) {3500}	3314.79	95.27

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1611	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 (NHAI) (N24000556)	3/2016	4/2019 (Dec-24) {12/2024}	899 (1623.88) {1623.88}	1088.92	92.1
		1612	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 (NHAI) (N24000564)	3/2016	7/2020 (Mar-25) {3/2025}	1408 (1659.12) {1659.12}	1198.72	79.46
		1613	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO (NHAI) (N24000796)	3/2018	12/2021 (Dec-23) {8/2024}	1117.84 (N.A.) {1203.92}	1198.22	99.26
		1614	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA (NHAI) (N24000798)	3/2018	11/2021 (N.A.) {12/2024}	2140.93 (N.A.) {2140.93}	2048.57	97.88
		1615	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH ? 14 (NHAI) (N24001185)	11/2017	7/2021 (Dec-24) {12/2024}	2159 (2262) {2262}	2248.28	97.1
		1616	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN (NHAI) (N24001306)	10/2020	3/2023 (N.A.) {5/2024}	724.6 (N.A.) {724.6}	569.96	84.92
		1617	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD (MoRTH) (N24001421)	7/2018	2/2024 (N.A.) {8/2025}	1948.25 (N.A.) {1948.25}	930.54	68

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1618	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT (MoRTH) (N24001423)	4/2021	9/2023 (N.A.) {12/2024}	309.48 (N.A.) {309.48}	112.84	51
		1619	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W (MoRTH) (N24001424)	3/2021	9/2023 (N.A.) {10/2024}	185.09 (269.81) {269.81}	250.1	93
		1620	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM (MoRTH) (N24001456)	4/2020	2/2024 (N.A.) {9/2024}	199.39 (212.96) {199.39}	142.04	86
		1621	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C (MoRTH) (N24001457)	4/2020	7/2024 (N.A.) {3/2025}	172.5 (169.56) {172.5}	78.64	59
		1622	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A (MoRTH) (N24001460)	12/2021	9/2024 (N.A.) {7/2024}	170.6 (N.A.) {170.6}	153.26	100
		1623	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP (MoRTH) (N24001461)	4/2020	3/2024 (N.A.) {12/2024}	236.47 (N.A.) {236.47}	117.7	76
		1624	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP (MoRTH) (N24001462)	4/2020	7/2024 (N.A.) {12/2024}	211.09 (N.A.) {211.09}	95.92	74

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1625	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 (MoRTH) (N24001463)	4/2020	7/2024 (N.A.) {2/2024}	294.84 (309.99) {294.84}	271.61	100
		1626	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 (MoRTH) (N24001464)	3/2021	8/2023 (N.A.) {9/2024}	264.86 (N.A.) {264.86}	98.6	67
		1627	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO (MoRTH) (N24001469)	11/2021	5/2024 (N.A.) {3/2025}	307.11 (N.A.) {307.11}	156.22	68
		1628	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP (MoRTH) (N24001471)	4/2020	11/2024 (N.A.) {11/2024}	325.24 (340.16) {325.24}	191.34	72
		1629	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) (MoRTH) (N24001479)	3/2021	5/2024 (N.A.) {3/2025}	395.62 (392.03) {395.62}	196.1	52
		1630	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW (MoRTH) (N24001480)	10/2021	4/2024 (N.A.) {12/2024}	227.06 (N.A.) {227.06}	98.32	82

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1631	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO (NEAR MOHAND) OF GANESHPUR ? DEHRADUN SECTION FROM K (NHAI) (N24001523)	3/2021	10/2023 (Sep-24) {9/2024}	836.24 (N.A.) {836.24}	772.93	95.91
		1632	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR ? DEHRADUN SECTION FROM (NHAI) (N24001524)	3/2021	10/2023 (Sep-24) {9/2024}	990.28 (N.A.) {990.28}	997.49	96.95
		1633	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF (MoRTH) (N24001587)	3/2020	9/2024 (N.A.) {12/2024}	262.37 (343.77) {343.77}	235	60
		1634	4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZZAFFARNAGAR) AND NH-58 (MEERUT (NHAI) (N24001726)	1/2023	8/2024 (N.A.) {8/2024}	391.26 (N.A.) {391.26}	14.12	72.2
		1635	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B (NHAI) (N24001727)	3/2022	2/2025 (N.A.) {2/2025}	762.62 (N.A.) {762.62}	402.74	65.07
		1636	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO (NHAI) (N24001728)	12/2021	7/2025 (N.A.) {7/2025}	1138.81 (N.A.) {1138.81}	194.81	82.62

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1637	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT ? SHAMLI ? MUZAFFARNAGAR) AND NH-709A (KARN (NHAI) (N24001729)	8/2022	4/2024 (N.A.) {12/2024}	326.79 (N.A.) {329.79}	93.31	74
		1638	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) (NHAI) (N24001730)	12/2021	1/2025 (N.A.) {1/2025}	1384.79 (N.A.) {1384.79}	604.86	84.25
		1639	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 (NHAI) (N24001731)	12/2021	5/2025 (May-25) {5/2025}	2470.64 (N.A.) {2335}	449.54	61.06
		1640	IMPROVEMENT AND UP- GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS (NHAI) (N24001732)	12/2021	10/2024 (N.A.) {10/2024}	540.97 (N.A.) {540.97}	94.54	58.37
		1641	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.- MAVIKALAN) TO VILL.-LOHADDA FROM K (NHAI) (N24001733)	3/2022	8/2024 (N.A.) {12/2024}	1602.48 (N.A.) {1602.48}	333.42	70.05
		1642	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL- LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. (NHAI) (N24001734)	3/2022	8/2024 (N.A.) {12/2024}	1335.45 (N.A.) {1335.45}	329.85	60.35
		1643	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL- KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM (NHAI) (N24001735)	3/2022	8/2024 (N.A.) {12/2024}	1428.19 (N.A.) {1428.19}	401.61	67.95

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1644	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL- KARAUNDA MAHAJAN TO VILL- KHYAWARI FROM KM. 56.500 TO K (NHAI) (N24001736)	1/2022	8/2024 (N.A.) {12/2024}	1159.96 (N.A.) {1159.96}	503.59	98
		1645	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH- 709AD, PKG-III (NHAI) (N24001737)	11/2021	4/2024 (N.A.) {4/2024}	923.15 (N.A.) {923.15}	455.61	97.1
		1646	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV (NHAI) (N24001738)	9/2021	10/2023 (Dec-24) {12/2024}	300.79 (N.A.) {300.79}	122.56	66.5
		1647	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U (NHAI) (N24001739)	10/2019	11/2023 (Dec-24) {12/2024}	1779.83 (N.A.) {2200}	1008	96.15
		1648	4L OF SHAMLI BYAPSS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH- 709B, PKG-II (NHAI) (N24001744)	5/2019	11/2022 (N.A.) {12/2024}	779.17 (N.A.) {779.17}	13.27	93
		1649	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N (NHAI) (N24001745)	12/2021	7/2025 (Jul-25) {7/2025}	1972.1 (N.A.) {1936}	429.02	53.25
		1650	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR (NHAI) (N24001746)	3/2021	4/2024 (Feb-25) {2/2025}	364.47 (N.A.) {364.47}	107.18	59.61

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1651	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 (NHAI) (N24001753)	2/2022	6/2024 (Nov-24) {11/2024}	570.98 (578.02) {578.02}	334.13	76
		1652	SPUR OF MEERUT-GARH- MUKTESHWAR SECTION(NH- 709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN (NHAI) (N24001754)	1/2022	10/2024 (N.A.) {10/2024}	953.79 (N.A.) {953.79}	384.66	37.54
		1653	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH (NHAI) (N24001755)	10/2019	3/2023 (Dec-24) {12/2024}	1936.68 (N.A.) {2458.03}	1380.9	98.1
		1654	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR (NHAI) (N24001772)	8/2021	3/2024 (Dec-24) {12/2024}	1147.26 (N.A.) {1147.26}	81.34	30
		1655	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA (NHAI) (N24001815)	12/2022	11/2024 (N.A.) {11/2024}	1699 (1078) {1699}	64.39	51.2
		1656	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 (NHAI) (N24001826)	2/2019	2/2022 (Dec-24) {12/2024}	927.77 (N.A.) {1603}	1202.77	79.45

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1657	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 (NHAI) (N24001830)	6/2020	11/2023 (Dec-24) {12/2024}	2002.79 (N.A.) {2002.79}	1989.85	97
		1658	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 (NHAI) (N24001851)	1/2022	3/2025 (N.A.) {3/2025}	1738.2 (N.A.) {1738.2}	741.48	56.75
		1659	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP (NHAI) (N24001852)	10/2021	2/2025 (N.A.) {2/2025}	957.62 (N.A.) {957.62}	613.39	78
		1660	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B (NHAI) (N24001853)	10/2021	9/2024 (N.A.) {9/2024}	772.05 (N.A.) {772.05}	541.15	64.05
		1661	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL (MoRTH) (N24001929)	1/2022	10/2025 (N.A.) {10/2025}	697.66 (N.A.) {697.66}	234.48	56
		1662	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 (NHAI) (N24001992)	8/2022	2/2024 (Dec-24) {12/2024}	199.31 (199.38) {199.38}	123.35	62.26

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1663	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.200 OF NH-731B ON (MoRTH) (N24001996)	3/2022	11/2025 (N.A.) {11/2025}	640.18 (602.76) {602.76}	278.89	28
		1664	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH (MoRTH) (N24001997)	10/2022	5/2025 (N.A.) {5/2025}	189.31 (N.A.) {189.31}	46.38	10
		1665	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO (MoRTH) (N24002015)	11/2021	6/2025 (N.A.) {6/2025}	403.36 (328.49) {403.36}	48.32	12
		1666	CONSTRUCTION OF PRATAPGARH BYPASS (EXTENSION) CONNECTING NH-31 TO NH-330 (MoRTH) (N24002016)	10/2022	6/2025 (N.A.) {6/2025}	225.17 (N.A.) {225.17}	75.84	28
		1667	WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE (MoRTH) (N24002029)	3/2022	1/2026 (N.A.) {1/2026}	917.91 (956.3) {917.91}	458.63	13
		1668	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T (MoRTH) (N24002031)	12/2021	2/2026 (N.A.) {2/2026}	840.93 (773.58) {840.93}	337.55	3

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1669	CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH-731A ON HYBRID (MoRTH) (N24002032)	1/2022	1/2026 (N.A.) {1/2026}	1156.72 (N.A.) {1156.72}	200.02	13
		1670	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI DISTRICT) TO RANIPUR (NHAI) (N24002036)	4/2022	5/2025 (N.A.) {5/2025}	1843.59 (N.A.) {1843.59}	768.92	24.1
		1671	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 (NHAI) (N24002073)	10/2019	10/2023 (N.A.) {6/2024}	2068.99 (2171) {2171}	209.6	32
		1672	WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH-30 AND LINK ROAD FRO (NHAI) (N24002085)	11/2023	3/2025 (N.A.) {3/2025}	1470.93 (N.A.) {1470.93}	69.56	16.37
		1673	CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF (NHAI) (N24002086)	10/2022	7/2025 (N.A.) {7/2025}	1706.47 (N.A.) {1706.47}	666.71	32.72
		1674	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF (NHAI) (N24002087)	10/2022	10/2025 (N.A.) {10/2025}	1493.14 (N.A.) {1493.14}	33.63	17.45

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1675	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF (NHAI) (N24002088)	10/2022	8/2025 (N.A.) {8/2025}	1493.5 (N.A.) {1493.5}	468.41	23.12
		1676	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N (NHAI) (N24002089)	10/2022	6/2025 (N.A.) {6/2025}	617.87 (N.A.) {617.87}	75.36	36.36
		1677	CONSTRUCTION OF FOUR-LANE ?WESTERN SIDE SPUR OF RAMPUR-RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY (NHAI) (N24002090)	3/2021	11/2024 (N.A.) {11/2024}	646.27 (N.A.) {646.27}	38.85	19.6
		1678	IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: ?PACKAGE-I: MORA (NHAI) (N24002093)	10/2022	9/2025 (N.A.) {9/2025}	1841.92 (N.A.) {1841.92}	163.42	20.36
		1679	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 123.650 TO 175.080, FROM START OF SHA (NHAI) (N24002094)	9/2022	11/2025 (N.A.) {11/2025}	1212.26 (N.A.) {1212.26}	294.94	14
		1680	FOUR LANING OF SONAULI GORAKHPUR SECTION OF NH 29E (NEW NH 24) FROM DESIGN CH. 0.000 TO DESIGN CH. 7 (NHAI) (N24002095)	12/2021	3/2025 (N.A.) {3/2025}	2555.5 (N.A.) {2555.5}	672.98	30.74

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1681	CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH (NHAI) (N24002096)	2/2023	1/2026 (N.A.) {1/2026}	1973.98 (N.A.) {1973.98}	477.23	20.39
		1682	STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 ((NHAI) (N24002097)	2/2023	9/2025 (N.A.) {3/2025}	526.45 (N.A.) {526.45}	108.51	50.5
		1683	CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU (NHAI) (N24002104)	1/2023	6/2026 (N.A.) {6/2026}	1754 (N.A.) {1754}	186.44	10.12
		1684	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI (NHAI) (N24002105)	8/2023	6/2026 (N.A.) {6/2026}	1378.36 (N.A.) {739}	48.12	9.03
		1685	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA (NHAI) (N24002106)	8/2023	3/2025 (N.A.) {3/2025}	993.77 (N.A.) {349.48}	115.86	30
		1686	CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200) (MoRTH) (N24002115)	3/2023	8/2025 (N.A.) {8/2025}	438.24 (362.39) {438.24}	163.85	12

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1687	REHABILITATION AND UPGRADATION FROM KM 51.600 TO KM 75.700 OF NH-321G (NUHKHAS TO ETAH SECTION) TO T (MoRTH) (N24002116)	1/2022	8/2025 (N.A.) {8/2025}	343.54 (N.A.) {343.54}	39.88	14
		1688	CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH-76 ((MoRTH) (N24002120)	2/2023	9/2025 (N.A.) {9/2025}	274.06 (N.A.) {274.06}	66.68	30
		1689	IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00 (MoRTH) (N24002121)	1/2022	9/2025 (N.A.) {9/2025}	509.65 (N.A.) {509.65}	122.07	5
		1690	REHABILITATION AND UP-GRADATION FROM KM. 0.000 TO KM. 40.390 OF NH-730S (MAHARAJGANJ ? NICHLOUL ? TH (MoRTH) (N24002134)	3/2023	12/2025 (N.A.) {12/2025}	809.25 (N.A.) {809.25}	141.56	0
		1691	CONSTRUCTION OF FOUR LANE HIGHWAY WITH PAVED SHOULDER FROM KM.74.700 TO KM.112.950 OF NH-731A (I/C Y (MoRTH) (N24002138)	3/2022	6/2026 (N.A.) {6/2026}	1141.67 (N.A.) {1141.67}	194.54	2
	URBAN DEVELOPMENT	1692	KANPUR METRO RAIL PROJECT (LMRCL) (N28000144)	5/2019	3/2024 (N.A.) {6/2026}	11076.48 (N.A.) {11076.48}	7284.78	65.7
		1693	AGRA METRO RAIL PROJECT (LMRCL) (N28000145)	5/2019	3/2024 (N.A.) {12/2025}	8379.62 (N.A.) {8379.62}	3783.35	43

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>WATER RESOURCES</u>	1694	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA (UP JalNigam) (N30000006)	5/2017	9/2021 (N.A.) {6/2023}	767.59 (N.A.) {767.59}	276.97	100
		1695	FARRUKHABAD I AND D AND STP WORKS HAM (UP JalNigam) (N30000008)	10/2017	3/2022 (Feb-21) {7/2024}	213.62 (261.12) {261.12}	177.62	91
		1696	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS (UP JalNigam) (N30000010)	3/2018	9/2021 (N.A.) {9/2023}	967.23 (708.7) {967.23}	254.98	100
		1697	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH (UP JalNigam) (N30000013)	3/2019	8/2021 (N.A.) {7/2024}	271.39 (N.A.) {271.39}	181.03	100
		1698	MATHURA SEWERAGE SCHEME (UP JalNigam) (N30000019)	12/2017	12/2020 (Jun-18) {6/2022}	460.45 (N.A.) {460.45}	315.3	100
		1699	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH (UP JalNigam) (N30000021)	1/2019	12/2021 (Jan-20) {9/2024}	231.79 (234.03) {234.03}	141.79	95
		1700	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH (UP JalNigam) (N30000022)	1/2019	10/2021 (N.A.) {7/2023}	206.05 (N.A.) {206.05}	137.58	100
		1701	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH (UP JalNigam) (N30000024)	2/2019	6/2022 (N.A.) {12/2025}	681.78 (N.A.) {690.71}	13.34	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1702	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH (UP JalNigam) (N30000025)	3/2019	7/2021 (May-20) {9/2024}	298.12 (N.A.) {213.91}	94.86	93
UTTARAKHAND	CIVIL AVIATION	1703	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN (AAI) (N04000085)	7/2018	9/2020 (N.A.) {8/2024}	456.86 (N.A.) {456.86}	481.22	99.99
	POWER	1704	TEHRI PUMPED STORAGE PLANT(1000MW) (THDCIL) (N18000010)	7/2006	2/2016 (Jun-22) {11/2024}	1657 (N.A.) {4825.6}	6642.08	97.3
		1705	TAPOVAN-VISHNUGAD HEP (4X130MW) (NTPC) (N18000014)	11/2006	3/2013 (N.A.) {4/2029}	2978.48 (N.A.) {7103}	6298.38	75
		1706	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT (THDCIL) (N18000042)	8/2008	6/2013 (N.A.) {6/2026}	2491.58 (3860.35) {3860.35}	3892.57	68
		1707	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW (NTPC) (N18000142)	7/2012	8/2017 (N.A.) {8/2017}	1527 (N.A.) {1527}	149.93	9.8
	RAILWAYS	1708	RISHIKESH - KARNAPRAYAG NEW LINE (RVNL) (N22000406)	4/2011	12/2024 (N.A.) {3/2025}	16216 (N.A.) {24659}	18267	82.1
	ROAD TRANSPORT AND HIGHWAYS	1709	4-LANING OF KASHIPUR-SITARGANJ SECTION (MEGA) (N24000465)	11/2012	8/2016 (N.A.) {8/2016}	605.84 (N.A.) {605.84}	0	0
		1710	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 (NHAI) (N24000559)	3/2016	10/2019 (Oct-24) {10/2024}	720 (1150) {1150}	636.78	91.06

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1711	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399 (NHIDCL) (N24000741)	3/2018	11/2020 (Dec-22) {8/2024}	274.31 (N.A.) {274.31}	251.61	99
		1712	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI (NHIDCL) (N24000742)	3/2018	11/2020 (Dec-22) {8/2024}	403.36 (N.A.) {403.36}	337.72	95.52
		1713	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA (NHIDCL) (N24000743)	3/2018	11/2020 (Dec-22) {8/2024}	417.24 (N.A.) {417.24}	344.2	98.72
		1714	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000772)	12/2017	12/2019 (N.A.) {12/2019}	257.34 (N.A.) {257.34}	232.69	100
		1715	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000773)	12/2017	12/2019 (N.A.) {12/2019}	200.34 (253.43) {200.34}	227.98	100
		1716	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 (MoRTH) (N24000774)	12/2017	12/2019 (N.A.) {12/2019}	248.22 (N.A.) {248.22}	236.8	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1717	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000775)	6/2017	6/2019 (Mar-23) {3/2023}	282.08 (N.A.) {282.08}	234.97	100
		1718	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG (MoRTH) (N24000776)	11/2017	11/2019 (N.A.) {11/2019}	232.81 (N.A.) {232.81}	201.58	100
		1719	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION (MoRTH) (N24000777)	11/2017	11/2019 (N.A.) {11/2019}	283.51 (N.A.) {283.51}	278.51	100
		1720	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000778)	11/2017	11/2019 (N.A.) {11/2019}	266.52 (N.A.) {266.52}	250.34	100
		1721	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR (MoRTH) (N24000779)	2/2018	2/2020 (Mar-23) {3/2023}	418.88 (N.A.) {418.88}	339.71	94
		1722	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K (MoRTH) (N24000780)	2/2018	(Apr-23) {4/2023}	293.68 (N.A.) {293.68}	244.25	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1723	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN (MoRTH) (N24000781)	5/2018	5/2020 (Dec-23) {12/2023}	248 (N.A.) {248}	120.5	65.56
		1724	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 (MoRTH) (N24000782)	3/2018	(N.A.) {N.A.}	460.73 (N.A.) {461}	0	0
		1725	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) (NHIDCL) (N24000855)	3/2018	7/2022 (Jul-22) {1/2026}	1383.78 (N.A.) {1383.78}	586.15	60.23
		1726	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER (MoRTH) (N24001130)	8/2016	12/2017 (N.A.) {12/2017}	234.88 (273.49) {234.88}	237.19	100
		1727	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR ? DEHRADUN SECTION FROM KM. (NHAI) (N24001525)	3/2021	3/2024 (Sep-24) {9/2024}	169.08 (N.A.) {169.08}	93.66	98.24
		1728	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF (NHAI) (N24001526)	8/2021	10/2024 (Oct-24) {10/2024}	1377.79 (1384.11) {1377.79}	679.1	44.16
		1729	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) (NHAI) (N24001553)	3/2022	2/2025 (Feb-25) {2/2025}	1092.9 (1092.9) {1092.9}	461.72	52.5

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1730	4L POANTA SAHEB?MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) (NHAI) (N24001990)	6/2022	5/2025 (May-25) {5/2025}	524.54 (683.26) {683.26}	74.84	43.28
		1731	ACCESS ROAD/BRIDGE CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR (NHAI) (N24001991)	5/2022	9/2024 (Mar-25) {3/2025}	314.31 (N.A.) {314.31}	133.77	52.5
		1732	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR ?HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF (NHAI) (N24001995)	5/2021	11/2023 (Dec-24) {12/2024}	154.52 (N.A.) {154.52}	150.26	98.43
	<u>WATER RESOURCES</u>	1733	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH (UK JalNigam) (N30000004)	3/2017	11/2019 (N.A.) {2/2022}	158 (N.A.) {158}	104.53	100
<u>WEST BENGAL</u>	<u>CIVIL AVIATION</u>	1734	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA (AAI) (N04000080)	1/2016	3/2020 (Jun-22) {12/2023}	458 (N.A.) {458}	246.64	100
		1735	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA (AAI) (N04000081)	1/2019	11/2021 (N.A.) {5/2023}	389.71 (N.A.) {392}	393.6	100
		1736	NSCBI AIRPORT KOLKATA: RE- CONSTRUCTION OF RIGID POSITIONS OF SECONDARY RUNWAY, 'K' AND 'A' TAXIWAY (AAI) (N04000109)	4/2023	10/2025 (N.A.) {10/2025}	328.3 (N.A.) {328.3}	36.9	18
<u>COAL</u>		1737	RANIGANJ MASTER PLAN (ECL) (N06000163)	8/2009	8/2019 (N.A.) {8/2024}	2661.73 (N.A.) {5146.48}	745.36	40

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1738	SIDULI MINE (OC AND UG) (ECL) (N06000165)	5/2018	3/2026 (N.A.) {3/2026}	535.18 (N.A.) {535.17}	3.91	13.2
		1739	NAKRAKONDA KUMARDIH B OCP (ECL) (N06000170)	8/2018	3/2029 (N.A.) {3/2029}	502.68 (N.A.) {502.67}	57.13	25.3
		1740	TILABONI UG MINE (ECL) (N06000172)	2/2019	3/2027 (Mar-29) {3/2029}	916.62 (749.08) {749.07}	12.7	10.1
		1741	PARASEA- BELBAID REORGANISATION UG MINE (ECL) (N06000185)	7/2019	3/2027 (Mar-28) {3/2028}	826.42 (389.1) {389.1}	4.47	14
		1742	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT (ECL) (N06000191)	4/2020	3/2025 (Mar-26) {3/2026}	483.65 (N.A.) {483.65}	26.51	12
		1743	2.0 MTPA BHOJUDIH NLW WASHERY (BCCL) (N06000195)	12/2015	3/2017 (N.A.) {8/2024}	304.13 (341.22) {341.22}	286.2	92
		1744	SONEPUR BAZARI EXPANSION OC (ECL) (N06000220)	7/2021	3/2029 (N.A.) {3/2029}	5365.88 (5366) {5365.88}	491.08	17
		1745	EXPANSION PR OF JHANJRA UG (5.00 MTY) (ECL) (N06000223)	4/2020	3/2029 (N.A.) {3/2029}	1210.12 (N.A.) {1210.12}	383.01	35
		1746	MOHANPUR EXPANSION OC PHASE II (ECL) (N06000236)	11/2020	3/2025 (Mar-26) {3/2026}	888.99 (N.A.) {888.99}	88.58	30
		1747	BONJEMEHARI EXPANSION OCP (ECL) (N06000244)	8/2021	3/2025 (Mar-26) {3/2026}	570.12 (N.A.) {570.11}	45.34	16
	<u>DEPARTMENT OF HIGHER EDUCATION</u>	1748	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED (CPWD EDUCATION) (N28000146)	3/2020	6/2020 (N.A.) {5/2024}	193.83 (N.A.) {193.83}	185.7	99
	<u>HOME AFFAIRS</u>	1749	NSG AT KOLKATA (CPWD FOR MHA) (N28000104)	10/2014	4/2018 (N.A.) {12/2024}	162.88 (210.83) {210.83}	184.4	85.5

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>MINES</u>	1750	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA (CPWD) (N10000015)	4/2019	4/2022 (N.A.) {8/2026}	255.37 (N.A.) {255.37}	50.51	23
	<u>PETROLEUM</u>	1751	DURGAPUR-HALDIA PIPELINE PROJECT (GAIL) (N16000275)	3/2017	12/2020 (Mar-25) {3/2025}	1740 (2433.15) {2433.15}	1943.68	86.1
		1752	CITY GAS DISTRIBUTION IN WEST BENGAL (HPCL) (N16000392)	3/2019	3/2031 (Mar-29) {3/2029}	5830.2 (N.A.) {5830.2}	687.05	21.7
		1753	HALDIA PANAGARH PIPELINE PROJECT (HPCL) (N16000478)	11/2022	11/2025 (N.A.) {11/2025}	1010 (N.A.) {1010}	233.68	50.9
		1754	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS (IOCL) (N16000491)	3/2022	3/2030 (N.A.) {6/2031}	609 (N.A.) {609}	65.18	1
		1755	CGD PROJECT IN WEST BENGAL 11TH ROUND (HPCL) (N16000498)	6/2022	6/2030 (N.A.) {6/2030}	2628 (N.A.) {2628}	141.03	15.6
		1756	CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR (BPCL) (N16000522)	12/2022	3/2030 (N.A.) {3/2030}	1017 (N.A.) {1017}	66.38	15.4
	<u>POWER</u>	1757	RAMMAM-III HEPP (3X40 MW) (NTPC) (N18000178)	9/2014	9/2019 (N.A.) {3/2029}	1381.84 (N.A.) {1803}	1042.24	45.1
		1758	DURGAPUR PP-III (2X20 MW) - NSPCL (NTPC) (N18000277)	12/2016	11/2018 (Mar-24) {3/2024}	529.68 (633.8) {679}	558.39	89
	<u>RAILWAYS</u>	1759	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER (ER) (220100272)	4/2000	3/2019 (Mar-25) {3/2025}	1188.91 (N.A.) {1619.51}	1071.81	75

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1760	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA- BARASAI VIA BIMANBANDER (MTP) (KOMRCL) (N22000108)	4/2010	3/2016 (N.A.) {3/2016}	2397.72 (N.A.) {2397.72}	197.2	15
		1761	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) (RVNL) (N22000109)	4/2010	3/2014 (N.A.) {12/2025}	2298.42 (N.A.) {2733.86}	392.84	25
		1762	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) (RVNL) (N22000110)	4/2010	3/2016 (N.A.) {3/2026}	3951.98 (N.A.) {8964.35}	6817.2	73
		1763	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. (RVNL) (N22000111)	4/2010	3/2016 (N.A.) {12/2026}	2913.51 (N.A.) {4834.54}	3869.56	95.41
		1764	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE (MRTP) (N22000135)	3/2013	3/2016 (Dec-23) {12/2023}	4874.58 (8574.98) {10442.41}	8008.94	96.2
		1765	PURULIA TO KOTSHILA DOUBLING (39.1 KM) (SER) (N22000510)	4/2018	6/2022 (N.A.) {12/2024}	338 (N.A.) {393.83}	164.08	52
		1766	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) (ER) (N22000624)	7/2015	3/2025 (Mar-26) {3/2026}	283.54 (N.A.) {283.54}	156.59	44
		1767	EAST WEST METRO CORRIDOR KOLKATA (KOMRCL) (N22000628)	2/2009	9/2016 (N.A.) {6/2024}	4874.58 (8575) {10442.41}	0	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1768	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) (NHAI) (N24000463)	12/2015	6/2018 (May-24) {8/2023}	1083 (1414.01) {1414.01}	1080.05	100
		1769	SIX-LANING OF BARWA ADDA- PANAGARH (NHAI) (N24000515)	4/2014	9/2016 (N.A.) {11/2024}	1665 (N.A.) {4900.11}	4900.11	92.7
		1770	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU (NHAI) (N24000788)	3/2018	9/2022 (Dec-22) {3/2025}	841.57 (708.3) {708.3}	5171.53	91.9
		1771	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H (MoRTH) (N24000874)	3/2016	11/2018 (Dec-23) {10/2024}	271.17 (291.2) {291.2}	178.4	76.21
		1772	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. (MoRTH) (N24000880)	2/2018	9/2020 (Jan-24) {9/2024}	426.18 (426.18) {426.18}	364.92	87.83
		1773	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND (MoRTH) (N24000885)	3/2016	9/2023 (Mar-24) {7/2024}	160.27 (213.97) {213.97}	144.31	100
		1774	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N (MoRTH) (N24000887)	6/2016	9/2021 (Feb-24) {9/2024}	236.78 (263.26) {263.26}	222.11	97.98

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1775	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 (NHAI) (N24001747)	3/2020	9/2024 (N.A.) {9/2024}	2193.23 (2314) {2314}	1867.34	72.49
		1776	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA (NHAI) (N24001748)	3/2021	9/2024 (N.A.) {9/2024}	2200.93 (N.A.) {2430.26}	2430.26	86.86
		1777	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE (NHAI) (N24001749)	8/2021	8/2023 (N.A.) {11/2024}	557.55 (N.A.) {557.55}	465.02	89.56
		1778	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA (NHAI) (N24001750)	8/2018	12/2021 (N.A.) {2/2025}	622.04 (N.A.) {622.04}	460.91	77.86
		1779	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 (NHAI) (N24001752)	12/2018	2/2023 (Aug-23) {8/2024}	2375.87 (2843.79) {2843.79}	2371.78	100
		1780	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 (MoRTH) (N24001850)	3/2022	9/2025 (Sep-25) {9/2025}	995.04 (995.04) {995.04}	220.23	28.99
	<u>STEEL</u>	1781	REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT (SAIL) (N12000132)	11/2023	12/2026 (N.A.) {12/2026}	916.78 (N.A.) {916.78}	40.62	0

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) (Anticipated) (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>WATER RESOURCES</u>	1782	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS (KMDA) (N30000029)	1/2019	4/2022 (Feb-19) {12/2024}	384.96 (N.A.) {384.96}	0	0
		1783	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL (KMDA) (N30000030)	3/2019	4/2022 (N.A.) {12/2024}	287.53 (N.A.) {287.53}	0	0
		1784	I AND D AND STP WORKS AT BURDWAN WEST BENGAL (KMDA) (N30000031)	12/2018	4/2022 (N.A.) {12/2024}	234.31 (N.A.) {234.31}	0	0
		1785	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA (KMDA) (N30000032)	5/2018	2/2022 (N.A.) {3/2025}	198.43 (224.69) {224.69}	59.95	76
		1786	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS (KMDA) (N30000033)	3/2018	6/2022 (N.A.) {3/2024}	165.16 (N.A.) {165.16}	0	0
		1787	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA (KMDA) (N30000034)	8/2017	9/2022 (Jan-23) {12/2026}	307.12 (N.A.) {653.67}	0	0
		1788	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY- CHINSURAH (KMDA) (N30000042)	5/2018	2/2022 (Sep-20) {10/2024}	160 (154.73) {154.73}	82.37	88
		1789	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH (KMDA) (N30000045)	8/2017	12/2021 (Feb-21) {2/2024}	185.22 (N.A.) {185.22}	49.99	100
		1790	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR (KMDA) (N30000046)	2/2014	12/2019 (N.A.) {6/2022}	274.76 (N.A.) {274.76}	276.01	100

Table:-7. Project List: Ongoing Projects as of 31st July 2024

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1791	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE (KMDA) (N30000047)	12/2014	4/2020 (N.A.) {6/2022}	272.32 (341.68) {272.32}	302.99	100
		1792	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI (KMDA) (N30000048)	1/2018	12/2021 (Feb-21) {2/2024}	172.1 (N.A.) {172.1}	47.2	100
		1793	INTERCEPTION AND DIVERSION WITH STP AT BALLY (KMDA) (N30000049)	10/2017	12/2021 (Feb-21) {2/2024}	164.93 (N.A.) {164.93}	45.45	100
			Total			2754025.8 (-) {3329030.97}	1744507.6	

Abbreviations used in the Report

AGENCY_NAME	AGENCY_NAME_SHORT
AIRPORT AUTHORITY OF INDIA LIMITED	AAI
ARTIFICIAL LIMBS MANUFACTURING CORPM. OF INDIA	ALIMCO
BHARAT ALUMINUM CORPORATION	BALCO
BHABHA ATOMIC RESEARCH CENTRE	BARC
BHARAT COKING COAL LIMITED	BCCL
BRAHMAPUTRA CRECKER & POLYMER LTD.	BCPL
BHAVINI LIMITED	BHAVNI
BHARAT HEAVY ELECTRICALS LIMITED	BHEL
BANGALORE METRO RAIL CORPORATION LIMITED	BMRCL
BOKARO STEEL PLANT	BOKARO STEEL PL
BRAHMAPUTRA BOARD	BPB
BHARAT PETROLEUM CORPORATION LIMITED	BPCL
BORDER ROAD ORGANISATION	BRO
BONGAIGAON REFINERY PETROLEUM LIMITED	BRPL
BHARAT SANCHAR NIGAM LIMITED	BSNL
Bihar Urban Infrastructure Development Corporation Ltd	BUIDCO
BRAHMAPUTRA VALLY FERTILISER CORPORATION	BVFC
CENTRE FOR DEVELOPMENT OF TELEMATICS, TELECOM, TECHNOLOGY	C-DOT
CENTRAL COAL FIELDS LIMITED	CCL
CONTAINER CORPORATION OF INDIA	CCOI
CHENAB VALLEY POWER CORPORATION LIMITED	CHENAB VALLEY P
CHENNAI METRO RAIL LTD	CMRL
CHENNAI PETROLEUM CORPORATION LIMITED	CPCL
CENTRAL PUBLIC WORKS DEPARTMENT	CPWD
CPWD OF HIGHER EDUCATION	CPWD EDUCATION
CPWD FOR DEFENCE	CPWD FOR DEFENC
CPWD FOR FINANCE	CPWD FOR FINANC
CPWD FOR HEALTH	CPWD FOR HEALTH
CPWD FOR MHA	CPWD FOR MHA
CPWD FOR POWER	CPWD FOR POWER
CPWD FOR RURAL	CPWD FOR RURAL
CPWD FOR TELECOM	CPWD FOR TELECO
CPWD FOR RENEWABLE ENERGY	CPWD R ENERGY
CENTRAL RAILWAYS	CR
COCHIN REFINERY LIMITED	CRL
COCHIN SHIPYARD LTD	CSL
CHENAB VELLEY POWER PROJECTS [P] LIMITED	CVPPPL
DUMMY AGENCY	DA
DEDICATED FREIGHT CORRIDOR CORPORATION OF INDIA LTD	DFCC
DIRECTORATE GENERAL OF CIVIL AVIATION	DGCA
Delhi Jal Board	DJB
Delhi Mumbai Industrial Corridor	DMIC
DMIC FOR DPIIT	DMIC FOR DPIIT
DELHI METRO RAIL CORPORATION	DMRC
DEPARTMENT OF TELECOMMUNICATION	DOT
Department for Promotion of Industry and Internal Trade	DPIIT
DAMODAR VALLEY CORPORATION	DVC
EASTERN COAL FIELDS LIMITED	ECL
EAST COAST RAILWAY	ECOR
EAST CENTRAL RAILWAYS	ECR

AGENCY_NAME	AGENCY_NAME_SHORT
EDCIL(India) Limited	EDCIL
ENNORE PORT LTD.	ENNORE PORT LTD
ENNORE TANK TERMINAL PVT.LTD.	ENNORE TANK
EASTERN RAILWAYS	ER
FERTILISER AND CHEMICAL TRIVANCORE	FACT
FREIGHT OPERATION INFORMATION SYSTEM	FOIS
SETTING UP FILM AND TELEVISION INSTITUTE	FTI
GAS AUTHORITY OF INDIA LIMITED	GAIL
GOA SHIPYARD LIMITED	GSL
HEALTH & FAMILY WELFARE	H&FW
HINDUSTAN AERONAUTICS LTD	HAL
HINDUSTAN COPPER LIMITED	HCL
HALDIA FERTILISER CORPORATION	HFC
HLL Infra Tech Services Limited	HITES
HYDERABAD METRO RAIL LTD	HMRL
HINDUSTAN PETROLEUM CORPORATION LIMITED	HPCL
HPCL Rajasthan Refinery Limited(JV)	HPCLRRL(JV)
HPOIL Gas Pvt. Ltd	HPOIL(JV)
HOSPITAL SERVICES CONSULTANCY CORPORATION LTD	HSCC
HINDUSTAN STEELWORK CONSTRUCTION LIMITED	HSCL
HINDUSTHAN STEELWORKS CONSTRUCTION LIMITED	HSCL
HSCL FOR DONER	HSCL FOR DONER
HSCL FOR RURAL	HSCL FOR RURAL
HSCL FOR WATER	HSCL FOR WATER
INDIAN FARMERS FERTILISER CORPORATION	IFFCO
INDIRA GANDHI CENTRE FOR ATOMIC RESEARCH	IGCAR
INDRADHANUSH GAS GRID LTD	IGGL
India International Convention and Expo Centre	IICC
IICC FOR DPIIT	IICC FOR DPIIT
INDIAN IRON STEEL COMPANY	IISCO
Indian Institute of Technology, Kharagpur	IITKGP
INDIAN OIL CORPORATION LIMITED	IOCL
INDIAN PETRO-CHEMICAL CORPORATION LIMITED	IPCL
Indian Railway Construction Company Limited	IRCON
INDIAN STRATEGIC PETROLEUM RESERVES LTD	ISPRL
INDIAN TELEPHONE INDUSTRY	ITI
Inland Waterways Authority of India	IWAI
INLAND WATER TRANSPORT	IWT
JAWAHAR LAL NEHRU NATIONAL URBAN RENEWAL MISSION	JNNURM
JWAAHARLAL NEHRU PORT TRUST	JNPT
Jharkhand Urban Infrastructure Development Company Ltd	JUIDCO
Kolkata Metropolitan Development Authority	KMDA
KOCHI METRO RAIL CORPORATION LTD	KMRCL
KOLKATA METRO RAIL CORPORATION LIMITED	KOMRCL
KAMARAJAR PORT LIMITED	KPL
KONKAN RAILWAY	KR
Rail Infrastructure Development Company	KRIDE
KOCHI REFINERIES LIMITED	KRL
Kochi Salem Pipeline Private Limited(JV)	KSPPL(JV)
LINE DOUBLING	LD
LUCKNOW METRO RAIL CORPORATION LIMITED	LMRCL
MANGALORE REFINERY AND PETROCHEMICALS LIMITED	MANGALORE REFIN

AGENCY_NAME	AGENCY_NAME_SHORT
MAHANADI COAL FIELDS LIMITED	MCL
MECON LIMITED	MECON LIMITED
AHMEDABAD METRO RAIL	MEGA
MADRAS FERTILISER LIMITED	MFL
Munitions India Limited	MIL
MAHARASTRA METRO RAIL CORPORATION LTD.	MMRC
MUMBAI METRO RAIL CORPORATION LTD	MMRCL
MINISTRY OF WATER RESOURCES	MOWR
Madhya Pradesh Metro Rail Co Limited	MPMRCL
Maharashtra Rail Infrastructure Development Corporation Limited	MRIDC
MANGALORE REFINARY LIMITED	MRL
METROPOLITAN RAPID TRANSPORT PROJECTS	M RTP
Mumbai Railway Vikas Corporation	MRVC
MAHANAGAR TELEPHONE NIGAM LIMITED	MTNL
MUMBAI PORT TRUST	MUMBAI PORT TRU
Armoured Vehicles Nigam Limited	MVNL
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)	MORTH
NATIONAL ALUMINUM COMPANY LIMITED (NALCO)	NALCO
NATRIP IMPLEMENTATION SOCIETY	NATIS
NATIONAL BUILDING CONSTRUCION CORPORATION LTD	NBCC
NBCC FOR COMMERCE	NBCC FOR COMMER
NBCC FOR HEALTH	NBCC FOR HEALTH
NORTHERN COAL FIELDS LIMITED	NCL
NORTH CENTRAL RAILWAY	NCR
NATIONAL CAPITAL REGION TRANSPORT CORP	NCRTC
NATIONAL CENTRE OF EXCELLENCE	NCoE
NORTH EAST ELECTRIC POWER CORPORATION	NEEPCO
NORTH EAST GAS GRID	NEGG
NORTH EASTERN RAILWAY	NER
National Film Archive of India	NFAI
NUCLEAR FUEL CORPORATION	NFC
NATIONAL FERTILISER LIMITED	NFL
NORTH EAST FRONTIER RAILWAY	NFR
NATIONAL HIGHWAYS AUTHORITY OF INDIA	NHAI
NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.	NHIDCL
NATIONAL HYDRO-ELECTRIC POWER CORPORATION	NHPC
National High Speed Rail Corporation Limited	NHSRCL
NEW LINE	NL
NEYVELI LIGNITE CORPORATION	NLC
NATIONAL MISSION FOR CLEAN GANGA	NMCG
NATIONAL MINERAL DEVELOPMENT CORPORATION (NMDC)	NMDC
NAGPUR METRO RAIL CORPORATION LTD	NMRCL
NATIONAL PROJECTS CONSTRUCTION CORPORATION LIMITED	NPCC
NUCLEAR POWER CORPORATION OF INDIA LIMITED	NPCIL
NORTHERN RAILWAY	NR
NUMALIGARH REFINERY LIMITED	NRL
SETTING UP OF NEW RAILWAY ZONES	NRZ
NATIONAL THERMAL POWER CORPORATION	NTPC
NORTH WESTERN RAILWAY	NWR
OIL INDIA LIMITED	OIL
OIL & NATURAL GAS CORPORATION LIMITED	ONGC
PATNA METRO RAIL CORPORATION	PATNA METRO RAI

AGENCY_NAME	AGENCY_NAME_SHORT
PAWAN HANS HELICOPTERTERS LTD.	PAWAN HANS HELI
POWER GRID CORPORATION OF INDIA LIMITED	PGCIL
PORT TRUST	PORT TRUST
Polavaram Project Authority	PPA
RASHTRIYA CHEMICAL & FERTILISER LIMITED	RCF
RAILWAY ELECTRIFICATION	RE
RASTRIYA ISPAT NIGAM LIMITED	RINL
RAIL INDIA TECHNICAL AND ECONOMIC SERVICE	RITES
RITES OF HIGHER EDUCATION	RITES OF HIGHER
RAIL VIKAS NIGAM LTD.	RVNL
SIGNALLING & TELECOMMUNICATIONS	S&T
STEEL AUTHORITY OF INDIA LIMITED (SAIL)	SAIL
SINGARENI COLLIERS COMPANY LIMITED	SCCL
SOUTH CENTRAL RAILWAY	SCR
SOUTH-EASTERN COAL FIELDS LIMITED	SECL
SOUTH EAST CENTRAL RAILWAY	SECR
SOUTH EASTERN RAILWAY	SER
SER(GC) GAUGE CONVERSION	SER(GC
SHIPPING CRP. OF INDIA	SHIPP.
SATLUJ JAL VIDYUT NIGAM LIMITED	SJVN
SOUTHERN RAILWAY	SR
SOUTH WESTERN RAILWAY	SWR
Sikkim University	Sikkim Universi
THDC INDIA LIMITED	THDCIL
TUTICORIN PORT TRUST	TUTICORIN
URANIUM CORPORATION OF INDIA LIMITED	UCIL
URBAN DEVELOPMENT	UD
Uttarakhand Pey Jal Nigam	UKJalNigam
Uttar Pradesh Jal Nigam	UPJalNigam
VISAKHAPATNAM PORT TRUST	VPT
Varanasi Smart City	Varanasi Smart
WAPCOS	WAPCOS
WESTERN COAL FIELDS LIMITED	WCL
WEST CENTRAL RAILWAY	WCR
WESTERN RAILWAY	WR
WORKSHOPS & PRODUCTION UNIT	WS&PU



सत्यमेव जयते

Government of India
Ministry of Statistics and
Programme Implementation
Khurshid Lal Bhawan, Janpath Road, New Delhi-110001
Website: <http://www.cspm.gov.in>