



सत्यमेव जयते

Government of India  
Ministry of Statistics and  
Programme Implementation



सत्यमेव जयते



**CMS**

Ministry of Statistics & Programme Implementation



**464<sup>th</sup>**  
**Flash Report on**  
**Central Sector**  
**Infrastructure**  
**Projects (Rs. 150**  
**Crore & above)**  
**June 2024**

## CONTENTS

Table:-1. Overview of Ongoing Projects: Sector-wise Distribution.....	1-2
Table:-2. Overview of Ongoing Projects: State-wise Distribution.....	3-4
Table:-3. Project List: Completed during June 2024.....	5-7
Table:-4. Project List: Added during June 2024.....	8-10
Table:-5. Project List: Frozen/Deleted during June 2024.....	11
Table:-6. Project List: Ongoing Projects of North-East Region.....	12-32
Table:-7. Project List: Ongoing Projects as of 30 <sup>th</sup> June 2024.....	33-302

**Table:-1. Overview of Ongoing Projects: Sector-wise Distribution**

Sl. No.	Sector	Projects	Cost Original (Revised)* {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
1	ATOMIC ENERGY	5	116,741.00 (1,674,47.00) {171,625.00}	107,658.72
2	CIVIL AVIATION	37	22,130.27 (230,90.59) {26,152.16}	14,856.06
3	COAL	116	188,340.55 (1,902,06.06) {190,170.81}	69,274.92
4	DEPARTMENT OF HIGHER EDUCATION	20	9,680.92 (103,80.58) {10,338.99}	7,060.59
5	DONER	1	151.33 (1,51.33) {151.33}	148.33
6	DPIIT	2	24,857.00 (248,57.00) {25,485.00}	14,427.97
7	FINANCE	2	577.27 (5,77.27) {569.04}	399.67
8	HEALTH AND FAMILY WELFARE	8	7,132.02 (73,00.93) {7,298.72}	4,188.91
9	HOME AFFAIRS	5	2,025.73 (29,46.02) {2,958.98}	2,312.70
10	MINES	8	7,559.78 (92,53.04) {9,833.57}	5,078.68
11	PETROLEUM	117	451,323.87 (5,054,42.41) {516,051.67}	232,955.41
12	POWER	108	317,711.51 (3,268,43.65) {373,034.97}	195,534.92
13	RAILWAYS	231	429,868.26 (5,466,16.86) {674,424.30}	397,009.94
14	ROAD TRANSPORT AND HIGHWAYS	1059	815,798.60 (8,512,51.01) {867,475.10}	409,722.76
15	SHIPPING AND PORTS	1	5,369.18 (46,33.81) {5,061.15}	3,004.09

**Table:-1. Overview of Ongoing Projects: Sector-wise Distribution**

Sl. No.	Sector	Projects	Cost Original (Revised)* {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
16	SOCIAL JUSTICE	1	170.99 (1,70.99) {170.99}	73.80
17	STEEL	13	11,545.73 (121,71.60) {12,171.60}	5,456.09
18	TELECOMMUNICATIONS	7	40,229.56 (618,49.01) {61,915.14}	25,382.49
19	URBAN DEVELOPMENT	28	284,730.97 (2,869,67.19) {310,151.53}	202,109.78
20	WATER RESOURCES	41	23,466.28 (234,20.50) {69,700.98}	29,169.06
	<b>Total</b>	<b>1810</b>	<b>2,759,410.82</b> <b>(30,55,576.85)</b> <b>{3,334,741.03}</b>	<b>1,725,824.89</b>

\*Either Revised or Original Cost

**Table:-2. Overview of Ongoing Projects: State-wise Distribution**

Sl. No.	State	Projects	Cost Original (Revised)* {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
1	ANDAMAN AND NICOBAR ISLANDS	9	2,847.18 (3,137.68) {3,118.54}	1,998.46
2	ANDHRA PRADESH	109	146,148.20 (152,235.29) {205,655.99}	114,394.23
3	ARUNACHAL PRADESH	26	48,306.73 (48,370.26) {63,392.41}	29,829.41
4	ASSAM	66	66,958.07 (67,568.23) {76,415.88}	40,877.14
5	BIHAR	92	121,327.18 (142,038.76) {150,073.23}	93,004.85
6	CHHATTISGARH	59	86,729.89 (88,947.84) {89,462.65}	35,019.43
7	DELHI	27	92,995.74 (94,026.75) {97,303.53}	72,443.31
8	GOA	6	3,824.63 (3,911.13) {3,911.13}	3,063.78
9	GUJARAT	90	147,491.26 (162,914.21) {168,958.42}	83,189.52
10	HARYANA	34	75,026.48 (85,104.33) {85,854.28}	33,882.97
11	HIMACHAL PRADESH	29	27,418.92 (28,706.60) {41,810.43}	27,626.42
12	JAMMU AND KASHMIR	51	74,532.19 (110,182.74) {115,566.78}	71,928.68
13	JHARKHAND	66	100,144.03 (104,346.81) {108,119.50}	55,449.47
14	KARNATAKA	82	106,901.32 (109,352.26) {111,861.70}	50,933.17
15	KERALA	32	67,815.20 (74,797.19) {75,156.62}	37,480.91
16	LADAKH	6	2,474.97 (2,474.97) {2,634.64}	835.65
17	MADHYA PRADESH	74	109,761.66 (115,031.98) {124,197.56}	41,616.75

Table:-2. Overview of Ongoing Projects: State-wise Distribution

Sl. No.	State	Projects	Cost Original (Revised)* {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
18	MAHARASHTRA	196	226,019.47 (230,483.70) {252,258.39}	121,392.71
19	MANIPUR	34	15,741.53 (23,597.59) {30,890.04}	18,636.81
20	MEGHALAYA	14	5,372.73 (5,659.62) {12,735.93}	3,034.65
21	MIZORAM	21	11,852.41 (16,957.12) {20,836.14}	16,396.19
22	MULTI STATE	63	300,615.21 (361,321.56) {388,274.86}	236,700.76
23	NAGALAND	32	11,923.60 (16,737.36) {16,501.89}	7,477.54
24	ODISHA	80	144,541.42 (148,383.42) {152,876.56}	59,237.16
25	PUNJAB	44	42,575.89 (42,718.54) {42,806.78}	16,252.11
26	RAJASTHAN	81	140,279.39 (180,132.09) {180,760.35}	101,917.99
27	SIKKIM	22	14,500.36 (14,896.52) {22,320.65}	11,924.23
28	TAMIL NADU	76	211,625.56 (247,559.62) {267,320.70}	122,273.37
29	TELANGANA	53	38,381.66 (38,840.81) {41,226.16}	22,954.80
30	TRIPURA	10	5,071.09 (5,193.46) {5,332.56}	1,362.48
31	UTTAR PRADESH	135	202,584.45 (211,615.12) {224,934.50}	102,032.80
32	UTTARAKHAND	31	36,349.58 (38,405.09) {54,086.60}	42,249.70
33	WEST BENGAL	60	71,272.82 (79,928.20) {98,085.63}	48,407.44
	<b>Total</b>	<b>1810</b>	<b>2,759,410.82</b> <b>(3,055,576.85)</b> <b>{3,334,741.03}</b>	<b>1,725,824.89</b>

\*Either Revised or Original Cost

**Table:-3. Project List: Completed during June 2024**

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
<b>COAL</b>					
	1	SRP OC-II EXPANSION PROJECT (SCCL) (N06000173) (TELANGANA)	272.73	03/2018	269.65
<b>FINANCE</b>					
	2	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI (CPWD FOR FINANC ) (N28000089) (TAMIL NADU)	209.00	10/2019	205.72
<b>RENEWABLE ENERGY</b>					
	3	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI (CPWD R ENERGY ) (N28000118) (DELHI)	271.90	11/2019	329.49
<b>ROAD TRANSPORT AND HIGHWAYS</b>					
	4	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO (MoRTH) (N24000883) (WEST BENGAL)	254.30	10/2020	197.33
	5	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V (MoRTH) (N24000933) (ANDHRA PRADESH)	429.43	11/2017	385.40
	6	REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3 (MoRTH) (N24000934) (ANDHRA PRADESH)	228.32	08/2018	176.26
	7	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA (MoRTH) (N24000939) (ANDHRA PRADESH)	504.19	11/2018	516.39

**Table:-3. Project List: Completed during June 2024**

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	8	REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21) (MoRTH) (N24000965) (ANDHRA PRADESH)	386.09	05/2016	266.29
	9	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216) (MoRTH) (N24000967) (ANDHRA PRADESH)	444.84	09/2016	423.36
	10	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT (MoRTH) (N24000966) (ANDHRA PRADESH)	348.95	08/2016	317.36
	11	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 (MoRTH) (N24000968) (ANDHRA PRADESH)	376.25	08/2017	405.97
	12	REHABILITATION AND UPGRADATION OF REPALLE TO EPPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH (MoRTH) (N24000970) (ANDHRA PRADESH)	576.48	01/2018	685.20
	13	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P (NHAI) (N24000692) (HIMACHAL PRADESH)	2,485.93	06/2020	1,421.76
	14	REHABILITATION AND UP GRADATION OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION (MoRTH) (N24001384) (ANDHRA PRADESH)	207.79	03/2021	177.96
	15	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR (MoRTH) (N24001385) (ANDHRA PRADESH)	221.40	05/2021	171.44

**Table:-3. Project List: Completed during June 2024**

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	16	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM. 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL (MoRTH) (N24001478) (UTTAR PRADESH)	257.97	05/2024	132.48
	17	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) (NHAI) (N24001757) (MADHYA PRADESH)	876.37	10/2024	370.28
	18	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42 (MoRTH) (N24001930) (ANDHRA PRADESH)	220.66	09/2023	164.53
		<b>Total</b>	<b>8,572.60</b>		<b>6,616.87</b>

**Table:-4. Project List: Added during June 2024**

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Date of Approval (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)
<u>COAL</u>	1	AMALGAMATED GAURI PAUNI EXPANSION OC (WCL) (N06000271) (MAHARASHTRA)	3/2024	1,428.25 (N.A.) {1,428.25}	3/2030 (N.A.) {3/2030}
<u>PETROLEUM</u>	2	SETTING UP POLYPROPYLENE UNIT AT KOCHI REFINERY (BPCL) (N16000530) (KERALA)	12/2023	4,460.00 (N.A.) {4,460.00}	10/2027 (N.A.) {10/2027}
	3	REHABILITATION AND UP-GRADATION FROM KM. 0.000 TO KM. 40.390 OF NH-730S (MAHARAJGANJ ? NICHLOUL ? TH (MoRTH) (N24002134) (UTTAR PRADESH)	3/2023	809.25 (N.A.) {809.25}	12/2025 (N.A.) {12/2025}
	4	WIDENING AND STRENGTHENING TO 2L+PS FROM KM 0.000 TO 40.000 (DHAUGAON- PODAMARI SECTION) OF NH 326 I (MoRTH) (N24002135) (ODISHA)	3/2022	186.52 (186.52) {186.52}	2/2026 (Feb-26) {2/2026}
	5	WIDENING AND STRENGTHENING TO 4L+PS/2L+PS FROM KM 0.000 TO 35.800 (KUAKHIA - MANGALPUR SECTION) OF N (MoRTH) (N24002136) (ODISHA)	3/2022	636.10 (N.A.) {636.10}	2/2026 (Feb-26) {2/2026}
	6	STRENGTHENING OF 6-LANE PIMPALGAON-NASHIK-GONDE (KM. 380 - KM. 440) SECTION OF NH-3 IN MAHARASHTRA U (NHAI) (N24002137) (MAHARASHTRA)	2/2024	175.00 (N.A.) {175.00}	3/2025 (N.A.) {3/2025}
	7	CONSTRUCTION OF FOUR LANE HIGHWAY WITH PAVED SHOULDER FROM KM.74.700 TO KM.112.950 OF NH-731A (I/C Y (MoRTH) (N24002138) (UTTAR PRADESH)	3/2022	1,141.67 (N.A.) {1,141.67}	6/2026 (N.A.) {6/2026}
	8	4-LANE WITH PAVED SHOULDERS FROM KM 32/0 TO KM 79/650 (DESIGN CHAINAGE KM 32+000 TO KM 78+760) PUTTA (MoRTH) (N24002139) (ANDHRA PRADESH)	3/2023	1,318.57 (N.A.) {1,318.57}	12/2025 (N.A.) {12/2025}

**Table:-4. Project List: Added during June 2024**

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Date of Approval (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)
<b>ROAD TRANSPORT AND HIGHWAYS</b>	9	SOMAYAJULAPALLI ? DHONE SECTION OF NH ? 340B FROM KM.0/0 TO 56/200 [DESIGN CH. KM 0/00 TO KM 53/33] (MoRTH) (N24002140) (ANDHRA PRADESH)	4/2023	629.73 (N.A.) {629.73}	12/2025 (N.A.) {12/2025}
	10	2 LANE WITH PAVED SHOULDER CONFIGURATION FROM SEETHARAMAPURAM TO DUTTALURU SECTION OF NH-167 BG FROM (MoRTH) (N24002141) (ANDHRA PRADESH)	6/2023	364.07 (N.A.) {364.07}	7/2025 (N.A.) {7/2025}
	11	2-LANE WITH PAVED SHOULDER CONFIGURATION OF LAMBASINGI TO PADERU SECTION (KM 205+000 TO KM 253+974) (MoRTH) (N24002142) (ANDHRA PRADESH)	8/2023	361.24 (N.A.) {361.24}	11/2025 (N.A.) {11/2025}
	12	BYPASS ROAD TO ADONI TOWN CONNECTING NH-167 (HAGARI - JADCHARLA ROAD) FROM KM.62/700 TO 71/400 IN KU (MoRTH) (N24002143) (ANDHRA PRADESH)	8/2023	361.24 (N.A.) {361.24}	2/2026 (N.A.) {2/2026}
	13	VODAREVU-CHILAKALURIPET SECTION (DESIGN CHAINAGE 0+00 TO 47+000) OF NH-167A (PACKAGE-I) (MoRTH) (N24002144) (ANDHRA PRADESH)	8/2023	1,064.24 (N.A.) {1,064.24}	2/2026 (N.A.) {2/2026}
	14	TADIPATRI BYPASS (KM 0+000 TO KM 6+285) OF 4-LANE ON NH-67 IN ANANTAPURAMU (MoRTH) (N24002145) (ANDHRA PRADESH)	11/2023	159.66 (N.A.) {159.66}	3/2026 (N.A.) {3/2026}
	15	KURNOOL/KADAPA BORDER-JAMMALAMADUGU SECTION OF NH-167K I.E. DESIGN CH. KM 248+010 TO KM 269+900 (MoRTH) (N24002146) (ANDHRA PRADESH)	11/2023	292.63 (N.A.) {292.63}	11/2025 (N.A.) {11/2025}

**Table:-4. Project List: Added during June 2024**

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Date of Approval (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)
	16	DORNALA TO KUNTA JUNCTION FROM DESIGN CHAINAGE KM 244+000 TO 267+990 SECTION OF NH-765 (PACKAGE-2) <i>(MoRTH)</i> <i>(N24002147)</i> <i>(ANDHRA PRADESH)</i>	12/2022	244.83 (N.A.) {244.83}	1/2024 (N.A.) {3/2026}
	17	PADERU BYPASS (KM 0+000 TO KM 13+000) OF 2-LANE WITH PAVED SHOULDER ON NH-516E <i>(MoRTH)</i> <i>(N24002148)</i> <i>(ANDHRA PRADESH)</i>	3/2023	244.43 (N.A.) {244.43}	3/2024 (N.A.) {2/2026}
	18	DAVUALAPALLY TO MALLAPALEM SECTION (DESIGN CH. KM 133+922 TO KM 154+216 (EXISTING CH. KM 133+922 TO <i>(MoRTH)</i> <i>(N24002149)</i> <i>(ANDHRA PRADESH)</i>	1/2024	393.61 (N.A.) {393.61}	2/2024 (N.A.) {2/2026}
<b>STEEL</b>	19	REPLACEMENT OF REMAINING 04 NOS. OF BATTERY CYCLONES WITH 04 NOS. OF ESPS IN SINTER PLANT-1 AT BSL <i>(BOKARO STEEL PL)</i> <i>(N12000135)</i> <i>(JHARKHAND)</i>	3/2024	260.37 (N.A.) {260.37}	6/2026 (N.A.) {6/2026}
<b>Grand Total</b>				14,531.41 (-) {14,531.41}	

**Table:-5. Project List: Frozen/Deleted during June 2024**

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore	Progress (%)
<b>COAL</b>	1	RPR PAUNI II EXPANSION OC (WCL) (N06000263) (MAHARASHTRA)	464.45	03/2027	178.76	0
	2	RPR GAURI PAUNI EXPANSION OC (WCL) (N06000268) (MAHARASHTRA)	497.23	03/2031	40.50	0
<b>RAILWAYS</b>	3	WHITEFIELD-KOLAR (52.9 KM) (SWR) (N22000560) (KARNATAKA)	162.13	04/2028	0.36	0
	4	CHITRA - BASUKINATH (38.30 KM) (ER) (N22000531) (JHARKHAND)	827.89	03/2026	183.19	0
	5	SHIMOGA-HARIHAR NL (SWR) (N22000278) (KARNATAKA)	832.47	03/2016	0.94	0
	6	PARASNATH-MADHUBAN-GIRIDIH (ECR) (N22000527) (JHARKHAND)	816.03	03/2030	3.08	0
<b>ROAD TRANSPORT AND HIGHWAYS</b>	7	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900 ) OF MOHOL ? ALANDI S (NHAI) (N24001489) (MAHARASHTRA)	519.93	05/2024	381.36	72.79
	8	REHABILITATION AND UPGRADATION OF KARNATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O (MoRTH) (N24000940) (ANDHRA PRADESH)	995.09	05/2016	643.54	0
		<b>Total</b>	<b>5,115.22</b>		<b>1,431.73</b>	

**Table:-6. Project List: Ongoing Projects of North-East Region**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
ARUNACHAL PRADESH	CIVIL AVIATION	1	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH (AAI) (N04000092)	2/2019	8/2022 (Aug-24) {8/2024}	645.63 (N.A.) {712.15}	660.27	97.58
	POWER	2	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) (NHPC) (180100221)	9/2003	9/2010 (N.A.) {5/2026}	6,285.33 (N.A.) {21,247.54}	21,448.42	93.2
		3	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH (NHPC) (N18000362)	2/2023	2/2032 (N.A.) {2/2032}	31,876.39 (N.A.) {31,876.39}	2,427.25	12.22
	ROAD TRANSPORT AND HIGHWAYS	4	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX (NHIDCL) (N24000683)	2/2017	11/2023 (Mar-24) {10/2024}	180.57 (244.10) {180.57}	149.77	85.39
		5	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI (NHIDCL) (N24000685)	2/2017	4/2022 (Nov-23) {11/2023}	167.28 (N.A.) {167.28}	144.91	100
		6	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. (NHIDCL) (N24000944)	12/2016	1/2020 (Jan-23) {9/2023}	200.44 (200.44) {200.44}	161.25	100
		7	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF (NHIDCL) (N24000946)	3/2017	3/2022 (Dec-23) {7/2025}	1,718.59 (1,718.59) {1,718.59}	662.35	68.41
		8	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 (NHIDCL) (N24000948)	9/2016	12/2019 (Mar-23) {7/2024}	568.92 (568.92) {568.92}	508.65	99.41
		9	TWO-LANING OF HAYULIANG? HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI (NHIDCL) (N24000979)	1/2017	5/2023 (May-23) {3/2025}	256.66 (N.A.) {256.66}	0.00	63.59

**Table:-6. Project List: Ongoing Projects of North-East Region**

10	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. (NHIDCL) (N24001244)	8/2020	4/2022 (Feb-25) {2/2025}	301.06 (N.A.) {301.06}	133.99	55.87
11	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO (NHIDCL) (N24001245)	9/2020	5/2022 (Oct-22) {3/2024}	353.90 (N.A.) {353.90}	41.82	25.38
12	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE (MoRTH) (N24001291)	3/2019	3/2027 (N.A.) {3/2027}	421.48 (N.A.) {421.48}	365.83	99.51
13	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE (MoRTH) (N24001292)	3/2019	3/2027 (N.A.) {3/2027}	543.05 (N.A.) {600.00}	568.30	97.32
14	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE (MoRTH) (N24001293)	3/2019	3/2027 (N.A.) {3/2027}	486.70 (N.A.) {486.70}	474.23	97.71
15	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE (MoRTH) (N24001297)	3/2019	3/2027 (N.A.) {3/2027}	450.65 (N.A.) {450.65}	361.48	90.39
16	TADADEGE - HENKAR (NHIDCL) (N24001315)	2/2021	3/2023 (Jun-24) {8/2024}	550.45 (N.A.) {550.45}	113.92	44
17	LADDA - BASAI (NHIDCL) (N24001316)	2/2021	4/2023 (Jan-25) {2/2025}	445.96 (N.A.) {445.96}	106.01	44.62
18	DOGINALA - GAU (NHIDCL) (N24001320)	12/2020	9/2022 (N.A.) {12/2024}	242.30 (N.A.) {242.30}	21.47	17.81
19	JORAM ? KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) (NHIDCL) (N24001390)	8/2020	4/2022 (Aug-24) {7/2024}	228.71 (N.A.) {228.71}	95.48	95.29
20	JORAM ? KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) (NHIDCL) (N24001391)	8/2020	4/2022 (Feb-24) {8/2024}	294.04 (N.A.) {294.04}	143.81	97.75

**Table:-6. Project List: Ongoing Projects of North-East Region**

		21	JORAM ? KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) (NHIDCL) (N24001392)	8/2020	4/2022 (Jul-23) {7/2023}	199.03 (N.A.) {199.03}	101.75	98.88
		22	JORAM ? KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) (NHIDCL) (N24001393)	8/2020	4/2022 (Feb-24) {11/2024}	184.88 (N.A.) {184.88}	94.27	92.48
		23	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH (MoRTH) (N24001372)	2/2021	3/2024 (Dec-24) {12/2024}	588.09 (N.A.) {588.09}	437.34	86.87
		24	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC (MoRTH) (N24001374)	6/2020	3/2027 (N.A.) {3/2027}	437.60 (N.A.) {437.60}	355.51	96.7
		25	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC (MoRTH) (N24001375)	6/2020	3/2027 (N.A.) {3/2027}	496.47 (N.A.) {496.47}	132.31	33.4
		26	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A (MoRTH) (N24001376)	3/2021	3/2027 (N.A.) {3/2027}	182.55 (N.A.) {182.55}	119.02	100
ASSAM	CIVIL AVIATION	27	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI (AAI) (NO4000083)	12/2016	3/2021 (N.A.) {3/2025}	1,142.00 (N.A.) {2,333.00}	1,091.52	57.96
	HEALTH AND FAMILY WELFARE	28	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM (HITES) (N21000027)	5/2017	5/2021 (Apr-23) {11/2024}	875.00 (873.92) {860.00}	740.16	98.77
	PETROLEUM	29	POWER RECOVERY TURBINE IN PFCCU (NRL) (N16000510)	3/2023	7/2025 (N.A.) {7/2025}	293.50 (N.A.) {293.50}	18.59	75
		30	DCU REVAMP PROJECT (NRL) (N16000511)	8/2021	3/2025 (N.A.) {3/2025}	370.00 (N.A.) {370.00}	118.84	30
		31	PIPELINE NETWORK PROJECT RUDRASAGAR (ONGC) (N16000528)	1/2023	4/2026 (N.A.) {4/2026}	344.99 (N.A.) {344.99}	66.52	25.7

**Table:-6. Project List: Ongoing Projects of North-East Region**

32	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA (OIL) (N16000331)	1/2018	2/2020 (Dec-23) {12/2024}	543.91 (N.A.) {670.90}	491.56	93.68
33	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY (NRL) (N16000379)	1/2019	10/2024 (N.A.) {12/2025}	12,366.00 (N.A.) {18,968.00}	11,292.45	59.78
34	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES (NRL) (N16000394)	1/2019	10/2024 (N.A.) {9/2025}	10,228.00 (N.A.) {9,058.00}	7,746.43	74.3
35	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN (IOCL) (N16000414)	5/2021	10/2023 (Feb-25) {2/2025}	412.00 (509.84) {509.84}	333.36	75.8
36	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON (ONGC) (N16000433)	8/2021	2/2023 (Jun-24) {7/2024}	218.38 (N.A.) {218.38}	130.93	63.5
37	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM (IOCL) (N16000441)	3/2022	7/2026 (Sep-26) {9/2026}	277.00 (N.A.) {277.00}	146.34	46.2
38	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT (OIL) (N16000449)	6/2021	12/2024 (N.A.) {12/2024}	860.00 (N.A.) {860.00}	269.20	78.4
39	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING (OIL) (N16000450)	12/2020	7/2024 (Mar-24) {12/2024}	430.76 (N.A.) {430.76}	220.90	69.58
40	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA (IOCL) (N16000457)	6/2022	10/2025 (N.A.) {3/2026}	768.00 (N.A.) {768.00}	57.13	18.5
41	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM (HPCL) (N16000484)	3/2023	3/2026 (Mar-26) {3/2026}	156.36 (156.36) {156.36}	1.08	1

**Table:-6. Project List: Ongoing Projects of North-East Region**

	42	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM (HPCL) (N16000494)	3/2023	12/2026 (N.A.) {12/2026}	384.04 (N.A.) {384.04}	28.60	1.5
<b>POWER</b>	43	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C (PGCIL) (N18000327)	3/2019	3/2023 (N.A.) {12/2023}	1,326.00 (N.A.) {1,520.00}	1,466.21	100
<b>RAILWAYS</b>	44	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) (NFR) (N22000388)	4/2015	3/2022 (N.A.) {3/2027}	2,232.32 (N.A.) {4,155.65}	3,360.51	90
<b>ROAD TRANSPORT AND HIGHWAYS</b>	45	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHES OVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN (MoRTH) (N24001408)	2/2021	7/2025 (N.A.) {7/2025}	925.47 (N.A.) {925.47}	321.15	29.59
	46	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 (NHA) (N24001432)	12/2021	8/2024 (Aug-24) {8/2024}	300.00 (N.A.) {300.00}	297.62	100
	47	JOGIGHOPA BRIDGE (NHIDCL) (N24001434)	8/2021	11/2024 (N.A.) {12/2026}	746.76 (N.A.) {746.76}	278.63	55.94
	48	DABOKA KATHKATI PACKAGE-6 (NHIDCL) (N24001450)	9/2021	7/2024 (N.A.) {12/2024}	625.64 (N.A.) {625.64}	418.93	71.56
	49	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 (NHIDCL) (N24001451)	3/2022	7/2024 (N.A.) {8/2024}	215.27 (N.A.) {215.27}	111.77	82.3
	50	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 (NHIDCL) (N24001452)	4/2022	7/2024 (N.A.) {8/2024}	170.95 (N.A.) {170.95}	111.48	90.1
	51	DABOKA KATHKATI PACKAGE-5 (NHIDCL) (N24001366)	3/2021	1/2023 (N.A.) {9/2024}	288.85 (N.A.) {288.85}	178.10	75.36
	52	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 (NHIDCL) (N24001368)	3/2021	1/2024 (N.A.) {10/2025}	286.72 (N.A.) {286.72}	78.41	26.44
	53	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 (NHIDCL) (N24001544)	3/2022	1/2025 (N.A.) {1/2025}	909.02 (N.A.) {909.02}	365.55	72.24
	54	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH (NHA) (N24001545)	8/2022	12/2022 (N.A.) {6/2024}	175.00 (N.A.) {175.00}	169.56	91.07

**Table:-6. Project List: Ongoing Projects of North-East Region**

55	BALANCE WORK OF 4L OF NARIMBANGLO?JATINGA JUNCTION-HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 (NHAI) (N24001547)	3/2022	1/2026 (N.A.) {1/2026}	1,909.98 (N.A.) {1,909.98}	380.63	38.3
56	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI (NHAI) (N24001548)	3/2022	6/2024 (N.A.) {6/2024}	457.72 (N.A.) {457.72}	219.82	81.75
57	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH (NHAI) (N24001549)	7/2017	4/2020 (Jul-24) {7/2024}	442.23 (N.A.) {442.23}	265.19	99.6
58	SRIRAMPUR - DHUBRI PKG-1 (NHIDCL) (N24001831)	3/2022	2/2025 (N.A.) {2/2025}	613.89 (N.A.) {613.89}	17.09	9.23
59	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 (NHIDCL) (N24001832)	1/2023	5/2025 (N.A.) {5/2025}	458.59 (N.A.) {458.59}	112.38	33.48
60	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA (MoRTH) (N24001840)	3/2022	4/2025 (N.A.) {4/2025}	535.03 (N.A.) {535.03}	0.00	8
61	DABOKA KATHKATI PACKAGE-7 (NHIDCL) (N24001537)	11/2021	7/2024 (N.A.) {7/2024}	204.10 (N.A.) {204.10}	113.71	71.78
62	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD (NHIDCL) (N24001326)	11/2020	9/2028 (N.A.) {9/2028}	4,997.04 (N.A.) {4,997.04}	1,962.26	49.73
63	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) (NHIDCL) (N24001331)	3/2020	6/2022 (N.A.) {4/2025}	261.13 (N.A.) {261.13}	64.96	54.59
64	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) (NHIDCL) (N24001332)	3/2020	6/2022 (May-24) {4/2025}	217.50 (N.A.) {217.50}	84.36	64.15
65	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 (NHIDCL) (N24001333)	9/2019	5/2023 (N.A.) {5/2023}	761.54 (820.56) {761.54}	430.31	100

**Table:-6. Project List: Ongoing Projects of North-East Region**

66	4-LANING OF HAPACHARA - TULUNGIA SECTION (NHIDCL) (N24001246)	3/2020	12/2022 (N.A.) {8/2024}	220.20 (N.A.) {220.20}	213.70	96.08
67	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800) (NHIDCL) (N24001248)	8/2020	4/2022 (N.A.) {7/2024}	208.84 (N.A.) {208.84}	166.72	94.7
68	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE (NHIDCL) (N24000902)	10/2017	6/2020 (Dec-23) {4/2024}	818.00 (887.68) {887.68}	873.28	100
69	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-IB) (NHIDCL) (N24001269)	3/2020	3/2022 (Dec-23) {12/2024}	216.49 (241.52) {216.49}	104.36	78.49
70	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM (NHIDCL) (N24000305)	5/2015	5/2018 (N.A.) {3/2024}	454.89 (814.56) {814.56}	569.94	98.72
71	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) (NHIDCL) (N24000319)	6/2015	8/2023 (N.A.) {12/2024}	437.39 (N.A.) {437.39}	276.37	14.4
72	FOUR LANING OF JHANJI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 (NHIDCL) (N24000320)	6/2015	3/2024 (N.A.) {7/2024}	463.49 (N.A.) {463.49}	367.87	31.56
73	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 (NHIDCL) (N24000431)	1/1991	6/2019 (Jun-19) {10/2024}	520.01 (N.A.) {520.01}	297.99	90.01
74	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. (NHIDCL) (N24000438)	12/2015	12/2018 (Jul-21) {10/2024}	289.99 (N.A.) {289.99}	230.45	87.42
75	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O (NHIDCL) (N24000582)	1/2016	1/2016 (N.A.) {12/2024}	294.17 (N.A.) {294.17}	295.65	38.69

**Table:-6. Project List: Ongoing Projects of North-East Region**

76	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561) (NHIDCL) (N24000583)	1/2016	12/2021 (N.A.) {12/2021}	252.00 (N.A.) {330.30}	146.28	0
77	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I (NHIDCL) (N24001969)	3/2023	8/2025 (N.A.) {8/2025}	904.04 (N.A.) {904.04}	251.81	29.55
78	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN (NHIDCL) (N24001970)	3/2023	8/2025 (N.A.) {8/2025}	860.37 (N.A.) {860.37}	241.30	27.65
79	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN (NHIDCL) (N24001971)	3/2023	8/2025 (N.A.) {8/2025}	890.33 (N.A.) {890.33}	291.62	24.8
80	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI (NHIDCL) (N24001972)	3/2023	4/2026 (N.A.) {4/2026}	609.16 (N.A.) {609.16}	150.30	45.28
81	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG (NHIDCL) (N24001973)	3/2023	2/2026 (N.A.) {2/2026}	562.05 (N.A.) {562.05}	134.31	44.85
82	BILASIPURA-GUWAHATI ROAD PKG-8 (NHIDCL) (N24002021)	3/2023	12/2026 (N.A.) {12/2026}	1,457.59 (N.A.) {1,457.59}	253.98	14.25
83	BILASIPURA-GUWAHATI ROAD PKG-9 (NHIDCL) (N24002022)	3/2023	6/2026 (N.A.) {6/2026}	1,000.27 (N.A.) {1,000.27}	198.26	6.85
84	BILASIPURA-GUWAHATI ROAD PKG-10 (NHIDCL) (N24002023)	3/2023	6/2026 (N.A.) {6/2026}	1,264.90 (N.A.) {1,264.90}	253.21	7.08
85	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1 (NHIDCL) (N24002024)	1/2023	11/2025 (N.A.) {11/2025}	516.88 (N.A.) {516.88}	111.05	27.85

**Table:-6. Project List: Ongoing Projects of North-East Region**

		86	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH (NHIDCL) (N24002025)	1/2023	12/2025 (N.A.) {12/2025}	356.65 (N.A.) {356.65}	105.15	2.54
		87	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO (NHIDCL) (N24002026)	3/2023	12/2025 (N.A.) {12/2025}	643.42 (N.A.) {643.42}	64.67	6.55
		88	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC (NHIDCL) (N24002030)	2/2020	3/2022 (N.A.) {8/2024}	592.06 (N.A.) {592.06}	291.25	92.87
		89	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1 (NHIDCL) (N24002127)	2/2023	7/2026 (N.A.) {7/2026}	1,256.90 (N.A.) {1,256.90}	301.62	10.76
		90	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2 (NHIDCL) (N24002128)	3/2023	8/2026 (N.A.) {8/2026}	1,716.21 (N.A.) {1,716.21}	687.53	24.93
		91	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6 (NHIDCL) (N24002129)	2/2023	8/2026 (N.A.) {8/2026}	574.26 (N.A.) {574.26}	168.16	16.84
		92	TAMENGLONG- MAHUR ROAD PKG-7 (NHIDCL) (N24002130)	12/2023	3/2026 (N.A.) {3/2026}	846.82 (N.A.) {846.82}	268.07	27.58
MANIPUR	CIVIL AVIATION	93	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX (AAI) (N04000100)	11/2021	7/2024 (Mar-25) {3/2025}	499.00 (N.A.) {499.00}	95.59	31.48
	RAILWAYS	94	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) (NFR) (220100288)	4/2003	3/2011 (Dec-26) {12/2026}	4,454.17 (12,274.06) {19,602.68}	14,579.53	79
	ROAD TRANSPORT AND HIGHWAYS	95	UKHRUL TOLOI TADUBI PKG-2 (NHIDCL) (N24002131)	3/2023	2/2026 (N.A.) {2/2026}	578.98 (N.A.) {578.98}	38.52	18.05
		96	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM (NHIDCL) (N24001974)	9/2021	1/2025 (N.A.) {1/2025}	315.56 (N.A.) {315.56}	53.46	43.27

**Table:-6. Project List: Ongoing Projects of North-East Region**

97	LMPHAL TO JIRIBAM PKG-7 (NHIDCL) (N24002028)	1/2023	12/2025 (N.A.) {12/2025}	760.16 (N.A.) {760.16}	63.80	27.18
98	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) (NHIDCL) (N24001270)	3/2020	6/2022 (Dec-23) {12/2024}	292.24 (N.A.) {292.24}	127.86	85.33
99	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) (NHIDCL) (N24001271)	6/2020	8/2022 (N.A.) {12/2024}	365.53 (N.A.) {365.53}	156.31	77.36
100	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) (NHIDCL) (N24001272)	3/2020	6/2022 (N.A.) {12/2024}	167.95 (204.12) {167.95}	88.05	69.89
101	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) (NHIDCL) (N24001273)	7/2020	8/2022 (N.A.) {12/2024}	177.76 (N.A.) {177.76}	89.67	80.53
102	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI (NHIDCL) (N24001274)	8/2020	4/2022 (N.A.) {8/2025}	379.39 (N.A.) {379.39}	189.78	45.88
103	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO (NHIDCL) (N24001275)	8/2020	4/2022 (N.A.) {12/2025}	268.98 (N.A.) {268.98}	22.08	0
104	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI (NHIDCL) (N24001276)	8/2020	4/2022 (N.A.) {12/2025}	228.97 (N.A.) {228.97}	0.00	0
105	MARIAM - PEREN PKG-1A (NHIDCL) (N24001349)	2/2021	12/2022 (N.A.) {12/2025}	226.32 (N.A.) {226.32}	82.90	59.07
106	MARIAM - PEREN (PKG 1B) (NHIDCL) (N24001350)	2/2021	12/2022 (N.A.) {12/2024}	188.36 (N.A.) {188.36}	115.84	92.36
107	MARIAM - PEREN PKG-2B (NHIDCL) (N24001351)	2/2021	12/2022 (N.A.) {12/2024}	232.26 (N.A.) {232.26}	156.93	100
108	IMPHAL ? MOREH PACKAGE - 3 (NHIDCL) (N24001352)	3/2021	12/2022 (N.A.) {12/2024}	259.31 (N.A.) {259.31}	144.94	99.7
109	IMPHAL - KHONGSANG PKG-2 (NHIDCL) (N24001353)	3/2021	12/2022 (Nov-23) {12/2025}	195.14 (N.A.) {195.14}	59.99	49.8
110	TAMENGLONG - MAHUR PKG-3 (NHIDCL) (N24001354)	3/2021	12/2022 (N.A.) {12/2024}	234.08 (N.A.) {234.08}	139.45	90.15

**Table:-6. Project List: Ongoing Projects of North-East Region**

		111	IMPHAL - KHONGSANG PKG-5 (NHIDCL) (N24001538)	12/2021	5/2024 (N.A.) {2/2025}	410.68 (N.A.) {410.68}	102.20	50.78
		112	IMPHAL - KHONGSANG PKG-6 (NHIDCL) (N24001539)	12/2021	2/2025 (N.A.) {11/2025}	504.76 (N.A.) {504.76}	95.59	40.68
		113	AKASH BRIDGE - JESSAMI SECTION PKG-2 (NHIDCL) (N24001540)	3/2022	2/2025 (N.A.) {2/2025}	152.11 (N.A.) {152.11}	50.01	67.57
		114	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH- 102A FROM (NHIDCL) (N24001473)	9/2021	2/2024 (N.A.) {4/2025}	310.76 (N.A.) {310.76}	110.92	74.16
		115	MARIAM - PEREN (PKG 2A) (NHIDCL) (N24001398)	7/2021	3/2023 (N.A.) {2/2023}	204.58 (N.A.) {204.58}	126.78	100
		116	IMPHAL ? MOREH (PACKAGE 4) (NHIDCL) (N24001399)	3/2021	1/2023 (N.A.) {5/2024}	277.99 (N.A.) {277.99}	146.35	100
		117	SENAPATI- IMPHAL PKG-5B (NHIDCL) (N24001400)	3/2021	1/2023 (N.A.) {8/2025}	211.70 (N.A.) {211.70}	28.99	26.67
		118	IMPHAL - KHONGSANG PKG-3 (NHIDCL) (N24001401)	7/2021	3/2023 (Feb-24) {12/2024}	467.00 (N.A.) {467.00}	181.65	74
		119	TAMENGLONG - MAHUR PKG-1 (NHIDCL) (N24001402)	7/2021	3/2023 (Oct-23) {10/2024}	185.80 (N.A.) {185.80}	112.31	92.65
		120	TAMENGLONG - MAHUR PKG-2 (NHIDCL) (N24001403)	7/2021	3/2023 (May-24) {12/2024}	483.87 (N.A.) {483.87}	278.89	91.03
		121	TAMENGLONG - MAHUR PKG-4 (NHIDCL) (N24001404)	7/2021	3/2023 (Sep-23) {10/2024}	198.77 (N.A.) {198.77}	100.53	85.12
		122	CHURACHANPUR TUIVAI PKG-3 (NHIDCL) (N24001405)	7/2021	10/2023 (Feb-24) {6/2025}	673.27 (N.A.) {673.27}	339.37	72.16
		123	IMPHAL - KHONGSANG PKG-4 (NHIDCL) (N24001453)	8/2021	12/2023 (N.A.) {2/2025}	579.63 (N.A.) {579.63}	127.47	51.62
		124	MARAM - PEREN PKG-3 (NHIDCL) (N24001439)	8/2021	5/2023 (N.A.) {10/2024}	467.41 (N.A.) {467.41}	232.43	90.03
		125	TAMENGLONG - MAHUR PKG-5 (NHIDCL) (N24001436)	8/2021	5/2023 (Dec-23) {12/2024}	477.86 (N.A.) {477.86}	227.05	80.1
		126	TAMENGLONG - MAHUR PKG-6 (NHIDCL) (N24001437)	9/2021	5/2023 (Oct-23) {1/2025}	311.18 (N.A.) {311.18}	171.57	72.5
MEGHALAYA	DEPARTMENT OF HIGHER EDUCATION	127	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA (RITES OF HIGHER) (N42000001)	9/2013	9/2014 (Jul-24) {7/2024}	484.32 (429.70) {429.70}	269.55	71.8

**Table:-6. Project List: Ongoing Projects of North-East Region**

<u>DONER</u>	128	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE, SHILONG IN MEGHALAYA UNDER NLCPR (HSCL FOR DONER) (N12000103)	4/2014	9/2017 (N.A.) {9/2017}	151.33 (N.A.) {151.33}	148.33	98.5
<u>RAILWAYS</u>	129	NEW BG LINE FROM BYRNIHAT TO SHILLONG (NFR) (N22000205)	4/2010	3/2021 (N.A.) {3/2021}	906.46 (1,202.33) {8,324.28}	269.80	2
<u>ROAD TRANSPORT AND HIGHWAYS</u>	130	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 (MoRTH) (N24001441)	8/2020	2/2022 (Aug-24) {8/2024}	302.88 (N.A.) {302.88}	209.13	90.76
	131	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) (NHIDCL) (N24001339)	10/2020	4/2022 (Jun-24) {12/2024}	157.86 (146.92) {157.86}	142.64	97.49
	132	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-3 (NHIDCL) (N24001360)	3/2021	12/2022 (Jun-24) {11/2024}	260.21 (N.A.) {260.21}	195.81	86.38
	133	REHABILITATION AND UPGRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM (NHIDCL) (N24001474)	9/2021	5/2024 (N.A.) {12/2024}	359.86 (N.A.) {359.86}	215.06	77.5
	134	RANIKOR- MAHESHKHOLA-BAGHMARA PKG-2 (NHIDCL) (N24001541)	11/2021	6/2024 (N.A.) {12/2024}	283.50 (N.A.) {283.50}	195.48	70.19
	135	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL (NHIDCL) (N24001334)	11/2020	12/2023 (N.A.) {4/2026}	445.51 (N.A.) {445.51}	191.35	0.6
	136	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B (NHIDCL) (N24001335)	11/2020	12/2023 (N.A.) {11/2026}	284.21 (N.A.) {284.21}	45.46	0
	137	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (NHIDCL) (N24001313)	11/2020	12/2023 (Oct-25) {10/2025}	351.12 (N.A.) {351.12}	210.36	19.55

**Table:-6. Project List: Ongoing Projects of North-East Region**

		138	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL (NHIDCL) (N24001314)	11/2020	12/2023 (N.A.) {8/2026}	525.68 (N.A.) {525.68}	368.59	5.9
		139	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM (NHIDCL) (N24000903)	3/2019	3/2022 (Dec-23) {12/2023}	306.28 (N.A.) {306.28}	233.31	100
		140	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T (NHIDCL) (N24000771)	4/2017	9/2021 (Jul-23) {12/2024}	553.51 (610.09) {553.51}	339.78	66.52
MIZORAM	RAILWAYS	141	BHAIRABI SAIRONG, NL, NEFR (NFR) (N22000100)	4/2008	3/2014 (N.A.) {7/2025}	2,393.47 (5,021.45) {8,605.00}	7,361.87	93
	ROAD TRANSPORT AND HIGHWAYS	142	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWL RANG SECTION OF NH 102B OF AIZAWL - IMPHA (NHIDCL) (N24001975)	9/2021	2/2025 (N.A.) {2/2026}	523.78 (N.A.) {523.78}	199.94	30
		143	KEIFANG - TUVAI PKG-3 (NHIDCL) (N24002027)	12/2021	2/2025 (N.A.) {5/2026}	500.88 (N.A.) {500.88}	107.21	26
		144	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000857)	4/2017	4/2023 (Mar-24) {11/2024}	519.09 (785.65) {785.65}	644.30	88
		145	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000858)	4/2017	7/2023 (May-24) {7/2024}	640.07 (990.88) {1,286.35}	1,189.51	99
		146	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000859)	4/2017	6/2023 (Mar-24) {3/2024}	642.96 (988.23) {988.23}	723.15	99.5

**Table:-6. Project List: Ongoing Projects of North-East Region**

147	WIDENING AND UP-GRADATION TO 2 LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000861)	4/2017	4/2023 (Nov-23) {12/2024}	473.18 (688.25) {688.25}	508.98	83.5
148	WIDENING AND UP-GRADATION TO 2 LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000862)	4/2017	4/2023 (Oct-23) {12/2024}	537.82 (789.05) {789.05}	740.81	90
149	WIDENING AND UP-GRADATION TO 2 LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000863)	4/2017	6/2023 (Feb-24) {12/2024}	518.53 (906.76) {906.76}	777.33	87
150	WIDENING AND UP-GRADATION TO 2 LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000864)	4/2017	4/2024 (Jul-24) {12/2024}	404.29 (750.32) {750.32}	575.50	82
151	WIDENING AND UP-GRADATION TO 2 LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000865)	4/2017	9/2023 (May-24) {12/2024}	428.11 (746.39) {746.39}	567.80	87
152	CONSTRUCTION OF CHHIATHLANG - SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 (NHIDCL) (N24001277)	9/2020	10/2022 (Apr-24) {6/2024}	275.02 (247.25) {247.25}	231.19	99.73
153	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) (NHIDCL) (N24001278)	3/2020	7/2022 (Jan-24) {6/2024}	206.88 (219.33) {219.33}	200.75	95
154	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) (NHIDCL) (N24001283)	3/2020	7/2022 (Jan-24) {1/2024}	281.78 (253.41) {253.41}	237.91	100

**Table:-6. Project List: Ongoing Projects of North-East Region**

		155	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) (NHIDCL) (N24001281)	3/2020	7/2022 (Mar-24) {6/2024}	292.24 (331.17) {331.17}	279.04	88
		156	DULTE- KWALKULH - CHAMPAI PKG.1 (NHIDCL) (N24001355)	3/2021	12/2022 (Mar-24) {3/2024}	374.39 (374.39) {374.39}	291.91	100
		157	DULTE- KWALKULH - CHAMPAI PKG.2 (NHIDCL) (N24001356)	3/2021	12/2022 (Apr-24) {4/2024}	233.25 (233.25) {233.25}	175.27	100
		158	DULTE- KWALKULH - CHAMPAI PKG.3 (NHIDCL) (N24001357)	3/2021	6/2023 (Jan-24) {1/2024}	674.71 (674.71) {674.71}	589.25	100
		159	TLABUNG - LUNGLEI PKG-A (NHIDCL) (N24001358)	3/2021	12/2022 (Dec-24) {3/2025}	698.44 (698.45) {698.45}	371.84	39
		160	TLABUNG - LUNGLEI PKG-B (NHIDCL) (N24001359)	3/2021	1/2023 (Dec-24) {2/2025}	740.58 (740.58) {740.58}	268.65	39
		161	KEIFANG - TUVAI PKG-1 (NHIDCL) (N24001440)	9/2021	5/2023 (Jun-24) {1/2025}	492.94 (492.94) {492.94}	353.98	84
NAGALAND	PETROLEUM	162	AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR (IOCL) (N16000529)	8/2023	11/2027 (N.A.) {11/2027}	227.62 (N.A.) {227.62}	0.00	2
	RAILWAYS	163	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) (NFR) (N22000124)	4/2006	3/2015 (N.A.) {12/2029}	2,326.52 (6,663.00) {6,663.00}	3,498.12	52
	ROAD TRANSPORT AND HIGHWAYS	164	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I (MoRTH) (N24001465)	6/2020	9/2024 (Jun-26) {6/2026}	252.19 (N.A.) {252.19}	0.28	0
		165	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N) (MoRTH) (N24001466)	3/2021	7/2024 (Mar-25) {3/2025}	297.24 (N.A.) {297.24}	99.44	54.85
		166	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO (MoRTH) (N24001467)	3/2021	2/2024 (Feb-25) {2/2025}	226.44 (N.A.) {226.44}	103.45	73
		167	MERANGKONG-TAMLU-MON (MTM) PKG-5 (NHIDCL) (N24001438)	7/2021	12/2023 (N.A.) {9/2025}	161.73 (N.A.) {161.73}	39.34	20.41

**Table:-6. Project List: Ongoing Projects of North-East Region**

168	CHANGTONGYA TO LONGLENG ROAD PKG-2 (NHIDCL) (N24001389)	3/2020	6/2022 (Sep-22) {1/2025}	206.53 (N.A.) {206.53}	113.29	76.93
169	PEREN-DIMAPUR SECTION PKG-2 (NHIDCL) (N24001406)	7/2021	3/2023 (Sep-25) {9/2025}	258.52 (N.A.) {258.52}	59.40	54.44
170	PEREN-DIMAPUR PKG-5 (NHIDCL) (N24001407)	2/2021	3/2023 (N.A.) {2/2023}	207.33 (N.A.) {207.33}	0.00	0
171	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J (NHIDCL) (N24001475)	3/2022	12/2024 (N.A.) {12/2024}	605.36 (N.A.) {605.36}	194.37	72.43
172	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I (MoRTH) (N24001855)	2/2021	6/2025 (Jun-25) {6/2025}	192.93 (N.A.) {192.93}	41.89	45.54
173	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) (NHIDCL) (N24001282)	3/2020	6/2022 (N.A.) {1/2026}	355.79 (N.A.) {355.79}	109.24	0
174	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) (NHIDCL) (N24001284)	3/2020	6/2022 (Jun-23) {6/2024}	361.53 (365.42) {365.42}	189.26	96.28
175	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) (NHIDCL) (N24001286)	3/2020	6/2022 (Oct-22) {6/2023}	278.95 (N.A.) {278.95}	166.29	100
176	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) (NHIDCL) (N24001287)	4/2020	12/2021 (Nov-25) {11/2025}	330.80 (N.A.) {330.80}	94.23	50.67
177	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D (NHIDCL) (N24001255)	9/2020	10/2022 (Apr-24) {9/2024}	277.44 (N.A.) {277.44}	159.70	62.14
178	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES (NHIDCL) (N24001258)	8/2020	4/2022 (Apr-23) {2/2025}	202.36 (N.A.) {202.36}	70.06	26.9

**Table:-6. Project List: Ongoing Projects of North-East Region**

179	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM (NHIDCL) (N24001259)	9/2020	4/2022 (May-24) {2/2025}	315.63 (N.A.) {315.63}	89.35	70.58
180	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) (NHIDCL) (N24001280)	3/2020	6/2022 (Mar-23) {9/2023}	320.97 (N.A.) {320.97}	182.21	100
181	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN (MoRTH) (N24001179)	3/2017	11/2020 (Feb-23) {2/2023}	217.35 (N.A.) {217.35}	214.18	100
182	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- (MoRTH) (N24001180)	3/2019	12/2022 (Jan-23) {1/2023}	237.51 (N.A.) {237.51}	201.20	100
183	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 (NHIDCL) (N24000686)	3/2016	9/2019 (Nov-22) {7/2024}	373.07 (489.01) {387.00}	382.50	99.81
184	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 (NHIDCL) (N24000688)	3/2016	8/2022 (Sep-25) {9/2025}	429.52 (562.98) {429.52}	279.04	81.48
185	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. (NHIDCL) (N24000752)	2/2017	9/2020 (Feb-23) {8/2024}	387.00 (391.02) {391.02}	387.50	99.32
186	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING (NHIDCL) (N24000753)	3/2018	11/2022 (Jun-23) {10/2024}	500.09 (698.81) {698.81}	365.22	93.44
187	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO (NHIDCL) (N24000756)	3/2018	9/2022 (Jan-23) {7/2024}	285.68 (N.A.) {285.68}	174.28	98.04

**Table:-6. Project List: Ongoing Projects of North-East Region**

		188	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO (NHIDCL) (N24000763)	3/2018	12/2021 (Aug-22) {8/2025}	215.79 (N.A.) {215.79}	100.83	17.34
		189	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO (NHIDCL) (N24000765)	3/2018	9/2018 (Jun-23) {9/2025}	323.98 (N.A.) {323.98}	78.61	14.34
		190	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE I (DESIGN CH (NHIDCL) (N24001976)	12/2022	2/2026 (N.A.) {2/2026}	430.24 (N.A.) {430.24}	25.39	15.78
		191	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE II (DESIGN C (NHIDCL) (N24001977)	12/2022	2/2026 (N.A.) {2/2026}	442.54 (N.A.) {442.54}	7.11	8.55
		192	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE III (DESIGN (NHIDCL) (N24001978)	12/2022	2/2026 (N.A.) {2/2026}	497.18 (N.A.) {497.18}	43.78	22.66
		193	PEREN-DIMAPUR PKG-3 (NHIDCL) (N24001912)	2/2021	6/2025 (N.A.) {6/2025}	177.77 (199.02) {199.02}	7.98	13.9
SIKKIM	CIVIL AVIATION	194	PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST (AAI) (N04000110)	11/2023	6/2026 (N.A.) {6/2026}	323.26 (N.A.) {323.26}	6.01	3
	DEPARTMENT OF HIGHER EDUCATION	195	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM (Sikkim Universi) (N44000002)	8/2020	1/2025 (N.A.) {12/2024}	314.06 (N.A.) {303.55}	121.42	40
	POWER	196	TEESTA VI HE PROJECT (NHPC) (N18000325)	3/2019	3/2024 (N.A.) {3/2027}	5,748.04 (N.A.) {5,748.04}	3,600.93	62.93
		197	RANGIT IV HE PROJECT (NHPC) (N18000326)	3/2021	5/2024 (N.A.) {5/2025}	938.29 (N.A.) {1,871.23}	1,115.43	76.83
	RAILWAYS	198	SEVOK RANGPO, NEFR (NFR) (N22000102)	4/2008	12/2015 (N.A.) {12/2022}	1,339.48 (N.A.) {7,876.92}	3,290.96	39.8

**Table:-6. Project List: Ongoing Projects of North-East Region**

ROAD TRANSPORT AND HIGHWAYS	199	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO (NHIDCL) (N24001913)	3/2017	6/2022 (N.A.) {6/2022}	165.56 (N.A.) {165.56}	0.00	71.74
	200	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.00 TO KM 16.00 (NHIDCL) (N24000767)	3/2017	4/2022 (May-22) {12/2023}	375.80 (N.A.) {375.80}	287.51	95.26
	201	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 (NHIDCL) (N24000768)	11/2017	10/2020 (Aug-23) {8/2024}	290.05 (N.A.) {290.05}	218.36	96.74
	202	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N (NHIDCL) (N24001251)	3/2019	4/2022 (N.A.) {1/2025}	402.94 (N.A.) {402.94}	226.03	71.23
	203	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 (NHIDCL) (N24001252)	8/2020	4/2023 (Aug-23) {1/2025}	295.97 (N.A.) {295.97}	242.52	92.71
	204	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 (NHIDCL) (N24001254)	3/2020	6/2022 (N.A.) {1/2024}	242.97 (N.A.) {244.45}	246.91	100
	205	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV (NHIDCL) (N24001261)	8/2020	4/2023 (N.A.) {10/2024}	311.00 (N.A.) {273.78}	238.10	92.92
	206	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV (NHIDCL) (N24001262)	7/2020	4/2023 (Oct-23) {8/2024}	345.38 (395.59) {395.59}	352.84	88.53

**Table:-6. Project List: Ongoing Projects of North-East Region**

207	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM (NHIDCL) (N24001327)	8/2020	5/2022 (May-23) {3/2025}	292.80 (N.A.) {292.80}	175.45	49.15
208	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L (NHIDCL) (N24001322)	9/2020	5/2022 (Oct-23) {3/2025}	183.31 (439.56) {439.56}	351.16	45.06
209	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) (NHIDCL) (N24001325)	9/2020	5/2023 (Aug-24) {3/2025}	262.84 (414.20) {414.20}	220.26	45.86
210	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO (NHIDCL) (N24001336)	8/2020	4/2023 (Sep-23) {3/2025}	230.45 (244.91) {244.91}	200.46	76.88
211	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT (NHIDCL) (N24001337)	10/2020	11/2023 (Jan-25) {6/2025}	493.42 (478.79) {478.79}	263.53	38.74
212	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 (NHIDCL) (N24001338)	10/2020	12/2023 (Sep-24) {12/2025}	816.79 (786.60) {786.60}	276.95	34.84
213	RISHI BORDER- ROLEP- MENLA PKG- 2A (NHIDCL) (N24001361)	1/2021	9/2023 (Jan-25) {12/2025}	332.20 (N.A.) {332.20}	145.62	40.32
214	RISHI BORDER- ROLEP- MENLA PKG- 3B (NHIDCL) (N24001362)	12/2020	2/2024 (Apr-25) {4/2025}	410.60 (379.30) {379.30}	180.75	40.8
215	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) (MoRTH) (N24001442)	10/2021	5/2024 (Jan-25) {1/2025}	385.15 (N.A.) {385.15}	163.03	74.7

**Table:-6. Project List: Ongoing Projects of North-East Region**

TRIPURA	PETROLEUM	216	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT (IOCL) (N16000495)	6/2022	8/2025 (Sep-25) {9/2025}	656.00 (N.A.) {656.00}	283.31	59.2
	RAILWAYS	217	AGARTALA-AKHAURA NL (NFR) (N22000195)	4/2012	3/2020 (Jun-22) {9/2022}	569.63 (N.A.) {708.73}	380.92	84
	ROAD TRANSPORT AND HIGHWAYS	218	MANU-SIMLUNG (PKG 4) (NHIDCL) (N24001363)	3/2021	12/2022 (Jun-23) {1/2025}	354.79 (N.A.) {354.79}	34.08	17.2
		219	2 LANING FROM MANU-SIMLUNG PKG-2 (NHIDCL) (N24001542)	2/2022	1/2025 (N.A.) {1/2025}	456.88 (N.A.) {456.88}	90.15	37.48
		220	2-LANING FROM JOLAIBARI - BELONIA (NHIDCL) (N24001317)	6/2020	1/2022 (Jun-23) {7/2024}	201.99 (287.47) {287.47}	144.07	91.51
		221	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 (NHIDCL) (N24001318)	9/2020	4/2022 (Oct-22) {10/2023}	173.17 (N.A.) {173.17}	93.28	100
		222	KAILASHAHAR TO KHOWAI PKG-4 (NHIDCL) (N24001309)	11/2020	6/2022 (Oct-23) {7/2024}	159.13 (171.50) {171.50}	79.43	97.26
		223	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION (NHIDCL) (N24001263)	6/2020	1/2022 (Feb-24) {7/2024}	277.50 (302.02) {302.02}	252.10	98.52
		224	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR (NHIDCL) (N24001914)	5/2023	11/2024 (N.A.) {11/2024}	195.95 (N.A.) {195.95}	5.14	11.58
		225	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8 (NHIDCL) (N24002132)	3/2023	3/2027 (N.A.) {3/2027}	2,026.05 (N.A.) {2,026.05}	0.00	0
			<b>Total</b>			<b>179,726.52</b> <b>(-)</b> <b>{248,425.50}</b>	<b>129,538.45</b>	

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
<u>ANDAMAN AND NICOBAR ISLANDS</u>	<u>CIVIL AVIATION</u>	1	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR  (AAI) (N04000073)	10/2013	9/2018 (May-23) {6/2023}	417.23 (707.73) {707.73}	697.52	100
	<u>RAILWAYS</u>	2	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION  (NR) (N22000584)	3/2019	3/2025 (N.A.) {3/2025}	235.72 (N.A.) {235.72}	0.00	0
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	3	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 ( (NHIDCL) (N24000744)	3/2015	1/2022 (N.A.) {2/2026}	262.97 (N.A.) {262.97}	92.73	41.55
		4	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N (NHIDCL) (N24000745)	3/2017	12/2019 (Mar-23) {7/2024}	409.85 (N.A.) {409.85}	214.23	89.07
		5	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM (NHIDCL) (N24000748)	2/2018	9/2020 (Jan-23) {8/2025}	391.00 (N.A.) {391.00}	170.37	57.55

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		6	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O (NHIDCL) (N24000749)	3/2018	9/2020 (Nov-22) {9/2024}	234.27 (N.A.) {234.27}	126.50	76.86
		7	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 (MoRTH) (N24000820)	11/2017	11/2019 (N.A.) {11/2019}	237.80 (N.A.) {238.00}	222.13	97.46
		8	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000821)	11/2017	11/2019 (N.A.) {11/2019}	257.34 (N.A.) {238.00}	214.90	100
		9	AJANTHA TO BULDHANA  (MoRTH) (N24001008)	2/2017	7/2019 (N.A.) {12/2023}	401.00 (401.00) {401.00}	260.08	96.76
ANDHRA PRADESH	CIVIL AVIATION	10	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT  (AAI) (N04000089)	8/2017	2/2020 (Dec-21) {1/2024}	177.10 (N.A.) {177.10}	143.08	100
		11	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT  (AAI) (N04000091)	4/2020	3/2023 (N.A.) {12/2024}	611.80 (N.A.) {611.80}	282.22	45.8
		12	RAJAHMUNDRY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD (AAI) (N04000103)	12/2022	8/2025 (N.A.) {8/2025}	347.15 (N.A.) {347.15}	31.65	20

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	13	KADAPPA AIRPORT- CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUDING MA (AAI) (N04000106)	3/2023	1/2026 (N.A.) {1/2026}	265.91 (N.A.) {265.91}	5.89	3.5
<u>DEPARTMENT OF HIGHER EDUCATION</u>	14	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE (CPWD EDUCATION) (N42000005)	2/2019	6/2020 (N.A.) {6/2020}	655.34 (N.A.) {655.34}	366.21	95
	15	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRIC (CPWD EDUCATION) (N42000007)	9/2019	9/2022 (N.A.) {6/2024}	588.72 (656.39) {656.39}	660.86	100
<u>PETROLEUM</u>	16	VISAKH REFINERY MODERNISATION PROJECT  (HPCL) (N16000235)	7/2016	7/2020 (Jul-22) {8/2024}	20,928.00 (26,264.00) {26,264.00}	25,921.72	98.3
	17	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT  (ONGC) (N16000247)	3/2016	6/2020 (May-24) {5/2024}	34,012.00 (N.A.) {34,012.00}	29,804.09	92
	18	REVAMPING OF FACILITIES AT VIZAG TERMINAL  (IOCL) (N16000343)	4/2018	4/2022 (Mar-25) {3/2025}	355.00 (N.A.) {355.00}	234.89	76.5
	19	SWRO II WITH LLPH FACILITIES  (HPCL) (N16000378)	9/2019	7/2020 (N.A.) {11/2024}	196.26 (196.26) {196.26}	147.53	86.8

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	20	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY  (HPCL) (N16000432)	9/2021	6/2024 (N.A.) {6/2025}	160.00 (N.A.) {160.00}	10.07	39
	21	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS  (IOCL) (N16000485)	3/2022	3/2030 (N.A.) {3/2030}	1,420.00 (N.A.) {1,420.00}	96.24	4.6
	22	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER  (BPCL) (N16000499)	9/2019	3/2025 (N.A.) {10/2025}	1,932.00 (N.A.) {1,932.00}	1,437.20	60.5
<b>POWER</b>	23	TRANSMISSION SCHEME FOR SOLAR ENERGY ZONE IN ANANTHPURAM (2500MW) AND KURNOOL (1000MW)  (PGCIL) (N18000380)	9/2023	3/2025 (N.A.) {9/2025}	1,249.00 (N.A.) {1,249.00}	73.81	5
<b>RAILWAYS</b>	24	KOTLPALLI-NARASAPUR (NL) (SCR)  (SCR) (220100265)	12/2001	3/2009 (N.A.) {3/2027}	1,045.20 (N.A.) {2,500.98}	1,150.74	0
	25	NADIKUDE-SRI KALAHASTI  (SCR) (N22000286)	4/2011	3/2021 (N.A.) {5/2027}	2,288.70 (N.A.) {3,122.35}	1,620.25	0
	26	GUNTUR-GUNTAKAL  (SCR) (N22000368)	4/2016	3/2022 (N.A.) {12/2025}	3,631.00 (N.A.) {3,887.48}	2,981.58	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	27	VIJAYAWADA-GUDUR  (RVNL) (N22000369)	4/2015	12/2023 (N.A.) {12/2024}	3,246.26 (N.A.) {6,238.67}	5,614.60	84
	28	KOTTAVALSA - KORAPUT DOUBLING  (ECOR) (N22000377)	4/2015	3/2022 (N.A.) {3/2022}	2,499.71 (N.A.) {2,499.71}	1,617.31	65
	29	PENUKONDA- DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM)  (SWR) (N22000555)	4/2019	3/2026 (N.A.) {2/2025}	294.67 (307.66) {307.66}	104.45	40
	30	MALUGUR- PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23)  (SWR) (N22000556)	9/2022	12/2025 (N.A.) {12/2026}	323.14 (342.41) {342.41}	39.46	12
	31	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225)  (SCR) (N22000585)	3/2023	3/2027 (N.A.) {3/2027}	351.83 (N.A.) {351.83}	0.00	0
	32	VIJAYAWADA KAZIPET BYEPASS LINE  (SCR) (N22000586)	4/2016	12/2025 (N.A.) {12/2025}	226.72 (N.A.) {226.72}	126.06	55
	33	RENIGUNTA WADI GOOTY - BYPASS  (SCR) (N22000587)	4/2016	12/2025 (N.A.) {12/2025}	302.00 (N.A.) {302.00}	108.33	50
<b>ROAD TRANSPORT AND HIGHWAYS</b>	34	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH (MoRTH) (N24001931)	3/2022	2/2025 (N.A.) {2/2025}	536.00 (N.A.) {536.00}	393.81	92

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

35	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342  (MoRTH) (N24001932)	3/2022	9/2024 (N.A.) {9/2024}	401.72 (N.A.) {401.72}	161.11	60
36	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE (MoRTH) (N24001933)	12/2021	12/2024 (N.A.) {12/2024}	480.10 (N.A.) {480.10}	443.87	78
37	NH440 RAYACHOTY TOVEMPALLI 2LPS  (MoRTH) (N24001934)	12/2021	5/2024 (N.A.) {5/2024}	439.82 (N.A.) {439.82}	193.63	26
38	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67  (MoRTH) (N24001935)	3/2022	8/2025 (N.A.) {8/2025}	724.17 (N.A.) {724.17}	321.81	59
39	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS  (MoRTH) (N24001939)	3/2020	9/2023 (N.A.) {12/2024}	529.24 (N.A.) {529.24}	262.44	29
40	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION  (MoRTH) (N24001942)	3/2021	7/2024 (N.A.) {7/2024}	423.67 (N.A.) {423.67}	228.15	58
41	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS  (MoRTH) (N24001949)	12/2021	3/2024 (N.A.) {12/2025}	277.30 (N.A.) {277.30}	125.09	58.61

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

42	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS (MoRTH) (N24001950)	3/2021	2/2025 (N.A.) {2/2025}	369.81 (N.A.) {369.81}	217.73	73.3
43	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS (MoRTH) (N24001951)	1/2022	1/2025 (N.A.) {1/2025}	403.22 (N.A.) {403.22}	262.08	70
44	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 (MoRTH) (N24001952)	3/2022	8/2025 (N.A.) {8/2025}	285.50 (N.A.) {285.50}	88.57	42.31
45	NH-30- BHADRACHALAM TO KONTA SECTION 2LPS (MoRTH) (N24001953)	12/2021	9/2024 (N.A.) {9/2024}	388.71 (N.A.) {388.71}	166.78	60.55
46	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 (MoRTH) (N24001954)	3/2022	1/2025 (N.A.) {1/2025}	568.12 (N.A.) {568.12}	255.54	68
47	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 (MoRTH) (N24001955)	3/2022	5/2025 (N.A.) {5/2025}	317.22 (N.A.) {317.22}	113.06	33.2

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

48	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E (MoRTH) (N24001956)	8/2020	9/2023 (N.A.) {12/2024}	296.66 (N.A.) {296.66}	216.41	79
49	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E  (MoRTH) (N24001957)	8/2020	7/2024 (N.A.) {7/2024}	349.29 (N.A.) {349.29}	138.22	49
50	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E  (MoRTH) (N24001958)	8/2020	10/2024 (N.A.) {10/2024}	311.22 (N.A.) {311.22}	100.84	40
51	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G (MoRTH) (N24001959)	3/2022	9/2025 (N.A.) {9/2025}	839.98 (N.A.) {839.98}	175.11	32
52	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT (NHAI) (N24001979)	8/2022	9/2025 (N.A.) {9/2025}	609.43 (N.A.) {609.43}	25.24	10.54
53	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG (NHAI) (N24001980)	10/2022	7/2025 (N.A.) {7/2025}	907.76 (N.A.) {907.76}	220.10	41.45

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

54	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 (NHA) (N24001981)	7/2022	10/2025 (N.A.) {10/2025}	1,398.84 (N.A.) {1,398.84}	58.68	1.9
55	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESIGN (NHA) (N24001982)	3/2023	10/2025 (N.A.) {10/2025}	827.39 (N.A.) {827.39}	185.65	55.86
56	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA ? (NHA) (N24001983)	10/2022	8/2025 (N.A.) {8/2025}	972.63 (N.A.) {1,055.23}	179.95	32.33
57	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 (NHA) (N24001984)	3/2023	10/2025 (N.A.) {10/2025}	887.28 (N.A.) {887.28}	77.92	20.05
58	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR (NHA) (N24001985)	3/2021	6/2025 (N.A.) {6/2025}	1,942.94 (2,171.00) {2,171.00}	800.79	34.7
59	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 (NHA) (N24001986)	10/2023	4/2025 (N.A.) {4/2025}	1,047.32 (N.A.) {1,047.32}	203.81	36.5

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

60	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE (NHA) (N24001987)	6/2023	12/2024 (N.A.) {12/2024}	152.05 (N.A.) {152.05}	65.81	37.1
61	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 (NHA) (N24001988)	2/2021	10/2025 (N.A.) {10/2025}	591.99 (703.00) {703.00}	128.44	21.59
62	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000 (NHA) (N24002022)	7/2022	12/2025 (N.A.) {12/2025}	909.47 (N.A.) {909.47}	97.03	5.4
63	COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED (NHA) (N24002103)	9/2022	1/2025 (N.A.) {1/2025}	166.52 (N.A.) {166.52}	43.74	0
64	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NARAYANMPET (CH. 203+500) TO CHANDRASEKHARPURAM (CH. 22 (NHA) (N24002132)	2/2024	2/2026 (N.A.) {2/2026}	813.66 (N.A.) {813.66}	11.72	4.59
65	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARAPURAM (CH. 228+000) TO POLAVARAM (CH. 260 (NHA) (N24002123)	2/2024	2/2026 (N.A.) {2/2026}	1,292.65 (N.A.) {1,292.65}	27.33	3.13

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

66	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM POLAVARAM (CH. 260+000) TO MARRIPUDI (CH. 285+500) OF [ (NHA) (N24002124)	2/2024	2/2026 (N.A.) {2/2026}	747.29 (N.A.) {747.29}	42.83	4.58
67	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MARRIPUDI (CH. 285+500) TO SOMAVARAPPADU (CH. 314+600) (NHA) (N24002125)	2/2024	2/2026 (N.A.) {2/2026}	976.40 (N.A.) {976.40}	55.64	6.5
68	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO MUPPAVARAM (CH.343+240) O (NHA) (N24002126)	2/2024	2/2026 (N.A.) {2/2026}	1,103.89 (N.A.) {1,103.89}	54.54	0.45
69	4-LANE WITH PAVED SHOULDERS FROM KM 32/0 TO KM 79/650 (DESIGN CHAINAGE KM 32+000 TO KM 78+760) PUTTA (MoRTH) (N24002139)	3/2023	12/2025 (N.A.) {12/2025}	1,318.57 (N.A.) {1,318.57}	234.00	0
70	SOMAYAJULAPALLI ? DHONE SECTION OF NH ? 340B FROM KM.0/0 TO 56/200 [DESIGN CH. KM 0/00 TO KM 53/33] (MoRTH) (N24002140)	4/2023	12/2025 (N.A.) {12/2025}	629.73 (N.A.) {629.73}	127.27	32.44
71	2 LANE WITH PAVED SHOULDER CONFIGURATION FROM SEETHARAMAPURAM TO DUTTALURU SECTION OF NH-167 BG FROM (MoRTH) (N24002141)	6/2023	7/2025 (N.A.) {7/2025}	364.07 (N.A.) {364.07}	87.55	52.28

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

72	2-LANE WITH PAVED SHOULDER CONFIGURATION OF LAMBASINGI TO PADERU SECTION (KM 205+000 TO KM 253+974) (MoRTH) (N24002142)	8/2023	11/2025 (N.A.) {11/2025}	361.24 (N.A.) {361.24}	7.91	5.35
73	BYPASS ROAD TO ADONI TOWN CONNECTING NH-167 (HAGARI - JADCHARLA ROAD) FROM KM.62/700 TO 71/400 IN KU (MoRTH) (N24002143)	8/2023	2/2026 (N.A.) {2/2026}	361.24 (N.A.) {361.24}	12.47	12.84
74	VODAREVU-CHILAKALURIPET SECTION (DESIGN CHAINAGE 0+00 TO 47+000) OF NH-167A (PACKAGE-I) (MoRTH) (N24002144)	8/2023	2/2026 (N.A.) {2/2026}	1,064.24 (N.A.) {1,064.24}	130.43	9
75	TADIPATRI BYPASS (KM 0+000 TO KM 6+285) OF 4-LANE ON NH-67 IN ANANTAPURAMU (MoRTH) (N24002145)	11/2023	3/2026 (N.A.) {3/2026}	159.66 (N.A.) {159.66}	32.76	26.64
76	KURNOOL/KADAPA BORDER-JAMMALAMADUGU SECTION OF NH-167K I.E. DESIGN CH. KM 248+010 TO KM 269+900 (MoRTH) (N24002146)	11/2023	11/2025 (N.A.) {11/2025}	292.63 (N.A.) {292.63}	0.00	0
77	DORNALA TO KUNTA JUNCTION FROM DESIGN CHAINAGE KM 244+000 TO 267+990 SECTION OF NH-765 (PACKAGE-2) (MoRTH) (N24002147)	12/2022	1/2024 (N.A.) {3/2026}	244.83 (N.A.) {244.83}	17.23	13.33

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

78	PADERU BYPASS (KM 0+000 TO KM 13+000) OF 2- LANE WITH PAVED SHOULDER ON NH-516E (MoRTH) (N24002148)	3/2023	3/2024 (N.A.) {2/2026}	244.43 (N.A.) {244.43}	8.57	0
79	DAVUALAPALLY TO MALLAPALEM SECTION {DESIGN CH. KM 133+922 TO KM 154+216 (EXISTING CH. KM 133+922 TO (MoRTH) (N24002149)	1/2024	2/2024 (N.A.) {2/2026}	393.61 (N.A.) {393.61}	41.66	0
80	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T (MoRTH) (N24000282)	1/2014	11/2014 (N.A.) {5/2024}	195.45 (N.A.) {385.97}	294.95	96.96
81	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES (MoRTH) (N24000301)	3/2015	10/2015 (May-21) {5/2021}	271.45 (N.A.) {271.45}	238.23	100
82	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 (MoRTH) (N24000422)	3/2015	9/2015 (Aug-17) {5/2018}	309.01 (N.A.) {309.01}	0.00	100
83	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 (NHA) (N24000811)	3/2018	12/2020 (Dec-22) {12/2024}	314.43 (N.A.) {348.72}	85.61	60.41

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

84	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 (MoRTH) (N24000928)	10/2015	12/2015 (Dec-19) {1/2021}	333.21 (N.A.) {353.43}	342.71	100
85	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU (MoRTH) (N24000929)	9/2016	2/2017 (Jan-22) {2/2022}	372.68 (N.A.) {309.37}	274.76	100
86	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 (MoRTH) (N24000931)	11/2016	5/2017 (N.A.) {11/2024}	290.15 (N.A.) {236.16}	205.02	0
87	REHABILITATION AND UPGRADATION OF NH- 340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD (MoRTH) (N24000932)	1/2017	8/2017 (Jul-22) {7/2022}	319.28 (N.A.) {319.28}	241.94	100
88	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG (MoRTH) (N24000937)	3/2018	8/2018 (N.A.) {8/2024}	289.67 (290.00) {285.29}	254.19	0
89	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P (MoRTH) (N24000963)	1/2018	8/2018 (Dec-21) {12/2021}	418.03 (386.99) {386.99}	365.55	100

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

90	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD) (MoRTH) (N24000964)	8/2016	1/2017 (N.A.) {5/2025}	350.61 (N.A.) {411.18}	457.55	0
91	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216 (MoRTH) (N24000969)	1/2017	9/2017 (N.A.) {9/2024}	263.45 (N.A.) {263.45}	232.21	0
92	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0) (NHAI) (N24001300)	11/2019	2/2021 (Aug-23) {10/2024}	1,226.88 (1,569.68) {1,581.24}	1,419.23	95.66
93	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) (NHAI) (N24001301)	11/2019	1/2024 (N.A.) {7/2024}	1,601.10 (N.A.) {1,601.10}	1,139.04	72.51
94	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT (MoRTH) (N24001386)	8/2020	3/2021 (N.A.) {8/2024}	222.61 (N.A.) {222.61}	143.53	76.18
95	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI (NHAI) (N24001476)	9/2021	9/2022 (Sep-24) {3/2025}	517.05 (N.A.) {655.06}	485.07	58.16

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

96	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP) (NHA) (N24001477)	9/2021	9/2022 (Sep-24) {3/2025}	622.00 (N.A.) {817.91}	452.26	48.67
97	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 (NHA) (N24001817)	2/2019	3/2023 (Dec-24) {12/2024}	757.45 (N.A.) {757.45}	435.82	68.05
98	6L OF PONDAVAKKAM TO KANNIGAIPAI FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) (NHA) (N24001818)	2/2021	1/2025 (N.A.) {1/2025}	818.73 (N.A.) {1,105.00}	240.02	10.81
99	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) (NHA) (N24001819)	3/2021	1/2025 (N.A.) {1/2025}	1,102.63 (N.A.) {1,303.00}	626.36	60.04
100	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) (NHA) (N24001820)	2/2021	12/2024 (N.A.) {12/2024}	1,484.83 (N.A.) {1,768.00}	824.83	50.06
101	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP) (NHA) (N24001821)	11/2020	10/2024 (N.A.) {10/2024}	1,137.74 (N.A.) {1,289.00}	760.64	70.12

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

102	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE) (NHA) (N24001822)	12/2020	10/2024 (N.A.) {10/2024}	1,075.27 (N.A.) {1,307.00}	657.86	53.2
103	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A (NHA) (N24001823)	1/2022	1/2025 (Jan-23) {1/2025}	1,852.12 (N.A.) {1,787.00}	471.80	55.1
104	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP (NHA) (N24001824)	3/2020	1/2024 (Dec-24) {12/2024}	1,863.09 (N.A.) {2,238.00}	1,051.65	85.3
105	6L KANTAKAPALLE ? SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) (NHA) (N24001836)	2/2021	10/2024 (N.A.) {10/2024}	824.29 (N.A.) {924.00}	376.15	60.8
106	6L JAKKUVA ? KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) (NHA) (N24001837)	2/2021	3/2024 (Jul-24) {9/2024}	663.60 (N.A.) {768.00}	305.48	84
107	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) (NHA) (N24001838)	2/2021	3/2024 (N.A.) {3/2025}	922.50 (N.A.) {1,128.68}	333.84	66.7

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

108	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA (NHA) (N24001841)	12/2022	9/2025 (N.A.) {2/2026}	912.94 (N.A.) {912.94}	60.53	0
109	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 (NHA) (N24001842)	12/2022	11/2025 (N.A.) {11/2025}	750.81 (N.A.) {750.81}	31.56	0
110	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH (NHA) (N24001843)	12/2022	11/2025 (N.A.) {11/2025}	992.89 (N.A.) {992.89}	28.78	0
111	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. (NHA) (N24001844)	12/2022	10/2025 (N.A.) {10/2025}	1,058.90 (N.A.) {1,058.90}	56.00	0
112	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 (NHA) (N24001845)	2/2023	10/2025 (N.A.) {10/2025}	1,253.24 (N.A.) {1,253.24}	70.84	
113	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. (NHA) (N24001846)	2/2023	10/2025 (N.A.) {10/2025}	1,200.42 (N.A.) {1,200.42}	57.61	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		114	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA (NHA) (N24001847)	1/2023	11/2025 (N.A.) {11/2025}	956.14 (N.A.) {956.14}	19.29	0
		115	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK (NHA) (N24001849)	2/2023	10/2025 (N.A.) {10/2025}	909.02 (N.A.) {909.02}	59.96	0
		116	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 (NHA) (N24001849)	5/2022	7/2025 (N.A.) {9/2025}	1,063.72 (N.A.) {1,063.72}	275.49	31.34
		117	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250) (NHA) (N24001856)	5/2023	8/2025 (N.A.) {8/2025}	648.75 (N.A.) {648.75}	92.07	24.99
	<u>WATER RESOURCES</u>	118	POLAVARAM IRRIGATION PROJECT  (PPA) (N30000002)	2/2009	3/2020 (N.A.) {3/2024}	10,151.04 (N.A.) {55,548.87}	21,504.24	75.78
<u>ARUNACHAL PRADESH</u>	<u>CIVIL AVIATION</u>	119	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH  (AAI) (N04000092)	2/2019	8/2022 (Aug-24) {8/2024}	645.63 (N.A.) {712.15}	660.27	97.58
	<u>POWER</u>	120	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)  (NHPC) (180100221)	9/2003	9/2010 (N.A.) {5/2026}	6,285.33 (N.A.) {21,247.54}	21,448.42	93.2

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	121	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH  (NHPC) (N18000362)	2/2023	2/2032 (N.A.) {2/2032}	31,876.39 (N.A.) {31,876.39}	2,427.25	12.22
<b>ROAD TRANSPORT AND HIGHWAYS</b>	122	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX (NHIDCL) (N24000683)	2/2017	11/2023 (Mar-24) {10/2024}	180.57 (244.10) {180.57}	149.77	85.39
	123	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI (NHIDCL) (N24000685)	2/2017	4/2022 (Nov-23) {11/2023}	167.28 (N.A.) {167.28}	144.91	100
	124	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. (NHIDCL) (N24000944)	12/2016	1/2020 (Jan-23) {9/2023}	200.44 (200.44) {200.44}	161.25	100
	125	CONSTRUCTION OF 2- LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF (NHIDCL) (N24000946)	3/2017	3/2022 (Dec-23) {7/2025}	1,718.59 (1,718.59) {1,718.59}	662.35	68.41
	126	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 (NHIDCL) (N24000948)	9/2016	12/2019 (Mar-23) {7/2024}	568.92 (568.92) {568.92}	508.65	99.41

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

127	TWO-LANING OF HAYULIANG? HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI (NHIDCL) (N24000979)	1/2017	5/2023 (May-23) {3/2025}	256.66 (N.A.) {256.66}	0.00	63.59
128	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. (NHIDCL) (N24001244)	8/2020	4/2022 (Feb-25) {2/2025}	301.06 (N.A.) {301.06}	133.99	55.87
129	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO (NHIDCL) (N24001245)	9/2020	5/2022 (Oct-22) {3/2024}	353.90 (N.A.) {353.90}	41.82	25.38
130	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE (MoRTH) (N24001291)	3/2019	3/2027 (N.A.) {3/2027}	421.48 (N.A.) {421.48}	365.83	99.51
131	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE (MoRTH) (N24001292)	3/2019	3/2027 (N.A.) {3/2027}	543.05 (N.A.) {600.00}	568.30	97.32
132	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE (MoRTH) (N24001293)	3/2019	3/2027 (N.A.) {3/2027}	486.70 (N.A.) {486.70}	474.23	97.71

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

133	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE) (MoRTH) (N24001297)	3/2019	3/2027 (N.A.) {3/2027}	450.65 (N.A.) {450.65}	361.48	90.39
134	TADADEGE - HENKAR  (NHIDCL) (N24001315)	2/2021	3/2023 (Jun-24) {9/2024}	550.45 (N.A.) {550.45}	113.92	44
135	LADDA - BASAI  (NHIDCL) (N24001316)	2/2021	4/2023 (Jan-25) {3/2025}	445.96 (N.A.) {445.96}	106.01	44.62
136	DOGINALA - GAU  (NHIDCL) (N24001320)	12/2020	9/2022 (N.A.) {12/2024}	242.30 (N.A.) {242.30}	21.47	17.81
137	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH (MoRTH) (N24001372)	2/2021	3/2024 (Dec-24) {12/2024}	588.09 (N.A.) {588.09}	437.34	86.87
138	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC (MoRTH) (N24001374)	6/2020	3/2027 (N.A.) {3/2027}	437.60 (N.A.) {437.60}	355.51	96.7
139	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC (MoRTH) (N24001375)	6/2020	3/2027 (N.A.) {3/2027}	496.47 (N.A.) {496.47}	132.31	33.4

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		140	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A (MoRTH) (N24001376)	3/2021	3/2027 (N.A.) {3/2027}	182.55 (N.A.) {182.55}	119.02	100
		141	JORAM ? KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3)  (NHIDCL) (N24001390)	8/2020	4/2022 (Aug-24) {7/2024}	228.71 (N.A.) {228.71}	95.48	95.29
		142	JORAM ? KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4)  (NHIDCL) (N24001391)	8/2020	4/2022 (Feb-24) {8/2024}	294.04 (N.A.) {294.04}	143.81	97.75
		143	JORAM ? KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6)  (NHIDCL) (N24001392)	8/2020	4/2022 (Jul-23) {7/2023}	199.03 (N.A.) {199.03}	101.75	98.88
		144	JORAM ? KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7)  (NHIDCL) (N24001393)	8/2020	4/2022 (Feb-24) {11/2024}	184.88 (N.A.) {184.88}	94.27	92.48
<u>ASSAM</u>	<u>CIVIL AVIATION</u>	145	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI  (AAI) (N04000083)	12/2016	3/2021 (N.A.) {3/2025}	1,142.00 (N.A.) {2,333.00}	1,091.52	57.96
	<u>HEALTH AND FAMILY WELFARE</u>	146	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM  (HITES) (N21000027)	5/2017	5/2021 (Apr-23) {11/2024}	875.00 (873.92) {860.00}	740.16	98.77

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

PETROLEUM							
	147	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA (OIL) (N16000331)	1/2018	2/2020 (Dec-23) {12/2024}	543.91 (N.A.) {670.90}	491.56	93.68
	148	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY  (NRL) (N16000379)	1/2019	10/2024 (N.A.) {12/2025}	12,366.00 (N.A.) {18,968.00}	11,292.45	59.78
	149	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES  (NRL) (N16000394)	1/2019	10/2024 (N.A.) {9/2025}	10,228.00 (N.A.) {9,058.00}	7,746.43	74.3
	150	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN (IOCL) (N16000414)	5/2021	10/2023 (Feb-25) {2/2025}	412.00 (509.84) {509.84}	333.36	75.8
	151	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON  (ONGC) (N16000433)	8/2021	2/2023 (Jun-24) {7/2024}	218.38 (N.A.) {218.38}	130.93	63.5
	152	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM  (IOCL) (N16000441)	3/2022	7/2026 (Sep-26) {9/2026}	277.00 (N.A.) {277.00}	146.34	46.2

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

153	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT (OIL) (N16000449)	6/2021	12/2024 (N.A.) {12/2024}	860.00 (N.A.) {860.00}	269.20	78.4
154	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION, PROCESSING (OIL) (N16000450)	12/2020	7/2024 (Mar-24) {12/2024}	430.76 (N.A.) {430.76}	220.90	69.58
155	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA (IOCL) (N16000457)	6/2022	10/2025 (N.A.) {3/2026}	768.00 (N.A.) {768.00}	57.13	18.5
156	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM (HPCL) (N16000484)	3/2023	3/2026 (Mar-26) {3/2026}	156.36 (156.36) {156.36}	1.08	1
157	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM (HPCL) (N16000494)	3/2023	12/2026 (N.A.) {12/2026}	384.04 (N.A.) {384.04}	28.60	1.5
158	POWER RECOVERY TURBINE IN PFCCU (NRL) (N16000510)	3/2023	7/2025 (N.A.) {7/2025}	293.50 (N.A.) {293.50}	18.59	75
159	DCU REVAMP PROJECT (NRL) (N16000511)	8/2021	3/2025 (N.A.) {3/2025}	370.00 (N.A.) {370.00}	118.84	30

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	160	PIPELINE NETWORK PROJECT RUDRASAGAR  (ONGC) (N16000528)	1/2023	4/2026 (N.A.) {4/2026}	344.99 (N.A.) {344.99}	66.52	25.7
<u>POWER</u>	161	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C  (PGCIL) (N18000327)	3/2019	3/2023 (N.A.) {12/2023}	1,326.00 (N.A.) {1,520.00}	1,466.21	100
<u>RAILWAYS</u>	162	BONGAIGAON-GOALPARA-GUWAHATI (176 KM)  (NFR) (N22000388)	4/2015	3/2022 (N.A.) {3/2027}	2,232.32 (N.A.) {4,155.65}	3,360.51	90
<u>ROAD TRANSPORT AND HIGHWAYS</u>	163	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I (NHIDCL) (N24001969)	3/2023	8/2025 (N.A.) {8/2025}	904.04 (N.A.) {904.04}	251.81	29.55
	164	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN (NHIDCL) (N24001970)	3/2023	8/2025 (N.A.) {8/2025}	860.37 (N.A.) {860.37}	241.30	27.65
	165	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN (NHIDCL) (N24001971)	3/2023	8/2025 (N.A.) {8/2025}	890.33 (N.A.) {890.33}	291.62	24.8

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

166	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI) (NHIDCL) (N24001972)	3/2023	4/2026 (N.A.) {4/2026}	609.16 (N.A.) {609.16}	150.30	45.28
167	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG) (NHIDCL) (N24001973)	3/2023	2/2026 (N.A.) {2/2026}	562.05 (N.A.) {562.05}	134.31	44.85
168	BILASIPURA-GUWAHATI ROAD PKG-8  (NHIDCL) (N24002021)	3/2023	12/2026 (N.A.) {12/2026}	1,457.59 (N.A.) {1,457.59}	253.98	14.25
169	BILASIPURA-GUWAHATI ROAD PKG-9  (NHIDCL) (N24002022)	3/2023	6/2026 (N.A.) {6/2026}	1,000.27 (N.A.) {1,000.27}	198.26	6.85
170	BILASIPURA-GUWAHATI ROAD PKG-10  (NHIDCL) (N24002023)	3/2023	6/2026 (N.A.) {6/2026}	1,264.90 (N.A.) {1,264.90}	253.21	7.08
171	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1  (NHIDCL) (N24002024)	1/2023	11/2025 (N.A.) {11/2025}	516.88 (N.A.) {516.88}	111.05	27.85
172	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH (NHIDCL) (N24002025)	1/2023	12/2025 (N.A.) {12/2025}	356.65 (N.A.) {356.65}	105.15	2.54

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

173	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO (NHIDCL) (N24002026)	3/2023	12/2025 (N.A.) {12/2025}	643.42 (N.A.) {643.42}	64.67	6.55
174	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC (NHIDCL) (N24002020)	2/2020	3/2022 (N.A.) {8/2024}	592.06 (N.A.) {592.06}	291.25	92.87
175	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1  (NHIDCL) (N24002127)	2/2023	7/2026 (N.A.) {7/2026}	1,256.90 (N.A.) {1,256.90}	301.62	10.76
176	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2  (NHIDCL) (N24002128)	3/2023	8/2026 (N.A.) {8/2026}	1,716.21 (N.A.) {1,716.21}	687.53	24.93
177	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6 (NHIDCL) (N24002129)	2/2023	8/2026 (N.A.) {8/2026}	574.26 (N.A.) {574.26}	168.16	16.84
178	TAMENGLONG-MAHUR ROAD PKG-7  (NHIDCL) (N24002130)	12/2023	3/2026 (N.A.) {3/2026}	846.82 (N.A.) {846.82}	268.07	27.58
179	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM (NHIDCL) (N24000305)	5/2015	5/2018 (N.A.) {3/2024}	454.89 (814.56) {814.56}	569.94	98.72

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

180	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) (NHIDCL) (N24000319)	6/2015	8/2023 (N.A.) {12/2024}	437.39 (N.A.) {437.39}	276.37	14.4
181	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 (NHIDCL) (N24000320)	6/2015	3/2024 (N.A.) {7/2024}	463.49 (N.A.) {463.49}	367.87	31.56
182	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52  (NHIDCL) (N24000431)	1/1991	6/2019 (Jun-19) {10/2024}	520.01 (N.A.) {520.01}	297.99	90.01
183	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. (NHIDCL) (N24000438)	12/2015	12/2018 (Jul-21) {10/2024}	289.99 (N.A.) {289.99}	230.45	87.42
184	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O (NHIDCL) (N24000582)	1/2016	1/2016 (N.A.) {12/2024}	294.17 (N.A.) {294.17}	295.65	38.69
185	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 (NHIDCL) (N24000583)	1/2016	12/2021 (N.A.) {12/2021}	252.00 (N.A.) {330.30}	146.28	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

186	FOUR LANING OF BALACHERA- HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE (NHIDCL) (N24000902)	10/2017	6/2020 (Dec-23) {4/2024}	818.00 (887.68) {887.68}	873.28	100
187	4-LANING OF HAPACHARA - TULUNGIA SECTION  (NHIDCL) (N24001246)	3/2020	12/2022 (N.A.) {8/2024}	220.20 (N.A.) {220.20}	213.70	96.08
188	WIDENING/IMPROVEM ENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 (NHIDCL) (N24001248)	8/2020	4/2022 (N.A.) {7/2024}	208.84 (N.A.) {208.84}	166.72	94.7
189	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB)  (NHIDCL) (N24001269)	3/2020	3/2022 (Dec-23) {12/2024}	216.49 (241.52) {216.49}	104.36	78.49
190	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD  (NHIDCL) (N24001326)	11/2020	9/2028 (N.A.) {9/2028}	4,997.04 (N.A.) {4,997.04}	1,962.26	49.73
191	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG- I)  (NHIDCL) (N24001331)	3/2020	6/2022 (N.A.) {4/2025}	261.13 (N.A.) {261.13}	64.96	54.59
192	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG- II)  (NHIDCL) (N24001332)	3/2020	6/2022 (May-24) {4/2025}	217.50 (N.A.) {217.50}	84.36	64.15

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

193	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 (NHIDCL) (N24001322)	9/2019	5/2023 (N.A.) {5/2023}	761.54 (820.56) {761.54}	430.31	100
194	DABOKA KATHKATI PACKAGE-5  (NHIDCL) (N24001366)	3/2021	1/2023 (N.A.) {9/2024}	288.85 (N.A.) {288.85}	178.10	75.36
195	TULUNGIA- JOGIGHOPA-PAIKAN ROAD PKG-7  (NHIDCL) (N24001368)	3/2021	1/2024 (N.A.) {10/2025}	286.72 (N.A.) {286.72}	78.41	26.44
196	CONSTRUCTION OF 2- LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN (MoRTH) (N24001408)	2/2021	7/2025 (N.A.) {7/2025}	925.47 (N.A.) {925.47}	321.15	29.59
197	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 (NHAI) (N24001432)	12/2021	8/2024 (Aug-24) {8/2024}	300.00 (N.A.) {300.00}	297.62	100
198	JOGIGHOPA BRIDGE  (NHIDCL) (N24001434)	8/2021	11/2024 (N.A.) {12/2026}	746.76 (N.A.) {746.76}	278.63	55.94
199	DABOKA KATHKATI PACKAGE-6  (NHIDCL) (N24001450)	9/2021	7/2024 (N.A.) {12/2024}	625.64 (N.A.) {625.64}	418.93	71.56

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

200	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1  (NHIDCL) (N24001451)	3/2022	7/2024 (N.A.) {8/2024}	215.27 (N.A.) {215.27}	111.77	82.3
201	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2  (NHIDCL) (N24001452)	4/2022	7/2024 (N.A.) {8/2024}	170.95 (N.A.) {170.95}	111.48	90.1
202	DABOKA KATHKATI PACKAGE-7  (NHIDCL) (N24001537)	11/2021	7/2024 (N.A.) {10/2024}	204.10 (N.A.) {204.10}	113.71	71.78
203	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2  (NHIDCL) (N24001544)	3/2022	1/2025 (N.A.) {1/2025}	909.02 (N.A.) {909.02}	365.55	72.24
204	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH (NHAI) (N24001545)	8/2022	12/2022 (N.A.) {6/2024}	175.00 (N.A.) {175.00}	169.56	91.07
205	BALANCE WORK OF 4L OF NARIMBANGLO?JATING A JUNCTION-HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 (NHAI) (N24001547)	3/2022	1/2026 (N.A.) {1/2026}	1,909.98 (N.A.) {1,909.98}	380.63	38.3
206	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI (NHAI) (N24001548)	3/2022	6/2024 (N.A.) {6/2024}	457.72 (N.A.) {457.72}	219.82	81.75

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		207	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH ( <i>NHA</i> ) ( <i>N24001549</i> )	7/2017	4/2020 (Jul-24) {7/2024}	442.23 (N.A.) {442.23}	265.19	99.6
		208	SRIRAMPUR - DHUBRI PKG-1  ( <i>NHIDCL</i> ) ( <i>N24001831</i> )	3/2022	2/2025 (N.A.) {12/2025}	613.89 (N.A.) {613.89}	17.09	9.23
		209	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3  ( <i>NHIDCL</i> ) ( <i>N24001832</i> )	1/2023	5/2025 (N.A.) {5/2025}	458.59 (N.A.) {458.59}	112.38	33.48
		210	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA ( <i>MoRTH</i> ) ( <i>N24001840</i> )	3/2022	4/2025 (N.A.) {4/2025}	535.03 (N.A.) {535.03}	0.00	8
BIHAR	CIVIL AVIATION	211	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II ( <i>AAI</i> ) ( <i>NO4000082</i> )	5/2018	10/2022 (Dec-24) {12/2024}	1,216.90 (N.A.) {1,216.90}	744.99	66.4
	DEPARTMENT OF HIGHER EDUCATION	212	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA  ( <i>CPWD EDUCATION</i> ) ( <i>N28000100</i> )	2/2016	6/2017 (Jan-24) {1/2024}	496.18 (496.00) {460.00}	390.15	100
		213	PERMANENT CAMPUS FOR IIM BODH GAYA  ( <i>CPWD EDUCATION</i> ) ( <i>N42000009</i> )	9/2018	9/2020 (N.A.) {9/2020}	375.00 (N.A.) {375.00}	326.87	98.7

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

<u>PETROLEUM</u>	214	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA  (IOCL) (N16000386)	1/2020	4/2023 (Dec-24) {12/2025}	14,810.00 (N.A.) {14,810.00}	9,130.03	77.8
	215	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA  (IOCL) (N16000423)	6/2019	12/2029 (Mar-30) {3/2030}	163.00 (N.A.) {163.00}	80.90	22.4
	216	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI (IOCL) (N16000453)	1/2022	4/2025 (N.A.) {4/2025}	389.00 (N.A.) {389.00}	21.19	9.1
	217	CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS (BPCL) (N16000522)	12/2022	6/2030 (N.A.) {6/2030}	3,919.00 (N.A.) {3,919.00}	168.42	12.2
	218	CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS (BPCL) (N16000524)	12/2022	3/2030 (N.A.) {3/2030}	3,638.00 (N.A.) {3,638.00}	192.46	11.1
	<u>POWER</u>	219	BARH STPP(3X660MW) NTPC  (NTPC) (180100242)	2/2005	10/2011 (Jul-23) {11/2024}	8,692.97 (21,312.11) {21,312.11}	22,311.28
	220	BUXAR THERMAL POWER PLANT (1320 MW)  (SJVN) (N18000194)	3/2019	1/2024 (N.A.) {2/2025}	10,439.09 (N.A.) {10,439.09}	10,087.69	80.19

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	221	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION (PGCIL) (N18000299)	5/2021	4/2023 (N.A.) {4/2023}	179.29 (N.A.) {179.29}	116.97	0
<b>RAILWAYS</b>	222	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR  (ECR) (220100240)	4/1997	3/2012 (N.A.) {12/2023}	324.73 (967.29) {1,250.00}	1,227.14	99
	223	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR)  (ECR) (220100257)	4/1997	(N.A.) {12/2026}	162.87 (614.45) {614.45}	439.74	50
	224	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR  (ECR) (220100303)	4/2003	(N.A.) {12/2024}	528.65 (2,087.36) {2,087.36}	1,898.30	48
	225	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR  (NFR) (N22000087)	9/2006	3/2019 (N.A.) {12/2024}	532.87 (2,132.03) {4,415.08}	2,564.21	76
	226	SAKRI-HASANPUR ROAD (NL)  (ECR) (N22000171)	4/1999	(N.A.) {3/2027}	325.00 (735.20) {735.20}	575.42	78
	227	ARARIA-SUPAUL (NL)  (ECR) (N22000177)	4/2008	(N.A.) {1/2025}	1,605.17 (1,605.17) {1,605.17}	1,256.73	26

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

228	SAKRI-NIRMALI AND JHANJHARPUR- LAUKAHABAZAR AND SAHARSA- FORBESGANJ (GC)  (ECR) (N22000180)	4/2004	(N.A.) {6/2024}	372.14 (1,470.50) {2,350.00}	2,458.23	97
229	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA- BARDIBAS(NEPAL) GC  (ECR) (N22000181)	4/2009	3/2020 (N.A.) {3/2026}	548.00 (548.00) {783.83}	544.31	78
230	SAMASTIPUR- DARBANGHA  (ECR) (N22000329)	5/2015	(N.A.) {3/2025}	380.00 (519.33) {519.33}	509.50	62
231	KIUL - GAYA DOUBLING PROJECT  (ECR) (N22000349)	12/2015	3/2020 (N.A.) {5/2024}	1,200.20 (1,200.20) {1,771.07}	1,634.02	96
232	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE  (ECR) (N22000350)	12/2015	3/2020 (N.A.) {3/2025}	1,491.47 (1,491.47) {1,600.00}	1,552.05	77
233	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM  (ECR) (N22000472)	4/2016	3/2021 (N.A.) {6/2024}	744.04 (1,215.54) {1,215.54}	1,323.71	85
234	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM  (ECR) (N22000473)	4/2016	3/2021 (N.A.) {6/2024}	731.64 (1,185.73) {1,300.00}	1,297.39	80

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	235	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF- BARBIGHA, DANIYAWAN- BIHARSHARIF, (ECR) (N22000476)	4/1991	(N.A.) {12/2024}	329.39 (803.09) {2,722.16}	2,424.84	90
	236	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) (ECR) (N22000522)	6/2019	6/2025 (N.A.) {6/2024}	983.62 (253.23) {415.00}	361.88	80
	237	BARAUNI- BACHWARA 3RD AND 4TH LINE  (ECR) (N22000524)	7/2022	7/2027 (N.A.) {6/2025}	486.00 (N.A.) {486.00}	57.50	30
	238	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR)  (ECR) (N22000526)	2/2019	6/2028 (N.A.) {3/2027}	496.47 (N.A.) {496.47}	2.34	0
	239	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR  (ECR) (N22000528)	10/2022	10/2027 (N.A.) {6/2025}	234.00 (223.69) {223.69}	8.31	0
	240	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019- 20/NR) (NFR) (N22000570)	8/2022	8/2027 (N.A.) {8/2027}	745.00 (N.A.) {745.00}	0.00	0
<b>ROAD TRANSPORT AND HIGHWAYS</b>	241	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH (MoRTH) (N24001870)	2/2022	11/2024 (Mar-25) {3/2025}	624.43 (N.A.) {624.43}	139.88	55

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

242	WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80  (MoRTH) (N24001875)	3/2021	1/2025 (Mar-25) {3/2025}	477.54 (N.A.) {477.54}	188.27	53.7
243	WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80  (MoRTH) (N24001876)	3/2021	3/2024 (Jun-25) {6/2025}	566.15 (N.A.) {566.15}	135.11	27.8
244	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375  (MoRTH) (N24001877)	7/2020	5/2027 (N.A.) {5/2027}	1,110.23 (N.A.) {1,110.23}	207.89	14
245	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER  (MoRTH) (N24001878)	2/2022	12/2024 (Mar-25) {3/2025}	427.29 (N.A.) {427.29}	112.82	53.03
246	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING  (MoRTH) (N24001879)	3/2022	7/2025 (N.A.) {7/2025}	295.24 (N.A.) {295.24}	18.43	21.2
247	CONSTRUCTION OF 6-LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH-  (NHAI) (N24002062)	3/2023	9/2027 (N.A.) {9/2027}	3,012.27 (N.A.) {3,012.27}	0.00	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

248	BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA)  (NHA) (N24002063)	12/2021	1/2024 (N.A.) {6/2025}	210.05 (N.A.) {210.05}	89.41	68.58
249	PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR - (NHA) (N24002064)	12/2022	12/2025 (N.A.) {12/2025}	381.80 (N.A.) {381.80}	0.00	5.5
250	4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG-I) (NHA) (N24002065)	2/2022	3/2025 (N.A.) {3/2025}	1,390.92 (N.A.) {1,390.92}	35.12	3.94
251	4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I) (NHA) (N24002066)	2/2022	7/2025 (N.A.) {7/2025}	1,494.31 (N.A.) {1,494.31}	38.28	4.59
252	IMPROVEMENT OF 2 LANE WITH PAVED SHOULDER OF STRETCH FROM BIKRAMGANJ DAWATH MELAYABAGH NAWANAGR -DUM (MoRTH) (N24002133)	3/2021	3/2025 (N.A.) {6/2025}	178.63 (N.A.) {178.63}	42.74	36
253	PATNA-MUZZAFFARPUR  (NHA) (N24000165)	8/2010	2/2013 (Jun-24) {8/2024}	671.30 (N.A.) {671.30}	1,830.13	96.54
254	4-LANNING OF CHAPRA-HAJIPUR  (NHA) (N24000187)	1/2011	7/2013 (Jun-24) {6/2024}	575.00 (N.A.) {575.00}	535.23	82.18

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

255	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR (MoRTH) (N24000382)	1/1991	2/2019 (Aug-24) {8/2024}	675.00 (780.77) {780.77}	655.24	82.32
256	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31  (NHA) (N24000480)	12/2015	4/2019 (Jul-22) {12/2024}	1,041.10 (567.00) {639.58}	553.73	95.6
257	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31  (NHA) (N24000507)	12/2015	12/2019 (N.A.) {5/2024}	1,167.45 (N.A.) {1,182.94}	707.88	91.22
258	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 (MoRTH) (N24000531)	1/1991	11/2008 (Jun-24) {6/2024}	319.68 (404.10) {503.28}	430.14	98.75
259	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE (FOR LOT-I-KM 40.00 TO KM 65.400 AND K (MoRTH) (N24000576)	2/2016	5/2016 (Jun-24) {6/2024}	178.85 (225.06) {278.54}	232.61	98.35
260	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE (FOR LOT-III-KM 156.5 (MoRTH) (N24000578)	2/2016	5/2016 (Jul-24) {7/2024}	553.30 (706.39) {706.39}	607.49	98

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

261	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR (MoRTH) (N24000570)	1/2014	10/2016 (Aug-24) {8/2024}	1,408.85 (2,138.16) {2,138.16}	1,692.81	95.48
262	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN (NHAI) (N24000665)	3/2017	3/2020 (Mar-25) {3/2025}	672.89 (736.01) {830.31}	549.10	72.83
263	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 (NHAI) (N24000696)	8/2017	2/2022 (Aug-23) {10/2024}	950.64 (1,161.00) {1,168.33}	956.39	81.86
264	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 (NHAI) (N24000714)	12/2017	10/2024 (Oct-24) {4/2025}	2,598.00 (N.A.) {1,962.50}	1,229.96	67.18
265	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I (NHAI) (N24000723)	1/2018	12/2021 (Dec-19) {3/2025}	573.70 (644.50) {726.99}	452.20	75
266	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER (NHAI) (N24000813)	3/2018	11/2021 (Dec-24) {12/2024}	496.20 (470.18) {537.17}	366.24	84.99

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

267	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND (MoRTH) (N24000943)	9/2018	6/2024 (Feb-26) {2/2026}	1,478.40 (N.A.) {1,478.40}	780.82	55.31
268	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 (MoRTH) (N24001301)	2/2019	9/2024 (Feb-26) {2/2026}	2,926.42 (N.A.) {2,926.42}	970.95	45.63
269	BALANCE WORK OF 4-LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT (NHAI) (N24001303)	10/2013	12/2020 (Dec-24) {12/2024}	649.90 (N.A.) {750.00}	711.53	98.3
270	BALANCE WORK OF 4-LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE (NHAI) (N24001304)	10/2013	11/2020 (Dec-24) {12/2024}	446.97 (598.48) {740.50}	638.80	96.3
271	BALANCE WORK OF 4-L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA (NHAI) (N24001305)	10/2013	11/2020 (Dec-24) {12/2024}	464.09 (605.53) {765.12}	698.25	97.3
272	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N (NHAI) (N24001371)	10/2019	8/2023 (Dec-24) {12/2024}	1,101.99 (N.A.) {1,101.99}	756.54	61.77

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

273	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III)  (NHA) (N24001697)	2/2023	2/2025 (N.A.) {2/2025}	1,358.00 (N.A.) {1,358.00}	43.27	9.1
274	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH (NHA) (N24001698)	8/2022	8/2024 (N.A.) {8/2024}	1,198.02 (N.A.) {1,198.02}	0.00	0
275	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT-GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 (NHA) (N24001699)	3/2022	12/2024 (N.A.) {12/2024}	312.58 (N.A.) {312.58}	118.60	50.67
276	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO (NHA) (N24001700)	12/2021	3/2024 (Dec-24) {12/2024}	552.55 (553.00) {553.00}	414.79	47.47
277	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU (NHA) (N24001701)	4/2022	4/2024 (N.A.) {4/2024}	1,769.50 (N.A.) {1,769.50}	0.00	0
278	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: (NHA) (N24001702)	12/2021	9/2024 (N.A.) {9/2024}	184.90 (185.00) {185.00}	152.72	80.62

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

279	6 L OF AURANGABAD TO BIHAR- JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N (NHA) (N24001703)	2/2022	5/2025 (N.A.) {5/2025}	786.81 (787.00) {787.00}	0.00	0
280	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI (NHA) (N24001704)	3/2021	3/2024 (Dec-24) {12/2024}	1,020.84 (N.A.) {1,020.84}	84.78	0
281	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C (NHA) (N24001705)	3/2022	3/2024 (Dec-24) {12/2024}	1,485.66 (N.A.) {1,485.66}	0.00	0
282	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. (NHA) (N24001706)	3/2021	1/2024 (Aug-24) {8/2024}	1,097.18 (1,097.00) {1,097.00}	517.80	99
283	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E (NHA) (N24001707)	3/2021	1/2024 (Sep-24) {9/2024}	1,143.46 (1,143.46) {1,143.46}	450.44	86.64
284	BAKHTIYARPUR RAJALI PKG-III FROM KM 101.630 TO KM 152.520 NH20 (NHA) (N24001708)	9/2020	6/2024 (N.A.) {6/2024}	2,156.22 (N.A.) {2,156.22}	2,134.67	92.65
285	BAKHTIYARPUR RAJALI PKG-II FROM KM 54.405 TO KM 101.630 NH20 (NHA) (N24001709)	9/2020	4/2023 (Dec-24) {12/2024}	897.45 (N.A.) {1,090.00}	1,037.63	97.85

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	286	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S (NHA) (N24001710)	9/2020	3/2023 (Aug-24) {8/2024}	2,334.68 (2,494.20) {2,494.20}	913.70	99
	287	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G (NHA) (N24001711)	9/2020	3/2023 (Dec-24) {12/2024}	939.43 (N.A.) {939.43}	370.62	99.3
	288	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO (NHA) (N24001712)	8/2020	7/2023 (Dec-24) {12/2024}	690.00 (N.A.) {690.00}	770.73	98.45
	289	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI?MOTIHARI - RAXAUL SECTION OF NH-28A FRO (NHA) (N24001715)	12/2018	10/2020 (N.A.) {1/2024}	333.60 (466.59) {461.41}	460.38	100
<u>URBAN DEVELOPMENT</u>	290	PATNA METRO RAIL CORPORATION LIMITED  (PATNA METRO RAI) (N28000148)	2/2019	6/2024 (N.A.) {9/2024}	13,365.77 (N.A.) {13,925.50}	2,210.82	37.28
<u>WATER RESOURCES</u>	291	SEWER NETWORK SPS AND STP BEGUSARAI  (BUIDCO) (N30000026)	3/2018	7/2021 (Dec-19) {12/2023}	230.06 (N.A.) {230.06}	221.39	94
	292	I AND D AND STP WORKS FOR BHAGALPUR  (BUIDCO) (N30000027)	10/2017	9/2020 (Nov-20) {3/2024}	254.13 (413.29) {413.29}	116.30	75

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

293	I AND D AND STP AT CHAPPRA  (BUIDCO) (N30000028)	11/2018	12/2020 (N.A.) {8/2023}	236.15 (N.A.) {236.15}	138.29	100
294	SEWER NETWORKS SPS AND STP HAJIPUR  (BUIDCO) (N30000035)	3/2018	8/2021 (Mar-18) {8/2023}	305.19 (N.A.) {305.19}	308.82	88
295	SEWER NETWORKS, SPS AND STP, MUNGER  (BUIDCO) (N30000036)	3/2018	10/2021 (Mar-18) {12/2023}	294.02 (350.79) {294.02}	365.58	99
296	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR  (BUIDCO) (N30000037)	12/2014	3/2020 (N.A.) {6/2020}	225.77 (N.A.) {398.90}	363.79	100
297	SAIDPUR SEWER NETWORK PATNA  (BUIDCO) (N30000039)	4/2015	1/2021 (N.A.) {1/2021}	268.63 (N.A.) {431.21}	480.25	100
298	SEWERAGE SCHEME AT PAHARI ZONE V PATNA  (BUIDCO) (N30000040)	5/2017	4/2021 (May-17) {4/2021}	356.37 (364.00) {356.37}	304.62	100
299	SEWERAGE TREATMENT PLANT AT PAHARI PATNA  (BUIDCO) (N30000043)	5/2017	11/2020 (May-17) {11/2020}	191.62 (N.A.) {191.62}	119.23	100
300	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK  (BUIDCO) (N30000044)	3/2017	5/2021 (Mar-17) {5/2021}	277.42 (253.98) {277.42}	345.95	100

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		301	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA  (BUIDCO) (N30000050)	8/2017	6/2022 (N.A.) {3/2024}	578.89 (453.83) {578.89}	134.46	45
		302	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA  (BUIDCO) (N30000051)	8/2017	6/2022 (N.A.) {3/2024}	824.00 (734.09) {824.00}	354.66	47
CHHATTISGA RH	COAL	303	GEVRA EXPANSION OCP (SECL) (35-70) MTY  (SECL) (N060100093)	6/2010	3/2023 (N.A.) {3/2025}	11,816.40 (N.A.) {11,816.40}	6,120.38	76
		304	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY  (SECL) (N06000008)	8/2013	3/2023 (N.A.) {3/2025}	7,612.33 (N.A.) {7,612.33}	4,386.92	81
		305	PELMA OCP(15.00MTY)  (SECL) (N06000045)	11/2014	3/2023 (N.A.) {3/2030}	1,624.59 (N.A.) {1,624.59}	13.66	11
		306	KARTALI (EAST) OCP (2.50 MTY)  (SECL) (N06000076)	7/2008	3/2014 (N.A.) {3/2026}	178.44 (N.A.) {178.44}	9.02	18
		307	CHHAL OC SEAM -III (6.00 MTY)  (SECL) (N06000104)	12/2013	3/2022 (Mar-25) {3/2025}	610.63 (N.A.) {610.63}	559.06	80
		308	AMERA OC RCE  (SECL) (N06000123)	2/2015	3/2018 (Mar-26) {3/2026}	335.97 (N.A.) {335.97}	90.39	37

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

309	AMGAON OPENCAS T PROJECT RCE  (SECL) (N06000135)	7/2015	3/2020 (Mar-26) {3/2026}	316.10 (N.A.) {316.10}	191.16	56
310	DURGAPUR OPENCAS T PROJECT  (SECL) (N06000136)	2/2015	3/2023 (Mar-26) {3/2026}	916.24 (N.A.) {916.24}	19.54	18
311	MADANNAGAR OPENCAS PROJ ECT  (SECL) (N06000140)	10/2015	3/2024 (N.A.) {3/2030}	1,875.32 (N.A.) {1,875.32}	0.00	5
312	VIJAY WEST OPENCAS PROJ ECT  (SECL) (N06000158)	5/2017	3/2026 (N.A.) {3/2026}	976.95 (N.A.) {976.95}	90.89	4
313	MAHAMAYA OPENCAS PROJ ECT  (SECL) (N06000164)	5/2018	3/2026 (N.A.) {3/2026}	410.26 (N.A.) {410.26}	178.39	37
314	JHIRIA WEST OPENCAS PROJ ECT  (SECL) (N06000166)	11/2018	3/2026 (N.A.) {3/2026}	389.97 (N.A.) {366.94}	20.79	34
315	BAROUD OC EXPANSION (3-10 MTY)  (SECL) (N06000197)	8/2020	3/2029 (N.A.) {3/2029}	2,309.80 (N.A.) {2,309.80}	833.39	35
316	JAMPALI OCP RCE  (SECL) (N06000198)	5/2020	3/2024 (Mar-25) {3/2025}	278.64 (N.A.) {278.64}	205.05	71

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	317	PORDA CHIMTAPANI OCP (10 MTY)  (SECL) (N06000199)	12/2020	3/2029 (N.A.) {3/2029}	2,310.12 (N.A.) {2,310.12}	72.67	10
	318	DIPKA OC EXPANSION 40 MTY  (SECL) (N06000200)	12/2020	3/2029 (N.A.) {3/2029}	5,241.40 (N.A.) {5,241.40}	2,699.62	23
	319	JAGANNATHPUR OC RCE (3.0 MTY)  (SECL) (N06000232)	7/2016	3/2020 (Mar-05) {3/2025}	459.49 (N.A.) {459.49}	249.66	92
<u>DEPARTMENT OF HIGHER EDUCATION</u>	320	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I.  (CPWD EDUCATION) (N28000141)	3/2020	7/2022 (N.A.) {7/2022}	808.62 (N.A.) {808.62}	640.70	99.2
<u>PETROLEUM</u>	321	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT  (HPCL) (N16000413)	3/2021	3/2024 (Mar-25) {3/2025}	456.00 (N.A.) {456.00}	311.81	75.5
<u>POWER</u>	322	WESTERN REGION EXPANSION SCHEME XXV  (PGCIL) (N18000350)	2/2023	11/2023 (N.A.) {9/2024}	385.84 (N.A.) {385.84}	59.71	26
	323	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII  (PGCIL) (N18000354)	3/2023	9/2024 (N.A.) {9/2024}	271.69 (N.A.) {271.69}	55.04	35

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	324	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX (PGCIL) (N18000355)	3/2023	3/2025 (N.A.) {3/2025}	260.30 (N.A.) {260.30}	48.79	50
	325	LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW)  (BHEL) (N18000381)	8/2023	6/2028 (N.A.) {6/2028}	15,530.00 (N.A.) {15,530.00}	709.38	0
<b>RAILWAYS</b>	326	KIRANDUL - JAGDALPUR DOUBLING  (ECOR) (N22000318)	12/2012	3/2020 (N.A.) {3/2024}	1,160.00 (N.A.) {1,440.00}	1,398.84	87
	327	JHARSUGUDA-BILASPUR 4TH LINE  (SECR) (N22000484)	4/2015	3/2021 (Dec-23) {10/2024}	1,973.00 (2,135.34) {2,135.34}	1,940.74	72
	328	KHARSIA DHARAMJAI GARH WITH SPUR LINE EAST CORRIDOR-PHASE I  (IRCON) (N22000489)	4/2013	9/2018 (N.A.) {12/2024}	3,055.00 (3,438.39) {3,438.39}	3,041.21	93
	329	Gauge conversion of Raipur(Kendri)-Dhamtari and Abhanpur-Rajim branch (67.20 km)  (SECR) (N22000572)	7/2011	10/2024 (N.A.) {10/2024}	1,171.30 (N.A.) {1,171.30}	432.13	0
	330	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23)  (SECR) (N22000573)	9/2022	12/2026 (N.A.) {12/2026}	170.49 (N.A.) {170.49}	0.10	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

331	4TH LINE - BHATAPARA- HATHBAND (8.8 KM) (PB#72/NR/2022-23)  (SECR) (N22000574)	12/2022	12/2026 (N.A.) {12/2026}	177.03 (N.A.) {177.03}	0.21	0
332	4TH LINE - BHILAI- BHILAI NAGAR (8.8 KM) (PB#72/NR/2022- 23)  (SECR) (N22000575)	9/2022	9/2026 (N.A.) {9/2026}	169.06 (N.A.) {177.34}	0.02	0
333	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23)  (SECR) (N22000576)	9/2022	9/2026 (N.A.) {9/2026}	169.06 (N.A.) {169.06}	0.22	0
334	4TH LINE - RAJNANDGAON- DONGARHGARH (31.2 KM) (PB#72/NR/2022- 23)  (SECR) (N22000577)	9/2022	9/2026 (N.A.) {9/2026}	328.34 (N.A.) {328.34}	0.37	0
335	3RD AND 4TH LINE - SARAGBUNDIA AND MADWARANI  (SECR) (N22000579)	9/2022	9/2026 (N.A.) {9/2026}	167.64 (N.A.) {167.64}	0.00	0
336	DOUBLING OF BORIDAND - AMBIKAPUR ( SURAJPUR)  (SECR) (N22000580)	6/2022	6/2030 (N.A.) {6/2030}	1,376.20 (N.A.) {775.82}	33.77	0
337	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA- JAGDALPUR (235 KM)}  (RVNL) (N22000602)	3/2008	6/2025 (N.A.) {6/2025}	631.78 (N.A.) {1,627.56}	1,323.64	84

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	338	CHIRIMIRI-NAGPUR HALT  (SECR) (N22000616)	10/2018	6/2030 (N.A.) {6/2030}	241.00 (N.A.) {241.00}	0.00	0
<u>ROAD TRANSPORT AND HIGHWAYS</u>	339	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER (MoRTH) (N24001917)	3/2020	5/2024 (N.A.) {11/2024}	278.97 (N.A.) {278.97}	147.87	64
	340	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED (MoRTH) (N24001918)	12/2020	8/2023 (Jul-24) {7/2024}	222.86 (N.A.) {222.86}	168.63	95.5
	341	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU (MoRTH) (N24001919)	12/2020	9/2023 (Nov-24) {11/2024}	193.16 (N.A.) {193.16}	73.42	60.22
	342	UPGRADATION OF NH 130A MUNGELI TO PONDI FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 (MoRTH) (N24001920)	3/2021	9/2024 (N.A.) {9/2024}	218.57 (N.A.) {218.57}	91.00	65.27
	343	DEVELOPMENT OF SIX LANE BASANWAHI- MARANGPURI OF NH 130 CD FROM KM.99+500 TO 124+661 UNDER RAIPUR VIS (NHAI) (N24002017)	3/2022	10/2025 (N.A.) {9/2026}	1,307.16 (N.A.) {1,307.16}	65.25	7.07
	344	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 1 SECTION OF NH 53 FROM CH 0.000 TO CH 44.50 (NHAI) (N24002045)	6/2022	7/2025 (N.A.) {7/2025}	1,828.00 (N.A.) {1,828.00}	318.96	7.19

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

345	CONSTRUCTION OF 6 LANE DURGA RAIPUR ARANG BYPASS PKG 2 SECTION OF NH 53 FROM CH 44+500 TO CH.92+230 I (NHA) (N24002046)	6/2022	5/2025 (N.A.) {5/2025}	1,958.94 (1,959.00) {1,958.94}	585.16	21.78
346	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 (MoRTH) (N24001217)	1/2016	8/2016 (N.A.) {12/2024}	497.14 (572.66) {572.66}	351.76	56.27
347	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION (MoRTH) (N24001218)	11/2015	6/2017 (N.A.) {7/2024}	335.32 (397.32) {335.32}	345.35	99.5
348	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V (MoRTH) (N24001219)	1/2016	9/2016 (N.A.) {7/2024}	476.20 (610.18) {543.73}	501.42	99.5
349	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION (MoRTH) (N24001221)	1/2016	10/2016 (N.A.) {7/2024}	624.98 (731.50) {731.50}	601.11	98.15
350	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI (MoRTH) (N24001222)	3/2016	7/2016 (N.A.) {12/2024}	452.94 (N.A.) {435.61}	280.38	60.5

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	351	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. (MoRTH) (N24001227)	3/2018	1/2019 (N.A.) {7/2024}	349.03 (N.A.) {349.03}	315.46	97.24
	352	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A (MoRTH) (N24001228)	11/2017	5/2019 (N.A.) {9/2024}	188.80 (N.A.) {188.80}	136.81	97
	353	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA (NHA) (N24001588)	12/2021	1/2025 (N.A.) {9/2025}	1,470.73 (N.A.) {1,470.73}	454.50	48.44
	354	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA (NHA) (N24001593)	11/2021	9/2024 (N.A.) {9/2025}	1,368.19 (N.A.) {1,368.19}	735.71	70.06
	355	4 LANE OF BILASPUR TO URGHA PROJECT (KM 0.00 TO KM 70.2) OF NH-130A (NHA) (N24001611)	4/2020	3/2024 (N.A.) {9/2025}	1,855.59 (2,523.86) {2,523.86}	368.32	63.68
<b>STEEL</b>	356	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 (NMDC) (N12000124)	11/2015	6/2023 (Jul-24) {11/2025}	2,907.00 (N.A.) {2,907.00}	2,021.64	60.5
	357	SCREENING PLANT-III AT KIRANDUL (NMDC) (N12000127)	3/2021	8/2024 (N.A.) {1/2026}	2,092.97 (2,718.84) {2,718.84}	1,165.97	60.43

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		358	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX  (NMDC) (N12000130)	7/2021	11/2024 (N.A.) {1/2026}	282.44 (N.A.) {282.44}	87.82	33.72
		359	REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS (SAIL) (N12000131)	10/2023	6/2026 (N.A.) {6/2026}	471.83 (N.A.) {471.83}	35.04	0
		360	REBUILDING OF COKE OVEN BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT  (SAIL) (N12000134)	11/2023	10/2025 (N.A.) {10/2025}	884.10 (N.A.) {884.10}	207.52	33.4
	<u>URBAN DEVELOPMENT</u>	361	CONSTRUCTION 729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI (CPWD) (N28000149)	5/2019	9/2020 (Oct-24) {10/2024}	299.97 (299.97) {299.97}	223.06	77
<u>DELHI</u>	<u>CIVIL AVIATION</u>	362	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR (AAI) (N04000076)	11/2016	4/2020 (Apr-24) {4/2024}	303.80 (374.98) {374.98}	326.96	100
	<u>DPIIT</u>	363	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE  (IICC FOR DPIIT) (N40000002)	11/2017	12/2019 (N.A.) {6/2024}	4,773.00 (N.A.) {5,401.00}	4,709.75	95.4

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

<u>FINANCE</u>	364	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA (NPCC) (N07000001)	7/2018	4/2022 (N.A.) {4/2022}	228.50 (N.A.) {220.27}	176.28	85
<u>HOME AFFAIRS</u>	365	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI (CPWD FOR MHA) (N28000071)	10/2013	10/2019 (N.A.) {7/2024}	1,219.21 (2,091.53) {2,091.53}	1,865.43	99
	366	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI (CPWD FOR MHA) (N45000002)	6/2019	7/2022 (N.A.) {5/2025}	277.35 (N.A.) {290.33}	85.11	51
<u>RAILWAYS</u>	367	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE (NR) (N22000281)	4/2012	(N.A.) {9/2023}	295.68 (N.A.) {419.00}	133.78	30
<u>ROAD TRANSPORT AND HIGHWAYS</u>	368	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR (NHA) (N24001771)	6/2020	12/2024 (N.A.) {12/2024}	1,479.22 (N.A.) {1,479.22}	1,491.26	95
	369	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM (NHA) (N24001773)	5/2020	7/2024 (N.A.) {12/2024}	1,467.44 (N.A.) {1,942.89}	889.05	77.83

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	370	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 (NHA) (N24001777)	7/2020	10/2023 (N.A.) {9/2024}	2,171.80 (N.A.) {2,171.80}	958.13	98.75
	371	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 (NHA) (N24001778)	7/2020	10/2023 (N.A.) {6/2024}	801.46 (N.A.) {801.46}	382.03	98.78
	372	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) (NHA) (N24001779)	3/2018	9/2022 (N.A.) {9/2024}	2,507.00 (N.A.) {3,030.73}	1,155.70	83.47
	373	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O (NHA) (N24001781)	1/2018	10/2021 (N.A.) {8/2024}	2,067.67 (N.A.) {2,160.00}	1,496.49	93.6
	374	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM (NHA) (N24001825)	7/2020	10/2023 (N.A.) {8/2024}	1,894.96 (N.A.) {1,894.96}	741.88	82.34
TELECOMMUNICATIONS	375	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT (CPWD FOR TELECO) (N28000115)	10/2014	3/2018 (N.A.) {9/2024}	248.20 (N.A.) {248.20}	212.81	98

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

URBAN DEVELOPMENT	376	DELHI MRTS PHASE-III  (DMRC) (N28000056)	9/2011	3/2016 (Aug-21) {8/2021}	38,585.00 (N.A.) {40,180.91}	40,469.24	99.99
	377	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR  (NBCC) (N28000105)	7/2016	(N.A.) {6/2024}	2,694.00 (N.A.) {2,694.00}	2,303.61	97
	378	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I  (CPWD) (N28000128)	10/2016	7/2021 (N.A.) {6/2024}	1,180.00 (N.A.) {1,100.80}	36.69	2
	379	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I  (CPWD) (N28000129)	10/2016	3/2022 (N.A.) {6/2024}	1,128.00 (N.A.) {1,128.00}	472.38	35
	380	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS  (DMRC) (N28000135)	7/2019	3/2025 (N.A.) {3/2026}	24,948.65 (N.A.) {24,948.65}	11,984.43	51.35
	381	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND  (DMRC) (N28000126)	5/2017	12/2020 (Nov-22) {11/2022}	565.00 (N.A.) {565.00}	521.45	100
	382	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI  (CPWD) (N28000153)	1/2022	11/2024 (May-25) {5/2025}	646.52 (N.A.) {646.52}	177.50	42

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	383	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2  (NBCC) (N28000156)	10/2016	3/2024 (N.A.) {9/2024}	1,536.72 (N.A.) {1,536.72}	205.92	69
<u>WATER RESOURCES</u>	384	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD ? 10MG/L (DJB) (N30000014)	3/2017	12/2022 (N.A.) {9/2024}	665.78 (N.A.) {665.78}	782.51	96
	385	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2  (DJB) (N30000015)	5/2016	12/2021 (N.A.) {9/2023}	211.79 (223.70) {211.79}	208.71	100
	386	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S (DJB) (N30000016)	5/2016	2/2022 (Sep-23) {9/2023}	239.11 (314.71) {239.11}	268.13	100
	387	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI (DJB) (N30000017)	12/2018	1/2021 (N.A.) {3/2022}	515.07 (N.A.) {515.07}	388.08	100
	388	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO (DJB) (N30000018)	5/2017	5/2020 (N.A.) {5/2020}	344.81 (N.A.) {344.81}	0.00	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

GOA	CIVIL AVIATION	389	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT.  (AAI) (N04000095)	11/2017	9/2021 (N.A.) {3/2025}	255.69 (N.A.) {255.69}	62.63	46.5
	DEPARTMENT OF HIGHER EDUCATION	390	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA.  (CPWD EDUCATION) (N42000002)	5/2019	8/2021 (Jun-24) {9/2024}	303.90 (390.40) {390.40}	360.00	99
	PETROLEUM	391	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA  (ONGC) (N16000502)	3/2023	6/2024 (N.A.) {11/2024}	325.53 (N.A.) {325.53}	259.30	97
	ROAD TRANSPORT AND HIGHWAYS	392	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE (MoRTH) (N24000444)	10/2015	(Sep-23) {9/2023}	936.40 (N.A.) {936.40}	770.90	100
		393	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR (MoRTH) (N24000516)	12/2015	(N.A.) {12/2023}	819.95 (N.A.) {819.95}	504.65	99
		394	MOPA AIRPORT  (MoRTH) (N24001458)	12/2021	4/2022 (Sep-24) {9/2024}	1,183.16 (N.A.) {1,183.16}	1,106.30	97

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

GUJARAT	ATOMIC ENERGY	395	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4  (NPCIL) (NO2000010)	10/2009	12/2015 (N.A.) {3/2024}	11,459.00 (22,517.00) {22,517.00}	21,479.00	100
	CIVIL AVIATION	396	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT  (AAI) (NO4000088)	1/2018	8/2022 (May-24) {8/2024}	1,405.00 (N.A.) {1,405.00}	1,240.12	98
		397	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT.  (AAI) (NO4000093)	8/2018	2/2021 (N.A.) {10/2024}	353.25 (N.A.) {353.25}	333.14	96.5
		398	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1.  (AAI) (NO4000099)	6/2022	12/2025 (N.A.) {12/2025}	1,305.00 (1,143.95) {1,143.95}	194.72	22
	PETROLEUM	399	REDEVELOPMENT OF SANTHAL FIELD  (ONGC) (N16000279)	2/2017	3/2026 (N.A.) {3/2026}	1,162.56 (N.A.) {1,162.56}	1,093.53	89.4
		400	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY  (IOCL) (N16000382)	11/2019	5/2023 (Mar-24) {12/2024}	5,251.00 (5,894.00) {5,894.00}	4,033.14	97.5
		401	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY  (IOCL) (N16000409)	9/2020	8/2024 (N.A.) {12/2025}	18,936.00 (N.A.) {18,936.00}	8,055.67	72.4

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

402	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM  (IOCL) (N16000411)	10/2020	8/2023 (May-24) {11/2024}	1,614.00 (N.A.) {1,614.00}	962.86	89.04
403	REDEVELOPMENT OF LINCH FIELD  (ONGC) (N16000428)	4/2021	3/2025 (N.A.) {7/2025}	631.03 (860.04) {860.04}	243.36	43
404	REDEVELOPMENT OF SOBHASAN COMPLEX  (ONGC) (N16000431)	8/2021	2/2026 (N.A.) {2/2026}	885.63 (1,286.67) {1,286.67}	358.91	29.8
405	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD  (ONGC) (N16000444)	1/2022	11/2024 (N.A.) {11/2024}	621.40 (N.A.) {621.40}	95.34	19.8
406	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT  (IOCL) (N16000454)	1/2022	9/2024 (N.A.) {8/2025}	328.00 (N.A.) {328.00}	18.66	12.3
407	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT  (ONGC) (N16000477)	5/2022	2/2025 (N.A.) {2/2025}	249.43 (N.A.) {249.43}	78.13	71.5
408	KALOL REDEVELOPMENT PROJECT  (ONGC) (N16000481)	8/2022	3/2027 (N.A.) {3/2027}	1,487.41 (N.A.) {1,487.41}	686.00	45.9

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	409	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF (ONGC) (N16000482)	7/2021	7/2024 (N.A.) {7/2024}	320.20 (N.A.) {187.61}	127.12	80.4
	410	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A  (ONGC) (N16000483)	7/2021	7/2025 (N.A.) {7/2025}	173.03 (N.A.) {169.84}	111.26	67.5
	411	REVAMPING OF SV STATIONS, GAS TERMINAL AND KRIBHCO TERMINAL  (ONGC) (N16000514)	11/2022	8/2026 (N.A.) {8/2026}	837.34 (N.A.) {837.34}	15.51	13
POWER	412	GUJARAT 200 MW (GUVNL TENDER)  (NTPC) (N18000295)	1/2021	7/2022 (N.A.) {7/2022}	842.27 (N.A.) {842.27}	494.80	0
	413	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR)  (NTPC) (N18000296)	5/2021	9/2022 (N.A.) {9/2022}	674.92 (N.A.) {674.92}	457.90	0
	414	Bagodara Solar Power Project  (SJVN) (N18000297)	5/2021	10/2022 (N.A.) {9/2024}	339.35 (N.A.) {339.35}	330.05	70
	415	DAYAPAR WIND ENERGY PROJECT 150MW  (NTPC) (N18000319)	11/2021	5/2023 (N.A.) {6/2024}	937.80 (N.A.) {937.80}	690.34	0
	416	DAYAPAR WIND ENERGY PROJECT 200MW  (NTPC) (N18000345)	7/2022	3/2025 (N.A.) {3/2025}	1,316.02 (N.A.) {1,316.02}	207.34	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

417	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK)  (NTPC) (N18000346)	9/2022	9/2024 (N.A.) {9/2024}	7,179.54 (N.A.) {7,179.54}	916.13	0
418	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID)  (NTPC) (N18000349)	11/2022	3/2024 (N.A.) {6/2024}	1,442.60 (N.A.) {1,442.60}	80.60	0
419	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK  (PGCIL) (N18000357)	3/2023	12/2024 (N.A.) {2/2025}	922.30 (N.A.) {922.30}	135.67	19
420	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT (PGCIL) (N18000358)	3/2023	3/2025 (N.A.) {3/2025}	815.12 (N.A.) {815.12}	3.99	21
421	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK  (PGCIL) (N18000359)	3/2023	12/2024 (N.A.) {2/2025}	966.79 (N.A.) {966.79}	70.22	20
422	KHAVDA PHASE-II- PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA (PGCIL) (N18000360)	3/2023	3/2025 (N.A.) {3/2025}	1,167.55 (N.A.) {1,167.55}	205.35	12

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	423	KHAVDA PHASE-II- PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA (PGCIL) (N18000361)	3/2023	3/2025 (N.A.) {3/2025}	2,820.99 (N.A.) {2,820.99}	0.00	11
	424	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK  (NTPC) (N18000365)	6/2023	12/2024 (N.A.) {12/2024}	6,283.81 (N.A.) {6,283.81}	383.77	0
	425	DAYAPAR WIND- III (HYBRID TRANCHE-V)  (NTPC) (N18000366)	5/2023	1/2025 (N.A.) {5/2025}	1,095.01 (N.A.) {1,095.01}	119.46	0
	426	TS FOR EVACUATION OF POWER FROM POTENTIAL RE ZONE IN KHAVDA AREA OF GUJARAT UNDER PH- IV PART E3 (PGCIL) (N18000383)	7/2023	7/2025 (N.A.) {7/2025}	334.00 (N.A.) {334.00}	0.00	0
	427	TS FOR EVACUATION OF ADDITIONAL 7GW RE POWER FROM KHAVDA RE PARK UNDER PHASE-III PART B [VATAMAN TRA (PGCIL) (N18000384)	12/2023	12/2025 (N.A.) {12/2025}	3,752.00 (N.A.) {3,752.00}	76.02	0
<b>RAILWAYS</b>	428	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)  (WR) (N22000123)	4/2008	3/2012 (Sep-26) {9/2026}	318.24 (1,531.55) {1,531.55}	772.23	92
	429	MIYAGAM-KARJAN- DABHOI-SAMLAYA (GC)  (WR) (N22000142)	4/2011	(Oct-25) {10/2025}	844.10 (844.10) {844.10}	525.26	41

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

430	ANAND GODHRA DOUBLING PROJECT 79 KMS  (WR) (N22000504)	4/2017	3/2020 (Dec-24) {12/2024}	692.25 (692.26) {692.26}	421.23	44
431	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS  (WR) (N22000505)	4/2018	3/2024 (N.A.) {12/2024}	537.31 (537.31) {537.31}	564.48	96
432	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). (WR) (N22000532)	2/2023	3/2027 (Feb-27) {2/2027}	961.67 (961.67) {961.67}	3.50	0
433	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR (WR) (N22000533)	2/2023	12/2025 (Oct-25) {10/2025}	152.44 (152.44) {152.44}	1.18	0
434	MEHSANA-PALANPUR (65.1 KM)  (WR) (N22000534)	9/2020	9/2026 (Aug-24) {8/2024}	529.30 (N.A.) {537.31}	90.33	88
435	RAJKOT-KANALUS (111.20 KM)  (WR) (N22000535)	10/2021	10/2026 (Jun-25) {6/2025}	1,011.72 (1,080.57) {1,080.57}	399.04	43
436	HIMMATNAGAR- KHEDBRAHMA (54.83 KM)  (WR) (N22000537)	6/2022	2/2030 (Feb-25) {2/2025}	354.99 (482.43) {482.43}	129.38	35

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

437	PETLAD-BHADRAN (22.5 KM)  (WR) (N22000538)	5/2022	5/2030 (N.A.) {12/2025}	202.50 (307.12) {307.12}	31.30	2
438	NADIAD-PETLAD (37.26 KM)  (WR) (N22000539)	5/2022	6/2030 (N.A.) {12/2025}	335.34 (461.91) {461.91}	32.80	5
439	SAMLAYA-TIMBA ROAD (53.53 KM)  (WR) (N22000540)	2/2023	3/2030 (N.A.) {10/2025}	401.48 (670.17) {670.17}	67.99	7
440	SAMNI-JAMBUSAR (24.08 KM)  (WR) (N22000541)	5/2022	3/2030 (Apr-25) {4/2025}	216.72 (349.93) {349.93}	56.10	9
441	VIJAPUR-AMBLIYASAN (41.53 KM)  (WR) (N22000547)	5/2022	3/2030 (Feb-25) {2/2025}	309.81 (415.38) {415.38}	144.33	61
442	ADRAJ MOTI- VIAJAPUR (39.75 KM)  (WR) (N22000548)	5/2022	5/2030 (N.A.) {5/2030}	296.54 (N.A.) {296.54}	0.00	0
443	KALOL-KADI- KATOSAN ROAD (37.23 KM)  (WR) (N22000549)	6/2022	6/2027 (Aug-24) {8/2024}	279.23 (346.94) {346.94}	147.86	98
444	NEW BG LINE BETWEEN NALIYA- JAKHAU PORT  (WR) (N22000550)	2/2023	1/2028 (Sep-26) {9/2026}	410.46 (410.46) {410.46}	4.48	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	445	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202) (WR) (N22000551)	10/2022	10/2027 (N.A.) {10/2027}	437.21 (N.A.) {437.21}	0.00	0
	446	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE  (NWR) (N22000592)	7/2022	7/2030 (N.A.) {12/2026}	1,695.82 (N.A.) {2,798.16}	590.63	4
	447	JUNAGARH - VISAVADAR (42.28) KM  (RVNL) (N22000600)	6/2022	12/2026 (N.A.) {12/2026}	492.83 (N.A.) {492.83}	0.00	0
	448	MODASA- SHAMLAJI NEW LINE ( MM OF AHMEDABAD- HIMMATNAGAR- UDAIPUR (299.2 KM))  (WR) (N22000622)	9/2012	3/2027 (Mar-25) {3/2025}	261.68 (261.68) {261.68}	120.70	21
	449	NATHDWARA-NEW NATHDWARA NEW LINE ( MM OF AJMER- CHITTAURGARH- UDAIPUR)  (WR) (N22000623)	6/2013	6/2025 (N.A.) {6/2025}	166.33 (N.A.) {166.33}	50.58	10
<u>ROAD TRANSPORT AND HIGHWAYS</u>	450	UPGRADATION AND STRENGTHENING TO 2 LANE PS FROM KM 95/500 TO KM 129/775 OF NH 168 G IDAR BHILODA SA (MoRTH) (N24002014)	9/2022	12/2023 (Dec-25) {12/2025}	237.28 (N.A.) {237.28}	0.59	0
	451	UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 (NHA) (N24002034)	12/2021	3/2025 (N.A.) {3/2025}	1,181.34 (1,181.00) {1,181.34}	291.68	44.49

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

452	WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH- (NHA) (N24002035)	9/2023	9/2025 (N.A.) {9/2025}	2,070.44 (N.A.) {2,070.44}	130.74	8.5
453	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 (MoRTH) (N24002117)	10/2022	2/2024 (Feb-26) {2/2026}	246.60 (291.00) {291.00}	29.33	15
454	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGURATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA (MoRTH) (N24002118)	12/2022	2/2024 (Aug-25) {8/2025}	173.06 (N.A.) {219.00}	0.15	0
455	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. (NHA) (N24000567)	5/2016	8/2019 (N.A.) {2/2024}	998.18 (N.A.) {998.18}	802.04	100
456	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST (NHA) (N24000569)	5/2016	9/2019 (May-24) {10/2024}	723.64 (N.A.) {723.64}	559.44	95.98
457	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU (NHA) (N24000570)	5/2016	8/2019 (N.A.) {7/2024}	763.08 (N.A.) {763.08}	500.75	93
458	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 (NHA) (N24000592)	7/2016	7/2020 (N.A.) {10/2024}	829.97 (N.A.) {829.97}	439.50	85.54

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

459	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. (NHA) (N24000649)	1/2017	12/2020 (Jun-25) {6/2025}	1,251.11 (1,527.75) {1,527.75}	683.45	83.84
460	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR) (NHA) (N24000834)	3/2018	10/2021 (Sep-24) {9/2024}	1,161.39 (1,404.00) {1,404.00}	418.51	39.17
461	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPUR ODMA KHAVDA DHOLAVIRA MAUVANA (MoRTH) (N24000925)	10/2018	11/2020 (Sep-24) {9/2024}	400.76 (394.44) {394.44}	287.39	87
462	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT (MoRTH) (N24001427)	6/2020	4/2023 (Sep-24) {9/2024}	166.21 (N.A.) {166.21}	98.65	93
463	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 (NHA) (N24001443)	5/2020	3/2024 (Aug-24) {9/2024}	690.30 (929.95) {929.95}	663.94	76
464	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION (NHA) (N24001444)	5/2020	1/2024 (Aug-24) {10/2024}	882.00 (N.A.) {882.00}	667.20	67.34

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

465	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB (NHA) (N24001445)	5/2020	7/2023 (Aug-24) {8/2024}	691.52 (903.85) {903.85}	673.05	79.5
466	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG (NHA) (N24001446)	5/2020	12/2023 (Aug-24) {8/2024}	894.00 (1,210.06) {1,210.06}	829.41	76.96
467	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26  (NHA) (N24001515)	9/2020	2/2024 (N.A.) {1/2025}	1,542.02 (N.A.) {1,542.02}	700.09	45.61
468	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27  (NHA) (N24001516)	9/2020	2/2024 (Aug-24) {8/2024}	1,185.69 (N.A.) {1,185.69}	817.78	78.36
469	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30  (NHA) (N24001518)	11/2019	9/2023 (N.A.) {10/2024}	1,669.56 (N.A.) {1,669.56}	935.26	86.07
470	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28  (NHA) (N24001519)	9/2020	11/2023 (N.A.) {9/2024}	1,198.55 (N.A.) {1,198.55}	776.60	84.24

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

471	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31  (NHA) (N24001520)	11/2019	5/2024 (N.A.) {11/2024}	1,604.06 (N.A.) {1,604.06}	1,219.10	95.73
472	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT (NHA) (N24001785)	3/2022	6/2025 (N.A.) {6/2025}	1,373.06 (1,085.00) {1,373.06}	435.70	57.55
473	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU (NHA) (N24001786)	3/2021	3/2024 (N.A.) {3/2025}	1,259.00 (N.A.) {1,910.00}	137.93	15.02
474	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU (NHA) (N24001788)	7/2020	12/2023 (N.A.) {6/2024}	2,271.86 (N.A.) {3,916.00}	518.25	74.55
475	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA (NHA) (N24001789)	7/2020	8/2023 (N.A.) {6/2024}	1,710.30 (N.A.) {1,927.00}	362.81	68.11
476	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3)  (NHA) (N24001790)	2/2020	8/2023 (Dec-24) {7/2024}	752.30 (N.A.) {766.20}	451.11	98.14

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	477	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1)  (NHA) (N24001791)	2/2020	6/2023 (Mar-24) {5/2024}	606.51 (N.A.) {657.00}	453.89	98.99
	478	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II)  (NHA) (N24001792)	3/2021	9/2022 (N.A.) {8/2024}	536.03 (N.A.) {536.03}	441.87	97.41
	479	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III)  (NHA) (N24001793)	3/2021	9/2022 (N.A.) {8/2024}	485.75 (N.A.) {485.75}	373.47	96.18
	480	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4)  (NHA) (N24001794)	2/2020	3/2023 (Dec-24) {7/2024}	778.15 (N.A.) {785.67}	539.42	99.11
	481	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE)  (NHA) (N24001827)	3/2022	3/2023 (N.A.) {7/2024}	162.73 (N.A.) {162.73}	131.79	94.38
<b>URBAN DEVELOPMENT</b>	482	AHMEDABAD METRO RAIL PROJECT PHASE 1  (MEGA) (N28000122)	11/2014	12/2018 (N.A.) {8/2024}	10,773.00 (N.A.) {12,924.55}	12,240.09	99.7
	483	AHMEDABAD METRO RAIL PROJECT PHASE II  (MEGA) (N28000137)	3/2019	3/2024 (N.A.) {12/2024}	5,384.17 (N.A.) {5,384.17}	3,111.96	67.06

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		484	SURAT METRO RAIL PROJECT  (MEGA) (N28000138)	3/2019	3/2024 (N.A.) {10/2025}	12,020.32 (N.A.) {12,020.32}	5,015.07	48.85
HARYANA	HEALTH AND FAMILY WELFARE	485	ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT MANETHI, HARYANA.  (HITES) (N21000032)	3/2019	3/2023 (Mar-26) {3/2026}	1,294.34 (1,294.34) {1,294.34}	97.69	1.42
	HOME AFFAIRS	486	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" (CPWD FOR MHA) (N28000147)	1/2020	10/2023 (Oct-24) {10/2024}	166.98 (167.00) {166.98}	92.35	80
	PETROLEUM	487	R and D CAMPUS II AT FARIDABAD  (IOCL) (N16000375)	6/2019	12/2022 (Jul-25) {7/2025}	2,281.94 (3,219.94) {3,219.94}	1,513.69	59.1
		488	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA  (IOCL) (N16000412)	2/2021	9/2024 (Dec-25) {12/2025}	34,627.00 (38,231.00) {38,231.00}	11,824.85	65.4
		489	POLY BUTADIENE RUBBER PLANT AT PANIPAT  (IOCL) (N16000458)	3/2022	3/2025 (N.A.) {12/2025}	1,459.00 (2,102.79) {2,102.79}	277.07	31.2
	POWER	490	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA  (PGCIL) (N18000302)	1/2019	3/2022 (N.A.) {12/2023}	267.33 (N.A.) {267.33}	111.63	100

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

<u>RAILWAYS</u>	491	DOUBLING BETWEEN BHIWANI-DOBH BAHALI  (NWR) (N22000604)	2/2023	2/2028 (N.A.) {2/2026}	471.06 (N.A.) {471.06}	22.26	2
	492	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM)  (NWR) (N22000606)	2/2023	6/2027 (N.A.) {6/2025}	352.41 (N.A.) {352.41}	14.12	0.5
<u>ROAD TRANSPORT AND HIGHWAYS</u>	493	UPGRADATION OF EXISTING 4 LANE ISMAILABAD-AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO) (NHAI) (N24002037)	1/2023	12/2025 (N.A.) {12/2025}	609.32 (609.00) {609.00}	24.63	12
	494	CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN) (NHAI) (N24002038)	11/2022	8/2025 (N.A.) {8/2025}	1,691.45 (1,998.00) {1,998.00}	590.37	22
	495	CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION (NHAI) (N24002039)	2/2023	10/2025 (N.A.) {10/2025}	1,088.64 (1,178.00) {1,178.00}	282.44	22
	496	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARSU (SAHARANPUR DISTRICT) TO ADHOYA (NHAI) (N24002040)	4/2022	5/2025 (N.A.) {5/2028}	1,554.21 (N.A.) {1,554.21}	356.46	26.02

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

497	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPUR (NHA) (N24002041)	4/2022	5/2025 (N.A.) {5/2025}	1,491.71 (N.A.) {1,491.71}	558.37	32
498	CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH (NHA) (N24002042)	11/2022	12/2025 (N.A.) {12/2025}	1,322.13 (N.A.) {1,322.13}	38.50	31.04
499	CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHBAD SECTION OF NH ? 152G FROM KM 0+000 TO KM 22+850 (NHA) (N24002043)	3/2022	6/2025 (N.A.) {6/2025}	927.22 (N.A.) {927.22}	352.29	44.75
500	4L AMBALA - KALAAMB FROM KM. - 0.800 TO KM. 33.015 OF OLD NH-72  (NHA) (N24002044)	6/2023	6/2025 (N.A.) {6/2025}	629.16 (N.A.) {629.16}	96.00	64
501	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD (NHA) (N24002047)	5/2020	8/2023 (N.A.) {9/2024}	1,328.07 (2,346.00) {2,346.00}	1,071.58	95.1
502	CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR (NHA) (N24002048)	7/2022	6/2025 (N.A.) {6/2025}	2,414.67 (2,898.00) {2,898.00}	949.22	17.26

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

503	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P (NHA) (N24000835)	3/2018	12/2020 (Dec-24) {3/2024}	1,484.30 (N.A.) {2,182.41}	1,237.02	99.72
504	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA (NHA) (N24001532)	11/2021	11/2023 (Jan-24) {7/2024}	694.00 (1,918.00) {1,500.00}	1,682.82	99.2
505	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP (NHA) (N24001533)	11/2020	12/2023 (N.A.) {10/2024}	1,690.23 (N.A.) {2,010.17}	1,193.28	90.18
506	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP (NHA) (N24001534)	12/2020	1/2024 (Apr-24) {8/2024}	1,334.04 (N.A.) {1,334.00}	867.40	85.55
507	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 (NHA) (N24001535)	7/2020	7/2022 (May-24) {10/2024}	899.00 (1,882.46) {1,882.46}	1,123.98	90.6
508	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI (NHA) (N24001536)	7/2020	7/2022 (N.A.) {10/2024}	817.00 (1,605.00) {1,605.00}	1,025.56	93.5

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

509	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F (NHA) (N24001633)	12/2020	12/2023 (Jun-24) {6/2024}	1,430.88 (N.A.) {1,430.88}	1,015.18	92.69
510	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO (NHA) (N24001634)	1/2021	12/2023 (Oct-24) {10/2024}	1,306.95 (N.A.) {1,306.95}	891.12	90
511	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O (NHA) (N24001635)	3/2022	2/2025 (N.A.) {2/2025}	1,269.50 (N.A.) {1,269.50}	159.00	41
512	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW (NHA) (N24001672)	1/2021	1/2024 (Apr-24) {4/2024}	864.27 (864.00) {864.27}	532.79	99.96
513	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K (NHA) (N24001673)	3/2020	3/2023 (Nov-24) {11/2024}	510.97 (N.A.) {510.97}	527.36	86.68
514	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU (NHA) (N24001774)	12/2020	11/2023 (N.A.) {6/2024}	1,524.03 (N.A.) {1,524.03}	1,059.40	54.6

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		515	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE (NHA) (N24001775)	2/2020	1/2023 (Dec-24) {12/2024}	808.31 (N.A.) {958.00}	803.79	99
		516	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM)  (NHA) (N24001780)	1/2018	11/2020 (Dec-24) {3/2024}	2,228.00 (N.A.) {2,228.00}	1,411.27	100
		517	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN (NHA) (N24001782)	11/2018	9/2021 (N.A.) {7/2024}	2,252.75 (N.A.) {2,252.75}	1,223.07	99.95
		518	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA (NHA) (N24001784)	11/2018	9/2021 (N.A.) {7/2024}	1,935.61 (N.A.) {1,935.61}	856.41	99.9
HIMACHAL PRADESH	DEPARTMENT OF HIGHER EDUCATION	519	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR  (CPWD EDUCATION) (N42000008)	9/2018	6/2022 (Sep-24) {4/2024}	392.51 (N.A.) {446.43}	287.42	86.5
		520	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL (CPWD) (N42000011)	3/2021	8/2022 (Nov-24) {11/2024}	512.37 (512.37) {512.37}	90.48	47

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

<u>HEALTH AND FAMILY WELFARE</u>	521	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH (CPWD FOR HEALTH) (N28000127)	12/2018	6/2021 (Aug-26) {8/2026}	260.00 (371.78) {371.78}	46.24	7
<u>POWER</u>	522	PARBATI HEP (4X200 MW) (NHPC) II  (NHPC) (180100210)	9/2002	9/2009 (N.A.) {12/2024}	3,919.59 (N.A.) {12,160.00}	11,477.17	97.58
	523	LUHRI HYDROELECTRIC PROJECT (STAGE1)  (SJVN) (N18000279)	11/2020	1/2026 (N.A.) {1/2026}	1,810.56 (N.A.) {1,810.56}	1,482.02	50.99
	524	DHAULASIDH HYDROELECTRIC PROJECT (66 MW)  (SJVN) (N18000291)	10/2020	11/2025 (N.A.) {11/2025}	687.97 (N.A.) {687.97}	651.93	58.96
	525	SUNNI DAM HYDRO ELECTRIC PROJECT  (SJVN) (N18000344)	1/2023	4/2028 (N.A.) {4/2028}	2,614.51 (N.A.) {2,614.51}	695.07	23.59
<u>RAILWAYS</u>	526	BHANUPALI-BILASPUR BERI NL  (RVNL) (N22000273)	4/2008	12/2026 (N.A.) {3/2025}	2,966.99 (N.A.) {6,753.42}	5,190.99	49
<u>ROAD TRANSPORT AND HIGHWAYS</u>	527	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH (BRO) (N24001915)	3/2021	6/2026 (N.A.) {6/2026}	230.54 (N.A.) {230.54}	0.00	15.05

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

528	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH ( <i>BRO</i> ) (N24001916)	3/2021	5/2026 (N.A.) {5/2026}	314.67 (N.A.) {314.67}	0.00	14.35
529	PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS) ( <i>NHAI</i> ) (N24002049)	3/2022	4/2026 (N.A.) {4/2026}	1,703.48 (2,278.00) {2,278.00}	651.98	14.5
530	REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 ( <i>NHAI</i> ) (N24002050)	2/2022	9/2025 (N.A.) {9/2025}	696.65 (698.46) {698.46}	288.94	27.8
531	CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103) ( <i>NHAI</i> ) (N24002051)	7/2022	10/2025 (N.A.) {10/2025}	739.39 (N.A.) {739.39}	249.85	34.26
532	REHABILITATION AND UP-GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS (NEAR CHILBAHA) ( <i>NHAI</i> ) (N24002052)	2/2022	4/2025 (N.A.) {4/2025}	1,146.19 (N.A.) {1,146.19}	841.81	39.67
533	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH ( <i>NHAI</i> ) (N24000613)	9/2016	7/2020 (N.A.) {8/2024}	1,273.71 (N.A.) {1,478.61}	1,380.17	87.29

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

534	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M (NHA) (N24000852)	3/2018	5/2021 (Dec-24) {12/2024}	478.74 (N.A.) {1,514.46}	1,349.59	83
535	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA (MoRTH) (N24001381)	8/2020	4/2021 (N.A.) {6/2024}	272.98 (N.A.) {272.98}	132.82	96.66
536	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. (MoRTH) (N24001382)	8/2020	3/2021 (N.A.) {7/2024}	242.80 (N.A.) {242.80}	81.08	82.44
537	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 (MoRTH) (N24001383)	8/2020	4/2021 (N.A.) {4/2021}	349.20 (N.A.) {349.20}	239.34	100
538	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K (MoRTH) (N24001422)	2/2021	9/2021 (N.A.) {7/2024}	345.89 (N.A.) {345.89}	147.63	80.35
539	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K (MoRTH) (N24001447)	8/2020	12/2024 (N.A.) {12/2024}	371.93 (N.A.) {371.93}	30.75	12.5

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

540	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2) (MoRTH) (N24001470)	8/2020	4/2025 (N.A.) {4/2025}	314.32 (N.A.) {314.32}	9.45	0
541	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF (NHAI) (N24001808)	3/2021	12/2024 (Dec-24) {12/2024}	1,322.95 (1,442.47) {1,442.47}	705.43	69.33
542	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU (NHAI) (N24001809)	5/2022	3/2024 (Dec-24) {12/2024}	469.95 (N.A.) {280.00}	265.33	93.32
543	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP (NHAI) (N24001810)	2/2022	6/2024 (N.A.) {6/2024}	190.60 (N.A.) {163.00}	103.48	100
544	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) (NHAI) (N24001811)	4/2021	6/2024 (N.A.) {6/2024}	583.93 (704.30) {704.30}	126.12	96.25
545	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) (NHAI) (N24001812)	3/2021	5/2024 (N.A.) {5/2024}	1,002.11 (1,361.79) {1,361.79}	159.19	40.9

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		546	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A (NHA) (N24001813)	7/2021	9/2024 (N.A.) {9/2024}	1,692.05 (N.A.) {1,692.05}	942.14	21.6
	<u>URBAN DEVELOPMENT</u>	547	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D) (CPWD) (N28000154)	4/2022	11/2024 (N.A.) {11/2024}	512.34 (N.A.) {512.34}	0.00	0
<u>JAMMU AND KASHMIR</u>	<u>CIVIL AVIATION</u>	548	JAMMU - CONSTRUCTION OF NEW CIVIL ENCLAVE  (AAI) (N04000107)	7/2022	6/2026 (N.A.) {6/2026}	861.37 (N.A.) {861.37}	17.44	3
	<u>DEPARTMENT OF HIGHER EDUCATION</u>	549	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1)  (CPWD EDUCATION) (N28000130)	3/2019	7/2022 (Jul-24) {7/2024}	424.93 (500.91) {500.91}	465.62	98
		550	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C)  (CPWD EDUCATION) (N28000131)	1/2018	4/2023 (Jun-24) {9/2024}	676.00 (1,148.68) {1,144.68}	64.75	92.5
	<u>HEALTH AND FAMILY WELFARE</u>	551	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR  (CPWD FOR HEALTH) (N28000150)	3/2019	9/2025 (Jan-25) {11/2025}	1,828.00 (1,577.00) {1,577.00}	999.16	52

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	552	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR  (CPWD FOR HEALTH) (N21000029)	3/2019	9/2023 (Aug-24) {8/2024}	1,404.00 (1,642.00) {1,642.00}	1,359.69	99
PETROLEUM	553	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE- SITEMENT OF EXISTING DEPOTS OF PSU OMCS (BPCL) (N16000500)	4/2021	3/2025 (N.A.) {3/2025}	676.89 (N.A.) {676.89}	438.98	38
	554	CGD PROJECT AT JAMMU DISTRICTS  (IOCL) (N16000527)	3/2022	3/2032 (N.A.) {3/2032}	538.00 (N.A.) {538.00}	3.91	0.2
POWER	555	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW)  (CVPPPL) (N18000172)	10/2014	4/2020 (Jul-25) {9/2026}	8,112.12 (N.A.) {8,112.12}	4,481.95	53.09
	556	KIRU HYDRO ELECTRIC PROJECT  (CVPPPL) (N18000278)	3/2019	8/2024 (N.A.) {9/2026}	4,287.59 (N.A.) {4,287.59}	1,603.94	36.97
	557	RATLE HE PROJECT  (NHPC) (N18000324)	2/2021	2/2026 (N.A.) {12/2026}	5,281.94 (N.A.) {5,281.94}	744.15	14.01
	558	KWAR HE PROJECT  (CVPPPL) (N18000363)	5/2022	11/2026 (N.A.) {12/2027}	4,526.12 (N.A.) {4,526.12}	660.04	11.55
RAILWAYS	559	UDHAMPUR- SRINAGAR- BARAMULLA (NL),NR  (NR) (220100133)	3/1995	11/2002 (Aug-24) {8/2024}	2,500.00 (37,012.26) {41,000.00}	39,863.00	98.5

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

ROAD TRANSPORT AND HIGHWAYS	560	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 (BRO) (N24001897)	3/2021	7/2024 (N.A.) {7/2024}	642.24 (N.A.) {642.24}	388.94	74.14
	561	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K (BRO) (N24001898)	7/2020	11/2024 (N.A.) {11/2024}	272.49 (N.A.) {272.49}	146.77	70
	562	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM (BRO) (N24001899)	2/2021	7/2024 (N.A.) {7/2024}	395.25 (N.A.) {395.25}	165.41	45.31
	563	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM (BRO) (N24001900)	3/2020	8/2024 (N.A.) {8/2024}	796.97 (N.A.) {796.97}	390.17	70.58
	564	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K (BRO) (N24001901)	3/2020	9/2023 (N.A.) {9/2024}	152.93 (N.A.) {152.93}	98.08	75
	565	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO (NHAI) (N24001926)	3/2023	6/2025 (N.A.) {6/2025}	939.86 (N.A.) {939.86}	177.75	27.25

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

566	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO (BRO) (N24001998)	6/2022	8/2025 (N.A.) {8/2025}	832.46 (N.A.) {823.46}	252.09	16.94
567	2L NH-1 FROM KM 8.660 TO KM 33.775 (SUMBAL TO WAYUL) TO 4L DUAL CARRIAGEWAY NH STANDARD AS PART OF S (NHAI) (N24002059)	9/2022	6/2026 (N.A.) {6/2026}	1,183.60 (N.A.) {1,183.60}	93.16	0
568	DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADATION OF FOUR LANE ACCESS (NHAI) (N24002060)	3/2023	11/2025 (N.A.) {11/2025}	1,107.00 (N.A.) {1,107.00}	51.17	4.01
569	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO (NHAI) (N24002061)	8/2022	6/2025 (N.A.) {6/2025}	2,474.47 (N.A.) {2,675.93}	651.62	12
570	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM (BRO) (N24002119)	10/2022	1/2026 (N.A.) {1/2026}	562.45 (N.A.) {562.45}	17.26	4
571	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A (NHAI) (N24000488)	12/2015	12/2018 (Aug-24) {8/2024}	2,136.97 (2,644.00) {2,644.00}	2,362.99	99.5

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

572	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE (NHA) (N24000717)	12/2017	7/2021 (Aug-24) {8/2024}	1,471.75 (1,471.75) {1,903.98}	1,579.69	96.32
573	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA (NHIDCL) (N24000868)	3/2018	7/2021 (Aug-23) {10/2024}	253.44 (N.A.) {253.44}	177.63	77.47
574	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA (NHIDCL) (N24001253)	12/2019	12/2023 (N.A.) {7/2024}	2,680.42 (N.A.) {2,680.42}	0.00	95.05
575	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D (NHIDCL) (N24001256)	8/2020	9/2026 (N.A.) {9/2026}	6,808.69 (N.A.) {6,808.69}	3,013.84	49.92
576	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL (NHIDCL) (N24001264)	7/2020	4/2022 (Mar-24) {12/2024}	228.39 (N.A.) {228.39}	61.78	82.86
577	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K (NHIDCL) (N24001266)	7/2020	4/2022 (Nov-23) {11/2024}	210.79 (N.A.) {210.79}	60.55	85.3

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

578	KHELLANI-KHANABAL PKG-1  (NHIDCL) (N24001323)	3/2021	9/2022 (Aug-23) {9/2024}	486.45 (N.A.) {486.45}	115.47	92.98
579	KHELLANI-KHANABAL PKG-3  (NHIDCL) (N24001341)	3/2021	12/2022 (Jul-24) {10/2024}	398.51 (N.A.) {398.51}	73.81	88.34
580	DONIPAWA TO ASHAJIPORA BYPASS PKG-7  (NHIDCL) (N24001342)	3/2021	12/2022 (N.A.) {7/2024}	260.40 (N.A.) {260.40}	191.88	93.8
581	KHELLANI-KHANABAL PKG-2  (NHIDCL) (N24001394)	7/2021	2/2023 (N.A.) {8/2025}	512.43 (N.A.) {512.43}	62.19	46.9
582	KHELLANI-KHANABAL PKG-4  (NHIDCL) (N24001395)	7/2021	8/2023 (Jul-24) {6/2026}	859.67 (N.A.) {859.67}	127.68	30.72
583	KHELLANI-KHANABAL PKG-5  (NHIDCL) (N24001396)	7/2021	2/2023 (Jul-24) {12/2024}	497.09 (N.A.) {497.09}	115.76	60.89
584	GOHA-KHELLANI PKG- 3  (NHIDCL) (N24001397)	2/2021	3/2023 (Mar-24) {11/2024}	431.28 (N.A.) {431.28}	264.71	78.22
585	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA (NHA) (N24001472)	9/2021	12/2023 (Jul-24) {7/2024}	811.19 (N.A.) {811.19}	750.08	38

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

586	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY  (NHA) (N24001511)	3/2021	2/2024 (Aug-24) {6/2025}	2,919.96 (N.A.) {2,919.96}	2,034.17	48
587	FOUR LANING OF JAMMU-AKHNOOR PKG-1  (NHIDCL) (N24001543)	7/2022	1/2025 (N.A.) {1/2025}	245.34 (N.A.) {245.34}	40.57	27.43
588	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 (NHA) (N24001550)	9/2021	9/2024 (Dec-25) {12/2025}	1,821.72 (1,917.32) {1,945.32}	1,635.74	50.11
589	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5) (NHA) (N24001551)	10/2021	9/2024 (N.A.) {9/2024}	3,044.02 (3,044.02) {3,299.14}	2,360.26	36.87
590	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B (NHA) (N24001552)	10/2021	9/2024 (Jul-25) {7/2025}	2,714.95 (2,714.95) {3,198.57}	2,577.85	59.02
591	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- (NHA) (N24001619)	8/2022	6/2024 (Jun-25) {6/2025}	200.05 (200.05) {208.92}	83.52	37.25

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

592	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM.130.550 TO KM.130.750; KM. (NHA) (N24001620)	9/2021	10/2023 (Dec-24) {12/2024}	442.14 (N.A.) {442.14}	219.11	19.88
593	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. (NHA) (N24001621)	7/2021	8/2024 (Aug-24) {8/2024}	614.48 (N.A.) {614.48}	126.31	7
594	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX (NHA) (N24001622)	7/2021	6/2024 (Jun-25) {6/2025}	1,401.87 (N.A.) {1,401.87}	387.19	0
595	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350  (NHA) (N24001623)	1/2020	1/2024 (Dec-24) {12/2024}	336.01 (N.A.) {336.01}	157.15	34
596	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI (NHA) (N24001624)	7/2019	10/2020 (Apr-23) {9/2024}	157.05 (N.A.) {157.05}	133.21	100
597	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K (NHA) (N24001627)	7/2021	2/2025 (Feb-25) {2/2025}	1,912.17 (N.A.) {1,912.17}	35.62	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		598	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B  (NHIDCL) (N24001833)	7/2022	3/2025 (N.A.) {3/2025}	198.28 (N.A.) {198.28}	44.87	37.48
JHARKHAND	COAL	599	CHURI BENTI UG (0.81 MTY)  (CCL) (N06000083)	8/2007	3/2011 (N.A.) {9/2024}	163.51 (N.A.) {163.51}	133.35	84.4
		600	RAJRAPPA RCE OCP (3.0 MTY)  (CCL) (N06000087)	12/2009	3/2016 (N.A.) {3/2025}	510.85 (N.A.) {510.85}	488.31	74.5
		601	KARMA OCP (1.0MTY)  (CCL) (N06000088)	6/2009	3/2014 (N.A.) {9/2024}	162.46 (N.A.) {162.46}	95.92	75
		602	MURAI DIH UG TURN-KEY PROJECT  (BCCL) (N06000096)	2/2011	4/2014 (N.A.) {1/2026}	339.88 (N.A.) {339.88}	151.19	70
		603	MOONIDIH XV SEAM UG  (BCCL) (N06000098)	8/2011	3/2019 (N.A.) {2/2026}	1,230.27 (N.A.) {1,230.27}	588.91	80
		604	MADHUBAND NLW WASHERY  (BCCL) (N06000126)	8/2010	5/2014 (N.A.) {11/2023}	289.45 (N.A.) {302.00}	299.38	100
		605	HURA - C OC (3 MTY)  (ECL) (N06000143)	10/2015	3/2022 (Mar-29) {3/2029}	359.69 (859.41) {859.41}	316.19	52
		606	CHITRA EAST (RCE) OCP  (ECL) (N06000169)	8/2018	3/2024 (Mar-26) {3/2026}	513.98 (N.A.) {513.98}	180.15	51

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

607	TETARIAKHAR EXPANSION OCP  (CCL) (NO6000186)	11/2019	3/2023 (N.A.) {3/2025}	243.52 (N.A.) {243.52}	44.35	46.6
608	PACHWARA SOUTH COAL BLOCK  (NLC) (NO6000193)	7/2013	9/2028 (N.A.) {9/2028}	2,242.92 (2,242.90) {2,242.90}	180.84	43
609	PATHERDIH 2.5 NLW COAL WASHERY  (BCCL) (NO6000194)	10/2015	4/2018 (N.A.) {9/2024}	243.00 (N.A.) {334.27}	113.87	39.5
610	REVISED PROJECT REPORT MAGADH EXPANSION OCP  (CCL) (NO6000216)	8/2020	3/2028 (N.A.) {3/2028}	7,254.37 (N.A.) {7,254.37}	1,108.75	19
611	EXPANSION PROJECT AMRAPALI OCP  (CCL) (NO6000217)	8/2020	3/2028 (N.A.) {3/2028}	5,136.15 (N.A.) {5,136.15}	681.88	19
612	UCE OF EPR OF NORTH URIMARI OCP  (CCL) (NO6000218)	7/2021	3/2026 (N.A.) {3/2026}	778.80 (N.A.) {778.80}	683.05	75
613	KOTRE BASANTPUR PACHMO OCP  (CCL) (NO6000237)	8/2020	3/2032 (N.A.) {3/2032}	861.06 (625.40) {625.40}	362.06	38
614	CHANDRAGUPT OCP  (CCL) (NO6000238)	8/2020	3/2032 (N.A.) {3/2032}	973.50 (N.A.) {973.50}	7.95	12.4

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

615	SIRKA OCP  (CCL) (N06000239)	5/2020	3/2025 (N.A.) {3/2025}	222.82 (N.A.) {222.82}	139.31	60
616	JHARKHAND LAIYO OCP  (CCL) (N06000240)	8/2020	3/2031 (N.A.) {3/2031}	764.57 (N.A.) {764.57}	145.80	20
617	EPR TAPIN SOUTH OCP  (CCL) (N06000241)	11/2020	3/2025 (N.A.) {3/2025}	230.41 (N.A.) {230.41}	18.14	18.3
618	EPR PUNDI OCP  (CCL) (N06000242)	11/2020	3/2027 (N.A.) {3/2027}	713.35 (N.A.) {713.35}	236.57	39
619	EPR ROHINI KARKATA OCP  (CCL) (N06000243)	1/2021	3/2028 (N.A.) {3/2028}	1,020.42 (N.A.) {1,020.42}	82.92	11.7
620	EXPANSION OF KONAR OCP  (CCL) (N06000245)	1/2022	3/2032 (N.A.) {3/2032}	799.34 (N.A.) {799.34}	360.44	32
621	EXPANSION OF KARO OCP  (CCL) (N06000246)	1/2022	3/2026 (N.A.) {3/2026}	908.47 (N.A.) {908.47}	145.14	17.2
622	EXPANSION OF ASHOK OCP  (CCL) (N06000247)	5/2021	3/2028 (N.A.) {3/2028}	2,898.28 (N.A.) {2,898.28}	175.01	12.1

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

<u>DEPARTMENT OF HIGHER EDUCATION</u>	623	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD  (CPWD EDUCATION) (N28000067)	9/2012	3/2016 (N.A.) {3/2016}	171.86 (N.A.) {171.86}	174.57	0
<u>PETROLEUM</u>	624	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK  (ONGC) (N16000239)	12/2015	3/2023 (Mar-24) {3/2025}	823.27 (1,137.79) {1,137.79}	1,028.58	82.2
	625	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1)  (ONGC) (N16000445)	11/2019	1/2024 (Mar-24) {12/2024}	431.00 (N.A.) {431.00}	154.47	54.6
	626	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI  (IOCL) (N16000480)	3/2023	2/2026 (N.A.) {2/2026}	202.07 (N.A.) {202.07}	1.72	29.8
	627	CGD PROJECT IN BIHAR JHARKHAND  (HPCL) (N16000497)	6/2022	6/2030 (N.A.) {6/2030}	1,377.00 (N.A.) {1,377.00}	159.82	15.9
<u>POWER</u>	628	NORTH KARANPURA STPP (3X660 MW)  (NTPC) (N18000177)	2/2014	6/2019 (Oct-22) {12/2024}	16,242.90 (N.A.) {17,007.00}	15,361.62	85
	629	PATRATU STPP-I (3X800MW)  (NTPC) (N18000275)	11/2017	3/2023 (N.A.) {11/2025}	17,112.00 (N.A.) {17,112.00}	13,151.45	68
	630	BADAM COAL MINING PROJECT  (NTPC) (N18000367)	2/2019	10/2024 (N.A.) {10/2024}	501.79 (N.A.) {501.79}	40.35	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	631	KERANDARI COAL MINING PROJECT  (NTPC) (N18000370)	9/2015	11/2019 (N.A.) {4/2023}	1,553.00 (N.A.) {2,804.00}	0.00	0
<b>RAILWAYS</b>	632	KODERMA-TILAIYA (NL), ECR  (ECR) (220100305)	4/2002	(N.A.) {3/2025}	459.91 (1,625.87) {1,700.00}	1,696.01	70
	633	BONDAMUNDA RANCHI DOUBLING  (SER) (N22000396)	3/2016	3/2021 (N.A.) {6/2026}	1,724.20 (3,029.04) {3,029.04}	2,046.74	75
	634	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) (SER) (N22000508)	4/2018	6/2022 (N.A.) {6/2026}	428.65 (N.A.) {472.50}	266.46	2
	635	DOUBLING OF PRADHANKHUNTA JN - PATHERDIH BAZAR-BHOJUDIH  (ECR) (N22000529)	11/2022	11/2027 (N.A.) {11/2027}	202.00 (349.22) {349.22}	0.00	0
	636	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM)  (RVNL) (N22000595)	12/2015	3/2025 (N.A.) {6/2024}	1,116.00 (N.A.) {3,270.07}	2,875.04	98
	637	3RD LINE BETWEEN DHANBAD SONNAGAR  (RVNL) (N22000599)	11/2016	3/2026 (N.A.) {3/2026}	8,975.00 (N.A.) {7,906.38}	4,630.47	90
	638	GARHWA ROAD - RAIL OVER RAIL  (ECR) (N22000610)	3/2017	3/2024 (N.A.) {7/2024}	262.71 (N.A.) {262.71}	185.49	73

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	639	GOMOH - FLYOVER FOR DOWN TRAINS  (ECR) (N22000611)	1/2018	12/2025 (N.A.) {12/2025}	487.73 (N.A.) {487.73}	259.13	16
<u>ROAD TRANSPORT AND HIGHWAYS</u>	640	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU (MoRTH) (N24001922)	2/2020	8/2023 (Jun-24) {6/2024}	153.01 (N.A.) {153.01}	83.60	96.3
	641	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K (MoRTH) (N24001923)	1/2022	7/2024 (N.A.) {7/2024}	315.21 (N.A.) {315.21}	59.59	50
	642	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROA (MoRTH) (N24001924)	3/2022	8/2025 (N.A.) {8/2025}	514.22 (N.A.) {514.22}	0.00	0
	643	WIDENING AND STRENGTHENING/REC ONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL (MoRTH) (N24001925)	3/2022	8/2025 (N.A.) {8/2025}	423.18 (N.A.) {423.18}	0.11	0
	644	FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM  (NHAI) (N24002053)	4/2022	9/2025 (N.A.) {9/2025}	1,232.00 (1,343.00) {1,400.00}	341.30	42.5
	645	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III  (NHAI) (N24002054)	10/2022	11/2025 (N.A.) {11/2025}	1,390.77 (1,391.00) {1,600.00}	163.60	47.93

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

646	FOUR LANING OF BASUKINATH-DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I (NHA) (N24002055)	3/2023	12/2025 (N.A.) {12/2025}	1,444.94 (N.A.) {1,444.94}	0.00	0
647	BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN (NHA) (N24002056)	6/2020	6/2025 (N.A.) {6/2025}	964.64 (N.A.) {964.64}	362.33	20
648	FOUR LANING OF MEHGAMA HANSDIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J (NHA) (N24002057)	12/2022	5/2025 (N.A.) {5/2025}	1,443.77 (N.A.) {1,443.77}	0.00	0
649	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31  (NHA) (N24000725)	1/2018	11/2021 (Aug-24) {8/2024}	273.46 (N.A.) {276.17}	244.92	94
650	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION  (NHA) (N24000726)	1/2018	11/2021 (Jun-25) {6/2025}	1,155.16 (N.A.) {950.49}	629.74	68
651	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K (NHA) (N24000854)	3/2018	3/2021 (Dec-24) {12/2024}	1,005.08 (1,073.10) {1,073.10}	699.05	81

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

652	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I (MoRTH) (N24001216)	12/2016	9/2021 (Jun-24) {6/2024}	196.00 (N.A.) {196.00}	163.97	90
653	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 (NHA) (N24001589)	9/2020	3/2024 (Dec-24) {12/2024}	755.26 (N.A.) {1,039.00}	538.37	82.5
654	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] (NHA) (N24001590)	9/2020	10/2023 (Dec-24) {12/2024}	748.99 (N.A.) {903.00}	799.08	99.98
655	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM (NHA) (N24001594)	2/2022	1/2025 (N.A.) {1/2025}	534.73 (N.A.) {534.73}	0.00	59.96
656	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH (NHA) (N24001595)	8/2020	3/2024 (N.A.) {10/2024}	1,034.00 (1,699.48) {1,699.48}	41.50	77.54
657	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF (NHA) (N24001596)	11/2021	7/2023 (N.A.) {6/2024}	1,302.72 (N.A.) {1,302.72}	795.42	50.86

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	658	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- (NHA) (N24001597)	1/2019	12/2020 (Jul-24) {7/2024}	466.55 (518.00) {466.55}	0.00	99.25
	659	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON (NHA) (N24001854)	6/2023	6/2025 (N.A.) {6/2025}	1,214.93 (1,324.95) {1,324.95}	594.54	32.13
<b>STEEL</b>	660	NEW SINTER PLANT AT BOKARO STEEL PLANT (SAIL) (N12000095)	3/2015	10/2017 (Dec-21) {6/2026}	1,034.01 (N.A.) {1,034.01}	871.21	51.7
	661	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT (SAIL) (N12000126)	2/2022	6/2024 (N.A.) {6/2024}	207.74 (N.A.) {207.74}	185.01	100
	662	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT (SAIL) (N12000129)	9/2023	7/2025 (N.A.) {7/2025}	513.82 (N.A.) {513.82}	59.22	25
	663	REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT (SAIL) (N12000133)	11/2023	11/2026 (N.A.) {11/2026}	627.31 (N.A.) {627.31}	45.51	10
	664	REPLACEMENT OF REMAINING 04 NOS. OF BATTERY CYCLONES WITH 04 NOS. OF ESPS IN SINTER PLANT-1 AT BSL (BOKARO STEEL PL) (N12000135)	3/2024	6/2026 (N.A.) {6/2026}	260.37 (N.A.) {260.37}	0.00	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

KARNATAKA	CIVIL AVIATION	665	BELAGAVI AIRPORT- EXPANSION OF TERMINAL BUILDING AND ASSOCIATED WORKS  (AAI) (NO4000105)	6/2023	2/2026 (N.A.) {2/2026}	322.45 (N.A.) {322.45}	26.58	7
		666	HUBBALI AIRPORT - CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS (AAI) (NO4000108)	6/2023	2/2026 (N.A.) {1/2026}	320.47 (N.A.) {320.47}	5.78	4
		DEPARTMENT OF HIGHER EDUCATION	667	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) (CPWD EDUCATION) (N42000006)	7/2019	3/2022 (Oct-22) {3/2023}	851.00 (851.00) {851.00}	885.26
		668	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL  (CPWD) (N42000010)	8/2021	2/2024 (N.A.) {8/2024}	316.25 (N.A.) {316.25}	310.46	94
	PETROLEUM	669	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE  (HPCL) (N16000369)	12/2018	12/2022 (Sep-24) {9/2024}	854.00 (854.00) {854.00}	575.75	85.9
		670	DEVANGONTHI MARKETING TERMINAL  (MANGALORE REFIN) (N16000401)	6/2020	6/2023 (Mar-24) {8/2024}	200.00 (304.00) {304.00}	250.21	93.39
		671	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE  (IOCL) (N16000427)	1/2022	7/2025 (Dec-25) {12/2025}	463.00 (500.62) {500.62}	155.40	54.5

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	672	POWER SYSTEM UPGRADATION PROJECT  (MANGALORE REFIN) (N16000509)	10/2023	2/2026 (N.A.) {2/2026}	385.00 (N.A.) {385.00}	45.00	21.97
POWER	673	TS FOR INTRGRATION OF RE ZONE (PHASE II) IN KOPPAL II (PHASE A&B) AND GADAG II (PHASE A) IN KARNATAK (PGCIL) (N18000385)	12/2023	12/2025 (N.A.) {12/2025}	2,889.00 (N.A.) {2,889.00}	0.00	0
	674	TS FOR SOLAR ENERGY ZONE IN BIDAR (2500MW), KARNATAKA [BIDAR TRANSMISSION LTD]  (PGCIL) (N18000388)	2/2024	2/2026 (N.A.) {2/2026}	2,148.00 (N.A.) {2,148.00}	0.00	1
RAILWAYS	675	TUMKUR-CHITRADURGA-DAVENGERE NL  (SWR) (N22000256)	4/2011	(N.A.) {12/2027}	1,801.01 (N.A.) {1,801.01}	275.73	11
	676	BAGALKOT-KUDACHI NL  (SWR) (N22000258)	4/2010	3/2016 (N.A.) {12/2026}	986.30 (1,378.00) {1,649.31}	514.50	33
	677	HOSPET-HUBLI-LONDA-VASCODAGAMA DL  (RVNL) (N22000297)	4/2010	3/2023 (N.A.) {12/2026}	2,127.00 (N.A.) {3,692.60}	3,481.82	86
	678	GADAG-WADI NL  (SWR) (N22000299)	4/2013	12/2018 (N.A.) {12/2027}	2,841.84 (N.A.) {2,841.84}	1,063.24	28
	679	MARIKUPPAM - KUPPAM  (SWR) (N22000308)	4/2012	3/2016 (N.A.) {6/2026}	279.54 (296.72) {296.72}	89.12	14

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

680	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM)  (SWR) (N22000486)	3/1996	3/2017 (N.A.) {12/2025}	644.78 (825.31) {825.31}	572.98	66
681	BAIYYAPPANAHALLI- HOSUR (48 KM)  (NCRTC) (N22000542)	4/2019	3/2026 (N.A.) {3/2026}	375.67 (N.A.) {375.67}	0.00	0
682	YESHVANTHPUR- CHANNASANDRA (21.7 KM)  (NCRTC) (N22000543)	4/2019	3/2026 (N.A.) {3/2026}	169.65 (N.A.) {169.65}	71.75	0
683	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019- 20/NR)  (SWR) (N22000557)	9/2020	3/2026 (N.A.) {12/2027}	1,590.80 (927.42) {927.42}	0.35	0
684	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR)  (SWR) (N22000558)	6/2019	4/2028 (N.A.) {12/2027}	663.03 (748.85) {748.85}	0.34	0
685	SHIMOGA- SHIKARIPURA- RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR)  (SWR) (N22000559)	9/2019	12/2027 (N.A.) {12/2027}	1,453.73 (994.47) {994.47}	59.87	5
686	BANGALORE- WHITEFIELD- BANGALORE CITY- KRISHNARAJAPURAM QUADRUPLING  (SWR) (N22000621)	3/2018	3/2025 (N.A.) {6/2025}	492.87 (N.A.) {492.87}	104.03	46

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

ROAD TRANSPORT AND HIGHWAYS	687	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI (MoRTH) (N24001936)	3/2021	3/2023 (Jul-24) {7/2024}	344.79 (N.A.) {344.79}	10.00	90.14
	688	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST (MoRTH) (N24001937)	2/2023	2/2024 (Feb-25) {2/2025}	398.48 (N.A.) {398.48}	5.00	50
	689	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON (MoRTH) (N24001938)	6/2021	6/2024 (Jun-25) {6/2025}	298.00 (N.A.) {298.00}	10.70	52
	690	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 (MoRTH) (N24001940)	1/2023	1/2026 (Sep-25) {9/2025}	166.58 (N.A.) {166.58}	3.54	0
	691	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T (MoRTH) (N24001941)	1/2023	1/2025 (Jan-25) {1/2025}	350.69 (N.A.) {350.69}	10.00	55.83
	692	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX (MoRTH) (N24001943)	9/2022	3/2024 (Jan-25) {1/2025}	172.98 (N.A.) {172.98}	6.48	65

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

693	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANGES KM 112.750 TO (MoRTH) (N24001944)	1/2023	6/2024 (Jul-24) {7/2024}	255.88 (N.A.) {255.88}	60.99	78.24
694	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL (MoRTH) (N24001945)	8/2022	2/2024 (Dec-24) {12/2024}	170.34 (N.A.) {170.34}	4.25	72
695	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 (MoRTH) (N24001946)	11/2022	11/2024 (Nov-24) {11/2024}	218.93 (N.A.) {218.93}	10.00	95.25
696	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 (MoRTH) (N24001947)	2/2023	2/2025 (Feb-25) {2/2025}	177.94 (N.A.) {177.94}	6.66	47
697	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU) (MoRTH) (N24001948)	10/2022	10/2024 (Dec-24) {12/2024}	355.72 (N.A.) {355.72}	11.32	60
698	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 (NHAI) (N24001989)	3/2023	5/2025 (N.A.) {5/2025}	830.28 (N.A.) {830.28}	356.90	39.3

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

699	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S (NHAI) (N24001993)	12/2022	10/2025 (N.A.) {10/2025}	1,589.00 (N.A.) {1,589.00}	319.50	35.8
700	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 (NHAI) (N24001994)	5/2022	3/2023 (N.A.) {9/2025}	1,135.39 (N.A.) {1,135.39}	222.67	41.81
701	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM 422.000 TO 523.600 ( CHITR (MoRTH) (N24002011)	12/2021	6/2024 (Dec-24) {12/2024}	516.96 (N.A.) {516.96}	19.93	70
702	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40.00 TO KM 75.00 (EXISTING CHAINAGES) OF MANGALOR (MoRTH) (N24002012)	3/2023	3/2025 (Mar-25) {3/2025}	718.52 (N.A.) {718.52}	24.81	23
703	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM KM.0 TO KM. 80 ON NH 548B (VIJAYAPURA-SANKESWAR SE (MoRTH) (N24002013)	3/2021	2/2022 (Oct-24) {10/2024}	766.64 (N.A.) {766.64}	13.55	74.85
704	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP (MoRTH) (N24000334)	3/2015	11/2015 (Aug-24) {8/2024}	165.67 (N.A.) {165.67}	126.47	98.99

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

705	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION  (NHA) (N24000462)	5/2014	8/2016 (Dec-24) {12/2024}	1,655.01 (2,639.00) {2,639.00}	1,822.06	97.8
706	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY  (NHA) (N24000552)	3/2016	3/2019 (Dec-23) {3/2025}	701.40 (591.86) {701.40}	384.15	77
707	HOSPET-BELLARY- KARNATAKA AP BORDER  (NHA) (N24000603)	8/2016	3/2019 (May-25) {5/2025}	1,167.42 (N.A.) {1,224.01}	750.53	72.95
708	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH- 209(EXISTING CHAINAGE FROM (NHA) (N24000622)	9/2016	8/2019 (Jun-24) {6/2024}	950.69 (1,487.46) {2,525.02}	1,884.27	95.56
709	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS ? PA (MoRTH) (N24001156)	1/2017	9/2017 (May-23) {5/2023}	166.67 (N.A.) {264.34}	192.08	100
710	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH (MoRTH) (N24001157)	8/2016	2/2017 (Jul-24) {7/2024}	175.50 (N.A.) {241.60}	189.72	90.01
711	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 (MoRTH) (N24001158)	3/2018	6/2019 (Dec-23) {12/2023}	159.97 (N.A.) {242.61}	113.15	100

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

712	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION (MoRTH) (N24001159)	1/2018	7/2018 (N.A.) {3/2022}	159.70 (N.A.) {159.70}	142.88	100
713	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR (MoRTH) (N24001160)	9/2017	10/2018 (Apr-22) {4/2022}	191.60 (N.A.) {191.60}	112.03	100
714	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- (MoRTH) (N24001161)	12/2017	1/2019 (Apr-22) {4/2022}	297.30 (N.A.) {318.28}	280.25	100
715	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN (MoRTH) (N24001162)	3/2018	10/2018 (Nov-22) {11/2022}	325.86 (N.A.) {386.41}	356.78	100
716	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN (MoRTH) (N24001164)	10/2016	3/2017 (Jul-22) {7/2022}	396.96 (N.A.) {396.96}	329.58	100
717	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT (MoRTH) (N24001165)	11/2016	3/2017 (Oct-21) {10/2021}	314.90 (N.A.) {314.90}	233.95	100

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

718	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) (MoRTH) (N24001166)	3/2015	1/2016 (N.A.) {7/2024}	159.12 (N.A.) {159.12}	127.72	98.06
719	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT (MoRTH) (N24001168)	5/2018	5/2018 (Dec-23) {12/2023}	171.60 (N.A.) {171.60}	134.81	100
720	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U (MoRTH) (N24001172)	1/2017	8/2017 (N.A.) {6/2022}	291.49 (N.A.) {291.49}	238.77	100
721	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI ? JADERCELA SECTION (MoRTH) (N24001173)	2/2017	5/2019 (N.A.) {10/2025}	157.32 (188.00) {187.61}	62.31	60
722	WIDENING TO 2-LANE WIH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT (MoRTH) (N24001387)	1/2017	9/2017 (May-23) {5/2023}	264.34 (N.A.) {264.34}	201.07	100
723	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA (MoRTH) (N24001388)	3/2019	12/2019 (Nov-24) {11/2024}	423.15 (N.A.) {423.15}	284.58	82

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

724	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN  (NHA) (N24001425)	3/2021	11/2021 (Mar-25) {3/2025}	1,100.88 (1,100.88) {1,100.88}	866.84	62
725	4L OF ADDAHOLE TO BANTWAL CROSS SECTION  (NHA) (N24001426)	3/2021	10/2021 (Aug-24) {8/2024}	317.90 (317.90) {317.90}	330.28	94
726	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) (NHA) (N24001598)	1/2022	4/2025 (Apr-25) {4/2025}	1,388.70 (1,388.70) {1,388.70}	289.33	39.4
727	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. (NHA) (N24001599)	3/2018	12/2022 (Jun-24) {6/2024}	440.16 (N.A.) {440.16}	300.76	63.75
728	BANGALORE/TN BORDER TO HOSKOTE  (NHA) (N24001674)	2/2023	2/2025 (N.A.) {2/2025}	1,240.60 (N.A.) {1,240.60}	553.32	42.3
729	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 (NHA) (N24001675)	11/2022	5/2025 (N.A.) {5/2025}	1,732.73 (N.A.) {1,732.73}	540.34	93.06
730	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 (NHA) (N24001676)	12/2022	6/2025 (N.A.) {6/2025}	2,718.46 (N.A.) {2,718.46}	274.90	28.96

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

731	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 (NHA) (N24001677)	11/2022	5/2024 (May-24) {5/2024}	226.76 (226.76) {226.76}	70.45	48.49
732	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 (NHA) (N24001679)	10/2022	4/2025 (Apr-25) {4/2025}	1,479.30 (1,479.30) {1,479.30}	381.27	49.85
733	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE (NHA) (N24001680)	3/2021	10/2024 (Jun-25) {6/2025}	1,409.68 (N.A.) {1,409.68}	750.57	41.01
734	TUMKUR - NELAMANGALA(6L) (NHA) (N24001681)	8/2022	8/2025 (Dec-25) {12/2025}	2,032.15 (2,032.15) {2,032.15}	153.40	41
735	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA (NHA) (N24001682)	3/2022	3/2024 (Jan-25) {1/2025}	294.62 (N.A.) {294.62}	31.76	12.8
736	AURAD - BIDAR KM 0.00 TO KM 45.878 (NHA) (N24001683)	9/2021	4/2023 (Dec-24) {12/2024}	912.37 (N.A.) {424.16}	326.36	96.93
737	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI -HASSAN SECTION (NHA) (N24001684)	9/2020	1/2023 (Sep-20) {3/2025}	688.00 (602.09) {688.00}	462.50	74.69

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

738	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA) (NHA) (N24001685)	1/2021	1/2024 (May-24) {6/2024}	1,069.00 (N.A.) {1,067.89}	817.40	99.43
739	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 (NHA) (N24001686)	3/2021	3/2023 (Oct-24) {10/2024}	1,065.06 (1,444.50) {1,444.50}	153.71	88.29
740	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 (NHA) (N24001687)	10/2021	10/2023 (Mar-25) {3/2025}	1,331.77 (2,082.98) {2,082.98}	304.94	64.38
741	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 (NHA) (N24001688)	10/2020	9/2023 (Mar-24) {6/2024}	3,184.00 (N.A.) {2,867.98}	1,151.30	97.29
742	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M) (NHA) (N24001689)	12/2020	9/2023 (Mar-24) {6/2024}	1,745.00 (N.A.) {1,595.20}	1,245.11	98.3
743	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A (NHA) (N24001690)	1/2021	1/2023 (Dec-23) {3/2025}	1,167.52 (1,157.00) {1,167.52}	945.07	84.42

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		744	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN) ( <i>NHA/</i> ) ( <i>N24001691</i> )	10/2019	10/2021 (Oct-24) {10/2024}	1,225.24 (1,505.85) {1,505.85}	71.60	92.99
	<u>URBAN DEVELOPMENT</u>	745	BANGALORE METRO RAIL PROJECT PHASE-2  ( <i>BMRC/</i> ) ( <i>N28000058</i> )	2/2014	2/2021 (N.A.) {3/2025}	26,405.14 (N.A.) {26,405.14}	20,936.29	89
		746	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B  ( <i>BMRC/</i> ) ( <i>N28000151</i> )	6/2021	6/2026 (N.A.) {6/2026}	14,788.10 (N.A.) {14,788.10}	2,424.04	30
<u>KERALA</u>	<u>CIVIL AVIATION</u>	747	CALICUT AIRPORT - DEVELOPMENT OF ADDITIONAL RESA ON EITHER END ON RUNWAY 10-28 AT CALICUT AIRPORT ( <i>AA/</i> ) ( <i>N04000111</i> )	6/2023	9/2025 (N.A.) {9/2025}	323.98 (N.A.) {323.98}	0.00	0.7
	<u>DEPARTMENT OF HIGHER EDUCATION</u>	748	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE, KANJIKODE WEST, DISTRICT PALAKKA ( <i>CPWD EDUCATION</i> ) ( <i>N28000140</i> )	7/2019	3/2021 (Mar-23) {11/2025}	753.63 (N.A.) {753.63}	412.37	66
	<u>HEALTH AND FAMILY WELFARE</u>	749	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST) ( <i>CPWD FOR HEALTH</i> ) ( <i>N28000112</i> )	9/2017	3/2020 (May-24) {8/2024}	150.29 (N.A.) {162.00}	147.25	98.75

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

<u>PETROLEUM</u>	750	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY  (BPCL) (N16000508)	3/2023	3/2026 (N.A.) {3/2026}	621.87 (N.A.) {621.87}	46.38	39
	751	SETTING UP POLYPROPYLENE UNIT AT KOCHI REFINERY  (BPCL) (N16000530)	12/2023	10/2027 (N.A.) {10/2027}	4,460.00 (N.A.) {4,460.00}	6.09	3.2
<u>RAILWAYS</u>	752	TRIVANDRUM-KANYAKUMARI DOUBLING  (SR) (N22000399)	2/2015	(Dec-26) {12/2026}	1,431.90 (3,785.45) {3,785.45}	3,027.76	30
	753	TURAVUR-AMBALAPUZHA DOUBLING  (SR) (N22000400)	2/2015	(N.A.) {3/2025}	1,000.00 (N.A.) {1,416.49}	1.63	0
	754	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM)  (SR) (N22000619)	12/2010	3/2028 (Jul-26) {7/2026}	600.82 (595.39) {595.39}	270.03	0.5
	755	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM)  (SR) (N22000620)	12/2011	8/2023 (Sep-26) {9/2026}	812.85 (802.80) {802.80}	258.21	0.5
<u>ROAD TRANSPORT AND HIGHWAYS</u>	756	WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L/@L+PS SECTION IN TH (NHAI) (N24002074)	8/2022	6/2025 (N.A.) {6/2025}	1,231.74 (N.A.) {1,231.74}	65.04	15.4

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

757	4-LANNING OF THALSERRY -MAHE BYPASS  (NHA/) (N24000704)	9/2017	5/2020 (Nov-23) {2/2024}	1,124.11 (1,567.73) {1,567.73}	1,520.33	100
758	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH (NHA/) (N24000784)	2/2018	2/2023 (Dec-24) {12/2024}	1,424.77 (1,862.77) {1,862.77}	665.50	72.16
759	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK (MoRTH) (N24001369)	2/2017	8/2017 (Mar-22) {8/2024}	294.28 (296.53) {296.53}	285.30	98
760	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) (MoRTH) (N24001370)	2/2017	9/2017 (Jan-23) {8/2024}	380.76 (372.87) {372.87}	333.57	99
761	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE (NHA/) (N24001648)	8/2022	1/2026 (N.A.) {1/2026}	2,429.52 (N.A.) {2,429.52}	406.39	26.48
762	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DE SIGN KM. 454+500) SECTION OF NEW NH-6 (NHA/) (N24001649)	12/2021	2/2025 (Feb-25) {2/2025}	3,273.61 (N.A.) {3,273.61}	398.79	37.6

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

763	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 (NHA) (N24001650)	12/2021	1/2025 (Aug-25) {8/2025}	3,635.64 (N.A.) {3,635.64}	266.93	34.61
764	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O (NHA) (N24001651)	9/2021	9/2024 (Mar-26) {9/2024}	2,878.97 (N.A.) {2,878.97}	322.51	24.5
765	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR (NHA) (N24001652)	3/2020	6/2022 (Feb-24) {6/2024}	210.37 (214.36) {214.36}	198.10	99.4
766	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH 766 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (NHA) (N24001653)	11/2021	4/2025 (N.A.) {4/2025}	3,565.82 (N.A.) {3,064.11}	1,817.56	40.82
767	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 (NHA) (N24001654)	6/2021	3/2025 (Feb-25) {2/2025}	2,641.37 (N.A.) {2,641.37}	370.74	48.07
768	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH ? 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX (NHA) (N24001655)	6/2021	2/2025 (N.A.) {2/2025}	3,606.00 (3,946.56) {3,946.56}	2,969.86	46.84

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

769	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH ? 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. (NHA/ (N24001656)	6/2021	3/2025 (N.A.) {3/2025}	2,595.00 (N.A.) {4,009.57}	2,916.74	40.2
770	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC (NHA/ (N24001657)	6/2021	10/2024 (Dec-25) {12/2025}	2,842.14 (N.A.) {2,842.14}	378.84	53.2
771	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM (NHA/ (N24001658)	1/2021	7/2024 (Mar-25) {3/2025}	4,265.42 (N.A.) {4,728.40}	3,234.02	73.55
772	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH (NHA/ (N24001659)	2/2021	7/2024 (Mar-25) {3/2025}	3,375.31 (3,824.07) {3,824.07}	2,108.79	80.01
773	SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH (NHA/ (N24001660)	8/2020	2/2024 (Nov-21) {8/2025}	2,714.60 (3,319.41) {2,714.60}	1,853.96	55.26
774	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 (NHA/ (N24001661)	10/2020	4/2024 (May-25) {5/2025}	3,219.47 (3,713.14) {3,713.14}	2,067.17	42.93

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		775	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH (NHA) (N24001662)	5/2020	5/2024 (Nov-21) {12/2024}	1,981.07 (2,467.68) {1,981.07}	1,620.44	72.9
		776	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ (NHA) (N24001663)	6/2020	4/2024 (Oct-21) {12/2024}	3,041.65 (3,799.76) {3,041.65}	2,232.40	48.1
		777	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ (NHA) (N24001664)	6/2020	4/2024 (Oct-21) {12/2024}	1,746.45 (2,377.88) {1,746.45}	1,219.04	54.89
	<u>URBAN DEVELOPMENT</u>	778	KOCHI METRO RAIL PROJECT  (KMRCL) (N28000081)	7/2012	7/2017 (Sep-20) {9/2020}	5,181.79 (N.A.) {6,218.14}	6,059.17	100
<u>LADAKH</u>	<u>CIVIL AVIATION</u>	779	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT  (AAI) (N04000078)	7/2018	9/2021 (Oct-24) {3/2025}	480.33 (N.A.) {640.00}	341.37	55.92
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	780	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS-PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL (BRO) (N24001999)	11/2021	6/2025 (N.A.) {6/2025}	426.14 (N.A.) {426.14}	27.99	15
		781	KARGIL-ZANSKR PACKAGE-1  (NHIDCL) (N24001343)	3/2021	1/2023 (Dec-24) {12/2024}	384.23 (N.A.) {384.23}	79.53	44.64

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		782	KARGIL-ZANSKR PACKAGE-2  (NHIDCL) (N24001344)	3/2021	1/2023 (Nov-23) {2/2025}	404.89 (N.A.) {404.89}	106.29	43.9
		783	KARGIL-ZANSKR PACKAGE-3  (NHIDCL) (N24001345)	8/2020	1/2023 (Jun-24) {11/2024}	381.01 (N.A.) {381.01}	144.91	55.41
		784	KARGIL-ZANSKR PACKAGE-8  (NHIDCL) (N24001348)	3/2021	1/2023 (Aug-24) {11/2024}	398.37 (N.A.) {398.37}	135.56	59.15
MADHYA PRADESH	CIVIL AVIATION	785	UPGRADATION OF JABALPUR AIRPORT  (AAI) (N04000087)	6/2016	6/2021 (N.A.) {7/2024}	412.24 (N.A.) {412.24}	399.13	99.35
		786	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01  (AAI) (N04000098)	10/2021	8/2023 (Jun-24) {7/2024}	446.12 (N.A.) {446.12}	425.44	99.6
	COAL	787	AMRITDHARA OC PROJECT  (SECL) (N06000122)	2/2015	3/2023 (N.A.) {3/2027}	481.60 (N.A.) {481.60}	3.40	15
		788	RAJNAGAR OCP RPR (1.70 MTY)  (SECL) (N06000124)	12/2014	3/2021 (Mar-26) {3/2026}	357.80 (N.A.) {357.80}	88.19	41
		789	KANCHAN OC EXPANSION  (SECL) (N06000125)	12/2014	3/2021 (Mar-26) {3/2026}	371.04 (N.A.) {371.04}	128.87	36
		790	BATURA HIGHWALL PROJECT  (SECL) (N06000134)	7/2015	3/2022 (N.A.) {3/2025}	231.92 (N.A.) {231.92}	2.75	23.7

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

791	AMADAND OPENCAST EXPANSION PROJECT  (SECL) (N06000148)	3/2016	3/2021 (Mar-27) {3/2027}	869.44 (N.A.) {869.44}	258.24	64
792	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA)  (NCL) (N06000162)	11/2017	3/2022 (N.A.) {8/2024}	1,255.17 (N.A.) {1,255.17}	1,231.37	96.5
793	GANDHIGRAM UG MINE  (WCL) (N06000183)	8/2019	3/2026 (N.A.) {3/2026}	414.16 (N.A.) {414.16}	24.98	28
794	BLOCK-B EXPANSION OPENCAST PROJECT  (NCL) (N06000184)	7/2019	3/2023 (N.A.) {3/2025}	998.71 (N.A.) {998.71}	351.85	25.89
795	NIGAHI EXPANSION OCP (15 TO 25 MTPA)  (NCL) (N06000196)	11/2020	3/2025 (N.A.) {3/2025}	1,729.68 (N.A.) {1,729.68}	614.83	39.25
796	BATURA WEST OC PROJECT (0.80 MTY)  (SECL) (N06000207)	3/2021	3/2028 (N.A.) {3/2029}	496.28 (N.A.) {496.28}	0.00	2
797	RAMPUR BATURA OC (4.0 MTY)  (SECL) (N06000233)	7/2019	3/2026 (N.A.) {3/2026}	1,248.93 (N.A.) {1,248.93}	452.17	42
798	TAWA III UG MINE  (WCL) (N06000250)	12/2021	3/2027 (N.A.) {3/2027}	324.25 (N.A.) {324.25}	12.32	9

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	799	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY)  (WCL) (N06000257)	9/2022	3/2027 (N.A.) {3/2027}	497.01 (N.A.) {497.01}	160.98	42
	800	VISHNUPURI UG TO OC  (WCL) (N06000260)	11/2022	3/2029 (N.A.) {3/2029}	227.65 (N.A.) {227.65}	7.02	7
	801	URDHAN OC  (WCL) (N06000265)	7/2022	3/2031 (N.A.) {3/2031}	228.42 (N.A.) {228.42}	27.67	9
	802	SHARDA UG  (WCL) (N06000266)	7/2022	3/2028 (N.A.) {3/2028}	200.16 (N.A.) {200.16}	34.40	11
<b>PETROLEUM</b>	803	ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF (BPCL) (N16000518)	5/2023	5/2028 (N.A.) {5/2028}	43,367.00 (N.A.) {43,367.00}	176.70	4.8
<b>POWER</b>	804	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW)  (SJVN) (N18000342)	11/2022	4/2024 (N.A.) {7/2024}	646.17 (N.A.) {646.17}	591.20	92
	805	SHAJAPUR 325MW SOLAR PV PROJECT  (NTPC) (N18000348)	6/2022	3/2024 (N.A.) {3/2024}	1,530.49 (N.A.) {1,530.49}	590.76	0
<b>RAILWAYS</b>	806	RAMGANJMUNDI- BHOPAL (NL),WCR  (WCR) (220100314)	4/2001	3/2021 (Dec-25) {12/2025}	424.60 (3,032.46) {5,125.16}	2,667.86	68

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

807	RATLAM-MHOW-KHANDWA-AKOLA (GC)  (WR) (N22000120)	4/2008	3/2022 (Mar-26) {3/2026}	3,503.69 (5,677.80) {6,203.51}	3,627.40	78
808	KATNI - SINGRAULI DOUBLING PROJECT  (WCR) (N22000351)	12/2015	3/2020 (N.A.) {10/2024}	1,763.93 (N.A.) {2,445.30}	2,847.97	99
809	KATNI-BINA 3RD LINE (263 KM)  (WCR) (N22000415)	6/2016	3/2022 (Jun-24) {6/2024}	2,478.23 (N.A.) {2,938.00}	1,279.35	49
810	KATNI GRADE SEPARATOR/BYE PASS  (WCR) (N22000416)	8/2016	3/2022 (Sep-24) {9/2024}	582.13 (N.A.) {1,247.64}	1,080.04	80
811	ANUPPUR-KATNI  (SECR) (N22000485)	4/2015	12/2021 (Dec-23) {12/2024}	1,370.00 (1,680.00) {2,311.02}	1,517.64	74
812	NIMACH BADI SADRI NEW LINE PROJECT  (WR) (N22000503)	4/2017	3/2022 (N.A.) {3/2026}	495.18 (N.A.) {495.18}	128.86	1
813	NIMACH-RATLAM (133 KM)  (WR) (N22000536)	10/2021	10/2027 (Mar-25) {3/2025}	910.00 (1,095.88) {1,095.88}	629.53	50
814	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM)  (WCR) (N22000552)	12/2016	3/2024 (N.A.) {3/2024}	199.63 (N.A.) {199.63}	0.00	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	815	SATNA - REWA (50 KM)  (WCR) (N22000554)	11/2015	3/2026 (N.A.) {3/2026}	500.00 (N.A.) {500.00}	0.00	72
	816	INDORE BUDNI (INDORE JABALPUR)  (RVNL) (N22000601)	9/2018	9/2030 (N.A.) {9/2030}	4,340.00 (N.A.) {7,393.75}	1,004.86	12
<b>ROAD TRANSPORT AND HIGHWAYS</b>	817	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5 (NHAI) (N24001921)	8/2021	9/2025 (N.A.) {9/2025}	581.65 (592.03) {581.65}	99.04	17.83
	818	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS and BHANDER BYPASS (TOTAL LENGTH 20.60 KM) (MoRTH) (N24001962)	3/2022	12/2024 (N.A.) {12/2024}	179.19 (N.A.) {179.19}	75.91	49.97
	819	UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM (MoRTH) (N24001963)	12/2021	10/2024 (N.A.) {3/2025}	305.12 (N.A.) {305.12}	73.56	17
	820	UPGRADATION and WIDENING OF JHARKHEDA- BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN (MoRTH) (N24001964)	3/2022	5/2025 (N.A.) {5/2025}	365.21 (N.A.) {365.21}	139.69	64
	821	REHABILITATION AND UPGRADATION OF KURWAI?MUNGAOLI?C HANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAIN (MoRTH) (N24001965)	3/2022	2/2025 (N.A.) {2/2025}	386.49 (N.A.) {386.49}	88.34	20

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

822	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC (MoRTH) (N24001966)	12/2020	4/2023 (May-23) {12/2024}	529.44 (N.A.) {529.44}	160.96	45.69
823	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON ) - N/04015/06003/MP (NHAI) (N24001967)	11/2018	10/2025 (N.A.) {10/2025}	521.21 (N.A.) {521.21}	52.23	10.7
824	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B (MoRTH) (N24002018)	1/2022	3/2025 (N.A.) {3/2025}	239.72 (232.22) {232.22}	110.11	51
825	UPGRADATION OF DINDORI-SAGARTOLA-KABICHABUTRA (MP-CG BORDER) SECTION OF NH -45 FROM KM 0+00(DESIGN) (MoRTH) (N24002019)	1/2022	9/2025 (N.A.) {9/2025}	329.14 (319.09) {319.09}	98.49	23.5
826	CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS , NAGOD BYPASS (TOTAL L (MoRTH) (N24002020)	3/2022	10/2025 (N.A.) {10/2025}	158.36 (158.00) {158.36}	34.58	2
827	BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE-SCOPED STRETCH OF HIRAN RIVER TO SINDOOR RIVER FROM KM. (NHAI) (N24002067)	1/2021	7/2023 (N.A.) {12/2024}	178.18 (N.A.) {178.18}	161.64	80.82

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

828	CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH. (NHA) (N24002068)	12/2022	3/2025 (N.A.) {3/2025}	652.33 (N.A.) {652.33}	183.64	38.43
829	CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA (NHA) (N24002069)	7/2022	12/2024 (N.A.) {12/2024}	209.29 (N.A.) {209.29}	103.06	78.05
830	INDORE - EDLABAD (PKG-II) [TEJAJINAGAR TO BALWARA] (NHA) (N24002070)	1/2022	1/2025 (N.A.) {1/2025}	1,162.80 (N.A.) {1,162.80}	421.64	67.02
831	CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27) (NHA) (N24002077)	9/2022	12/2025 (N.A.) {12/2025}	1,000.63 (N.A.) {1,000.63}	94.24	6.39
832	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 (MoRTH) (N24000475)	11/2015	1/2020 (Jun-21) {5/2023}	628.45 (N.A.) {628.45}	531.11	100
833	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 (MoRTH) (N24000513)	3/2015	8/2017 (Dec-23) {12/2024}	511.83 (N.A.) {511.83}	485.18	93.06

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

834	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN) (NHA) (N24000709)	12/2017	2/2020 (N.A.) {7/2024}	950.27 (N.A.) {786.43}	622.39	98.44
835	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS  (MoRTH) (N24000870)	3/2018	3/2018 (Dec-22) {12/2022}	162.56 (N.A.) {162.56}	141.26	100
836	2L+PS OF THIKRI ANJAD SECTION OF NH-347B  (MoRTH) (N24000892)	11/2017	7/2018 (N.A.) {9/2023}	249.05 (N.A.) {249.05}	221.19	100
837	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V (NHA) (N24001212)	12/2017	11/2022 (Dec-24) {12/2024}	656.98 (N.A.) {840.00}	1,103.00	98.51
838	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM (NHA) (N24001214)	12/2017	12/2022 (Dec-24) {12/2024}	217.96 (N.A.) {884.00}	2,298.00	99.21
839	4LBERKHEDI TO GODPEHRA NH-44  (NHA) (N24001614)	2/2022	11/2024 (N.A.) {11/2024}	524.84 (N.A.) {524.84}	2,124.30	34.5
840	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I)  (NHA) (N24001615)	3/2021	4/2024 (May-24) {8/2024}	790.78 (N.A.) {790.78}	1,287.37	45.12

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

841	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125  (NHA) (N24001616)	1/2021	10/2023 (N.A.) {5/2024}	428.04 (N.A.) {428.04}	333.29	98.95
842	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50  (NHA) (N24001618)	9/2019	9/2022 (N.A.) {6/2024}	194.40 (N.A.) {194.40}	163.23	82.5
843	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D  (NHA) (N24001756)	10/2020	10/2024 (N.A.) {10/2024}	1,352.56 (N.A.) {1,480.94}	782.73	83.11
844	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) (NHA) (N24001758)	1/2020	10/2024 (N.A.) {6/2024}	823.05 (N.A.) {823.05}	368.09	97.18
845	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (- ) 750 AND KM 0.000 TO KM 41.400 OF NH-752D (NHA) (N24001759)	1/2020	6/2024 (N.A.) {6/2024}	909.84 (N.A.) {909.84}	384.11	67.23
846	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI]  (NHA) (N24001761)	2/2023	2/2025 (N.A.) {2/2025}	520.28 (N.A.) {520.28}	325.46	82.84
847	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445]  (NHA) (N24001762)	10/2021	1/2024 (Dec-24) {12/2024}	1,146.22 (N.A.) {1,146.22}	484.93	74.05

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

848	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON]  (NHA) (N24001763)	9/2021	9/2023 (Jul-24) {7/2024}	774.16 (N.A.) {893.08}	464.27	99.92
849	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL]  (NHA) (N24001764)	9/2021	9/2023 (Jul-24) {7/2024}	814.04 (N.A.) {947.29}	468.75	99.9
850	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N  (NHA) (N24001765)	8/2022	7/2024 (N.A.) {7/2024}	207.77 (N.A.) {207.77}	36.27	24.36
851	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903]  (NHA) (N24001766)	1/2022	10/2024 (N.A.) {10/2024}	1,011.29 (N.A.) {1,011.29}	134.41	67.02
852	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND  (NHA) (N24001767)	1/2021	4/2024 (N.A.) {4/2024}	1,001.69 (N.A.) {1,001.69}	429.93	76
853	BALANCE WORK OF 4L OF INDORE- GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF  (NHA) (N24001768)	8/2019	4/2023 (N.A.) {11/2023}	323.51 (N.A.) {323.51}	48.20	100
854	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV]  (NHA) (N24001769)	11/2018	8/2023 (Jun-24) {6/2024}	831.00 (N.A.) {831.00}	840.30	99.8

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		855	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 (NHA) (N24001770)	2/2022	3/2024 (Dec-24) {12/2024}	417.51 (N.A.) {417.51}	188.43	64.64
	<u>SOCIAL JUSTICE</u>	856	CENTRE FOR DISABILITY SPORTS  (CPWD) (N38000001)	2/2019	3/2024 (N.A.) {3/2024}	170.99 (N.A.) {170.99}	73.80	74
	<u>URBAN DEVELOPMENT</u>	857	BHOPAL METRO RAIL  (MPMRCL) (N28000124)	11/2018	2/2023 (Dec-26) {12/2026}	6,941.40 (N.A.) {6,941.40}	2,132.47	26.62
		858	INDORE METRO RAIL  (MPMRCL) (N28000125)	11/2018	2/2023 (Dec-26) {12/2026}	7,500.80 (N.A.) {7,500.80}	2,881.37	41.52
<u>MAHARASHTRA</u>	<u>CIVIL AVIATION</u>	859	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT (AAI) (N04000079)	3/2017	4/2021 (N.A.) {12/2023}	475.39 (N.A.) {520.00}	504.63	100
		860	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM (AAI) (N04000096)	6/2017	12/2020 (N.A.) {4/2024}	255.68 (N.A.) {265.00}	262.55	100
	<u>COAL</u>	861	AMALGAMATED YEKONA-I YEKONA-II  (WCL) (N06000132)	8/2015	3/2025 (N.A.) {3/2025}	727.28 (N.A.) {727.28}	534.87	86

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

862	UKNI DEEP OC  (WCL) (N06000179)	11/2018	3/2021 (Mar-25) {3/2025}	318.14 (N.A.) {318.14}	253.27	91
863	BELLORA-NAIGAON DEEP OC  (WCL) (N06000180)	11/2018	3/2021 (Mar-25) {3/2025}	252.71 (N.A.) {252.71}	122.94	56
864	GHONSA EXPANSION DEEP OC  (WCL) (N06000205)	3/2021	3/2028 (N.A.) {3/2028}	241.72 (N.A.) {241.72}	59.30	6
865	SASTI EXPANSION OC  (WCL) (N06000206)	8/2020	3/2026 (N.A.) {3/2026}	371.59 (N.A.) {371.59}	105.64	24
866	DHUPTALA OC(SASTI UG TO OC)  (WCL) (N06000209)	2/2019	3/2028 (N.A.) {3/2028}	720.87 (N.A.) {720.87}	179.54	33
867	ADASA UG TO OC (1.50 MTY)  (WCL) (N06000219)	11/2018	3/2024 (Mar-25) {3/2025}	333.43 (N.A.) {333.43}	223.17	78
868	DINESH (MAKARDHOKDA-III) OC (8.0 MTY)  (WCL) (N06000222)	2/2020	3/2027 (N.A.) {3/2027}	1,184.33 (N.A.) {1,184.33}	849.44	48
869	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY)  (WCL) (N06000226)	9/2018	3/2024 (Mar-25) {3/2025}	313.34 (N.A.) {313.34}	205.45	87

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

870	MUNGOLI NIRGUDA EXTENSION (DEEP) OC  (WCL) (N06000231)	11/2020	3/2026 (N.A.) {3/2026}	826.80 (N.A.) {826.80}	518.85	52
871	SAONER UG MINE I EXPANSION  (WCL) (N06000251)	1/2022	3/2028 (N.A.) {3/2028}	253.51 (N.A.) {253.51}	111.68	27
872	SINGHORI DEEP OC  (WCL) (N06000252)	5/2022	3/2029 (N.A.) {3/2029}	421.84 (N.A.) {421.84}	115.89	16
873	MAKARDHOKDA I EXPANSION OC  (WCL) (N06000253)	6/2022	3/2026 (N.A.) {3/2026}	497.06 (N.A.) {497.06}	144.88	12
874	BHATADI EXPANSION OC  (WCL) (N06000254)	2/2020	3/2028 (N.A.) {3/2028}	729.86 (N.A.) {729.86}	159.12	17
875	NEW MAJARI UG TO OC (3.0 MTY)  (WCL) (N06000255)	5/2019	3/2027 (N.A.) {3/2027}	496.38 (N.A.) {496.38}	143.72	27
876	BHANEGAON OC (1.15MTY)  (WCL) (N06000256)	9/2022	3/2028 (N.A.) {3/2028}	494.60 (N.A.) {494.60}	99.87	7
877	GOKUL EXPANSION OC  (WCL) (N06000264)	4/2021	3/2026 (N.A.) {3/2026}	456.95 (N.A.) {456.95}	148.57	7
878	KOLGAON EXPANSION (DEEP) OC  (WCL) (N06000267)	1/2023	3/2027 (N.A.) {3/2027}	206.19 (N.A.) {206.19}	7.75	5

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	879	AMALGAMATED GAURI PAUNI EXPANSION OC  (WCL) (N06000271)	3/2024	3/2030 (N.A.) {3/2030}	1,428.25 (N.A.) {1,428.25}	203.03	17
<u>DEPARTMENT OF HIGHER EDUCATION</u>	880	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI  (CPWD EDUCATION) (N28000117)	1/2018	7/2020 (Nov-23) {2/2024}	223.37 (275.00) {230.00}	141.16	100
<u>PETROLEUM</u>	881	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS  (ONGC) (N16000213)	12/2015	4/2018 (Dec-23) {5/2026}	3,190.69 (3,375.90) {3,375.90}	2,961.86	87.6
	882	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV  (ONGC) (N16000358)	4/2019	3/2022 (Jun-24) {2/2025}	3,228.80 (3,976.67) {3,976.67}	3,909.31	98.3
	883	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND  (GAIL) (N16000430)	5/2019	4/2025 (Oct-25) {10/2025}	8,797.00 (11,256.00) {11,256.00}	4,338.63	69.5
	884	PIPELINE REPLACEMENT PROJECT - VII  (ONGC) (N16000436)	1/2022	5/2024 (Jan-25) {1/2025}	3,183.58 (N.A.) {3,645.23}	2,996.09	98.9
	885	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL  (BPCL) (N16000442)	4/2021	6/2024 (N.A.) {4/2025}	1,164.69 (N.A.) {1,164.69}	578.25	45.6

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

886	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY  (IOCL) (N16000446)	9/2021	10/2023 (May-24) {5/2024}	378.00 (N.A.) {378.00}	120.07	39.08
887	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI  (BPCL) (N16000452)	5/2022	3/2024 (N.A.) {9/2024}	423.39 (N.A.) {423.39}	181.26	60
888	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) (IOCL) (N16000456)	9/2022	8/2025 (N.A.) {8/2025}	165.00 (N.A.) {165.00}	37.84	46.27
889	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK  (ONGC) (N16000470)	6/2022	10/2025 (N.A.) {2/2026}	4,144.41 (5,726.03) {5,726.03}	1.21	1.2
890	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS  (IOCL) (N16000487)	3/2022	3/2030 (N.A.) {9/2031}	865.00 (N.A.) {865.00}	39.99	1.3
891	ANDHERI RESIDENTIAL TOWERS MUMBAI  (IOCL) (N16000503)	6/2017	5/2025 (N.A.) {5/2025}	281.35 (N.A.) {281.35}	76.57	36.8
892	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL  (IOCL) (N16000504)	4/2022	10/2024 (Aug-26) {8/2026}	341.43 (N.A.) {341.43}	178.16	20.6

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	893	INSTALLATION OF INDEPENDENT DE-AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY  (BPCL) (N16000507)	3/2023	7/2025 (N.A.) {7/2025}	405.00 (N.A.) {405.00}	45.88	38.8
	894	PART REPLACEMENT PIPELINE PROJECT (PRPP)  (ONGC) (N16000515)	11/2022	5/2024 (Dec-24) {12/2024}	1,219.48 (N.A.) {1,145.10}	0.00	28.3
	895	POL AND LOBS INSTALLATIONS WITH RECEIPT PIPELINES AT RASAYANI  (BPCL) (N16000519)	5/2023	5/2026 (N.A.) {5/2026}	2,585.00 (N.A.) {2,585.00}	87.06	13.2
	896	MHN TCPP PGC BGC PROJECT (MTPBP)  (ONGC) (N16000526)	2/2024	5/2026 (N.A.) {5/2026}	2,329.45 (N.A.) {2,354.23}	52.42	11
<b>POWER</b>	897	BIKANER SOLAR POWER PROJECT  (SJVN) (N18000335)	4/2022	5/2024 (N.A.) {3/2025}	5,491.89 (532.00) {5,491.89}	2,654.01	62
	898	TS FOR EVACUATION OF 7GW RE INJECTION AT KHAVDA PS UNDER PHASE-IV PART E4  (PGCIL) (N18000377)	11/2023	7/2025 (N.A.) {7/2025}	224.00 (N.A.) {224.00}	0.00	0
<b>RAILWAYS</b>	899	AHMEDNAGAR-PARLI VAIJNATH(NL) CR  (CR) (220100181)	2/1997	3/2021 (N.A.) {12/2025}	2,271.50 (N.A.) {4,805.17}	4,072.18	84

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

900	MUMBAI URBAN TRANSPORT PROJECT PHASE-II  (MRTP) (N22000092)	4/2008	3/2014 (N.A.) {3/2024}	5,300.00 (N.A.) {918.53}	284.75	77.3
901	WARDHA-NANDED MAHARASHTRA  (CR) (N22000231)	4/2008	3/2023 (N.A.) {12/2026}	3,168.29 (N.A.) {3,445.48}	2,394.71	47
902	KALYAN-KASARA 3RD LINE  (CR) (N22000233)	4/2011	3/2021 (N.A.) {12/2025}	792.89 (N.A.) {792.89}	700.54	50
903	WARDHA-SEWAGRAM NGP 3RD LINE  (CR) (N22000250)	4/2012	3/2022 (N.A.) {3/2025}	540.02 (N.A.) {540.02}	547.33	72
904	WARDHA- BALHARSHAH - 3RD LINE (132 KM)  (CR) (N22000356)	2/2015	3/2022 (N.A.) {3/2025}	1,272.19 (N.A.) {1,384.72}	1,021.24	67
905	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM)  (CR) (N22000358)	2/2015	3/2023 (N.A.) {3/2027}	2,449.91 (N.A.) {2,449.91}	1,254.93	42
906	PUNE-MIRAJ-LONDA (467 KM)  (CR) (N22000359)	2/2015	3/2024 (N.A.) {6/2024}	3,627.47 (3,627.00) {6,463.49}	3,737.52	84
907	DAUND - MANMAD (236 KM)  (CR) (N22000360)	2/2016	3/2023 (N.A.) {12/2024}	1,876.00 (N.A.) {2,081.27}	2,056.27	86

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

908	MANMAD - JALGAON - 3RD LINE (160 KM)  (CR) (N22000361)	2/2016	3/2022 (N.A.) {12/2024}	1,035.16 (N.A.) {1,035.16}	1,219.08	75
909	WARDHA - NAGPUR - 4TH LINE (76 KM)  (CR) (N22000362)	2/2016	3/2023 (N.A.) {3/2025}	637.95 (N.A.) {637.95}	717.11	70
910	RAJNANDGAON - NAGPUR - 3RD LINE (SECR)  (SECR) (N22000420)	9/2016	3/2023 (Dec-23) {12/2024}	1,908.51 (2,753.05) {3,544.25}	2,642.42	78
911	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM  (WR) (N22000434)	3/2010	(N.A.) {3/2024}	265.88 (N.A.) {311.36}	0.00	0
912	WADSA-GADHCHIROLI NEW LINE (52.36 KM)  (SECR) (N22000480)	6/2018	12/2021 (N.A.) {12/2026}	229.00 (N.A.) {1,886.05}	433.93	20
913	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG  (CR) (N22000511)	8/2022	8/2027 (N.A.) {3/2027}	955.00 (N.A.) {955.39}	56.34	0
914	SOLAPUR-TULJAPUR- OSMANABAD (UMBRELLA WORK)  (CR) (N22000513)	1/2019	3/2028 (N.A.) {3/2027}	904.92 (N.A.) {904.92}	954.11	5
915	DHULE (BORVIHIR)- NARDANA (UMBRELLA WORK)  (CR) (N22000514)	1/2019	3/2026 (N.A.) {12/2026}	492.76 (N.A.) {492.76}	149.60	5

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	916	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK)  (CR) (N22000515)	2/2023	3/2027 (N.A.) {3/2026}	836.12 (N.A.) {836.12}	5.28	0
	917	BARAMATI - LONAND  (CR) (N22000615)	2/1999	3/2027 (N.A.) {3/2026}	736.44 (N.A.) {736.44}	518.52	50
	918	MUMBAI URBAN TRANSPORT PROJECT IIIA  (MRVC) (N22000627)	4/2019	3/2025 (N.A.) {12/2027}	33,690.00 (N.A.) {33,690.00}	846.83	0
	919	NAGPUR- NAGBHIR RAILWAY LINE GAUGE CONVERSION PROJECT  (MRIDC) (N22000629)	10/2019	6/2024 (N.A.) {6/2024}	1,400.00 (N.A.) {1,400.00}	0.00	74
<b>ROAD TRANSPORT AND HIGHWAYS</b>	920	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND (MoRTH) (N24001880)	3/2022	7/2025 (N.A.) {7/2025}	778.18 (N.A.) {778.18}	135.78	27.35
	921	REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE (MoRTH) (N24001881)	6/2021	11/2024 (N.A.) {11/2024}	574.00 (N.A.) {574.00}	574.00	0
	922	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES (MoRTH) (N24001882)	3/2022	10/2024 (N.A.) {10/2024}	496.64 (N.A.) {496.64}	0.00	8

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

923	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 (MoRTH) (N24001883)	3/2021	3/2024 (N.A.) {4/2024}	478.83 (N.A.) {478.83}	233.48	65
924	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 (MoRTH) (N24001884)	3/2023	5/2025 (N.A.) {5/2025}	428.80 (N.A.) {428.80}	54.11	30.69
925	REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN (MoRTH) (N24001885)	2/2023	12/2024 (N.A.) {12/2024}	414.81 (N.A.) {414.81}	0.00	0
926	DEVELOPMENT/WIDENING OF TALEGAON ? CHAKAN ? SHIKRAPUR ? NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU (MoRTH) (N24001886)	10/2022	8/2024 (N.A.) {8/2024}	304.68 (N.A.) {304.68}	97.09	58.78
927	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ (MoRTH) (N24001887)	8/2022	6/2024 (N.A.) {6/2024}	291.37 (N.A.) {291.37}	102.94	78.44
928	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ (MoRTH) (N24001888)	8/2021	4/2023 (N.A.) {5/2024}	288.14 (N.A.) {288.14}	63.01	46.31

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

929	2 LANE + PS PIMPLNER TO SATANA -[DESIGN CHAINAGE KM 21.427 TO 64.00 ] OF NH-752G]  (MoRTH) (N24001889)	9/2019	7/2021 (N.A.) {12/2023}	277.81 (N.A.) {277.81}	148.68	90
930	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT (MoRTH) (N24001890)	2/2023	12/2024 (N.A.) {12/2024}	261.82 (N.A.) {261.82}	70.59	46
931	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- (MoRTH) (N24001891)	7/2021	11/2023 (N.A.) {3/2024}	256.54 (N.A.) {256.54}	80.10	59.66
932	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO (MoRTH) (N24001892)	2/2023	12/2024 (N.A.) {12/2024}	245.61 (N.A.) {245.61}	43.39	32.5
933	SHEWALI (SAKRI) - NANDURBAR  (MoRTH) (N24001893)	9/2022	4/2024 (N.A.) {7/2024}	232.59 (N.A.) {232.59}	97.70	77.64
934	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98- 172.95 OF NH-63]  (MoRTH) (N24001894)	9/2019	7/2021 (N.A.) {12/2023}	228.82 (N.A.) {228.82}	144.54	95.44

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

935	REHABILITATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA (MoRTH) (N24001895)	11/2021	9/2023 (N.A.) {12/2023}	228.01 (N.A.) {228.01}	103.01	99
936	UPGRADATION AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO (MoRTH) (N24001896)	11/2021	9/2023 (N.A.) {4/2024}	224.44 (N.A.) {224.44}	75.34	45.63
937	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH (MoRTH) (N24001902)	12/2022	9/2024 (N.A.) {9/2024}	213.32 (N.A.) {213.32}	20.00	34
938	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 (MoRTH) (N24001903)	8/2022	4/2025 (N.A.) {4/2025}	206.54 (N.A.) {206.54}	21.36	10
939	KOPARGAON TO SAVALI VIHIR SECTION  (MoRTH) (N24001904)	9/2022	7/2024 (N.A.) {7/2024}	195.38 (N.A.) {195.38}	29.59	19.76
940	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TO BILOLI (MoRTH) (N24001905)	10/2021	8/2023 (N.A.) {12/2023}	188.69 (N.A.) {188.69}	111.26	95.8

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

941	UP-GRADATION TO 4 LANE OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG (MoRTH) (N24001906)	8/2022	3/2024 (N.A.) {3/2024}	185.59 (N.A.) {185.59}	63.56	48
942	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO (MoRTH) (N24001907)	6/2021	2/2024 (N.A.) {3/2024}	169.15 (N.A.) {169.15}	36.94	35.96
943	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI (MoRTH) (N24001908)	12/2021	5/2024 (N.A.) {5/2024}	167.97 (N.A.) {167.97}	35.28	36.76
944	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL (MoRTH) (N24001909)	11/2021	6/2024 (N.A.) {6/2024}	157.72 (N.A.) {157.72}	55.38	90.41
945	REHABILITATION AND UPGRADATION OF JAMKHED TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 (MoRTH) (N24001910)	9/2022	7/2024 (N.A.) {7/2024}	157.62 (N.A.) {157.62}	13.86	17.03
946	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS (MoRTH) (N24001911)	3/2018	7/2024 (N.A.) {12/2023}	152.03 (N.A.) {152.03}	81.35	97.57

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

947	4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK  (NHA) (N24002071)	3/2023	6/2026 (N.A.) {6/2026}	998.27 (N.A.) {998.27}	76.66	10.5
948	IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION FROM WAKHARI TO LORD VITT (NHA) (N24002072)	7/2022	10/2025 (N.A.) {10/2025}	150.21 (150.21) {150.21}	10.39	15.1
949	STRENGTHENING OF 6-LANE PIMPALGAON-NASHIK-GONDE (KM. 380 - KM. 440) SECTION OF NH-3 IN MAHARASHTRA U (NHA) (N24002137)	2/2024	3/2025 (N.A.) {3/2025}	175.00 (N.A.) {175.00}	0.00	3
950	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM (MoRTH) (N24000332)	1/2015	(N.A.) {}	225.81 (N.A.) {225.81}	167.96	96
951	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN (NHA) (N24000442)	12/2015	3/2019 (Nov-23) {8/2024}	649.50 (N.A.) {649.50}	567.02	85.98
952	NAGPUR RING ROAD PACKAGE-1  (NHA) (N24000558)	3/2016	7/2019 (Jul-23) {8/2024}	546.00 (N.A.) {546.00}	526.26	100
953	NAGPUR RING ROAD PACKAGE-2  (NHA) (N24000560)	3/2016	7/2019 (Mar-24) {9/2024}	591.66 (N.A.) {591.66}	575.54	90.07

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

954	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE (MoRTH) (N24000584)	3/2016	(N.A.) {12/2023}	1,142.62 (1,907.03) {1,142.62}	1,056.08	95.17
955	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE (MoRTH) (N24000585)	3/2016	(N.A.) {}	1,101.58 (N.A.) {1,101.58}	608.53	65.22
956	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST (NHAI) (N24000655)	3/2017	3/2020 (Dec-24) {12/2024}	247.02 (N.A.) {157.49}	83.16	97.39
957	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) (NHAI) (N24000656)	3/2017	3/2020 (Jul-22) {7/2024}	744.64 (N.A.) {1,007.00}	380.66	74.89
958	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) (NHAI) (N24000659)	3/2017	3/2017 (May-21) {10/2024}	1,059.73 (1,071.00) {1,071.00}	878.19	82.04
959	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF (NHAI) (N24000851)	3/2018	7/2021 (N.A.) {9/2024}	1,162.92 (1,182.87) {1,182.87}	371.48	51.4
960	SARSAM TO KOTHARI (MoRTH) (N24001002)	2/2016	7/2019 (N.A.) {12/2023}	545.64 (N.A.) {545.64}	232.64	93.68

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

961	AKOLA TO AKOT  (MoRTH) (N24001003)	1/2017	6/2019 (N.A.) {12/2023}	313.95 (N.A.) {313.95}	270.26	99
962	DIGRAS DARWAH KARANJA  (MoRTH) (N24001013)	1/2017	6/2019 (N.A.) {12/2023}	391.06 (391.00) {391.06}	287.60	92.76
963	DAHEGAON TO KUHI  (MoRTH) (N24001017)	1/2017	6/2019 (N.A.) {12/2023}	228.89 (229.00) {228.89}	154.82	99
964	BHANDARA TO GHOTITOK  (MoRTH) (N24001018)	1/2017	6/2019 (N.A.) {6/2019}	392.83 (393.00) {392.83}	274.75	100
965	AMDI TO SAONER  (MoRTH) (N24001021)	1/2017	6/2019 (N.A.) {12/2023}	396.91 (397.00) {396.91}	289.79	98.69
966	WADI TO ASOLA  (MoRTH) (N24001022)	1/2017	9/2019 (N.A.) {12/2023}	363.82 (364.00) {363.82}	154.65	93.15
967	WAKAN PALI KHOPOLI  (MoRTH) (N24001026)	1/2017	5/2019 (N.A.) {10/2023}	376.19 (N.A.) {376.19}	118.74	99.15
968	SHAHPUR PATGAON SECTION I  (MoRTH) (N24001027)	1/2018	12/2019 (N.A.) {3/2024}	150.79 (N.A.) {150.79}	81.14	70.66
969	AHMADPUR TO PIMPLA  (MoRTH) (N24001029)	1/2017	8/2019 (N.A.) {12/2023}	422.38 (N.A.) {422.38}	269.59	83

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

970	PIMPLA TO MANJARSUMBHA  (MoRTH) (N24001030)	1/2017	8/2019 (N.A.) {12/2023}	595.77 (N.A.) {595.77}	357.73	89.6
971	MANSAR TO SALAIKHURD  (MoRTH) (N24001035)	1/2018	12/2019 (N.A.) {11/2023}	418.36 (N.A.) {418.36}	263.13	98.86
972	JINTUR TO PARBHANI  (MoRTH) (N24001039)	1/2017	(N.A.) {12/2023}	356.66 (N.A.) {356.66}	209.48	80.48
973	JAHIRABAD TO LATUR  (MoRTH) (N24001040)	1/2017	11/2019 (N.A.) {11/2023}	461.96 (N.A.) {461.96}	329.59	99
974	SHIROD SHAHPURER TO NANDED  (MoRTH) (N24001041)	1/2017	7/2019 (N.A.) {12/2023}	211.34 (N.A.) {211.34}	136.33	99.9
975	SALAIKHURD TO TIRORA  (MoRTH) (N24001042)	1/2018	12/2019 (N.A.) {12/2023}	415.25 (415.25) {415.25}	274.02	97.99
976	NILAJPHATA TO BHANDARA  (MoRTH) (N24001043)	1/2018	5/2020 (N.A.) {12/2023}	420.63 (421.00) {420.63}	219.40	71.25
977	RALEGAON TO RAMTIRTH  (MoRTH) (N24001046)	1/2017	7/2019 (N.A.) {8/2023}	210.81 (N.A.) {210.81}	210.81	96.5
978	MEHKAR TO AJISPUR  (MoRTH) (N24001048)	1/2017	7/2019 (N.A.) {8/2023}	232.77 (N.A.) {232.77}	151.60	100

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

979	VITA TO NAGAJ  (MoRTH) (N24001050)	3/2018	12/2019 (N.A.) {12/2023}	304.58 (305.00) {304.58}	154.68	68.39
980	KARAD PATAN CHIPLUN GUHAGAR  (MoRTH) (N24001057)	2/2017	6/2019 (N.A.) {10/2023}	407.19 (407.00) {407.19}	323.02	89.97
981	KARWANDI TO RAJURI  (MoRTH) (N24001058)	3/2018	12/2019 (N.A.) {3/2024}	276.95 (277.00) {276.95}	160.94	92.06
982	PALPHATA TO PHULAMBARA  (MoRTH) (N24001060)	3/2018	12/2019 (N.A.) {12/2023}	227.19 (227.00) {227.19}	141.92	95
983	CHIKALI TO DHAD  (MoRTH) (N24001061)	3/2018	12/2019 (N.A.) {3/2024}	189.46 (189.00) {189.46}	133.07	97.76
984	DHAD BHOKARDAN TO BHOKARDHAN SILLOD  (MoRTH) (N24001062)	3/2018	12/2019 (N.A.) {3/2024}	336.21 (336.00) {336.21}	236.11	99.82
985	PARBHANI TO GANGKHED  (MoRTH) (N24001065)	3/2018	12/2019 (N.A.) {10/2023}	238.19 (238.00) {238.19}	194.54	99
986	NANDED TO JALKOT  (MoRTH) (N24001069)	12/2017	9/2019 (N.A.) {9/2019}	456.93 (457.00) {456.93}	278.22	0
987	KOTHARI TO DHANORA  (MoRTH) (N24001073)	9/2018	8/2020 (N.A.) {8/2020}	301.38 (301.00) {301.38}	240.32	96.32

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

988	OSMANNAGAR TO KUNDRAL  (MoRTH) (N24001075)	9/2017	8/2020 (N.A.) {12/2023}	344.25 (344.00) {344.25}	194.72	95.63
989	PUNE TO MALE VILLAGE  (MoRTH) (N24001078)	3/2018	12/2019 (N.A.) {12/2023}	228.31 (N.A.) {228.31}	100.97	93.83
990	ARDHAPUR TO HIMAYATNAGAR  (MoRTH) (N24001079)	12/2017	6/2020 (N.A.) {12/2023}	426.06 (426.00) {426.06}	271.40	96.25
991	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER  (MoRTH) (N24001080)	3/2018	12/2019 (N.A.) {10/2023}	256.15 (N.A.) {256.15}	126.62	98
992	HIMAYATNAGAR TO PHULSAWANGI  (MoRTH) (N24001081)	3/2018	12/2019 (N.A.) {12/2023}	294.87 (295.00) {294.87}	183.17	89.99
993	PUNE RAIGARH DISTRICT BORDER TO MANGAON  (MoRTH) (N24001082)	3/2018	12/2019 (N.A.) {12/2023}	223.46 (N.A.) {223.46}	123.46	100
994	KOLDE TO KHETIYA  (MoRTH) (N24001090)	1/2017	7/2019 (N.A.) {12/2023}	509.18 (N.A.) {509.18}	283.13	94.81
995	SATARA TO MHASWAD  (MoRTH) (N24001092)	1/2017	7/2019 (N.A.) {12/2023}	653.46 (N.A.) {653.46}	369.62	76.76

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

996	SATARA MURVAD PILLOV PANDHARPUR  (MoRTH) (N24001095)	1/2017	(N.A.) {6/2024}	388.44 (N.A.) {388.44}	240.05	88.16
997	SELDOH TO PANVAR  (MoRTH) (N24001097)	7/2018	5/2020 (N.A.) {5/2020}	404.33 (404.00) {404.33}	140.65	0
998	MHASWAD TO TEMBHURNI  (MoRTH) (N24001099)	1/2017	7/2019 (N.A.) {12/2023}	488.60 (N.A.) {488.60}	279.42	76.5
999	KURUDWADI TO PANDHARPUR  (MoRTH) (N24001101)	1/2017	7/2019 (N.A.) {11/2023}	307.63 (N.A.) {307.63}	232.57	96.27
1000	PANDHARPUR TO SANGOLA  (MoRTH) (N24001102)	7/2017	7/2019 (N.A.) {12/2023}	218.38 (N.A.) {218.38}	182.63	99.78
1001	CHIMUR TO WARORA  (MoRTH) (N24001105)	11/2016	3/2019 (N.A.) {3/2019}	467.70 (N.A.) {467.70}	235.04	100
1002	PEN TO KHOPOLI  (MoRTH) (N24001106)	3/2018	3/2018 (N.A.) {1/2024}	301.39 (302.00) {301.39}	170.12	82.07
1003	PANCHARAL TO MANDANGHAR  (MoRTH) (N24001107)	7/2018	5/2020 (N.A.) {5/2020}	381.08 (302.00) {381.08}	45.66	0
1004	KOLHA TO NASRATPUR  (MoRTH) (N24001111)	4/2016	4/2019 (N.A.) {8/2024}	281.78 (282.00) {281.78}	77.83	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1005	NASRATPUR TO BARASGAON  (MoRTH) (N24001112)	7/2016	9/2019 (N.A.) {3/2024}	406.54 (407.00) {406.54}	274.30	80.7
1006	BARASGAON TO RAHATEE  (MoRTH) (N24001113)	7/2016	9/2018 (N.A.) {12/2023}	289.11 (290.00) {289.11}	232.56	99
1007	INDAPUR TO VADPALE  (MoRTH) (N24001114)	1/2017	12/2019 (N.A.) {3/2024}	1,202.52 (1,656.94) {1,202.52}	1,450.82	61.42
1008	PAITHAN TO SHIRUR  (MoRTH) (N24001122)	3/2017	6/2019 (N.A.) {3/2024}	341.80 (N.A.) {341.80}	226.19	78.6
1009	SHIRUR TO KHARDA  (MoRTH) (N24001123)	2/2017	6/2019 (N.A.) {12/2023}	381.77 (N.A.) {381.77}	199.48	83.93
1010	AURANGABAD TO SILLOD  (MoRTH) (N24001124)	2/2017	6/2019 (N.A.) {12/2023}	456.32 (541.93) {456.32}	355.54	94.07
1011	SILLOD TO FARDAPUR  (MoRTH) (N24001125)	2/2017	6/2019 (N.A.) {12/2023}	337.46 (432.98) {337.46}	335.30	91.56
1012	FARDAPUR TO JALGAON  (MoRTH) (N24001126)	2/2017	6/2019 (N.A.) {6/2019}	456.45 (N.A.) {456.45}	427.43	89.88
1013	KUMBHARI PHTA TO DEULGAON RAJA  (MoRTH) (N24001127)	2/2017	6/2019 (N.A.) {2/2024}	406.51 (N.A.) {406.51}	340.26	86.45

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1014	BHOGAN KHURD TO KASHEDI  (MoRTH) (N24001132)	9/2017	6/2021 (N.A.) {12/2023}	743.21 (743.00) {743.21}	911.64	88.69
1015	KANTE TO WAKED  (MoRTH) (N24001134)	3/2016	11/2019 (N.A.) {12/2024}	1,230.02 (1,230.00) {1,230.02}	791.80	0
1016	PARLI PIMPLA DAHIGUDA  (MoRTH) (N24001138)	2/2017	6/2019 (N.A.) {8/2023}	205.72 (206.00) {205.72}	85.71	100
1017	WARDHA TO ARVI  (MoRTH) (N24001150)	2/2018	4/2020 (N.A.) {12/2023}	313.58 (N.A.) {313.58}	230.41	96
1018	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 (NHAI) (N24001377)	2/2019	1/2022 (Aug-23) {8/2023}	731.89 (731.99) {731.99}	684.03	0.5
1019	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 (NHAI) (N24001378)	2/2019	1/2022 (Jun-23) {6/2023}	362.46 (372.46) {372.46}	346.15	0
1020	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 (NHAI) (N24001379)	2/2019	1/2022 (Aug-23) {8/2023}	594.75 (594.75) {613.75}	585.20	3

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1021	UPGRADATION OF ADHALGAON-JAMKHEDE SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH (MoRTH) (N24001448)	11/2021	2/2022 (N.A.) {2/2022}	223.35 (N.A.) {223.35}	209.36	0
1022	REPANPALLI TO SIRONCHA  (MoRTH) (N24001468)	3/2022	6/2022 (N.A.) {6/2024}	282.07 (N.A.) {282.07}	34.65	16.17
1023	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC (NHA) (N24001485)	2/2019	2/2022 (Jul-24) {7/2024}	397.60 (N.A.) {397.60}	374.85	100
1024	TUNNEL AT KHAMBATI Ghat SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 (NHA) (N24001486)	2/2019	2/2022 (Nov-24) {11/2024}	493.00 (N.A.) {493.00}	374.15	70.51
1025	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION  (NHA) (N24001488)	9/2021	9/2023 (Oct-24) {10/2024}	618.45 (N.A.) {618.45}	581.40	89.1
1026	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II)  (NHA) (N24001493)	12/2022	12/2024 (N.A.) {12/2024}	1,749.86 (N.A.) {1,749.86}	1,181.00	52

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1027	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 ( (NHA) (N24001495)	11/2022	11/2024 (N.A.) {11/2024}	930.00 (N.A.) {930.00}	525.26	56.5
1028	PATAS-VASUNDE PHATA - BARAMATI BYPASS (NHA) (N24001501)	9/2021	9/2023 (Jul-23) {7/2023}	531.86 (532.41) {532.41}	520.71	0.5
1029	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) (NHA) (N24001502)	9/2021	9/2023 (Mar-24) {12/2024}	624.45 (580.15) {580.15}	398.06	2
1030	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) (NHA) (N24001503)	9/2021	9/2023 (Mar-24) {8/2024}	667.66 (666.21) {666.21}	471.34	9
1031	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) (NHA) (N24001504)	5/2022	5/2024 (Jan-25) {1/2025}	1,260.00 (N.A.) {1,260.00}	463.45	78.69
1032	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) (NHA) (N24001505)	3/2022	3/2024 (Oct-24) {10/2024}	1,549.02 (N.A.) {1,549.02}	526.31	50.57

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1033	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) (NHA) (N24001506)	2/2022	2/2024 (Jun-25) {6/2025}	2,747.00 (N.A.) {2,747.00}	929.38	60.69
1034	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) (NHA) (N24001507)	11/2022	5/2024 (Aug-25) {8/2025}	1,124.00 (N.A.) {1,124.00}	299.43	43.5
1035	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) (NHA) (N24001508)	11/2022	10/2024 (N.A.) {10/2024}	1,450.00 (N.A.) {1,450.00}	545.51	61.1
1036	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) (NHA) (N24001521)	11/2022	10/2024 (May-24) {4/2025}	990.00 (N.A.) {990.00}	243.83	46.35
1037	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) (NHA) (N24001546)	1/2023	1/2025 (N.A.) {1/2025}	1,025.20 (N.A.) {1,025.20}	641.13	35.19
1038	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 ( (NHA) (N24001607)	10/2022	5/2024 (N.A.) {5/2024}	332.00 (N.A.) {332.00}	185.25	42.44

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1039	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) (NHA) (N24001608)	9/2021	7/2025 (N.A.) {7/2025}	2,208.68 (N.A.) {2,208.68}	357.45	41.01
1040	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH-17) FROM KM 0.000 (PANVEL) TO (NHA) (N24001609)	1/2023	12/2023 (Dec-24) {12/2024}	151.26 (N.A.) {151.26}	103.24	63.39
1041	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900 ) OF MOHOL ? ALANDI S (NHA) (N24001610)	1/2022	5/2024 (Oct-24) {10/2024}	1,833.73 (N.A.) {1,833.73}	381.36	72.79
1042	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA .  (NHA) (N24001795)	10/2022	7/2024 (N.A.) {8/2024}	490.40 (N.A.) {289.00}	210.13	67
1043	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B (NHA) (N24001796)	3/2022	10/2024 (Oct-24) {10/2024}	1,013.33 (1,013.33) {1,111.33}	326.80	54.9
1044	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 (NHA) (N24001797)	10/2021	1/2024 (N.A.) {12/2024}	815.77 (N.A.) {815.77}	595.83	89.07

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1045	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53  (NHA) (N24001798)	2/2021	11/2023 (N.A.) {8/2024}	540.21 (N.A.) {540.21}	406.81	93.98
	1046	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J  (NHA) (N24001799)	2/2021	10/2023 (N.A.) {12/2024}	1,166.96 (N.A.) {1,251.00}	1,011.47	78.72
	1047	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJAR AT BORDER (KM. 650.794)  (NHA) (N24001804)	12/2019	9/2022 (Jun-24) {6/2024}	1,654.07 (N.A.) {980.00}	835.19	91.76
	1048	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG ? II)  (NHA) (N24001834)	5/2023	5/2025 (N.A.) {5/2025}	839.00 (N.A.) {839.00}	372.57	33.5
	1049	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG?III)  (NHA) (N24001835)	5/2023	5/2025 (N.A.) {5/2025}	986.00 (N.A.) {986.00}	336.65	34.34
<b>URBAN DEVELOPMENT</b>	1050	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)  (MMRCL) (N28000086)	7/2013	3/2020 (N.A.) {12/2023}	23,136.00 (N.A.) {37,276.00}	23,687.33	87.2
	1051	PUNE METRO RAIL PROJECT (PHASE 1)  (MMRC) (N28000121)	12/2016	11/2021 (Aug-24) {8/2024}	11,420.00 (13,656.22) {13,656.22}	12,230.51	99.7

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		1052	NAGPUR METRO RAIL PROJECT PHASE II  (NMRCL) (N28000155)	12/2022	12/2027 (N.A.) {12/2027}	6,708.00 (N.A.) {6,708.00}	171.22	8.5
		1053	PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1  (MMRC) (N28000157)	10/2023	1/2027 (N.A.) {1/2027}	910.18 (N.A.) {910.18}	0.00	1.25
	<u>WATER RESOURCES</u>	1054	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA  (BPB) (N30000001)	3/2017	12/2019 (Aug-24) {12/2023}	233.57 (N.A.) {233.57}	217.42	
<u>MANIPUR</u>	<u>CIVIL AVIATION</u>	1055	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX (AAI) (N04000100)	11/2021	7/2024 (Mar-25) {3/2025}	499.00 (N.A.) {499.00}	95.59	31.48
	<u>RAILWAYS</u>	1056	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)  (NFR) (220100288)	4/2003	3/2011 (Dec-26) {12/2026}	4,454.17 (12,274.06) {19,602.68}	14,579.53	79
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1057	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM (NHIDCL) (N24001974)	9/2021	1/2025 (N.A.) {1/2025}	315.56 (N.A.) {315.56}	53.46	43.27
		1058	LMPHAL TO JIRIBAM PKG-7  (NHIDCL) (N24002028)	1/2023	12/2025 (N.A.) {12/2025}	760.16 (N.A.) {760.16}	63.80	27.18

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1059	UKHRUL TOLOI TADUBI PKG-2  (NHIDCL) (N24002131)	3/2023	2/2026 (N.A.) {2/2026}	578.98 (N.A.) {578.98}	38.52	18.05
1060	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A)  (NHIDCL) (N24001270)	3/2020	6/2022 (Dec-23) {12/2024}	292.24 (N.A.) {292.24}	127.86	85.33
1061	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B)  (NHIDCL) (N24001271)	6/2020	8/2022 (N.A.) {12/2024}	365.53 (N.A.) {365.53}	156.31	77.36
1062	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A)  (NHIDCL) (N24001272)	3/2020	6/2022 (N.A.) {12/2024}	167.95 (204.12) {167.95}	88.05	69.89
1063	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B)  (NHIDCL) (N24001273)	7/2020	8/2022 (N.A.) {12/2024}	177.76 (N.A.) {177.76}	89.67	80.53
1064	IMPROVEMENT/UPGRA DATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI (NHIDCL) (N24001274)	8/2020	4/2022 (N.A.) {8/2025}	379.39 (N.A.) {379.39}	189.78	45.88
1065	IMPROVEMENT/UPGRA DATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO (NHIDCL) (N24001275)	8/2020	4/2022 (N.A.) {12/2025}	268.98 (N.A.) {268.98}	22.08	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1066	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI (NHIDCL) (N24001276)	8/2020	4/2022 (N.A.) {12/2025}	228.97 (N.A.) {228.97}	0.00	0
1067	MARIAM - PEREN PKG-1A  (NHIDCL) (N24001349)	2/2021	12/2022 (N.A.) {2/2025}	226.32 (N.A.) {226.32}	82.90	59.07
1068	MARIAM - PEREN (PKG 1B)  (NHIDCL) (N24001350)	2/2021	12/2022 (N.A.) {9/2024}	188.36 (N.A.) {188.36}	115.84	92.36
1069	MARIAM - PEREN PKG-2B  (NHIDCL) (N24001351)	2/2021	12/2022 (N.A.) {3/2024}	232.26 (N.A.) {232.26}	156.93	100
1070	IMPHAL ? MOREH PACKAGE- 3  (NHIDCL) (N24001352)	3/2021	12/2022 (N.A.) {8/2024}	259.31 (N.A.) {259.31}	144.94	99.7
1071	IMPHAL - KHONGSANG PKG-2  (NHIDCL) (N24001353)	3/2021	12/2022 (Nov-23) {2/2025}	195.14 (N.A.) {195.14}	59.99	49.8
1072	TAMENGLONG - MAHUR PKG-3  (NHIDCL) (N24001354)	3/2021	12/2022 (N.A.) {12/2024}	234.08 (N.A.) {234.08}	139.45	90.15
1073	MARIAM - PEREN (PKG 2A)  (NHIDCL) (N24001398)	7/2021	3/2023 (N.A.) {3/2023}	204.58 (N.A.) {204.58}	126.78	100

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1074	IMPHAL ? MOREH (PACKAGE 4)  (NHIDCL) (N24001399)	3/2021	1/2023 (N.A.) {5/2024}	277.99 (N.A.) {277.99}	146.35	100
1075	SENAPATI - IMPHAL PKG-5B  (NHIDCL) (N24001400)	3/2021	1/2023 (N.A.) {8/2025}	211.70 (N.A.) {211.70}	28.99	26.67
1076	IMPHAL - KHONGSANG PKG-3  (NHIDCL) (N24001401)	7/2021	3/2023 (Feb-24) {12/2024}	467.00 (N.A.) {467.00}	181.65	74
1077	TAMENGLONG - MAHUR PKG-1  (NHIDCL) (N24001402)	7/2021	3/2023 (Oct-23) {10/2024}	185.80 (N.A.) {185.80}	112.31	92.65
1078	TAMENGLONG - MAHUR PKG-2  (NHIDCL) (N24001403)	7/2021	3/2023 (May-24) {12/2024}	483.87 (N.A.) {483.87}	278.89	91.03
1079	TAMENGLONG - MAHUR PKG-4  (NHIDCL) (N24001404)	7/2021	3/2023 (Sep-23) {10/2024}	198.77 (N.A.) {198.77}	100.53	85.12
1080	CHURACHANPUR TUIVAI PKG-3  (NHIDCL) (N24001405)	7/2021	10/2023 (Feb-24) {6/2025}	673.27 (N.A.) {673.27}	339.37	72.16
1081	TAMENGLONG - MAHUR PKG-5  (NHIDCL) (N24001436)	8/2021	5/2023 (Dec-23) {12/2024}	477.86 (N.A.) {477.86}	227.05	80.1
1082	TAMENGLONG - MAHUR PKG-6  (NHIDCL) (N24001437)	9/2021	5/2023 (Oct-23) {1/2025}	311.18 (N.A.) {311.18}	171.57	72.5

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		1083	MARAM - PEREN PKG-3  (NHIDCL) (N24001439)	8/2021	5/2023 (N.A.) {10/2024}	467.41 (N.A.) {467.41}	232.43	90.03
		1084	IMPHAL - KHONGSANG PKG-4  (NHIDCL) (N24001453)	8/2021	12/2023 (N.A.) {2/2025}	579.63 (N.A.) {579.63}	127.47	51.62
		1085	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM (NHIDCL) (N24001473)	9/2021	2/2024 (N.A.) {4/2025}	310.76 (N.A.) {310.76}	110.92	74.16
		1086	IMPHAL - KHONGSANG PKG-5  (NHIDCL) (N24001538)	12/2021	5/2024 (N.A.) {3/2025}	410.68 (N.A.) {410.68}	102.20	50.78
		1087	IMPHAL - KHONGSANG PKG-6  (NHIDCL) (N24001539)	12/2021	2/2025 (N.A.) {11/2025}	504.76 (N.A.) {504.76}	95.59	40.68
		1088	AKASH BRIDGE - JESSAMI SECTION PKG-2  (NHIDCL) (N24001540)	3/2022	2/2025 (N.A.) {2/2025}	152.11 (N.A.) {152.11}	50.01	67.57
MEGHALAYA	DEPARTMENT OF HIGHER EDUCATION	1089	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA (RITES OF HIGHER) (N42000001)	9/2013	9/2014 (Jul-24) {7/2024}	484.32 (429.70) {429.70}	269.55	71.8

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

<u>DONER</u>	1090	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE, SHILONG IN MEGALAYA UNDER NLCPR (HSCL FOR DONER) (N12000103)	4/2014	9/2017 (N.A.) {9/2017}	151.33 (N.A.) {151.33}	148.33	98.5
<u>RAILWAYS</u>	1091	NEW BG LINE FROM BYRNIHAT TO SHILLONG  (NFR) (N22000205)	4/2010	3/2021 (N.A.) {3/2021}	906.46 (1,202.33) {8,324.28}	269.80	2
<u>ROAD TRANSPORT AND HIGHWAYS</u>	1092	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T (NHIDCL) (N24000771)	4/2017	9/2021 (Jul-23) {12/2024}	553.51 (610.09) {553.51}	339.78	66.52
	1093	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM (NHIDCL) (N24000903)	3/2019	3/2022 (Dec-23) {12/2023}	306.28 (N.A.) {306.28}	233.31	100
	1094	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM ( (NHIDCL) (N24001313)	11/2020	12/2023 (Oct-25) {10/2025}	351.12 (N.A.) {351.12}	210.36	19.55
	1095	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL (NHIDCL) (N24001314)	11/2020	12/2023 (N.A.) {8/2026}	525.68 (N.A.) {525.68}	368.59	5.9

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1096	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL (NHIDCL) (N24001334)	11/2020	12/2023 (N.A.) {4/2026}	445.51 (N.A.) {445.51}	191.35	0.6
1097	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B (NHIDCL) (N24001335)	11/2020	12/2023 (N.A.) {11/2026}	284.21 (N.A.) {284.21}	45.46	0
1098	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-4 (KANAI-RONGARA)  (NHIDCL) (N24001339)	10/2020	4/2022 (Jun-24) {12/2024}	157.86 (146.92) {157.86}	142.64	97.49
1099	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-3  (NHIDCL) (N24001360)	3/2021	12/2022 (Jun-24) {11/2024}	260.21 (N.A.) {260.21}	195.81	86.38
1100	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 (MoRTH) (N24001441)	8/2020	2/2022 (Aug-24) {8/2024}	302.88 (N.A.) {302.88}	209.13	90.76
1101	REHABILITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM (NHIDCL) (N24001474)	9/2021	5/2024 (N.A.) {12/2024}	359.86 (N.A.) {359.86}	215.06	77.5

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		1102	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2  (NHIDCL) (N24001541)	11/2021	6/2024 (N.A.) {12/2024}	283.50 (N.A.) {283.50}	195.48	70.19
MIZORAM	RAILWAYS	1103	BHAIRABI SAIRONG, NL, NEFR  (NFR) (N22000100)	4/2008	3/2014 (N.A.) {7/2025}	2,393.47 (5,021.45) {8,605.00}	7,361.87	93
	ROAD TRANSPORT AND HIGHWAYS	1104	UP-GRADATION TO 2- LANE WITH PAVED SHOULDERS OF NGOPA - PAWL RANG SECTION OF NH 102B OF AIZAWL - IMPHA (NHIDCL) (N24001975)	9/2021	2/2025 (N.A.) {2/2026}	523.78 (N.A.) {523.78}	199.94	30
		1105	KEIFANG - TUVAI PKG- 3  (NHIDCL) (N24002027)	12/2021	2/2025 (N.A.) {5/2026}	500.88 (N.A.) {500.88}	107.21	26
		1106	WIDENING AND UP- GRADATION TO 2- LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000857)	4/2017	4/2023 (Mar-24) {11/2024}	519.09 (785.65) {785.65}	644.30	88
		1107	WIDENING AND UP- GRADATION TO 2- LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000858)	4/2017	7/2023 (May-24) {7/2024}	640.07 (990.88) {1,286.35}	1,189.51	99
		1108	WIDENING AND UP- GRADATION TO 2- LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000859)	4/2017	6/2023 (Mar-24) {3/2024}	642.96 (988.23) {988.23}	723.15	99.5

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1109	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000861)	4/2017	4/2023 (Nov-23) {12/2024}	473.18 (688.25) {688.25}	508.98	83.5
1110	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000862)	4/2017	4/2023 (Oct-23) {12/2024}	537.82 (789.05) {789.05}	740.81	90
1111	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000863)	4/2017	6/2023 (Feb-24) {12/2024}	518.53 (906.76) {906.76}	777.33	87
1112	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000864)	4/2017	4/2024 (Jul-24) {12/2024}	404.29 (750.32) {750.32}	575.50	82
1113	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000865)	4/2017	9/2023 (May-24) {12/2024}	428.11 (746.39) {746.39}	567.80	87
1114	CONSTRUCTION OF CHHIATHLANG - SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 (NHIDCL) (N24001277)	9/2020	10/2022 (Apr-24) {6/2024}	275.02 (247.25) {247.25}	231.19	99.73

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1115	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) (NHIDCL) (N24001278)	3/2020	7/2022 (Jan-24) {6/2024}	206.88 (219.33) {219.33}	200.75	95
1116	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) (NHIDCL) (N24001281)	3/2020	7/2022 (Mar-24) {6/2024}	292.24 (331.17) {331.17}	279.04	88
1117	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) (NHIDCL) (N24001283)	3/2020	7/2022 (Jan-24) {1/2024}	281.78 (253.41) {253.41}	237.91	100
1118	DULTE- KWALKULH - CHAMPAI PKG.1  (NHIDCL) (N24001355)	3/2021	12/2022 (Mar-24) {3/2024}	374.39 (374.39) {374.39}	291.91	100
1119	DULTE- KWALKULH - CHAMPAI PKG.2  (NHIDCL) (N24001356)	3/2021	12/2022 (Apr-24) {4/2024}	233.25 (233.25) {233.25}	175.27	100
1120	DULTE- KWALKULH - CHAMPAI PKG.3  (NHIDCL) (N24001357)	3/2021	6/2023 (Jan-24) {1/2024}	674.71 (674.71) {674.71}	589.25	100
1121	TLABUNG - LUNGLEI PKG-A  (NHIDCL) (N24001358)	3/2021	12/2022 (Dec-24) {12/2025}	698.44 (698.45) {698.45}	371.84	39
1122	TLABUNG - LUNGLEI PKG-B  (NHIDCL) (N24001359)	3/2021	1/2023 (Dec-24) {12/2025}	740.58 (740.58) {740.58}	268.65	39

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		1123	KEIFANG - TUVAI PKG-1  (NHIDCL) (N24001440)	9/2021	5/2023 (Jun-24) {1/2025}	492.94 (492.94) {492.94}	353.98	84
MULTI STATE	COAL	1124	NILJAI EXPANSION (DEEP) OC (3.5 MTY)  (WCL) (N06000154)	8/2016	3/2022 (Mar-25) {3/2025}	319.76 (319.76) {319.76}	281.40	98
		1125	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY)  (WCL) (N06000157)	2/2017	3/2021 (Mar-25) {3/2025}	328.00 (N.A.) {328.00}	321.43	96
		1126	BINA KAKRI AMALGAMATION OCP 14 MTPA  (NCL) (N06000192)	8/2020	3/2024 (N.A.) {3/2025}	836.42 (N.A.) {836.42}	623.84	53.2
	DPIIT	1127	NATIONAL INDUSTRIAL CORRIDOR PROJECT  (DMIC FOR DPIIT) (N40000001)	9/2011	3/2027 (Mar-27) {3/2027}	20,084.00 (20,084.00) {20,084.00}	9,718.22	50.99
PETROLEUM		1128	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II  (GAIL) (N16000285)	6/2009	12/2012 (Nov-24) {11/2024}	2,915.00 (5,909.00) {5,909.00}	3,889.52	89.3
		1129	SRIKAKULAM ANGUL PIPELINE PROJECT  (GAIL) (N16000388)	9/2019	7/2022 (Sep-24) {9/2024}	2,658.34 (N.A.) {2,658.34}	1,925.58	90.3
		1130	DHAMRA HALDIA PIPELINE PROJECT  (GAIL) (N16000391)	3/2020	11/2022 (Mar-25) {3/2025}	1,030.65 (N.A.) {1,030.65}	756.77	83.4

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1131	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT  (GAIL) (N16000398)	6/2020	5/2023 (Oct-24) {10/2024}	7,844.25 (N.A.) {7,844.25}	5,560.34	87.5
	1132	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS  (IOCL) (N16000426)	6/2019	12/2029 (Mar-30) {3/2030}	169.00 (N.A.) {169.00}	69.30	17.8
	1133	NORTH EAST GAS GRID  (IGGL) (N16000439)	11/2020	3/2024 (Mar-25) {3/2025}	9,265.00 (9,265.00) {9,265.00}	5,406.46	81.7
<b>POWER</b>	1134	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO (PGCIL) (N18000184)	3/2015	3/2018 (N.A.) {9/2024}	197.40 (N.A.) {197.40}	161.89	96
	1135	EASTERN REGION STRENGTHENING SCHEME XVII ( PART B)  (PGCIL) (N18000244)	2/2017	6/2019 (N.A.) {8/2023}	235.53 (N.A.) {243.74}	170.26	0
	1136	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P (PGCIL) (N18000249)	12/2014	12/2018 (N.A.) {3/2025}	4,754.42 (N.A.) {9,129.32}	6,453.40	76.8
	1137	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES  (PGCIL) (N18000250)	12/2014	12/2018 (N.A.) {12/2024}	5,111.33 (N.A.) {6,700.00}	4,895.05	94.8

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1138	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN (PGCIL) (N18000264)	8/2017	2/2020 (N.A.) {9/2024}	1,931.39 (N.A.) {2,635.55}	1,973.12	100
1139	NORTH EASTERN REGION STRENGTHENING SCHEME-XII  (PGCIL) (N18000316)	5/2021	3/2023 (N.A.) {8/2024}	576.42 (N.A.) {576.42}	416.96	98
1140	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION  (PGCIL) (N18000317)	11/2018	11/2021 (N.A.) {6/2024}	241.38 (N.A.) {241.38}	243.75	100
1141	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM  (PGCIL) (N18000328)	2/2022	4/2025 (N.A.) {4/2025}	318.12 (N.A.) {318.12}	135.75	82
1142	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION.  (PGCIL) (N18000329)	3/2022	3/2023 (N.A.) {3/2024}	176.22 (N.A.) {176.22}	95.43	100
1143	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM  (PGCIL) (N18000330)	3/2022	12/2024 (N.A.) {12/2024}	288.71 (N.A.) {288.71}	66.79	37

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1144	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000331)	2/2022	9/2023 (N.A.) {12/2024}	359.47 (N.A.) {359.47}	175.17	54
1145	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000332)	5/2022	11/2023 (N.A.) {12/2024}	1,666.00 (N.A.) {1,666.00}	1,189.62	79
1146	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B (PGCIL) (N18000337)	7/2022	6/2023 (N.A.) {12/2024}	4,546.26 (N.A.) {4,546.26}	1,964.25	56
1147	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C (PGCIL) (N18000338)	7/2022	3/2025 (N.A.) {3/2025}	186.19 (N.A.) {186.19}	15.31	23
1148	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION (PGCIL) (N18000339)	11/2018	11/2021 (N.A.) {6/2023}	173.94 (N.A.) {173.94}	130.76	100
1149	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED (PGCIL) (N18000341)	8/2022	2/2024 (N.A.) {3/2024}	863.99 (N.A.) {863.99}	547.13	100

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1150	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION  (PGCIL) (N18000343)	10/2022	10/2025 (N.A.) {10/2025}	307.87 (N.A.) {307.87}	53.31	50
	1151	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B  (PGCIL) (N18000252)	3/2023	11/2024 (N.A.) {11/2024}	3,546.94 (N.A.) {3,546.94}	834.14	32
	1152	ER WR TRANSMISSION LIMITED  (PGCIL) (N18000353)	3/2023	3/2025 (N.A.) {3/2025}	281.16 (N.A.) {281.16}	16.14	23
<b>RAILWAYS</b>	1153	NANGALDAM-TALWARA(NL),NR  (NR) (220100188)	3/1981	7/2012 (Nov-24) {11/2024}	450.00 (2,018.00) {2,017.96}	1,190.75	85
	1154	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)  (WCR) (220100232)	9/1998	5/2008 (N.A.) {3/2025}	247.66 (N.A.) {8,248.50}	2,500.34	67
	1155	CHHAPRA-BALLIA UP  (NER) (N22000134)	3/2013	1/2019 (N.A.) {2/2025}	295.00 (954.00) {954.00}	963.18	92
	1156	CHOTTAUDEPUR-DHAR(NL)  (WR) (N22000138)	4/2007	3/2022 (Dec-26) {12/2026}	1,347.26 (1,793.63) {1,793.63}	1,414.28	58
	1157	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL)  (WR) (N22000139)	4/2007	3/2022 (Feb-28) {2/2028}	1,640.04 (1,873.10) {2,873.11}	1,876.45	58

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1158	GWALIOR- SEOPURKALA WITH EXTENSION TO KOTA (GC)  (NCR) (N22000148)	4/2011	3/2022 (N.A.) {12/2024}	2,912.96 (N.A.) {3,845.60}	1,024.32	0
1159	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR (NCR) (N22000158)	4/2010	(Dec-26) {12/2026}	2,030.50 (746.83) {746.83}	53.74	17
1160	NEW BONGAIGAON- RANGIA-KAMAKGHYA DOUBLING  (NFR) (N22000183)	4/2013	3/2019 (N.A.) {8/2024}	1,798.00 (N.A.) {2,832.35}	2,807.77	85
1161	NEW BG LINE FROM BALURGHAT TO HILLY NFR  (NFR) (N22000206)	4/2010	3/2020 (N.A.) {3/2027}	242.22 (N.A.) {1,208.73}	386.64	5
1162	NEW BG LINE FROM JAGBANI TO BIRATNAGAR  (NFR) (N22000207)	4/2010	(N.A.) {3/2023}	241.52 (N.A.) {401.65}	343.30	85.42
1163	MURKONGSELEK- PASIGHAT NL  (NFR) (N22000208)	4/2011	3/2020 (N.A.) {3/2025}	414.84 (N.A.) {1,265.16}	525.85	28
1164	MADURAI-TUTICORIN VIA ARUPPUKOTTAI  (SR) (N22000215)	4/2011	3/2019 (Dec-27) {12/2027}	120.70 (N.A.) {2,053.39}	342.12	14
1165	PIRPAINTI-JASIDIH  (ER) (N22000219)	4/2013	3/2022 (Mar-28) {3/2028}	915.98 (N.A.) {2,137.81}	791.05	45

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1166	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION  (SCR) (N22000261)	4/2012	3/2023 (N.A.) {3/2025}	1,856.95 (N.A.) {1,952.68}	1,186.03	0
1167	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL  (NR) (N22000274)	4/2007	(N.A.) {2/2024}	336.91 (N.A.) {791.39}	572.99	40
1168	RAYADURGA-TUMKUR NL  (SWR) (N22000279)	4/2007	(N.A.) {2/2027}	2,062.30 (2,495.59) {2,495.59}	1,381.73	60
1169	PHULERA - DIGANA DOUBLING  (NWR) (N22000326)	5/2015	3/2020 (Apr-24) {4/2024}	600.00 (N.A.) {701.81}	718.14	100
1170	HOTGI-KUDGI-GADAG  (SWR) (N22000333)	3/2015	3/2019 (N.A.) {6/2025}	1,614.59 (1,877.81) {2,458.87}	2,297.64	88
1171	KAZIPET-BALHRSHA  (SCR) (N22000367)	4/2015	3/2021 (N.A.) {1/2025}	2,063.03 (N.A.) {2,909.00}	2,503.54	0
1172	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT  (NHSRCL) (N22000463)	12/2015	12/2023 (N.A.) {8/2027}	108,000.00 (N.A.) {108,000.00}	61,272.82	44
1173	WESTERN DEDICATED FREIGHT CORRIDOR  (DFCC) (N22000464)	11/2007	3/2020 (N.A.) {3/2020}	16,592.00 (51,101.00) {51,101.00}	47,476.00	81

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1174	CHANDIGARH-BADDI  (NR) (N22000467)	4/2007	3/2023 (N.A.) {6/2025}	328.14 (N.A.) {1,540.14}	482.67	10
	1175	NARAYANGARH TO BHADRAK 3RD LINE (155 KM)  (SER) (N22000506)	3/2019	5/2023 (N.A.) {12/2025}	1,866.31 (N.A.) {1,866.31}	1,530.84	50
<u>ROAD TRANSPORT AND HIGHWAYS</u>	1176	VARANASI- AURANGABAD KM.786 TO KM.978.40  (NHAI) (N24000182)	9/2011	3/2014 (N.A.) {9/2024}	2,848.00 (N.A.) {3,241.56}	3,901.66	85.01
	1177	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000  (NHAI) (N24001628)	11/2021	2/2025 (N.A.) {2/2025}	2,155.95 (N.A.) {2,155.95}	1,026.00	40.79
	1178	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O (NHAI) (N24001629)	4/2022	11/2024 (N.A.) {11/2024}	796.65 (N.A.) {796.65}	198.93	47.77
<u>SHIPPING AND PORTS</u>	1179	JAL MARG VIKAS PROJECT  (IWA) (N25000072)	1/2018	3/2023 (Dec-25) {12/2025}	5,369.18 (4,633.81) {5,061.15}	3,004.09	59.39
<u>TELECOMMUNICA TIONS</u>	1180	NETWORK FOR SPECTRUM  (DOT) (N26000101)	3/2012	7/2015 (Sep-23) {8/2024}	13,334.00 (34,953.45) {34,953.45}	22,626.69	97.6

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		1181	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART (BSNL) (N26000114)	3/2020	6/2021 (Nov-21) {10/2024}	461.42 (461.42) {461.42}	159.98	75
		1182	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and (BSNL) (N26000115)	3/2023	3/2024 (Jul-24) {7/2024}	185.27 (N.A.) {239.60}	146.93	100
		1183	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT (BSNL) (N26000116)	5/2023	8/2024 (N.A.) {8/2024}	645.13 (N.A.) {645.13}	129.50	43.26
		1184	PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGARTION and ANNUAL MAINTENANCE OF (BSNL) (N26000117)	6/2023	6/2025 (N.A.) {6/2025}	24,544.55 (N.A.) {24,556.35}	2,106.58	17.01
		1185	OPTICAL TRANSPORT NETWORK (OTN) PH-4 IN BSNL  (BSNL) (N26000118)	2/2024	8/2025 (N.A.) {8/2025}	810.99 (N.A.) {810.99}	0.00	0
	<u>URBAN DEVELOPMENT</u>	1186	DELHI GHAZIABAD MEERUT RRTS CORRIDOR  (NCRTC) (N28000134)	3/2019	6/2025 (N.A.) {6/2025}	30,274.00 (N.A.) {30,274.00}	21,667.12	78.7
<u>NAGALAND</u>	<u>PETROLEUM</u>	1187	AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR  (IOCL) (N16000529)	8/2023	11/2027 (N.A.) {11/2027}	227.62 (N.A.) {227.62}	0.00	2

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

<u>RAILWAYS</u>	1188	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)  (NFR) (N22000124)	4/2006	3/2015 (N.A.) {12/2029}	2,326.52 (6,663.00) {6,663.00}	3,498.12	52
<u>ROAD TRANSPORT AND HIGHWAYS</u>	1189	PEREN-DIMAPUR PKG-3  (NHIDCL) (N24001912)	2/2021	6/2025 (N.A.) {6/2025}	177.77 (199.02) {199.02}	7.98	13.9
	1190	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH (NHIDCL) (N24001976)	12/2022	2/2026 (N.A.) {2/2026}	430.24 (N.A.) {430.24}	25.39	15.78
	1191	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C (NHIDCL) (N24001977)	12/2022	2/2026 (N.A.) {2/2026}	442.54 (N.A.) {442.54}	7.11	8.55
	1192	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN (NHIDCL) (N24001978)	12/2022	2/2026 (N.A.) {2/2026}	497.18 (N.A.) {497.18}	43.78	22.66
	1193	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 (NHIDCL) (N24000686)	3/2016	9/2019 (Nov-22) {7/2024}	373.07 (489.01) {387.00}	382.50	99.81

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1194	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00) (NHIDCL) (N24000688)	3/2016	8/2022 (Sep-25) {9/2025}	429.52 (562.98) {429.52}	279.04	81.48
1195	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. (NHIDCL) (N24000752)	2/2017	9/2020 (Feb-23) {8/2024}	387.00 (391.02) {391.02}	387.50	99.32
1196	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING (NHIDCL) (N24000753)	3/2018	11/2022 (Jun-23) {10/2024}	500.09 (698.81) {698.81}	365.22	93.44
1197	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO (NHIDCL) (N24000756)	3/2018	9/2022 (Jan-23) {7/2024}	285.68 (N.A.) {285.68}	174.28	98.04
1198	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLUMON ROAD FROM EXISTING KM 20.456 TO (NHIDCL) (N24000763)	3/2018	12/2021 (Aug-22) {8/2025}	215.79 (N.A.) {215.79}	100.83	17.34
1199	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLUMON ROAD FROM EXISTING KM 60.345 TO (NHIDCL) (N24000765)	3/2018	9/2018 (Jun-23) {9/2025}	323.98 (N.A.) {323.98}	78.61	14.34

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1200	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN (MoRTH) (N24001179)	3/2017	11/2020 (Feb-23) {2/2023}	217.35 (N.A.) {217.35}	214.18	100
1201	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- (MoRTH) (N24001180)	3/2019	12/2022 (Jan-23) {1/2023}	237.51 (N.A.) {237.51}	201.20	100
1202	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D (NHIDCL) (N24001255)	9/2020	10/2022 (Apr-24) {9/2024}	277.44 (N.A.) {277.44}	159.70	62.14
1203	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES (NHIDCL) (N24001258)	8/2020	4/2022 (Apr-23) {2/2025}	202.36 (N.A.) {202.36}	70.06	26.9
1204	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM (NHIDCL) (N24001259)	9/2020	4/2022 (May-24) {2/2025}	315.63 (N.A.) {315.63}	89.35	70.58
1205	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) (NHIDCL) (N24001280)	3/2020	6/2022 (Mar-23) {9/2023}	320.97 (N.A.) {320.97}	182.21	100

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1206	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II)  (NHIDCL) (N24001282)	3/2020	6/2022 (N.A.) {1/2026}	355.79 (N.A.) {355.79}	109.24	0
1207	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III)  (NHIDCL) (N24001284)	3/2020	6/2022 (Jun-23) {6/2024}	361.53 (365.42) {365.42}	189.26	96.28
1208	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I)  (NHIDCL) (N24001286)	3/2020	6/2022 (Oct-22) {6/2023}	278.95 (N.A.) {278.95}	166.29	100
1209	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V)  (NHIDCL) (N24001287)	4/2020	12/2021 (Nov-25) {11/2025}	330.80 (N.A.) {330.80}	94.23	50.67
1210	CHANGTONGYA TO LONGLENG ROAD PKG- 2  (NHIDCL) (N24001389)	3/2020	6/2022 (Sep-22) {1/2025}	206.53 (N.A.) {206.53}	113.29	76.93
1211	PEREN-DIMAPUR SECTION PKG-2  (NHIDCL) (N24001406)	7/2021	3/2023 (Sep-25) {9/2025}	258.52 (N.A.) {258.52}	59.40	54.44
1212	PEREN-DIMAPUR PKG- 5  (NHIDCL) (N24001407)	2/2021	3/2023 (N.A.) {3/2023}	207.33 (N.A.) {207.33}	0.00	0
1213	MERANGKONG-TAMLU- MON (MTM) PKG-5  (NHIDCL) (N24001438)	7/2021	12/2023 (N.A.) {9/2025}	161.73 (N.A.) {161.73}	39.34	20.41

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		1214	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I (MoRTH) (N24001465)	6/2020	9/2024 (Jun-26) {6/2026}	252.19 (N.A.) {252.19}	0.28	0
		1215	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N (MoRTH) (N24001466)	3/2021	7/2024 (Mar-25) {3/2025}	297.24 (N.A.) {297.24}	99.44	54.85
		1216	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO (MoRTH) (N24001467)	3/2021	2/2024 (Feb-25) {2/2025}	226.44 (N.A.) {226.44}	103.45	73
		1217	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J (NHIDCL) (N24001475)	3/2022	12/2024 (N.A.) {12/2024}	605.36 (N.A.) {605.36}	194.37	72.43
		1218	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I (MoRTH) (N24001855)	2/2021	6/2025 (Jun-25) {6/2025}	192.93 (N.A.) {192.93}	41.89	45.54
ODISHA	COAL	1219	BASUNDHARA (WEST) OC EXTN(7.00 MTY)  (MCL) (N06000112)	5/2014	3/2019 (N.A.) {3/2027}	479.15 (N.A.) {479.15}	264.67	62

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1220	SIARMAL OCP (40.00MTY)  (MCL) (NO6000113)	2/2021	3/2029 (N.A.) {3/2029}	5,194.96 (N.A.) {3,386.76}	3,386.76	42.5
1221	GARJANBAHAL OCP  (MCL) (NO6000117)	11/2014	3/2021 (N.A.) {3/2026}	1,375.38 (N.A.) {1,375.38}	819.66	58
1222	INTEGRATED LAKHANPUR- BELPAHAR-LILARI OCP  (MCL) (NO6000167)	5/2018	3/2027 (N.A.) {3/2027}	2,434.75 (N.A.) {2,434.75}	1,772.99	51
1223	REORGANISATION OF BHARATPUR OCP EXPANSION  (MCL) (NO6000171)	11/2018	3/2029 (N.A.) {3/2029}	2,838.87 (N.A.) {2,838.87}	1,568.50	44
1224	TALABIRA II AND III OCP  (NLC) (NO6000189)	7/2017	1/2027 (N.A.) {1/2027}	2,401.07 (N.A.) {2,401.07}	1,264.53	51.4
1225	NAINI COAL MINE  (SCCL) (NO6000203)	3/2020	3/2024 (N.A.) {3/2026}	494.30 (N.A.) {494.30}	491.33	35
1226	BHUBANESWARI EXPANSION OCP  (MCL) (NO6000227)	3/2024	3/2031 (N.A.) {3/2031}	6,321.73 (N.A.) {3,145.45}	1,068.00	18
1227	GOPALJI-KANIHA OCP  (MCL) (NO6000229)	4/2022	3/2028 (N.A.) {3/2028}	6,107.87 (N.A.) {8,416.19}	1,566.44	16.5
1228	BALARAM EXPANSION OCP  (MCL) (NO6000230)	8/2020	3/2029 (N.A.) {3/2029}	3,504.21 (N.A.) {3,504.21}	896.62	49

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1229	KULDA EXPANSION OCP- 15 MTY  (MCL) (N06000248)	6/2014	3/2018 (N.A.) {3/2026}	348.16 (N.A.) {348.16}	195.63	62
	1230	SUBHADRA OCP  (MCL) (N06000249)	5/2021	3/2029 (Mar-29) {3/2029}	1,693.81 (N.A.) {1,693.81}	1,129.52	39
	1231	RPR OF HINGULA -II EXPANSION PH-III  (MCL) (N06000261)	12/2022	3/2029 (N.A.) {3/2029}	2,264.68 (N.A.) {2,264.68}	999.94	39
	1232	NLC TALABIRA THERMAL POWER PROJECT (PHASE-1: 3 X 800 MW)  (NLC) (N06000270)	1/2024	5/2029 (N.A.) {5/2029}	27,213.00 (N.A.) {27,213.00}	952.29	1.51
<u>DEPARTMENT OF HIGHER EDUCATION</u>	1233	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR  (CPWD EDUCATION) (N28000126)	1/2019	3/2022 (N.A.) {11/2024}	790.79 (N.A.) {790.79}	647.77	92
<u>MINES</u>	1234	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT  (NALCO) (N10000010)	12/2014	4/2021 (Sep-25) {9/2025}	4,103.00 (5,677.40) {5,677.40}	3,066.40	64.97
	1235	UTKAL D AND E COAL BLOCK  (NALCO) (N10000011)	5/2016	1/2020 (Nov-23) {3/2024}	534.00 (667.23) {1,021.97}	749.83	73
	1236	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND (NALCO) (N10000012)	12/2015	11/2020 (Sep-25) {9/2025}	355.00 (581.00) {581.00}	108.93	12.6

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1237	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN (NALCO) (N10000013)	11/2017	4/2021 (May-25) {5/2025}	483.00 (483.00) {483.00}	323.22	83.49
	1238	POTTANGI BAUXITE MINES  (NALCO) (N10000016)	5/2018	12/2024 (Mar-25) {5/2025}	1,437.00 (1,381.00) {1,381.00}	639.16	46
	1239	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA  (NALCO) (N10000017)	9/2019	3/2023 (May-24) {5/2024}	225.79 (44.87) {270.66}	5.00	100
<b>PETROLEUM</b>	1240	ADDITIONAL STORAGE TANKS AT PARADIP  (IOCL) (N16000361)	11/2018	9/2021 (Dec-24) {12/2024}	462.30 (543.00) {543.00}	447.39	93.8
	1241	Fuel Quality Upgradation Project at Paradip Refinery  (IOCL) (N16000362)	5/2019	8/2021 (Dec-24) {12/2024}	3,361.00 (N.A.) {3,361.00}	2,659.07	97.4
	1242	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY  (IOCL) (N16000368)	6/2019	9/2022 (Dec-24) {12/2024}	427.10 (427.10) {427.10}	282.79	92.3
	1243	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY  (IOCL) (N16000396)	7/2020	1/2024 (Apr-25) {4/2025}	13,805.00 (N.A.) {13,805.00}	6,243.47	83.4

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

<u>POWER</u>	1244	EASTERN REGION EXPANSION SCHEME XXIX  (PGCIL) (N18000351)	3/2023	11/2025 (N.A.) {11/2025}	524.04 (N.A.) {524.04}	292.97	48
	1245	TALCHER THERMAL POWER PROJECT STAGE III (2X660 MW)  (NTPC) (N18000364)	8/2022	5/2027 (N.A.) {5/2027}	11,844.00 (N.A.) {11,844.00}	1,405.09	8.4
<u>RAILWAYS</u>	1246	KHURDA ROAD- BOLANGIR(NL)ECOR  (ECOR) (220100284)	4/1994	3/2009 (Dec-26) {12/2026}	2,923.13 (3,791.66) {5,089.37}	3,807.43	75
	1247	TALCHER- BIMALAGARH(NL)(ECO R)  (ECOR) (220100328)	4/2005	6/2021 (N.A.) {3/2026}	810.78 (N.A.) {1,928.07}	1,436.20	0
	1248	BHADRAK - NERGUNDI 3RD LINE  (ECOR) (N22000316)	3/2013	10/2020 (N.A.) {2/2025}	843.04 (1,284.39) {1,284.39}	1,022.95	75
	1249	JAGADALPUR- KORAPUT DOUBLING  (ECOR) (N22000376)	4/2015	3/2022 (N.A.) {3/2022}	1,547.38 (N.A.) {1,547.38}	1,156.33	87
	1250	KORAPUT - SINGAPUR ROAD DOUBLING  (ECOR) (N22000379)	4/2015	3/2022 (Mar-26) {3/2026}	2,361.74 (2,361.74) {2,361.74}	1,441.19	65
	1251	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE  (ECOR) (N22000380)	4/2015	11/2018 (N.A.) {3/2025}	701.61 (N.A.) {810.02}	179.43	25

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1252	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE.  (ECOR) (N22000381)	4/2015	12/2018 (N.A.) {2/2025}	1,172.92 (2,087.43) {2,087.43}	1,487.84	65
1253	VIZIANAGARAM - SAMABALPUR 3RD LINE  (RVNL) (N22000409)	1/1991	12/2024 (N.A.) {12/2026}	2,335.67 (N.A.) {4,803.16}	4,620.71	72
1254	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL  (IRCON) (N22000418)	4/2016	3/2020 (N.A.) {12/2025}	5,200.00 (N.A.) {5,200.00}	0.00	17.4
1255	JEYPORE MALKANGIRI NEW LINE  (ECOR) (N22000516)	2/2018	7/2033 (N.A.) {7/2033}	642.69 (N.A.) {642.69}	154.32	0.1
1256	JEYPORE NABARANGPUR NEWLINE  (ECOR) (N22000517)	7/2017	7/2028 (N.A.) {7/2028}	499.99 (N.A.) {747.91}	0.00	0
1257	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER  (ECOR) (N22000518)	7/2018	12/2026 (N.A.) {12/2026}	278.96 (495.00) {494.62}	0.00	0
1258	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION  (ECOR) (N22000519)	8/2022	8/2027 (N.A.) {8/2027}	190.90 (N.A.) {190.90}	10.00	0
1259	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION  (ECOR) (N22000520)	9/2022	9/2027 (N.A.) {9/2027}	189.93 (N.A.) {189.93}	0.00	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1260	BRUNDAMAL- JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE  ( <i>ECOR</i> ) (N22000521)	12/2009	12/2026 (N.A.) {12/2026}	48.44 (297.00) {297.00}	0.00	0
	1261	BAGHUAPAL FLY OVER (20 KM)  ( <i>ECOR</i> ) (N22000522)	8/2019	8/2027 (N.A.) {8/2027}	183.00 (N.A.) {183.00}	0.00	0
	1262	ROURKELA- BONDAMUNDA A- CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019- 20/NR) ( <i>SER</i> ) (N22000571)	9/2022	9/2026 (N.A.) {3/2026}	209.75 (N.A.) {244.99}	32.09	8
<b>ROAD TRANSPORT AND HIGHWAYS</b>	1263	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM. ( <i>NHAI</i> ) (N24002078)	12/2023	12/2025 (N.A.) {12/2025}	711.00 (N.A.) {711.00}	35.60	9.1
	1264	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM ( <i>NHAI</i> ) (N24002079)	12/2023	12/2025 (N.A.) {12/2025}	742.25 (N.A.) {742.25}	37.10	15.6
	1265	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM ( <i>NHAI</i> ) (N24002080)	12/2023	12/2025 (N.A.) {12/2025}	762.75 (N.A.) {762.75}	38.10	19.12
	1266	3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5 ( <i>NHAI</i> ) (N24002081)	8/2022	1/2025 (N.A.) {6/2025}	153.61 (N.A.) {153.61}	0.00	12

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1267	WIDENING AND STRENGTHENING TO 2L+PS FROM KM 0.000 TO 40.000 (DHAUGAON-PODAMARI SECTION) OF NH 326 I (MoRTH) (N24002135)	3/2022	2/2026 (Feb-26) {2/2026}	186.52 (186.52) {186.52}	10.14	12
1268	WIDENING AND STRENGTHENING TO 4L+PS/2L+PS FROM KM 0.000 TO 35.800 (KUAKHIA - MANGALPUR SECTION) OF N (MoRTH) (N24002126)	3/2022	2/2026 (Feb-26) {2/2026}	636.10 (N.A.) {636.10}	9.08	5.96
1269	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S (NHAI) (N24000619)	9/2016	8/2019 (N.A.) {12/2024}	2,510.04 (N.A.) {2,510.04}	1,104.98	96
1270	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO (NHAI) (N24000715)	12/2017	7/2020 (N.A.) {12/2024}	686.65 (565.00) {686.65}	559.26	86
1271	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE ( (NHAI) (N24000733)	1/2018	8/2022 (N.A.) {3/2025}	633.68 (492.83) {633.68}	560.38	79.1
1272	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG (NHAI) (N24000734)	1/2018	8/2021 (N.A.) {8/2024}	614.48 (503.30) {757.12}	664.48	98

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1273	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON (NHA) (N24000736)	1/2018	9/2020 (N.A.) {12/2024}	686.65 (504.09) {1,015.16}	435.85	77
1274	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141) (NHA) (N24000738)	1/2018	9/2021 (N.A.) {3/2025}	999.00 (1,152.70) {1,152.70}	339.23	76.25
1275	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) ( (NHA) (N24000739)	1/2018	6/2021 (Dec-24) {12/2024}	503.88 (609.03) {609.03}	531.96	91.1
1276	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA.  (MoRTH) (N24000912)	8/2016	2/2017 (Sep-24) {9/2024}	287.70 (5.96) {293.66}	272.95	95.73
1277	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA  (MoRTH) (N24000914)	12/2016	8/2018 (Jul-24) {7/2024}	223.50 (N.A.) {223.50}	220.50	92
1278	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA  (MoRTH) (N24000917)	3/2018	8/2018 (Aug-24) {8/2024}	199.16 (N.A.) {199.16}	155.10	97.88

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1279	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000  (NHA) (N24001647)	8/2020	3/2022 (N.A.) {7/2024}	200.00 (154.73) {154.73}	137.04	100
1280	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 (NHA) (N24001665)	12/2021	10/2024 (N.A.) {6/2025}	1,592.00 (1,592.00) {1,592.00}	695.53	49.82
1281	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD (NHA) (N24001666)	12/2021	9/2024 (N.A.) {10/2025}	714.00 (714.00) {714.00}	341.90	54.42
1282	6L GREENFIELD KALIAGURA ? BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG (NHA) (N24001667)	9/2021	5/2024 (N.A.) {10/2025}	1,734.00 (1,734.00) {1,734.00}	920.26	65
1283	6L OF BADAUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE ? OD-3)  (NHA) (N24001668)	3/2021	4/2024 (N.A.) {3/2025}	1,249.00 (N.A.) {1,249.00}	401.22	67.56
1284	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE ? OD-1)  (NHA) (N24001669)	2/2021	3/2024 (N.A.) {3/2025}	586.00 (N.A.) {586.00}	159.30	59.15

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1285	6L OF KARKI ? KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH- 130-CD (PACKAGE ? OD-4) (NHA) (N24001670)	2/2021	3/2024 (N.A.) {12/2024}	593.00 (N.A.) {593.00}	250.22	81.57
1286	6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE ? OD-2) (NHA) (N24001671)	2/2021	3/2024 (N.A.) {10/2024}	925.00 (N.A.) {925.00}	396.59	94.91
1287	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE ? (NHA) (N24001678)	8/2021	6/2024 (N.A.) {3/2025}	1,460.00 (1,460.00) {1,460.00}	747.50	70.2
1288	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR (MoRTH) (N24001857)	6/2020	12/2023 (Dec-24) {12/2024}	414.24 (N.A.) {414.24}	231.91	80
1289	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR- BALIKUDA FROM KM 277/500 TO 318/970 OF (MoRTH) (N24001858)	3/2022	6/2025 (Jun-25) {6/2025}	499.79 (N.A.) {499.79}	218.62	48.2
1290	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING (MoRTH) (N24001859)	3/2021	3/2024 (Mar-25) {3/2025}	196.94 (N.A.) {196.94}	60.97	34.29

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1291	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI (MoRTH) (N24001860)	1/2022	4/2025 (Apr-25) {4/2025}	300.33 (N.A.) {300.33}	159.82	47.32
1292	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE (MoRTH) (N24001861)	2/2022	11/2024 (Mar-25) {3/2025}	157.49 (N.A.) {157.49}	59.20	15.75
1293	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM (MoRTH) (N24001862)	2/2022	10/2025 (Nov-25) {11/2025}	238.78 (N.A.) {238.78}	9.89	10
1294	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) (MoRTH) (N24001863)	3/2021	6/2024 (Jun-25) {6/2025}	154.05 (N.A.) {154.05}	33.45	22
1295	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM (MoRTH) (N24001864)	11/2021	6/2025 (Jun-25) {6/2025}	154.49 (N.A.) {154.49}	38.03	15.75
1296	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT (MoRTH) (N24001865)	12/2021	5/2025 (May-25) {5/2025}	324.09 (N.A.) {324.09}	66.70	10.99

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

<u>STEEL</u>	1297	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY (SAIL) (N12000122)	11/2020	5/2023 (N.A.) {8/2024}	377.18 (N.A.) {377.18}	388.68	83.59	
	1298	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP (SAIL) (N12000125)	1/2022	5/2025 (N.A.) {5/2025}	970.18 (N.A.) {970.18}	349.16	53.71	
<u>PUNJAB</u>	<u>DEPARTMENT OF HIGHER EDUCATION</u>	1299	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. (CPWD EDUCATION) (N28000142)	10/2019	5/2022 (N.A.) {12/2024}	348.24 (N.A.) {348.24}	259.27	83
	<u>PETROLEUM</u>	1300	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB  (HPCL) (N16000402)	5/2020	2/2023 (Jul-24) {7/2024}	1,421.46 (N.A.) {1,421.46}	1,001.64	97.6
		1301	BHATINDA SANGRUR PIPELINE  (HPCL) (N16000440)	11/2021	5/2024 (N.A.) {2/2025}	367.00 (N.A.) {367.00}	271.13	81.5
		1302	CGD PROJECT AT PATHANKOT DISTRICT  (IOCL) (N16000488)	3/2022	3/2030 (N.A.) {9/2033}	151.00 (N.A.) {151.00}	7.58	1.5

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

<u>RAILWAYS</u>	1303	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI (NR) (N22000502)	6/2009	8/2016 (N.A.) {8/2025}	404.00 (N.A.) {404.00}	190.00	60
	1304	LUDHIANA MULLANPUR DOUBLING  (NR) (N22000589)	9/2020	3/2025 (N.A.) {3/2025}	82.99 (N.A.) {235.00}	0.00	0
	1305	RAJPURA-BHATINDA (172.64 KM)  (MEGA) (N22000597)	6/2017	3/2024 (N.A.) {3/2024}	1,775.73 (N.A.) {1,775.73}	0.00	0
	1306	FEROZPUR - PATTI (25.72 KM)  (NR) (N22000614)	4/2017	3/2027 (N.A.) {3/2027}	299.74 (N.A.) {299.74}	0.00	0
<u>ROAD TRANSPORT AND HIGHWAYS</u>	1307	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS (MoRTH) (N24001960)	3/2021	10/2023 (N.A.) {4/2025}	263.19 (N.A.) {220.00}	30.00	21
	1308	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM (MoRTH) (N24001961)	3/2022	10/2023 (N.A.) {4/2025}	152.58 (N.A.) {152.58}	33.45	20
	1309	6L OF JODHPUR ROMANA (BATHINDA) - MANDI DABWALI (PUNJAB HARYANA BORDER) SECTION OF NH-54 FROM KM. 0. (NHA) (N24002075)	12/2020	8/2025 (Aug-25) {8/2025}	757.13 (757.00) {757.00}	246.51	73

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1310	6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN. WITH BHAGTA BHAI KA-BHADAUR ROAD NEAR DYALPURA BHAI (NHA) (N24002076)	3/2021	10/2025 (Oct-25) {10/2025}	2,029.17 (2,029.00) {2,029.00}	84.23	17
1311	6L ACCESS CONTROLLED LUDHIANA-BATHINDA GREENFIELD HIGHWAY FROM JN. WITH AMRITSAR-BATHANDA GREENFIELD (NHA) (N24002091)	6/2021	9/2025 (Sep-25) {9/2025}	906.51 (906.51) {906.51}	134.05	22.67
1312	6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70) (NHA) (N24002092)	3/2021	10/2025 (N.A.) {10/2025}	1,801.37 (N.A.) {1,801.37}	725.30	8.9
1313	6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K (NHA) (N24002098)	3/2022	10/2025 (N.A.) {10/2025}	1,641.66 (N.A.) {1,641.66}	50.00	21
1314	4L OF EXISTING BEAS ? BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE (NHA) (N24002100)	10/2021	6/2025 (N.A.) {6/2025}	1,003.38 (N.A.) {1,003.38}	207.34	55.76
1315	4L OF BEAS-MEHTA-BATALA-DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA (NHA) (N24002101)	8/2021	6/2025 (N.A.) {6/2025}	809.51 (N.A.) {809.51}	114.83	35.23

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1316	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I SPUR-I) FROM JN. WITH KAPURTHALA - SULTANPUR LODHI ROAD (NH) (NHA) (N24002102)	1/2020	4/2026 (N.A.) {4/2026}	2,165.23 (N.A.) {2,165.23}	99.67	11.71
1317	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN) (NHA) (N24000662)	3/2017	3/2020 (Jun-24) {6/2024}	754.54 (808.60) {808.60}	800.29	99.4
1318	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA (MoRTH) (N24000907)	3/2018	8/2020 (N.A.) {7/2024}	293.10 (N.A.) {315.00}	306.60	0
1319	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200 (MoRTH) (N24000000)	10/2017	10/2019 (N.A.) {12/2025}	1,069.59 (N.A.) {1,069.59}	739.08	44
1320	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000) (MoRTH) (N24000910)	3/2018	11/2020 (N.A.) {6/2024}	170.57 (192.48) {150.00}	104.98	78.7
1321	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES) (MoRTH) (N24000941)	3/2018	8/2020 (N.A.) {8/2020}	293.64 (N.A.) {293.64}	295.46	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1322	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1) (NHA) (N24001414)	12/2020	1/2024 (May-24) {7/2024}	733.00 (908.28) {908.28}	868.44	95.33
1323	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO (NHA) (N24001415)	12/2020	4/2024 (Jul-24) {7/2024}	881.00 (N.A.) {881.00}	845.56	88.34
1324	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI (NHA) (N24001416)	12/2020	1/2024 (Mar-25) {3/2025}	989.66 (N.A.) {989.66}	299.09	30.12
1325	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO (NHA) (N24001417)	12/2020	4/2024 (Jul-24) {7/2024}	1,234.40 (N.A.) {1,234.40}	716.97	56.1
1326	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO (NHA) (N24001418)	12/2020	4/2024 (Jul-24) {7/2024}	1,094.46 (N.A.) {1,094.46}	707.21	56.96
1327	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- (NHA) (N24001419)	2/2021	4/2024 (Nov-24) {11/2024}	1,269.96 (N.A.) {1,269.96}	579.59	41.47

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1328	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR- (NHA) (N24001420)	2/2021	4/2024 (N.A.) {4/2024}	853.66 (N.A.) {853.66}	68.71	9.75
1329	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V (NHA) (N24001514)	1/2021	1/2024 (May-24) {8/2024}	1,060.29 (N.A.) {1,060.29}	975.55	98
1330	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA) (NHA) (N24001630)	7/2021	2/2025 (N.A.) {2/2025}	1,501.02 (N.A.) {1,501.02}	257.00	56
1331	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD  (NHA) (N24001631)	3/2021	10/2024 (N.A.) {10/2024}	1,525.31 (N.A.) {1,525.31}	255.00	60
1332	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM (NHA) (N24001632)	1/2021	5/2024 (N.A.) {12/2024}	1,741.86 (N.A.) {1,741.86}	1,021.63	67.36
1333	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA ? RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR (NHA) (N24001636)	5/2021	12/2024 (Dec-24) {12/2024}	1,368.91 (1,368.91) {1,368.91}	163.58	15.31

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1334	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K (NHA) (N24001637)	3/2021	1/2025 (N.A.) {1/2025}	1,754.84 (N.A.) {1,754.84}	923.06	22.05
1335	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 (NHA) (N24001638)	11/2021	7/2024 (Jul-24) {7/2024}	646.42 (646.42) {646.42}	481.67	80
1336	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE (NHA) (N24001639)	5/2020	12/2024 (Jun-25) {6/2025}	864.23 (864.23) {864.23}	434.88	21
1337	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N (NHA) (N24001640)	3/2021	11/2024 (N.A.) {11/2024}	1,229.38 (N.A.) {1,229.38}	635.09	26.9
1338	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR (NHA) (N24001641)	3/2021	10/2024 (N.A.) {10/2024}	1,641.75 (N.A.) {1,641.75}	164.43	20.2
1339	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI (NHA) (N24001642)	2/2021	8/2024 (N.A.) {8/2024}	1,474.77 (N.A.) {1,474.77}	384.91	61

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		1340	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I (NHA) (N24001643)	12/2020	6/2024 (Jun-25) {6/2025}	857.91 (N.A.) {857.91}	105.75	29.51
		1341	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV (NHA) (N24001644)	12/2020	9/2023 (Sep-24) {9/2024}	524.88 (416.58) {416.58}	142.81	67
		1342	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 (NHA) (N24001645)	12/2020	6/2023 (Feb-24) {2/2024}	366.85 (366.85) {366.85}	519.77	100
RAJASTHAN	ATOMIC ENERGY	1343	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) (NPCIL) (NO2000027)	10/2009	12/2016 (N.A.) {12/2026}	12,320.00 (22,924.00) {22,924.00}	18,503.00	91.7
	CIVIL AVIATION	1344	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT (AAI) (NO4000101)	5/2022	11/2024 (N.A.) {1/2025}	480.00 (N.A.) {480.00}	83.17	38
		1345	UDAIPUR AIRPORT- CONSTRUCTION OF NEW INTEGRATED PASSENGER TERMINAL BUILDING (AAI) (NO4000104)	6/2023	3/2026 (N.A.) {3/2026}	887.00 (N.A.) {887.00}	76.58	18.1
	COAL	1346	NLCIL 300 MW SOLAR POWER PROJECT (PART OF 510 MW CPSU SCHEME) (NLC) (NO6000269)	3/2023	9/2024 (N.A.) {9/2024}	1,813.00 (N.A.) {1,813.00}	336.94	21.96

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

<u>PETROLEUM</u>	1347	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE  (IOCL) (N16000435)	12/2021	10/2024 (Dec-24) {12/2024}	9,028.00 (N.A.) {9,028.00}	5,298.58	61.52
	1348	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAUR DISTRICTS  (IOCL) (N16000489)	3/2022	3/2030 (N.A.) {3/2031}	575.00 (N.A.) {575.00}	104.51	5.6
	1349	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARALI  (HPCL) (N16000496)	3/2022	3/2030 (N.A.) {3/2030}	1,751.00 (N.A.) {1,751.00}	142.88	17.9
	1350	SETTING UP OF PETROCHEMICAL EVACUATION MARKETING TERMINAL (PEMT) AT BARMER  (HPCL) (N16000512)	12/2023	12/2026 (N.A.) {12/2026}	461.05 (N.A.) {461.05}	5.83	8.7
	1351	RAJASTHAN REFINERY PROJECT  (HPCLRRL(JV)) (N16000513)	10/2017	10/2022 (Mar-25) {3/2025}	43,129.00 (72,937.00) {72,937.00}	47,324.00	80.2
	1352	CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS  (BPCL) (N16000520)	12/2022	6/2030 (N.A.) {6/2030}	3,207.00 (N.A.) {3,207.00}	155.48	16.2
<u>POWER</u>	1353	SAMBHU KI BHURJ-II SOLAR 300MW  (NTPC) (N18000286)	3/2020	9/2021 (N.A.) {9/2024}	1,782.00 (N.A.) {1,782.00}	1,279.42	0
	1354	ANTA SOLAR 90 MW  (NTPC) (N18000292)	1/2021	3/2022 (N.A.) {3/2022}	382.22 (N.A.) {382.22}	497.17	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1355	BHENSARA 320 MW  (NTPC) (N18000293)	1/2021	7/2022 (N.A.) {7/2022}	1,221.73 (N.A.) {1,221.73}	719.49	0
1356	CHHATTARGARH 150 MW  (NTPC) (N18000294)	2/2021	7/2022 (Mar-24) {3/2024}	599.99 (N.A.) {599.99}	243.12	0
1357	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000300)	5/2021	9/2022 (N.A.) {9/2022}	1,184.88 (N.A.) {1,184.88}	804.84	0
1358	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000303)	3/2021	12/2022 (N.A.) {12/2023}	353.85 (N.A.) {353.85}	273.06	100
1359	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000304)	3/2021	12/2022 (N.A.) {7/2023}	1,340.81 (N.A.) {1,340.81}	1,318.34	100
1360	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000305)	6/2021	12/2022 (N.A.) {5/2024}	713.82 (N.A.) {713.82}	583.51	78

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1361	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000306)	6/2021	12/2022 (N.A.) {12/2024}	1,562.00 (N.A.) {1,562.00}	1,065.25	81
1362	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000307)	6/2021	12/2022 (N.A.) {12/2024}	1,006.00 (N.A.) {1,006.00}	847.11	94
1363	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD (PGCIL) (N18000314)	1/2020	1/2021 (N.A.) {5/2023}	562.86 (N.A.) {545.88}	409.38	100
1364	NOKH PLOT-1 SOLAR PV PROJECT 245MW  (NTPC) (N18000320)	3/2022	8/2023 (N.A.) {9/2024}	1,352.71 (N.A.) {1,352.71}	359.51	0
1365	NOKH PLOT-2 SOLAR PV PROJECT 245MW  (NTPC) (N18000321)	3/2022	8/2023 (N.A.) {9/2024}	1,409.52 (N.A.) {1,409.52}	632.99	0
1366	NOKH PLOT-3 SOLAR PV PROJECT 245MW  (NTPC) (N18000322)	3/2022	8/2023 (N.A.) {9/2024}	1,426.94 (N.A.) {1,426.94}	362.86	0
1367	BHADLA-II 500MW SOLAR PV PROJECT  (NTPC) (N18000347)	6/2022	3/2024 (N.A.) {12/2024}	2,598.92 (N.A.) {2,598.92}	468.43	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1368	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART (PGCIL) (N18000356)	3/2023	9/2024 (N.A.) {9/2024}	1,433.28 (N.A.) {1,433.28}	359.47	35
1369	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME  (NHPC) (N18000368)	5/2022	11/2023 (N.A.) {3/2025}	1,677.12 (N.A.) {1,677.12}	684.08	55
1370	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR  (PGCIL) (N18000371)	2/2023	5/2024 (N.A.) {6/2024}	200.58 (N.A.) {200.58}	134.39	100
1371	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR (PGCIL) (N18000372)	6/2023	1/2025 (N.A.) {12/2024}	202.39 (N.A.) {202.39}	0.84	45
1372	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1  (PGCIL) (N18000373)	8/2023	2/2025 (N.A.) {2/2025}	688.74 (N.A.) {688.74}	0.00	17
1373	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H  (PGCIL) (N18000374)	10/2023	4/2025 (N.A.) {4/2025}	2,211.00 (N.A.) {2,211.00}	140.83	9
1374	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1  (PGCIL) (N18000375)	10/2023	4/2025 (N.A.) {4/2025}	1,796.00 (N.A.) {1,796.00}	232.48	8

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1375	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1  (PGCIL) (N18000376)	9/2023	4/2025 (N.A.) {4/2025}	2,191.00 (N.A.) {2,191.00}	242.86	10
1376	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J  (PGCIL) (N18000378)	12/2022	3/2025 (N.A.) {3/2025}	331.00 (N.A.) {331.00}	7.66	26
1377	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2  (PGCIL) (N18000379)	11/2023	6/2025 (N.A.) {6/2025}	428.00 (N.A.) {428.00}	0.00	0
1378	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART A [BIKANER III N (PGCIL) (N18000386)	12/2023	12/2025 (N.A.) {12/2025}	2,998.00 (N.A.) {2,998.00}	72.72	2
1379	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART D [NEEMRANA II B (PGCIL) (N18000387)	12/2023	12/2025 (N.A.) {12/2025}	2,056.00 (N.A.) {2,056.00}	112.00	8
1380	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PH-III PART D [SIKAR KHETRI TRANSMISSI (MEGA) (N18000389)	2/2024	8/2025 (N.A.) {8/2025}	2,000.00 (N.A.) {2,000.00}	0.00	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

<u>RAILWAYS</u>	1381	DAUSA-GANGAPUR CITY(NL),NWR  (NWR) (220100184)	2/1997	2/2019 (N.A.) {3/2024}	410.08 (N.A.) {1,020.00}	1,042.44	100
	1382	AGRA FORT-BANDIKUI  (NCR) (N22000553)	6/2022	6/2027 (May-26) {5/2026}	1,389.81 (987.83) {987.83}	0.24	10
	1383	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO  (NWR) (N22000593)	4/2019	3/2025 (N.A.) {3/2025}	528.48 (N.A.) {528.48}	308.53	60
	1384	DEDICATED TEST TRACK FOR RDSO (PHASE II)  (NWR) (N22000594)	11/2021	11/2026 (N.A.) {12/2024}	466.42 (N.A.) {466.42}	489.01	65
	1385	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM)  (NWR) (N22000605)	2/2023	2/2028 (N.A.) {1/2026}	422.60 (N.A.) {422.60}	59.68	2
	1386	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR)  (NWR) (N22000607)	12/2022	6/2026 (N.A.) {12/2025}	304.00 (239.54) {239.54}	58.07	5
	1387	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM)  (NWR) (N22000608)	1/2023	6/2028 (N.A.) {1/2027}	968.92 (N.A.) {968.92}	134.16	4
<u>ROAD TRANSPORT AND HIGHWAYS</u>	1388	Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan.  (MoRTH) (N24001868)	3/2022	8/2025 (N.A.) {8/2025}	187.65 (N.A.) {187.65}	66.57	25

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1389	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA-MUNABAO SECTION FROM KM (MoRTH) (N24001869)	12/2022	8/2025 (N.A.) {8/2025}	235.15 (N.A.) {235.15}	92.29	47
1390	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO (MoRTH) (N24001927)	2/2022	9/2025 (N.A.) {9/2025}	838.43 (N.A.) {838.43}	152.87	16
1391	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG (MoRTH) (N24001928)	3/2022	4/2025 (N.A.) {4/2025}	317.74 (N.A.) {317.74}	136.23	2
1392	ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH-48 BETWEEN KM 42.700 TO KM 273.00 (NHAI) (N24002058)	8/2022	6/2024 (N.A.) {6/2025}	409.64 (N.A.) {409.64}	177.25	39.66
1393	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV (NHAI) (N24000691)	4/2017	4/2020 (Jul-24) {7/2024}	894.00 (N.A.) {929.32}	915.67	100
1394	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGPUR ROAD) SECTIO (NHAI) (N24000711)	12/2017	12/2020 (Jul-24) {7/2024}	1,308.73 (N.A.) {1,308.73}	656.10	98.82

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1395	CONSTRUCTION/ UP-GRADATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA (NHA/ (N2400795)	2/2018	4/2021 (Jul-24) {7/2024}	741.86 (649.00) {649.00}	672.53	96
1396	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGAUR SECTION BY EXECUTING BALANCE WORK FRO (MoRTH) (N24001241)	3/2020	10/2022 (Dec-24) {12/2024}	255.23 (N.A.) {255.23}	250.00	94
1397	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. (MoRTH) (N24001409)	7/2020	3/2024 (N.A.) {9/2024}	319.09 (N.A.) {319.09}	138.67	43.31
1398	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. (MoRTH) (N24001411)	12/2020	10/2023 (N.A.) {6/2024}	379.23 (N.A.) {379.23}	227.12	84
1399	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300) PKG-II. (MoRTH) (N24001412)	12/2020	10/2023 (N.A.) {6/2024}	339.65 (N.A.) {339.65}	207.23	93
1400	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDA-SAGWARA) SECTION OF NH-927A. PKG- (MoRTH) (N24001413)	2/2021	1/2024 (N.A.) {5/2024}	240.99 (N.A.) {240.99}	233.39	94.13

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1401	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES: (1) ASOTRA- BR (MoRTH) (N24001527)	12/2021	5/2024 (N.A.) {5/2024}	411.40 (N.A.) {411.40}	143.61	45
1402	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE (MoRTH) (N24001528)	1/2022	12/2024 (N.A.) {12/2024}	194.88 (N.A.) {194.88}	104.69	50
1403	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M (MoRTH) (N24001529)	12/2021	8/2024 (N.A.) {8/2024}	451.66 (N.A.) {451.66}	401.78	94
1404	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH (MoRTH) (N24001530)	12/2021	9/2024 (N.A.) {9/2024}	150.11 (N.A.) {150.11}	56.33	53
1405	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 (MoRTH) (N24001531)	3/2022	8/2024 (N.A.) {8/2024}	304.87 (N.A.) {304.87}	289.31	98
1406	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR  (NHA) (N24001557)	3/2022	11/2024 (N.A.) {11/2024}	1,636.15 (N.A.) {1,636.15}	589.32	68.2

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1407	4L OF KARWAR (KM. 281.980 OF NH-62 NAGOUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) (NHA) (N24001558)	11/2021	8/2024 (N.A.) {8/2024}	736.75 (N.A.) {736.75}	182.79	66.36
1408	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE - 0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK (NHA) (N24001559)	9/2021	6/2024 (Nov-24) {11/2024}	672.35 (N.A.) {672.35}	346.81	87.1
1409	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2)  (NHA) (N24001560)	2/2019	10/2023 (May-24) {5/2024}	755.16 (N.A.) {755.16}	933.75	100
1410	DEOGARH (NEAR DHANDHANIYA)- RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) (NHA) (N24001561)	10/2019	10/2023 (May-24) {5/2024}	839.63 (N.A.) {839.63}	194.83	100
1411	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1)  (NHA) (N24001562)	2/2019	10/2023 (May-24) {5/2024}	738.90 (N.A.) {738.90}	891.10	100
1412	DEOGARH (NEAR DHANDHANIYA)- RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) (NHA) (N24001563)	10/2019	8/2023 (Aug-24) {8/2024}	846.59 (N.A.) {846.59}	134.29	92.4

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1413	DEOGARH (NEAR DHANDHANIYA)- RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) (NHA) (N24001564)	10/2019	7/2023 (Aug-24) {8/2024}	662.08 (N.A.) {662.08}	89.91	94.5
1414	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL (NHA) (N24001566)	11/2019	5/2023 (Jun-24) {6/2023}	1,640.10 (N.A.) {1,640.10}	1,159.13	100
1415	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA (NHA) (N24001567)	11/2019	10/2022 (Jul-24) {7/2024}	1,272.97 (N.A.) {1,272.97}	561.20	81.09
1416	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N (NHA) (N24001568)	11/2019	5/2023 (Jun-24) {6/2024}	1,119.35 (N.A.) {1,119.35}	1,421.21	98.5
1417	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON (NHA) (N24001569)	11/2019	3/2023 (Jun-24) {6/2024}	1,425.02 (N.A.) {1,425.02}	1,365.31	100
1418	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S (NHA) (N24001571)	11/2019	12/2023 (Jun-24) {6/2024}	1,341.36 (N.A.) {1,341.36}	1,070.19	99.55

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		1419	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE (NHA) (N24001572)	11/2019	1/2023 (Jan-24) {1/2024}	952.57 (N.A.) {952.57}	892.27	100
		1420	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M (NHA) (N24001572)	11/2019	12/2022 (Jun-24) {6/2024}	1,658.06 (N.A.) {1,658.06}	179.92	99.9
		1421	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH (NHA) (N24001612)	7/2020	1/2024 (Sep-25) {9/2025}	1,788.69 (N.A.) {1,788.69}	762.64	63
		1422	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS (MoRTH) (N24001866)	3/2022	8/2024 (N.A.) {8/2024}	186.29 (N.A.) {186.29}	142.69	64
		1423	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT (MoRTH) (N24001867)	3/2022	7/2024 (N.A.) {7/2024}	174.34 (N.A.) {174.34}	104.08	57
SIKKIM	CIVIL AVIATION	1424	PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST (AAI) (N04000110)	11/2023	6/2026 (N.A.) {6/2026}	323.26 (N.A.) {323.26}	6.01	3

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

<u>DEPARTMENT OF HIGHER EDUCATION</u>	1425	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM <i>(Sikkim University)</i> <i>(N44000002)</i>	8/2020	1/2025 (N.A.) {12/2024}	314.06 (N.A.) {303.55}	121.42	40
<u>POWER</u>	1426	TEESTA VI HE PROJECT  <i>(NHPC)</i> <i>(N18000325)</i>	3/2019	3/2024 (N.A.) {12/2027}	5,748.04 (N.A.) {5,748.04}	3,600.93	62.93
	1427	RANGIT IV HE PROJECT  <i>(NHPC)</i> <i>(N18000326)</i>	3/2021	5/2024 (N.A.) {5/2025}	938.29 (N.A.) {1,871.23}	1,115.43	76.83
<u>RAILWAYS</u>	1428	SEVOK RANGPO, NEFR  <i>(NFR)</i> <i>(N22000102)</i>	4/2008	12/2015 (N.A.) {12/2023}	1,339.48 (N.A.) {7,876.92}	3,290.96	39.8
<u>ROAD TRANSPORT AND HIGHWAYS</u>	1429	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO <i>(NHIDCL)</i> <i>(N24001913)</i>	3/2017	6/2022 (N.A.) {6/2022}	165.56 (N.A.) {165.56}	0.00	71.74
	1430	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 <i>(NHIDCL)</i> <i>(N24000767)</i>	3/2017	4/2022 (May-22) {12/2023}	375.80 (N.A.) {375.80}	287.51	95.26
	1431	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 <i>(NHIDCL)</i> <i>(N24000768)</i>	11/2017	10/2020 (Aug-23) {8/2024}	290.05 (N.A.) {290.05}	218.36	96.74

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1432	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N (NHIDCL) (N24001251)	3/2019	4/2022 (N.A.) {1/2025}	402.94 (N.A.) {402.94}	226.03	71.23
1433	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 (NHIDCL) (N24001252)	8/2020	4/2023 (Aug-23) {1/2025}	295.97 (N.A.) {295.97}	242.52	92.71
1434	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 (NHIDCL) (N24001254)	3/2020	6/2022 (N.A.) {1/2024}	242.97 (N.A.) {244.45}	246.91	100
1435	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV (NHIDCL) (N24001261)	8/2020	4/2023 (N.A.) {10/2024}	311.00 (N.A.) {273.78}	238.10	92.92
1436	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV (NHIDCL) (N24001262)	7/2020	4/2023 (Oct-23) {8/2024}	345.38 (395.59) {395.59}	352.84	88.53
1437	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L (NHIDCL) (N24001322)	9/2020	5/2022 (Oct-23) {3/2025}	183.31 (439.56) {439.56}	351.16	45.06

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1438	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) (NHIDCL) (N24001325)	9/2020	5/2023 (Aug-24) {3/2025}	262.84 (414.20) {414.20}	220.26	45.86
1439	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM (NHIDCL) (N24001327)	8/2020	5/2022 (May-23) {3/2025}	292.80 (N.A.) {292.80}	175.45	49.15
1440	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO) (NHIDCL) (N24001336)	8/2020	4/2023 (Sep-23) {3/2025}	230.45 (244.91) {244.91}	200.46	76.88
1441	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT (NHIDCL) (N24001337)	10/2020	11/2023 (Jan-25) {6/2025}	493.42 (478.79) {478.79}	263.53	38.74
1442	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 (NHIDCL) (N24001338)	10/2020	12/2023 (Sep-24) {12/2025}	816.79 (786.60) {786.60}	276.95	34.84
1443	RISHI BORDER-ROLEP- MENLA PKG-2A  (NHIDCL) (N24001361)	1/2021	9/2023 (Jan-25) {12/2025}	332.20 (N.A.) {332.20}	145.62	40.32

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		1444	RISHI BORDER- ROLEP- MENLA PKG- 3B  (NHIDCL) (N24001362)	12/2020	2/2024 (Apr-25) {4/2025}	410.60 (379.30) {379.30}	180.75	40.8
		1445	CONSTRUCTION OF 2- LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) (MoRTH) (N24001442)	10/2021	5/2024 (Jan-25) {1/2025}	385.15 (N.A.) {385.15}	163.03	74.7
<u>TAMIL NADU</u>	<u>ATOMIC ENERGY</u>	1446	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)  (BHAVNI) (020100044)	9/2003	9/2010 (N.A.) {3/2025}	3,492.00 (N.A.) {7,670.00}	6,921.72	97.9
		1447	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4  (NPCIL) (N02000028)	3/2013	11/2020 (N.A.) {11/2026}	39,849.00 (68,893.00) {68,893.00}	44,074.00	72.6
		1448	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6  (NPCIL) (N02000029)	6/2017	9/2027 (N.A.) {9/2027}	49,621.00 (N.A.) {49,621.00}	16,681.00	28.03
	<u>CIVIL AVIATION</u>	1449	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI  (AAI) (N04000074)	6/2018	2/2022 (N.A.) {12/2025}	2,467.00 (N.A.) {2,467.00}	1,482.91	57.4
		1450	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI (AAI) (N04000075)	8/2018	10/2021 (N.A.) {12/2023}	951.28 (N.A.) {1,112.49}	1,102.20	100

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1451	DEVELOPMENT OF TUTICORIN AIRPORT  (AAI) (N04000090)	6/2019	3/2022 (Jul-24) {7/2024}	380.87 (452.93) {452.93}	287.54	84.5
<u>COAL</u>	1452	JAWAHAR KHANI OPENCAST (JK OC) MINE  (SCCL) (N06000259)	12/2021	3/2025 (N.A.) {3/2025}	297.88 (N.A.) {297.88}	45.15	15
<u>FINANCE</u>	1453	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI  (CPWD FOR FINANC) (N28000109)	11/2017	11/2021 (N.A.) {11/2022}	348.77 (N.A.) {348.77}	223.39	100
<u>MINES</u>	1454	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU  (NALCO) (N10000014)	9/2017	6/2019 (Mar-24) {12/2024}	166.62 (163.17) {163.17}	135.63	65
<u>PETROLEUM</u>	1455	IRUGUR-DEVANGONTHI POL PIPELINE  (BPCL) (N16000234)	11/2012	2/2017 (Oct-25) {10/2025}	678.00 (1,732.00) {1,732.00}	532.02	38
	1456	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE  (IOCL) (N16000252)	5/2016	12/2018 (Mar-24) {12/2024}	4,497.00 (6,025.00) {6,025.00}	5,503.37	99.06
	1457	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI  (IOCL) (N16000403)	10/2020	9/2023 (Dec-24) {12/2024}	921.00 (N.A.) {921.00}	664.10	87.7

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1458	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI (IOCL) (N16000405)	10/2020	12/2023 (Aug-24) {8/2024}	1,398.00 (1,587.00) {1,587.00}	1,106.85	88
1459	CBR 9 MMTPA PROJECT  (CPCL) (N16000434)	1/2021	6/2025 (N.A.) {6/2025}	31,580.00 (31,580.00) {36,354.00}	1,151.93	10
1460	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI  (IOCL) (N16000438)	1/2022	7/2024 (Dec-24) {6/2025}	827.00 (887.71) {887.71}	446.18	67.3
1461	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE  (IOCL) (N16000451)	3/2022	11/2024 (N.A.) {11/2024}	564.00 (N.A.) {564.00}	139.26	35.67
1462	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) (IOCL) (N16000455)	1/2022	7/2024 (May-26) {5/2026}	829.00 (N.A.) {829.00}	180.85	49.61
1463	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) (IOCL) (N16000479)	1/2023	1/2025 (N.A.) {1/2025}	346.70 (N.A.) {346.70}	0.72	17.25
1464	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS  (IOCL) (N16000486)	3/2022	3/2030 (N.A.) {12/2030}	501.00 (N.A.) {501.00}	68.45	3.5

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1465	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS  (IOCL) (N16000490)	3/2022	3/2030 (N.A.) {12/2030}	1,328.00 (N.A.) {1,328.00}	112.15	3.7
	1466	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS  (IOCL) (N16000492)	3/2022	3/2030 (N.A.) {12/2030}	1,295.00 (N.A.) {1,295.00}	110.82	3.9
	1467	CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS  (BPCL) (N16000521)	12/2022	3/2030 (N.A.) {3/2030}	3,685.00 (N.A.) {3,685.00}	73.12	4
<b>POWER</b>	1468	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY  (PGCIL) (N18000262)	5/2017	7/2019 (N.A.) {7/2019}	186.17 (N.A.) {219.66}	180.54	100
<b>RAILWAYS</b>	1469	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP  (MRTP) (N22000028)	4/2006	6/2013 (Aug-24) {10/2024}	495.74 (N.A.) {734.01}	627.51	98
	1470	MAYLADUTHURAI- THIRUVARUR- KARAIKUDI-THIRU 'PONDI'- AGASTIYAMPALLI  (SR) (N22000079)	9/2007	2/2019 (N.A.) {3/2027}	724.69 (N.A.) {3,118.34}	1,923.59	78
	1471	TIDIVANAM-NAGARI (NL)  (SR) (N22000085)	9/2006	(Dec-26) {3/2027}	582.83 (N.A.) {3,631.34}	767.51	10

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1472	Chinnasalem-Kallakurichi New Line (MM of cuddalore-Salem 191 KM)  (SR) (N22000567)	1/2006	3/2025 (Aug-24) {12/2025}	417.50 (N.A.) {419.44}	194.56	58
	1473	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR)  (SR) (N22000568)	3/2022	3/2026 (Jul-24) {12/2024}	359.60 (274.20) {274.20}	191.73	63
	1474	MORAPPUR-DHARMAPURI  (SR) (N22000618)	2/2019	3/2028 (Mar-27) {3/2027}	358.95 (N.A.) {358.95}	37.11	1
	1475	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL)  (SR) (N22000625)	1/2019	3/2026 (Aug-24) {12/2024}	304.22 (N.A.) {373.42}	225.18	65
	1476	NAGAPATTINAM-THIRUTURAI PUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL)  (SR) (N22000626)	7/2008	3/2026 (Mar-27) {3/2027}	677.12 (N.A.) {788.05}	165.00	16
<b>ROAD TRANSPORT AND HIGHWAYS</b>	1477	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F  (NHA) (N24001968)	4/2022	5/2025 (N.A.) {5/2025}	1,260.74 (N.A.) {1,260.74}	341.92	35.76
	1478	4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744  (NHA) (N24002084)	3/2022	2/2025 (N.A.) {3/2025}	1,076.97 (N.A.) {1,076.97}	325.73	53.78

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1479	CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI (NHA) (N24002107)	3/2023	5/2026 (N.A.) {5/2026}	1,382.00 (N.A.) {1,382.00}	0.00	0
1480	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS (NHA) (N24002108)	3/2023	5/2026 (N.A.) {5/2026}	1,618.96 (N.A.) {1,618.96}	0.00	0
1481	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS (NHA) (N24002109)	3/2023	5/2026 (N.A.) {5/2026}	1,301.37 (N.A.) {1,301.37}	0.00	0
1482	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS (NHA) (N24002110)	3/2023	5/2026 (N.A.) {5/2026}	1,207.40 (N.A.) {1,207.40}	0.00	0
1483	FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000 (NHA) (N24002111)	2/2019	12/2025 (Dec-25) {12/2025}	825.94 (1,116.13) {1,116.13}	84.25	12.87
1484	SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE (NHA) (N24002112)	3/2023	7/2024 (N.A.) {10/2024}	200.30 (N.A.) {200.30}	32.76	45.13

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1485	4L OF LEFT-OVER WORKS INCLUDING ADDITIONAL STRUCTURES FROM KERALA/TAMIL NADU BORDER TO KANYAKUMARI S (NHA) (N24002113)	3/2023	8/2025 (N.A.) {8/2025}	1,141.78 (N.A.) {1,141.78}	127.21	13.09
1486	4L OF VADUGAPATTI TO THERKUVENGANALLUR (RAJAPALYAM) SECTION FROM KM 36.000 TO KM 71.600 OF NH744 UND (NHA) (N24002114)	2/2022	4/2025 (N.A.) {4/2025}	1,097.59 (N.A.) {1,317.06}	339.65	52.24
1487	FOUR LANNING OF VIKRAVANDI- SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DSIGN CHAINAGE KM 0.000 TO KM 65. (NHA) (N24000652)	3/2017	3/2020 (May-24) {5/2024}	848.45 (N.A.) {848.45}	303.04	48.26
1488	FOUR LANNING OF CHOLOPURAM- THANJAVUR (NHA) (N24000697)	8/2017	9/2020 (Sep-24) {9/2024}	1,176.37 (N.A.) {1,176.37}	1,276.40	90.2
1489	4-LANNING OF STHIYATHOPU- CHOLOPURAM (NHA) (N24000708)	9/2017	8/2020 (Sep-24) {9/2024}	1,227.87 (N.A.) {1,227.87}	1,278.38	86.74
1490	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 (NHA) (N24000826)	3/2018	10/2022 (Jan-24) {1/2024}	505.35 (N.A.) {837.69}	376.61	99.75

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1491	FOUR LANING OF MADURAI-CHETTICKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICKULAM (7/300) (NHA) (N24000827)	3/2018	11/2020 (Apr-23) {4/2023}	628.71 (N.A.) {756.13}	583.02	99.3
1492	WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 (MoRTH) (N24001289)	8/2020	2/2021 (N.A.) {5/2024}	302.62 (345.62) {345.62}	324.68	100
1493	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON (NHA) (N24001428)	3/2018	11/2021 (Dec-24) {12/2024}	998.70 (1,358.32) {1,358.32}	868.72	95.65
1494	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER (NHA) (N24001429)	3/2018	11/2021 (Dec-24) {12/2024}	1,294.47 (1,588.40) {1,588.40}	788.85	89.56
1495	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM (NHA) (N24001429)	3/2018	1/2022 (Dec-24) {12/2024}	2,120.40 (2,565.63) {2,565.63}	1,432.26	98.1
1496	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN (NHA) (N24001421)	3/2018	10/2020 (Aug-25) {8/2025}	1,872.68 (2,661.51) {2,756.09}	1,077.13	45.2

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1497	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 (MoRTH) (N24001455)	2/2022	8/2022 (N.A.) {10/2024}	191.33 (N.A.) {191.33}	136.34	75
1498	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) (NHA) (N24001600)	10/2020	5/2023 (Dec-24) {12/2024}	434.12 (N.A.) {434.12}	258.89	99
1499	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209  (NHA) (N24001601)	1/2019	1/2023 (Dec-24) {12/2024}	1,051.69 (N.A.) {1,051.69}	504.84	70.12
1500	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83)  (NHA) (N24001602)	1/2019	12/2022 (Sep-24) {9/2024}	1,409.38 (N.A.) {1,409.38}	613.23	84.7
1501	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83)  (NHA) (N24001603)	1/2019	10/2022 (Dec-23) {12/2023}	1,518.53 (N.A.) {1,607.54}	915.40	100
1502	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS (NHA) (N24001604)	2/2019	3/2021 (N.A.) {10/2023}	166.90 (N.A.) {166.90}	121.94	100

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1503	4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383 (NHA) (N24001605)	6/2018	3/2022 (N.A.) {10/2024}	1,103.86 (N.A.) {1,103.86}	461.32	73.5
1504	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) (NHA) (N24001606)	12/2018	3/2022 (Mar-25) {3/2025}	854.94 (N.A.) {854.94}	334.05	60.47
1505	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS (NHA) (N24001602)	1/2022	9/2024 (N.A.) {9/2024}	467.99 (N.A.) {468.00}	18.83	12.2
1506	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 (NHA) (N24001693)	9/2021	10/2024 (N.A.) {10/2024}	1,751.18 (N.A.) {1,757.27}	49.69	0
1507	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM (NHA) (N24001694)	2/2019	12/2023 (Dec-24) {12/2024}	1,243.57 (N.A.) {1,243.57}	171.63	0
1508	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 (NHA) (N24001696)	2/2019	8/2023 (Dec-24) {12/2024}	1,291.37 (N.A.) {1,291.37}	215.02	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1509	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM  (NHA) (N24001716)	7/2022	8/2023 (Dec-24) {12/2024}	186.50 (210.81) {210.81}	12.92	85
1510	BANGALORE CHENNAI EXPRESSWAY PHASE- III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K (NHA) (N24001717)	11/2020	8/2024 (N.A.) {3/2025}	1,155.49 (1,458.45) {1,458.45}	432.53	50.65
1511	BANGALORE CHENNAI EXPRESSWAY PHASE- III PACKAGE II (WALAJHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 (NHA) (N24001718)	12/2020	7/2024 (N.A.) {11/2024}	843.48 (1,051.36) {1,051.36}	349.30	78.24
1512	4L BANGALORE- CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEEPURAM TO SRIPERUMBUDUR SECT (NHA) (N24001719)	2/2021	7/2024 (N.A.) {2/2025}	2,948.31 (3,516.83) {3,516.83}	677.76	60.23
1513	BANGALORE CHENNAI EXPRESSWAY PHASE- III ? PACKAGE I (GUDIPALA TO WALAJHPET) FROM KM 156.000 TO KM 1 (NHA) (N24001720)	10/2020	5/2024 (N.A.) {12/2024}	1,023.91 (1,341.51) {1,341.51}	506.56	61.74
1514	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000  (NHA) (N24001721)	2/2019	5/2024 (N.A.) {7/2025}	1,008.99 (1,360.53) {1,360.53}	162.25	31.69

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1515	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH (NHA) (N24001722)	11/2021	2/2023 (N.A.) {8/2024}	463.44 (463.44) {463.44}	331.01	98.5
	1516	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091  (NHA) (N24001723)	10/2018	2/2021 (N.A.) {12/2024}	707.90 (766.51) {766.51}	401.98	74.9
	1517	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48  (NHA) (N24001725)	1/2019	5/2021 (N.A.) {12/2025}	819.89 (N.A.) {922.85}	370.91	56.92
	1518	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 ? 29/250 INCLUDING LA AND SHIFTING OF NH-234 (MoRTH) (N24001828)	1/2022	11/2024 (N.A.) {11/2024}	221.03 (243.95) {243.95}	119.27	54
	1519	FOUR LANING OF OTTANCHATRAM TO PALANI SECTION FROM KM 30/700 TO KM 55/000 OF NH 209(NEW NH-83) INCLU (MoRTH) (N24001829)	10/2022	11/2024 (N.A.) {11/2024}	172.15 (N.A.) {172.15}	43.59	52
<b>URBAN DEVELOPMENT</b>	1520	CHENNAI METRO RAIL LTD (PHASE 1)  (CMRL) (N28000084)	2/2009	12/2015 (N.A.) {12/2015}	14,600.00 (N.A.) {18,380.00}	17,619.68	100
	1521	CHENNAI METRO RAIL LTD (PHASE 1 EXT)  (CMRL) (N28000097)	6/2016	3/2018 (N.A.) {2/2021}	3,770.00 (N.A.) {3,770.00}	2,527.73	100

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

TELANGANA	CIVIL AVIATION	1522	CO CIVIL AVIATION RESEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD  (AAI) (N04000086)	5/2020	5/2022 (Jun-23) {6/2023}	353.61 (N.A.) {353.61}	303.22	100
	COAL	1523	KAKATIYAKHANI OPENCAS T III PROJECT PHASE-1  (SCCL) (N06000161)	3/2017	3/2022 (N.A.) {3/2025}	413.84 (N.A.) {413.84}	378.23	58
		1524	GODAVARIKHANI COAL MINE  (SCCL) (N06000202)	7/2019	3/2023 (N.A.) {3/2025}	438.98 (N.A.) {438.98}	150.64	65
		1525	VENKATESH KHANI COAL MINE  (SCCL) (N06000204)	10/2020	3/2023 (N.A.) {3/2026}	484.51 (N.A.) {484.51}	147.64	27
		1526	RCE OF RAMAGUNDAM OPENCAS T II EXTENSION PROJECT  (SCCL) (N06000210)	11/2015	3/2023 (N.A.) {3/2025}	489.62 (N.A.) {489.62}	403.04	70
		1527	RCE OF INDARAM OPENCAS T PROJECT  (SCCL) (N06000211)	8/2017	3/2021 (N.A.) {3/2025}	349.28 (N.A.) {424.81}	335.24	80
		1528	RCE OF KALYANIKHANI OPENCAS T PROJECT  (SCCL) (N06000213)	3/2016	3/2020 (N.A.) {3/2025}	384.32 (N.A.) {384.32}	217.89	72
		1529	RCE OF KAKATHIYAKHANI OC - 2 PROJECT  (SCCL) (N06000214)	8/2017	3/2020 (N.A.) {3/2025}	442.42 (N.A.) {442.42}	173.93	63

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1530	GOLETI OPENCAST MINE  (SCCL) (N06000258)	7/2021	3/2026 (N.A.) {3/2026}	345.60 (N.A.) {345.60}	50.25	15
<u>HEALTH AND FAMILY WELFARE</u>	1531	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD (CPWD FOR HEALTH) (N28000098)	10/2016	3/2020 (Sep-24) {9/2024}	209.84 (281.05) {281.05}	248.30	97.5
	1532	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR (HITES) (N21000031)	12/2018	7/2024 (Oct-24) {10/2024}	1,110.55 (1,110.55) {1,110.55}	550.42	68.31
<u>POWER</u>	1533	TELANGANA SUPER THERMAL POWER PROJECT PHASE I  (NTPC) (N18000212)	1/2016	11/2020 (Jul-22) {2/2024}	10,598.98 (N.A.) {10,998.00}	10,437.71	100
<u>RAILWAYS</u>	1534	MANOHARABAD-KOTHPALL NEW LINE(SCR)  (SCR) (N22000032)	4/2006	3/2010 (N.A.) {3/2025}	1,160.48 (N.A.) {3,014.00}	1,214.90	0
	1535	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K) (SCR) (N22000432)	4/2017	3/2022 (N.A.) {3/2022}	119.73 (185.00) {242.28}	54.15	50
<u>ROAD TRANSPORT AND HIGHWAYS</u>	1536	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO (MoRTH) (N24000000)	3/2021	7/2024 (N.A.) {8/2024}	317.19 (N.A.) {317.19}	162.21	66

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1537	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- (MoRTH) (N24002001)	1/2022	1/2025 (N.A.) {6/2025}	882.18 (N.A.) {882.18}	220.87	50.98
1538	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO (MoRTH) (N24002002)	1/2022	12/2024 (N.A.) {12/2024}	423.48 (N.A.) {423.48}	198.05	56.62
1539	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO (MoRTH) (N24002003)	1/2022	12/2024 (N.A.) {3/2025}	549.28 (N.A.) {549.28}	103.51	44.88
1540	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI (MoRTH) (N24002004)	3/2021	7/2024 (N.A.) {6/2025}	545.11 (N.A.) {545.11}	238.41	57.71
1541	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 (MoRTH) (N24002005)	3/2022	3/2025 (N.A.) {6/2025}	644.45 (N.A.) {644.45}	192.96	54.5
1542	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA (MoRTH) (N24002006)	10/2017	6/2023 (N.A.) {12/2024}	186.71 (N.A.) {186.71}	155.30	73.5

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1543	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI (MoRTH) (N24002007)	3/2022	7/2025 (N.A.) {7/2025}	886.69 (N.A.) {886.69}	90.46	34.36
1544	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET- ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 (MoRTH) (N24002008)	1/2022	12/2024 (N.A.) {12/2024}	578.85 (N.A.) {578.85}	172.76	60.35
1545	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR ? CHINCHOLI SECTION FROM (MoRTH) (N24002009)	1/2022	1/2025 (N.A.) {7/2025}	703.68 (N.A.) {703.68}	205.84	41.67
1546	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION (MoRTH) (N24002010)	3/2022	3/2024 (N.A.) {10/2025}	631.49 (N.A.) {631.49}	42.69	10.92
1547	IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-RCW (NHA) (N24002082)	2/2022	9/2024 (N.A.) {9/2024}	541.58 (N.A.) {541.58}	20.82	0
1548	FOUR LANING OF KARIMNAGAR- WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K (NHA) (N24002083)	3/2022	7/2025 (N.A.) {7/2025}	2,146.86 (2,413.00) {2,413.00}	652.05	37.01

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1549	REHABILITATION AND UPGRADATION OF NH - 565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT (MoRTH) (N24000245)	1/2014	3/2016 (Sep-19) {9/2019}	270.00 (N.A.) {270.00}	0.00	72.15
1550	REHABILITATION AND UPGRADATION OF NH- 221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA- JAGDALPUR RUDRAMPUR (MoRTH) (N24000247)	10/2014	2/2017 (Dec-22) {3/2025}	295.47 (N.A.) {295.47}	224.42	80.07
1551	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM (MoRTH) (N24000248)	3/2015	1/2017 (N.A.) {12/2023}	153.21 (N.A.) {153.21}	100.96	93.11
1552	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH- 167 ON (MoRTH) (N24000980)	10/2016	2/2019 (Jun-22) {8/2024}	298.32 (N.A.) {298.32}	178.47	94.5
1553	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH- 63 ON NIZ (MoRTH) (N24000981)	10/2016	3/2019 (Apr-23) {8/2024}	248.83 (N.A.) {248.83}	173.82	100
1554	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE (MoRTH) (N24000982)	1/2017	5/2019 (Aug-19) {8/2019}	244.54 (N.A.) {244.54}	176.32	99.9

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1555	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH (MoRTH) (N24000983)	1/2017	10/2019 (Oct-19) {2/2024}	196.52 (N.A.) {196.52}	125.53	95.7
1556	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI (MoRTH) (N24000984)	1/2017	12/2019 (Dec-19) {12/2019}	283.00 (N.A.) {283.00}	259.15	99.3
1557	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION (MoRTH) (N24000986)	1/2017	5/2019 (Jul-21) {1/2024}	300.00 (N.A.) {300.00}	239.93	96.05
1558	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH (MoRTH) (N24000987)	1/2018	5/2020 (Dec-22) {8/2024}	283.15 (N.A.) {283.15}	278.69	91.46
1559	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 (MoRTH) (N24000988)	1/2018	12/2019 (Nov-20) {11/2020}	230.03 (N.A.) {230.03}	231.33	99.9
1560	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 (MoRTH) (N24000989)	2/2018	6/2020 (Jan-21) {1/2021}	206.13 (N.A.) {206.13}	190.94	98.36

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1561	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT) (MoRTH) (N24000990)	2/2018	11/2019 (Mar-22) {1/2024}	294.13 (N.A.) {294.13}	198.75	86
1562	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC) (MoRTH) (N24000993)	3/2018	9/2020 (Jun-22) {6/2023}	322.81 (N.A.) {322.81}	317.03	98.09
1563	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES (MoRTH) (N24000994)	3/2018	7/2020 (Jun-24) {2/2026}	626.76 (N.A.) {626.76}	274.02	43.8
1564	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR) (MoRTH) (N24000996)	1/2017	10/2019 (Oct-19) {6/2021}	605.08 (N.A.) {605.08}	416.15	99.84
1565	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL ? MALLAMPALLY SECTION OF NH-365 (MoRTH) (N24000997)	3/2018	7/2019 (Jun-22) {8/2024}	192.67 (N.A.) {192.67}	176.37	92
1566	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR (MoRTH) (N24000998)	1/2019	(Jan-23) {8/2024}	193.19 (249.72) {249.72}	222.58	95

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1567	KHAMMAM- DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM (NHA) (N24001482)	8/2022	10/2024 (N.A.) {10/2024}	772.11 (N.A.) {772.11}	452.54	57.52
1568	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V (NHA) (N24001483)	2/2022	9/2024 (N.A.) {9/2024}	637.11 (N.A.) {637.11}	324.52	51.01
1569	KHAMMAM- DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA (NHA) (N24001484)	9/2022	2/2024 (Dec-24) {12/2024}	804.69 (N.A.) {804.69}	378.36	66
1570	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 (NHA) (N24001522)	1/2021	1/2024 (Dec-24) {12/2024}	1,307.95 (N.A.) {1,307.95}	531.40	88.5
1571	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, (NHA) (N24001555)	3/2022	1/2025 (N.A.) {1/2025}	955.49 (N.A.) {955.49}	152.33	26.44
1572	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44  (NHA) (N24001556)	12/2021	7/2024 (N.A.) {7/2024}	521.53 (N.A.) {521.53}	196.34	38.54

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		1573	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 (NHA) (N24001625)	1/2022	1/2025 (N.A.) {1/2025}	1,227.57 (N.A.) {1,227.57}	4.98	0.95
		1574	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM (NHA) (N24001626)	2/2022	1/2025 (N.A.) {1/2025}	972.06 (N.A.) {972.06}	8.38	2.14
<u>TRIPURA</u>	<u>PETROLEUM</u>	1575	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT (IOCL) (N116001495)	6/2022	8/2025 (Sep-25) {9/2025}	656.00 (N.A.) {656.00}	283.31	59.2
	<u>RAILWAYS</u>	1576	AGARTALA-AKHAURA NL  (NFR) (N22000195)	4/2012	3/2020 (Jun-22) {9/2022}	569.63 (N.A.) {708.73}	380.92	84
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1577	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR (NHIDCL) (N24001914)	5/2023	11/2024 (N.A.) {11/2024}	195.95 (N.A.) {195.95}	5.14	11.58
		1578	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8  (NHIDCL) (N24002132)	3/2023	3/2027 (N.A.) {3/2027}	2,026.05 (N.A.) {2,026.05}	0.00	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		1579	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION (NHIDCL) (N24001263)	6/2020	1/2022 (Feb-24) {7/2024}	277.50 (302.02) {302.02}	252.10	98.52
		1580	KAILASHAHAR TO KHOWAI PKG-4  (NHIDCL) (N24001309)	11/2020	6/2022 (Oct-23) {7/2024}	159.13 (171.50) {171.50}	79.43	97.26
		1581	2-LANING FROM JOLAIBARI - BELONIA  (NHIDCL) (N24001317)	6/2020	1/2022 (Jun-23) {7/2024}	201.99 (287.47) {287.47}	144.07	91.51
		1582	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3  (NHIDCL) (N24001318)	9/2020	4/2022 (Oct-22) {10/2023}	173.17 (N.A.) {173.17}	93.28	100
		1583	MANU-SIMLUNG ( PKG 4)  (NHIDCL) (N24001363)	3/2021	12/2022 (Jun-23) {1/2025}	354.79 (N.A.) {354.79}	34.08	17.2
		1584	2 LANING FROM MANU-SIMLUNG PKG-2  (NHIDCL) (N24001542)	2/2022	1/2025 (N.A.) {1/2025}	456.88 (N.A.) {456.88}	90.15	37.48
<u>UTTAR PRADESH</u>	<u>CIVIL AVIATION</u>	1585	CCS INTERNATIONAL AIRPORT , LUCKNOW  (AAI) (N04000077)	6/2018	9/2021 (Oct-26) {10/2026}	1,383.00 (1,938.00) {3,291.81}	2,109.22	77.18
		1586	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01  (AAI) (N04000094)	3/2021	12/2022 (Jun-24) {7/2024}	242.14 (328.00) {358.00}	335.02	99.9

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1587	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, (AAI) (N04000102)	5/2023	11/2024 (N.A.) {12/2024}	185.75 (232.52) {232.52}	28.26	30
<u>COAL</u>	1588	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW  (NLC) (N06000152)	7/2016	11/2021 (Mar-25) {3/2025}	17,237.00 (19,406.12) {19,406.12}	17,216.70	83.62
	1589	KHADIA EXPANSION OCP  (NCL) (N06000208)	6/2021	3/2025 (N.A.) {3/2026}	491.67 (N.A.) {491.67}	25.24	5.03
<u>HOME AFFAIRS</u>	1590	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDAULI  (CPWD FOR MHA) (N45000003)	5/2019	1/2022 (Mar-23) {3/2023}	199.31 (N.A.) {199.31}	86.49	85
<u>PETROLEUM</u>	1591	60 KTA POLYPROPYLENE PROJECT  (GAIL) (N16000429)	3/2019	4/2024 (Apr-24) {3/2025}	910.56 (1,299.02) {1,299.02}	750.40	87.4
	1592	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT  (IOCL) (N16000505)	4/2022	4/2025 (Dec-26) {12/2026}	260.12 (N.A.) {260.12}	0.89	1.5
	1593	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH  (IOCL) (N16000506)	9/2022	6/2026 (N.A.) {11/2026}	980.45 (N.A.) {980.45}	99.23	24.6

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1594	CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI , SITAPUR, BAHRAICH, SHRAVASTI,BALRAMPUR, (BPCL) (N16000525)	12/2022	6/2030 (N.A.) {6/2030}	16,654.00 (N.A.) {16,654.00}	244.56	4.4
<u>POWER</u>	1595	KHURJA SUPER THERMAL POWER PROJECT  (THDCIL) (N18000272)	3/2019	9/2023 (N.A.) {12/2024}	11,089.42 (N.A.) {11,089.42}	10,568.03	91
	1596	KALPI SOLAR POWER PROJECT  (NHPC) (N18000323)	7/2020	3/2022 (Mar-24) {3/2024}	314.64 (N.A.) {350.46}	301.10	89.75
	1597	SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW)  (BHEL) (N18000382)	3/2024	2/2030 (N.A.) {2/2030}	17,195.31 (N.A.) {17,195.31}	531.00	0
<u>RAILWAYS</u>	1598	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING  (RVNL) (N22000401)	4/2015	3/2022 (N.A.) {12/2024}	943.60 (N.A.) {2,018.23}	1,779.61	98
	1599	RAMNA - SINGRAULI DOUBLING  (ECR) (N22000417)	8/2015	3/2020 (N.A.) {9/2024}	2,436.21 (2,880.40) {2,880.40}	2,862.94	90
	1600	KARAILA ROAD - SHAKTINAGAR DOUBLING  (ECR) (N22000419)	8/2015	3/2019 (N.A.) {8/2024}	528.57 (762.97) {762.97}	717.30	90
	1601	BURHWAL - GONDA - 3RD RUNNING LINE.  (NER) (N22000468)	4/2016	(N.A.) {7/2025}	602.50 (N.A.) {714.96}	780.91	48

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1602	SHAHGANJ-BHATNI - PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING.  (NER) (N22000470)	4/2016	12/2019 (N.A.) {12/2024}	1,177.96 (N.A.) {1,777.39}	1,731.53	74
1603	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING  (NCR) (N22000495)	3/2018	3/2023 (N.A.) {3/2026}	4,329.53 (N.A.) {4,329.53}	60.37	3
1604	JHANSI BINA DOUBLING  (NCR) (N22000496)	9/2016	3/2021 (N.A.) {12/2023}	2,001.00 (2,001.00) {2,001.00}	1,118.80	85
1605	MATHURA-JHANSI- 3RD LINE (273.80 KM)  (RVNL) (N22000501)	6/2016	12/2023 (N.A.) {12/2024}	3,677.76 (N.A.) {5,190.26}	4,969.16	80
1606	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING  (ECR) (N22000525)	10/2022	10/2027 (N.A.) {10/2027}	199.96 (N.A.) {199.96}	55.09	0
1607	MUGHALSARAI - ALLAHABAD - 3RD LINE  (NCR) (N22000544)	8/2019	12/2026 (N.A.) {12/2026}	2,390.00 (N.A.) {2,390.00}	0.00	0
1608	ALIGARH- HARDUAGANJ FLYOVER (22 KM)  (NCR) (N22000545)	4/2020	6/2026 (Jun-26) {6/2026}	1,456.89 (N.A.) {1,456.89}	0.00	5
1609	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR  (NCR) (N22000546)	3/2017	12/2024 (N.A.) {12/2024}	260.00 (N.A.) {260.00}	0.00	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1610	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN (NCR) (N22000562)	4/2019	12/2025 (N.A.) {12/2025}	451.99 (N.A.) {451.99}	0.00	0
1611	ALLAHABAD- BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ (NCR) (N22000563)	4/2019	3/2026 (N.A.) {3/2026}	494.11 (N.A.) {494.11}	0.00	0
1612	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS (NCR) (N22000564)	4/2019	12/2025 (Mar-26) {3/2026}	187.21 (250.17) {250.17}	1.75	7
1613	SAHJANWA - DOHRIGHAT (NER) (N22000565)	8/2019	3/2029 (N.A.) {12/2027}	371.77 (N.A.) {1,319.75}	371.14	1
1614	BAHRAICH - NANPARA -NEPALGANJ (56.15 KM) (NER) (N22000566)	7/2020	12/2024 (N.A.) {6/2025}	950.00 (N.A.) {341.66}	16.52	1
1615	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) (NER) (N22000569)	10/2018	10/2030 (N.A.) {3/2027}	1,600.00 (N.A.) {5,739.79}	728.88	5
1616	BARABANKI AKBARPUR DOUBLING (NR) (N22000578)	9/2017	3/2025 (N.A.) {3/2025}	1,200.00 (N.A.) {1,700.00}	0.00	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1617	JAUNPUR AKBARPUR (TANDA) DOUBLING  (NR) (N22000582)	8/2017	3/2025 (N.A.) {3/2025}	515.50 (N.A.) {676.00}	0.00	0
1618	JANGHAI PRATAPGARH AMETHI DOUBLING  (NR) (N22000583)	11/2017	3/2025 (N.A.) {3/2025}	701.98 (N.A.) {1,100.00}	0.00	0
1619	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM)  (NR) (N22000590)	1/2019	3/2025 (N.A.) {3/2025}	323.85 (N.A.) {323.85}	0.00	0
1620	DOUBLING BETWEEN JAUNPUR JN- ZAFFARABAD (6.28 KM)  (NR) (N22000591)	3/2023	12/2026 (N.A.) {12/2026}	177.33 (N.A.) {177.33}	0.00	0
1621	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM)  (RVNL) (N22000596)	11/2018	3/2025 (N.A.) {3/2025}	357.48 (N.A.) {409.38}	312.07	48
1622	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM))  (RVNL) (N22000598)	5/2018	3/2024 (N.A.) {2/2025}	1,177.96 (N.A.) {2,529.46}	1,574.90	76
1623	MATHURA - VRINDAVAN (11 KM)  (NCR) (N22000612)	8/2022	6/2025 (N.A.) {6/2025}	402.88 (N.A.) {402.88}	0.00	0

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1624	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) (NER) (N22000613)	11/2016	6/2024 (N.A.) {2/2025}	186.85 (N.A.) {457.68}	414.10	95
<b>ROAD TRANSPORT AND HIGHWAYS</b>	1625	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL (MoRTH) (N24001929)	1/2022	10/2025 (N.A.) {10/2025}	697.66 (N.A.) {697.66}	232.70	51
	1626	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1) (NHA) (N24001992)	8/2022	2/2024 (Dec-24) {12/2024}	199.31 (199.38) {199.38}	191.19	62.26
	1627	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.200 OF NH-731B ON (MoRTH) (N24001996)	3/2022	11/2025 (N.A.) {11/2025}	640.18 (N.A.) {640.18}	266.77	23
	1628	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH (MoRTH) (N24001997)	10/2022	5/2025 (N.A.) {5/2025}	189.31 (N.A.) {189.31}	46.36	10
	1629	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO (MoRTH) (N24002015)	11/2021	6/2025 (N.A.) {6/2025}	403.36 (328.49) {403.36}	37.50	12

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1630	CONSTRUCTION OF PRATAPGARH BYPASS (EXTENSION) CONNECTING NH-31 TO NH-330  (MoRTH) (N24002016)	10/2022	6/2025 (N.A.) {6/2025}	225.17 (N.A.) {225.17}	70.98	24
1631	WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE  (MoRTH) (N24002029)	3/2022	1/2026 (N.A.) {1/2026}	917.91 (956.30) {917.91}	436.54	13
1632	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T  (MoRTH) (N24002031)	12/2021	2/2026 (N.A.) {2/2026}	840.93 (773.58) {840.93}	337.26	3
1633	CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH-731A ON HYBRID  (MoRTH) (N24002032)	1/2022	1/2026 (N.A.) {1/2026}	1,156.72 (N.A.) {1,156.72}	159.44	12
1634	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI DISTRICT) TO RANIPUR  (NHAI) (N24002036)	4/2022	5/2025 (N.A.) {5/2025}	1,843.59 (N.A.) {1,843.59}	716.12	24.1
1635	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119  (NHAI) (N24002072)	10/2019	10/2023 (N.A.) {6/2024}	2,068.99 (2,171.00) {2,171.00}	209.60	47

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1636	WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH- 30 AND LINK ROAD FRO (NHA) (N24002085)	11/2023	3/2025 (N.A.) {3/2025}	1,470.93 (N.A.) {1,470.93}	69.56	16.37
1637	CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF (NHA) (N24002086)	10/2022	7/2025 (N.A.) {7/2025}	1,706.47 (N.A.) {1,706.47}	666.71	29.39
1638	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF (NHA) (N24002087)	10/2022	10/2025 (N.A.) {10/2025}	1,493.14 (N.A.) {1,493.14}	33.63	10.8
1639	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF (NHA) (N24002088)	10/2022	8/2025 (N.A.) {8/2025}	1,493.50 (N.A.) {1,493.50}	468.41	17.32
1640	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N (NHA) (N24002089)	10/2022	6/2025 (N.A.) {6/2025}	617.87 (N.A.) {617.87}	75.36	24.78
1641	CONSTRUCTION OF FOUR-LANE ?WESTERN SIDE SPUR OF RAMPUR- RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY (NHA) (N24002090)	3/2021	11/2024 (N.A.) {11/2024}	646.27 (N.A.) {646.27}	38.85	19.18

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1642	IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: ?PACKAGE-I: MORA (NHA) (N24002092)	10/2022	9/2025 (N.A.) {9/2025}	1,841.92 (N.A.) {1,841.92}	163.42	19.6
1643	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4LPS FROM KM 123.650 TO 175.080, FROM START OF SHA (NHA) (N24002094)	9/2022	11/2025 (N.A.) {11/2025}	1,212.26 (N.A.) {1,212.26}	182.10	0
1644	FOUR LANING OF SONAULI GORAKHPUR SECTION OF NH 29E (NEW NH 24) FROM DESIGN CH. 0.000 TO DESIGN CH. 7 (NHA) (N24002095)	12/2021	3/2025 (N.A.) {3/2025}	2,555.50 (N.A.) {2,555.50}	653.92	26.89
1645	CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH (NHA) (N24002096)	2/2023	1/2026 (N.A.) {1/2026}	1,973.98 (N.A.) {1,973.98}	416.98	13.39
1646	STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 ( (NHA) (N24002097)	2/2023	9/2025 (N.A.) {9/2025}	526.45 (N.A.) {526.45}	101.15	49.5
1647	CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU (NHA) (N24002104)	1/2023	6/2026 (N.A.) {6/2026}	1,754.00 (N.A.) {1,754.00}	186.44	10.12

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1648	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI) (NHA) (N24002105)	8/2023	6/2026 (N.A.) {6/2026}	1,378.36 (N.A.) {739.00}	27.11	8.5
1649	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA) (NHA) (N24002106)	8/2023	3/2025 (N.A.) {3/2025}	993.77 (N.A.) {349.48}	80.60	28
1650	CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200) (MoRTH) (N24002115)	3/2023	8/2025 (N.A.) {8/2025}	438.24 (362.39) {438.24}	151.35	10
1651	REHABILITATION AND UPGRADATION FROM KM 51.600 TO KM 75.700 OF NH-321G (NUHKHAS TO ETAH SECTION) TO T (MoRTH) (N24002116)	1/2022	8/2025 (N.A.) {8/2025}	343.54 (N.A.) {343.54}	35.64	12
1652	CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH-76 ( (MoRTH) (N24002120)	2/2023	9/2025 (N.A.) {9/2025}	274.06 (N.A.) {274.06}	46.58	20
1653	IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00 (MoRTH) (N24002121)	1/2022	9/2025 (N.A.) {9/2025}	509.65 (N.A.) {509.65}	109.01	5

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1654	REHABILITATION AND UP-GRADATION FROM KM. 0.000 TO KM. 40.390 OF NH-730S (MAHARAJGANJ ? NICHLOUL ? TH) (MoRTH) (N24002134)	3/2023	12/2025 (N.A.) {12/2025}	809.25 (N.A.) {809.25}	111.20	0
1655	CONSTRUCTION OF FOUR LANE HIGHWAY WITH PAVED SHOULDER FROM KM.74.700 TO KM.112.950 OF NH-731A (I/C Y) (MoRTH) (N24002138)	3/2022	6/2026 (N.A.) {6/2026}	1,141.67 (N.A.) {1,141.67}	194.54	0
1656	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B (MoRTH) (N24000331)	12/2019	4/2022 (N.A.) {9/2024}	282.41 (N.A.) {319.96}	269.08	83
1657	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPUR (NHAI) (N24000549)	3/2016	10/2019 (Sep-23) {9/2024}	1,396.74 (4,172.67) {4,300.00}	3,983.38	97.77
1658	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] (NHAI) (N24000551)	3/2016	4/2019 (Mar-24) {8/2024}	1,587.49 (3,473.59) {3,500.00}	3,243.00	95
1659	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 (NHAI) (N24000556)	3/2016	4/2019 (Dec-24) {12/2024}	899.00 (1,623.88) {1,623.88}	1,196.51	92.1

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1660	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 (NHA) (N24000564)	3/2016	7/2020 (Mar-25) {3/2025}	1,408.00 (1,659.12) {1,659.12}	1,192.17	76.52
1661	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO (NHA) (N24000796)	3/2018	12/2021 (Dec-23) {8/2024}	1,117.84 (N.A.) {1,203.92}	1,198.22	98.96
1662	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA (NHA) (N24000798)	3/2018	11/2021 (N.A.) {12/2024}	2,140.93 (N.A.) {2,140.93}	2,048.57	97.88
1663	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH ? 14 (NHA) (N24001185)	11/2017	7/2021 (Dec-24) {12/2024}	2,159.00 (2,262.00) {2,262.00}	2,248.28	97.1
1664	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN (NHA) (N24001306)	10/2020	3/2023 (N.A.) {5/2024}	724.60 (N.A.) {724.60}	569.96	84.92
1665	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD (MoRTH) (N24001421)	7/2018	2/2024 (N.A.) {8/2025}	1,948.25 (N.A.) {1,948.25}	913.02	68

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1666	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT (MoRTH) (N24001422)	4/2021	9/2023 (N.A.) {12/2024}	309.48 (N.A.) {309.48}	112.76	51
1667	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W (MoRTH) (N24001424)	3/2021	9/2023 (N.A.) {9/2024}	185.09 (269.81) {269.81}	246.78	93
1668	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM (MoRTH) (N24001456)	4/2020	2/2024 (N.A.) {8/2024}	199.39 (212.96) {199.39}	139.08	82
1669	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F (MoRTH) (N24001457)	4/2020	7/2024 (N.A.) {3/2025}	172.50 (169.56) {172.50}	75.84	58
1670	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A (MoRTH) (N24001460)	12/2021	9/2024 (N.A.) {9/2024}	170.60 (N.A.) {170.60}	153.15	98
1671	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP (MoRTH) (N24001461)	4/2020	3/2024 (N.A.) {12/2024}	236.47 (N.A.) {236.47}	117.56	72

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1672	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP (MoRTH) (N24001462)	4/2020	7/2024 (N.A.) {12/2024}	211.09 (N.A.) {211.09}	92.79	70
1673	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 (MoRTH) (N24001463)	4/2020	7/2024 (N.A.) {2/2024}	294.84 (309.99) {294.84}	250.06	100
1674	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 (MoRTH) (N24001464)	3/2021	8/2023 (N.A.) {8/2024}	264.86 (N.A.) {264.86}	97.42	67
1675	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO (MoRTH) (N24001469)	11/2021	5/2024 (N.A.) {3/2025}	307.11 (N.A.) {307.11}	151.68	64
1676	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP (MoRTH) (N24001471)	4/2020	11/2024 (N.A.) {11/2024}	325.24 (340.16) {325.24}	171.46	63
1677	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) (MoRTH) (N24001479)	3/2021	5/2024 (N.A.) {3/2025}	395.62 (392.03) {395.62}	183.61	52

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1678	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW (MoRTH) (N24001480)	10/2021	4/2024 (N.A.) {12/2024}	227.06 (N.A.) {227.06}	98.31	80
1679	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR ? DEHRADUN SECTION FROM K (NHA) (N24001522)	3/2021	10/2023 (Aug-24) {8/2024}	836.24 (N.A.) {836.24}	772.83	93.91
1680	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR ? DEHRADUN SECTION FROM (NHA) (N24001524)	3/2021	10/2023 (Aug-24) {8/2024}	990.28 (N.A.) {990.28}	997.49	94.47
1681	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF (MoRTH) (N24001587)	3/2020	9/2024 (N.A.) {12/2024}	262.37 (343.77) {343.77}	226.54	58
1682	4L SPUR OF SHAMLI-MUZAFFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFFARNAGAR) AND NH-58 (MEERUT) (NHA) (N24001726)	1/2023	8/2024 (N.A.) {8/2024}	391.26 (N.A.) {391.26}	14.12	72.1
1683	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B (NHA) (N24001727)	3/2022	2/2025 (N.A.) {2/2025}	762.62 (N.A.) {762.62}	275.02	9.15

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1684	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO (NHA) (N24001728)	12/2021	7/2025 (N.A.) {7/2025}	1,138.81 (N.A.) {1,138.81}	194.81	80.68
1685	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT ? SHAMLI ? MUZAFFARNAGAR) AND NH-709A (KARN (NHA) (N24001729)	8/2022	4/2024 (N.A.) {12/2024}	326.79 (N.A.) {329.79}	90.07	74
1686	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) (NHA) (N24001730)	12/2021	1/2025 (N.A.) {1/2025}	1,384.79 (N.A.) {1,384.79}	604.81	79.65
1687	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 (NHA) (N24001731)	12/2021	5/2025 (May-25) {5/2025}	2,470.64 (N.A.) {2,335.00}	407.81	56.58
1688	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS (NHA) (N24001732)	12/2021	10/2024 (N.A.) {10/2024}	540.97 (N.A.) {540.97}	76.67	56
1689	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K (NHA) (N24001733)	3/2022	8/2024 (N.A.) {12/2024}	1,602.48 (N.A.) {1,602.48}	320.08	68

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1690	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. (NHA) (N24001734)	3/2022	8/2024 (N.A.) {12/2024}	1,335.45 (N.A.) {1,335.45}	316.83	57.46
1691	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM (NHA) (N24001735)	3/2022	8/2024 (N.A.) {12/2024}	1,428.19 (N.A.) {1,428.19}	382.53	67.71
1692	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K (NHA) (N24001736)	1/2022	8/2024 (N.A.) {12/2024}	1,159.96 (N.A.) {1,159.96}	493.94	98
1693	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III  (NHA) (N24001737)	11/2021	4/2024 (N.A.) {4/2024}	923.15 (N.A.) {923.15}	455.61	97
1694	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV  (NHA) (N24001738)	9/2021	10/2023 (Dec-24) {12/2024}	300.79 (N.A.) {300.79}	122.56	66
1695	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U (NHA) (N24001739)	10/2019	11/2023 (Dec-24) {12/2024}	1,779.83 (N.A.) {2,200.00}	1,008.00	96.15

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1696	4L OF SHAMLI BYAPSS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II  (NHA) (N24001744)	5/2019	11/2022 (N.A.) {12/2024}	779.17 (N.A.) {779.17}	13.27	93
1697	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N (NHA) (N24001745)	12/2021	7/2025 (Jul-25) {7/2025}	1,972.10 (N.A.) {1,936.00}	415.21	52.77
1698	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR (NHA) (N24001746)	3/2021	4/2024 (Feb-25) {2/2025}	364.47 (N.A.) {364.47}	107.18	58.77
1699	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 (NHA) (N24001753)	2/2022	6/2024 (Nov-24) {11/2024}	570.98 (578.02) {578.02}	331.66	69.72
1700	SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN (NHA) (N24001754)	1/2022	10/2024 (N.A.) {10/2024}	953.79 (N.A.) {953.79}	384.66	25.04
1701	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545. IN TH (NHA) (N24001755)	10/2019	3/2023 (Dec-24) {12/2024}	1,936.68 (N.A.) {2,458.03}	1,380.90	97.08

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1702	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR (NHA) (N24001772)	8/2021	3/2024 (Dec-24) {12/2024}	1,147.26 (N.A.) {1,147.26}	81.34	30
1703	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA (NHA) (N24001815)	12/2022	11/2024 (N.A.) {11/2024}	1,699.00 (1,078.00) {1,699.00}	64.39	51.2
1704	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81) (NHA) (N24001826)	2/2019	2/2022 (Dec-24) {12/2024}	927.77 (N.A.) {1,603.00}	1,202.77	79.45
1705	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 (NHA) (N24001830)	6/2020	11/2023 (Dec-24) {12/2024}	2,002.79 (N.A.) {2,002.79}	1,989.85	97
1706	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 (NHA) (N24001851)	1/2022	3/2025 (N.A.) {3/2025}	1,738.20 (N.A.) {1,738.20}	702.75	56.2
1707	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP (NHA) (N24001852)	10/2021	2/2025 (N.A.) {2/2025}	957.62 (N.A.) {957.62}	613.39	75

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1708	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B (NHA) (N24001853)	10/2021	9/2024 (N.A.) {9/2024}	772.05 (N.A.) {772.05}	530.69	63.45
<u>URBAN DEVELOPMENT</u>	1709	KANPUR METRO RAIL PROJECT  (LMRCL) (N28000144)	5/2019	3/2024 (N.A.) {6/2026}	11,076.48 (N.A.) {11,076.48}	7,104.78	65.3
	1710	AGRA METRO RAIL PROJECT  (LMRCL) (N28000145)	5/2019	3/2024 (N.A.) {12/2025}	8,379.62 (N.A.) {8,379.62}	3,695.85	41.5
<u>WATER RESOURCES</u>	1711	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA (UPJalNigam) (N30000006)	5/2017	9/2021 (N.A.) {6/2023}	767.59 (N.A.) {767.59}	276.97	100
	1712	FARRUKHABAD I AND D AND STP WORKS HAM  (UPJalNigam) (N30000008)	10/2017	3/2022 (Feb-21) {7/2024}	213.62 (261.12) {261.12}	177.62	89
	1713	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS  (UPJalNigam) (N30000010)	3/2018	9/2021 (N.A.) {9/2023}	967.23 (708.70) {967.23}	254.98	100
	1714	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH  (UPJalNigam) (N30000013)	3/2019	8/2021 (N.A.) {7/2024}	271.39 (N.A.) {271.39}	181.03	99

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		1715	MATHURA SEWERAGE SCHEME  (UPJalNigam) (N30000019)	12/2017	12/2020 (Jun-18) {6/2022}	460.45 (N.A.) {460.45}	315.30	100
		1716	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH  (UPJalNigam) (N30000021)	1/2019	12/2021 (Jan-20) {9/2024}	231.79 (234.03) {234.03}	141.79	94
		1717	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH  (UPJalNigam) (N30000022)	1/2019	10/2021 (N.A.) {7/2023}	206.05 (N.A.) {206.05}	137.58	100
		1718	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH  (UPJalNigam) (N30000024)	2/2019	6/2022 (N.A.) {12/2025}	681.78 (N.A.) {690.71}	13.34	0
		1719	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH  (UPJalNigam) (N30000025)	3/2019	7/2021 (May-20) {9/2024}	298.12 (N.A.) {213.91}	94.86	89
UTTARAKHA ND	CIVIL AVIATION	1720	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN  (AAI) (N04000085)	7/2018	9/2020 (N.A.) {7/2024}	456.86 (N.A.) {500.00}	480.84	99.99

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

<u>POWER</u>	1721	TEHRI PUMPED STORAGE PLANT(1000MW)  (THDCIL) (N18000010)	7/2006	2/2016 (Jun-22) {10/2024}	1,657.00 (N.A.) {4,825.60}	6,562.90	97.2
	1722	TAPOVAN-VISHNUGAD HEP (4X130MW)  (NTPC) (N18000014)	11/2006	3/2013 (N.A.) {4/2029}	2,978.48 (N.A.) {7,103.00}	6,298.38	75
	1723	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT  (THDCIL) (N18000042)	8/2008	6/2013 (N.A.) {6/2026}	2,491.58 (3,860.35) {3,860.35}	3,826.76	67.8
	1724	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW  (NTPC) (N18000142)	7/2012	8/2017 (N.A.) {8/2017}	1,527.00 (N.A.) {1,527.00}	149.93	9.8
<u>RAILWAYS</u>	1725	RISHIKESH - KARNAPRAYAG NEW LINE  (RVNL) (N22000406)	4/2011	12/2024 (N.A.) {3/2025}	16,216.00 (N.A.) {24,659.00}	18,267.00	50
<u>ROAD TRANSPORT AND HIGHWAYS</u>	1726	4L POANTA SAHEB?MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1)  (NHAI) (N24001990)	6/2022	5/2025 (May-25) {5/2025}	524.54 (683.26) {683.26}	74.74	43.28
	1727	ACCESS ROAD/BRIDGE CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR  (NHAI) (N24001991)	5/2022	9/2024 (Mar-25) {3/2025}	314.31 (N.A.) {314.31}	237.31	50

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1728	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR ?HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF (NHA) (N24001995)	5/2021	11/2023 (Dec-24) {12/2024}	154.52 (N.A.) {154.52}	150.26	98.43
1729	4-LANING OF KASHIPUR-SITARGANJ SECTION (MEGA) (N24000465)	11/2012	8/2016 (N.A.) {8/2016}	605.84 (N.A.) {605.84}	0.00	0
1730	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 (NHA) (N24000559)	3/2016	10/2019 (Sep-24) {9/2024}	720.00 (1,150.00) {1,150.00}	743.41	91.02
1731	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399 (NHIDCL) (N24000741)	3/2018	11/2020 (Dec-22) {6/2024}	274.31 (N.A.) {274.31}	251.61	98.61
1732	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI (NHIDCL) (N24000742)	3/2018	11/2020 (Dec-22) {6/2024}	403.36 (N.A.) {403.36}	337.72	95.52
1733	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA (NHIDCL) (N24000743)	3/2018	11/2020 (Dec-22) {6/2024}	417.24 (N.A.) {417.24}	344.20	98.72

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1734	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000772)	12/2017	12/2019 (N.A.) {12/2019}	257.34 (N.A.) {257.34}	232.69	100
1735	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000772)	12/2017	12/2019 (N.A.) {12/2019}	200.34 (253.43) {200.34}	227.98	100
1736	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 (MoRTH) (N24000774)	12/2017	12/2019 (N.A.) {12/2019}	248.22 (N.A.) {248.22}	236.80	100
1737	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000775)	6/2017	6/2019 (Mar-23) {3/2023}	282.08 (N.A.) {282.08}	234.97	100
1738	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG (MoRTH) (N24000776)	11/2017	11/2019 (N.A.) {11/2019}	232.81 (N.A.) {232.81}	201.58	100
1739	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION (MoRTH) (N24000777)	11/2017	11/2019 (N.A.) {11/2019}	283.51 (N.A.) {283.51}	278.51	100

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1740	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000778)	11/2017	11/2019 (N.A.) {11/2019}	266.52 (N.A.) {266.52}	250.34	100
1741	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR (MoRTH) (N24000779)	2/2018	2/2020 (Mar-23) {3/2023}	418.88 (N.A.) {418.88}	339.71	94
1742	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K (MoRTH) (N24000780)	2/2018	(Apr-23) {4/2023}	293.68 (N.A.) {293.68}	244.25	100
1743	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN (MoRTH) (N24000781)	5/2018	5/2020 (Dec-23) {12/2023}	248.00 (N.A.) {248.00}	120.50	65.56
1744	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 (MoRTH) (N24000782)	3/2018	(N.A.) {}	460.73 (N.A.) {461.00}	0.00	0
1745	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) (NHIDCL) (N24000855)	3/2018	7/2022 (Jul-22) {3/2025}	1,383.78 (N.A.) {1,383.78}	582.21	59.48

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

		1746	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER (MoRTH) (N24001130)	8/2016	12/2017 (N.A.) {12/2017}	234.88 (273.49) {234.88}	237.19	100
		1747	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR ? DEHRADUN SECTION FROM KM. (NHA) (N24001525)	3/2021	3/2024 (Aug-24) {8/2024}	169.08 (N.A.) {169.08}	93.56	95.9
		1748	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF (NHA) (N24001526)	8/2021	10/2024 (Oct-24) {10/2024}	1,377.79 (1,384.11) {1,377.79}	679.10	44.16
		1749	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) (NHA) (N24001553)	3/2022	2/2025 (Feb-25) {2/2025}	1,092.90 (1,092.90) {1,092.90}	460.72	52.81
	<u>WATER RESOURCES</u>	1750	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH (UKJalNigam) (N30000004)	3/2017	11/2019 (N.A.) {2/2022}	158.00 (N.A.) {158.00}	104.53	100
<u>WEST BENGAL</u>	<u>CIVIL AVIATION</u>	1751	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCB AIRPORT KOLKATA (AAI) (N04000080)	1/2016	3/2020 (Jun-22) {12/2023}	458.00 (N.A.) {458.00}	246.64	100
		1752	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA (AAI) (N04000081)	1/2019	11/2021 (N.A.) {5/2023}	389.71 (N.A.) {392.00}	391.79	100

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1753	NSCBI AIRPORT KOLKATA: RE- CONSTRUCTION OF RIGID POSITIONS OF SECONDARY RUNWAY, 'K' AND 'A' TAXIWAY (AAI) (NO4000109)	4/2023	10/2025 (N.A.) {10/2025}	328.30 (N.A.) {328.30}	29.44	16
<b>COAL</b>	1754	RANIGANJ MASTER PLAN  (ECL) (NO6000163)	8/2009	8/2019 (N.A.) {8/2024}	2,661.73 (N.A.) {5,146.48}	744.45	40
	1755	SIDULI MINE (OC AND UG)  (ECL) (NO6000165)	5/2018	3/2026 (N.A.) {3/2026}	535.18 (N.A.) {535.17}	3.91	13.2
	1756	NAKRKONDA KUMARDIH B OCP  (ECL) (NO6000170)	8/2018	3/2029 (N.A.) {3/2029}	502.68 (N.A.) {502.67}	56.62	25.3
	1757	TILABONI UG MINE  (ECL) (NO6000172)	2/2019	3/2027 (Mar-29) {3/2029}	916.62 (749.08) {749.07}	11.79	10.1
	1758	PARASEA- BELBAID REORGANISATION UG MINE  (ECL) (NO6000185)	7/2019	3/2027 (Mar-28) {3/2028}	826.42 (389.10) {389.10}	4.47	14
	1759	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT  (ECL) (NO6000191)	4/2020	3/2025 (Mar-26) {3/2026}	483.65 (N.A.) {483.65}	26.51	12
	1760	2.0 MTPA BHOJUDIH NLW WASHERY  (BCCL) (NO6000195)	12/2015	3/2017 (N.A.) {8/2024}	304.13 (341.22) {341.22}	286.20	90

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1761	SONEPUR BAZARI EXPANSION OC  (ECL) (N06000220)	7/2021	3/2029 (N.A.) {3/2029}	5,365.88 (5,366.00) {5,365.88}	480.77	17
	1762	EXPANSION PR OF JHANJRA UG (5.00 MTY)  (ECL) (N06000223)	4/2020	3/2029 (N.A.) {3/2029}	1,210.12 (N.A.) {1,210.12}	375.79	35
	1763	MOHANPUR EXPANSION OC PHASE II  (ECL) (N06000236)	11/2020	3/2025 (Mar-26) {3/2026}	888.99 (N.A.) {888.99}	88.55	30
	1764	BONJEMEHARI EXPANSION OCP  (ECL) (N06000244)	8/2021	3/2025 (Mar-26) {3/2026}	570.12 (N.A.) {570.11}	45.33	16
<u>DEPARTMENT OF HIGHER EDUCATION</u>	1765	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED (CPWD EDUCATION) (N28000146)	3/2020	6/2020 (N.A.) {5/2024}	193.83 (N.A.) {193.83}	185.70	99
<u>HOME AFFAIRS</u>	1766	NSG AT KOLKATA  (CPWD FOR MHA) (N28000104)	10/2014	4/2018 (N.A.) {12/2024}	162.88 (210.83) {210.83}	183.32	85
<u>MINES</u>	1767	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA (CPWD) (N10000015)	4/2019	4/2022 (N.A.) {8/2026}	255.37 (N.A.) {255.37}	50.51	22.5
<u>PETROLEUM</u>	1768	DURGAPUR-HALDIA PIPELINE PROJECT  (GAIL) (N16000275)	3/2017	12/2020 (Mar-25) {3/2025}	1,740.00 (2,433.15) {2,433.15}	1,943.68	85.8

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1769	CITY GAS DISTRIBUTION IN WEST BENGAL  (HPCL) (N16000392)	3/2019	3/2031 (Mar-29) {3/2029}	5,830.20 (N.A.) {5,830.20}	675.90	21
	1770	HALDIA PANAGARH PIPELINE PROJECT  (HPCL) (N16000478)	11/2022	11/2025 (N.A.) {11/2025}	1,010.00 (N.A.) {1,010.00}	222.21	50.44
	1771	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS  (IOCL) (N16000491)	3/2022	3/2030 (N.A.) {6/2031}	609.00 (N.A.) {609.00}	40.53	1
	1772	CGD PROJECT IN WEST BENGAL 11TH ROUND  (HPCL) (N16000498)	6/2022	6/2030 (N.A.) {6/2030}	2,628.00 (N.A.) {2,628.00}	107.75	15.6
	1773	CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR  (BPCL) (N16000522)	12/2022	3/2030 (N.A.) {3/2030}	1,017.00 (N.A.) {1,017.00}	64.32	15.1
<b>POWER</b>	1774	RAMMAM-III HEPP (3X40 MW)  (NTPC) (N18000178)	9/2014	9/2019 (N.A.) {3/2029}	1,381.84 (N.A.) {1,803.00}	1,042.24	45.1
	1775	DURGAPUR PP-III (2X20 MW) - NSPCL  (NTPC) (N18000277)	12/2016	11/2018 (Mar-24) {3/2024}	529.68 (633.80) {679.00}	558.39	89
<b>RAILWAYS</b>	1776	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER  (ER) (220100272)	4/2000	3/2019 (Mar-25) {3/2025}	1,188.91 (N.A.) {1,619.51}	1,052.86	75

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1777	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP)  (KOMRCL) (N22000108)	4/2010	3/2016 (N.A.) {3/2016}	2,397.72 (N.A.) {2,397.72}	197.20	15
1778	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) (RVNL) (N22000109)	4/2010	3/2014 (N.A.) {12/2025}	2,298.42 (N.A.) {2,733.86}	392.84	17
1779	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) (RVNL) (N22000110)	4/2010	3/2016 (N.A.) {3/2026}	3,951.98 (N.A.) {8,964.35}	6,817.20	73
1780	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.  (RVNL) (N22000111)	4/2010	3/2016 (N.A.) {12/2026}	2,913.51 (N.A.) {4,834.54}	3,869.56	76
1781	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE  (MRTPL) (N22000135)	3/2013	3/2016 (Dec-23) {12/2023}	4,874.58 (8,574.98) {10,442.41}	8,008.94	96.2
1782	PURULIA TO KOTSHILA DOUBLING (39.1 KM)  (SER) (N22000510)	4/2018	6/2022 (N.A.) {12/2024}	338.00 (N.A.) {393.83}	144.84	50

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1783	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR)  (ER) (N22000624)	7/2015	3/2025 (Mar-26) {3/2026}	283.54 (N.A.) {283.54}	154.57	44
	1784	EAST WEST METRO CORRIDOR KOLKATA  (KOMRCL) (N22000628)	2/2009	9/2016 (N.A.) {6/2024}	4,874.58 (8,575.00) {10,442.41}	0.00	0
<b>ROAD TRANSPORT AND HIGHWAYS</b>	1785	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI ( KM 0.00 TO KM . 83.785)  (NHA) (N24000463)	12/2015	6/2018 (May-24) {8/2023}	1,083.00 (1,414.01) {1,414.01}	1,080.05	100
	1786	SIX-LANING OF BARWA ADDA- PANAGARH  (NHA) (N24000515)	4/2014	9/2016 (N.A.) {11/2024}	1,665.00 (N.A.) {4,892.98}	4,892.98	92.4
	1787	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2- LANE WITH PAVED SHOULDER CONFIGURATION IN PURU (NHA) (N24000788)	3/2018	9/2022 (Dec-22) {12/2024}	841.57 (708.30) {708.30}	4,546.54	91.39
	1788	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H (MoRTH) (N24000874)	3/2016	11/2018 (Dec-23) {10/2024}	271.17 (291.20) {291.20}	175.00	76.02
	1789	UPGRADATION OF NH- 81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. (MoRTH) (N24000880)	2/2018	9/2020 (Jan-24) {9/2024}	426.18 (426.18) {426.18}	364.91	86.77

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1790	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND) (MoRTH) (N24000885)	3/2016	9/2023 (Mar-24) {7/2024}	160.27 (213.97) {213.97}	144.31	98.5
1791	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N (MoRTH) (N24000887)	6/2016	9/2021 (Feb-24) {7/2024}	236.78 (263.26) {263.26}	211.51	97.27
1792	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700  (NHA) (N24001747)	3/2020	9/2024 (N.A.) {9/2024}	2,193.23 (2,314.00) {2,314.00}	1,822.34	70.98
1793	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA (NHA) (N24001748)	3/2021	9/2024 (N.A.) {9/2024}	2,200.93 (N.A.) {2,309.84}	2,309.84	84.9
1794	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE (NHA) (N24001749)	8/2021	8/2023 (N.A.) {11/2024}	557.55 (N.A.) {557.55}	457.47	87.7
1795	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA (NHA) (N24001750)	8/2018	12/2021 (N.A.) {12/2024}	622.04 (N.A.) {622.04}	443.31	74.11

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1796	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272  (NHA) (N24001752)	12/2018	2/2023 (Aug-23) {5/2024}	2,375.87 (2,843.79) {2,843.79}	2,371.78	100
	1797	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5  (MoRTH) (N24001850)	3/2022	9/2025 (Sep-25) {9/2025}	995.04 (995.04) {995.04}	194.64	28.3
<u>STEEL</u>	1798	REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT  (SAIL) (N12000132)	11/2023	12/2026 (N.A.) {12/2026}	916.78 (N.A.) {916.78}	39.31	0
<u>WATER RESOURCES</u>	1799	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS  (KMDA) (N30000029)	1/2019	4/2022 (Feb-19) {12/2024}	384.96 (N.A.) {384.96}	0.00	0
	1800	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL  (KMDA) (N30000030)	3/2019	4/2022 (N.A.) {12/2024}	287.53 (N.A.) {287.53}	0.00	0
	1801	I AND D AND STP WORKS AT BURDWAN WEST BENGAL  (KMDA) (N30000031)	12/2018	4/2022 (N.A.) {12/2024}	234.31 (N.A.) {234.31}	0.00	0
	1802	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA  (KMDA) (N30000032)	5/2018	2/2022 (N.A.) {3/2025}	198.43 (224.69) {224.69}	59.95	70

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

1803	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS  (KMDA) (N30000033)	3/2018	6/2022 (N.A.) {3/2024}	165.16 (N.A.) {165.16}	0.00	0
1804	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS AH ADI GANGA  (KMDA) (N30000034)	8/2017	9/2022 (Jan-23) {12/2026}	307.12 (N.A.) {653.67}	0.00	0
1805	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH  (KMDA) (N30000042)	5/2018	2/2022 (Sep-20) {10/2024}	160.00 (154.73) {154.73}	82.36	87
1806	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH  (KMDA) (N30000045)	8/2017	12/2021 (Feb-21) {2/2024}	185.22 (N.A.) {185.22}	49.99	100
1807	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR  (KMDA) (N30000046)	2/2014	12/2019 (N.A.) {12/2019}	274.76 (N.A.) {274.76}	260.69	100
1808	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE  (KMDA) (N30000047)	12/2014	4/2020 (N.A.) {6/2022}	272.32 (341.68) {272.32}	302.99	100
1809	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI  (KMDA) (N30000048)	1/2018	12/2021 (Feb-21) {2/2024}	172.10 (N.A.) {172.10}	47.20	100

**Table:-7. Project List: Ongoing Projects as of 30th June 2024**

	1810	INTERCEPTION AND DIVERSION WITH STP AT BALLY  (KMDA) (N30000049)	10/2017	12/2021 (Feb-21) {2/2024}	164.93 (N.A.) {164.93}	45.45	100
		<b>Total</b>			<b>2,759,410.82</b> (-) <b>{3,334,741.03}</b>	<b>1,725,824.89</b>	

## Abbreviations used in the Report

AGENCY_NAME	AGENCY_NAME_SHORT
AIRPORT AUTHORITY OF INDIA LIMITED	AAI
ARTIFICIAL LIMBS MANUFACTURING CORPM. OF INDIA	ALIMCO
BHARAT ALUMINUM CORPORATION	BALCO
BHABHA ATOMIC RESEARCH CENTRE	BARC
BHARAT COKING COAL LIMITED	BCCL
BRAHMAPUTRA CRECKER & POLYMER LTD.	BCPL
BHAVINI LIMITED	BHAVNI
BHARAT HEAVY ELECTRICALS LIMITED	BHEL
BANGALORE METRO RAIL CORPORATION LIMITED	BMRCL
BOKARO STEEL PLANT	BOKARO STEEL PL
BRAHMAPUTRA BOARD	BPB
BHARAT PETROLEUM CORPORATION LIMITED	BPCL
BORDER ROAD ORGANISATION	BRO
BONGAIGAON REFINERY PETROLEUM LIMITED	BRPL
BHARAT SANCHAR NIGAM LIMITED	BSNL
Bihar Urban Infrastructure Development Corporation Ltd	BUIDCO
BRAHMAPUTRA VALLY FERTILISER CORPORATION	BVFC
CENTRE FOR DEVELOPMENT OF TELEMATICS, TELECOM, TECHNOLOGY	C-DOT
CENTRAL COAL FIELDS LIMITED	CCL
CONTAINER CORPORATION OF INDIA	CCOI
CHENAB VALLEY POWER CORPORATION LIMITED	CHENAB VALLEY P
CHENNAI METRO RAIL LTD	CMRL
CHENNAI PETROLEUM CORPORATION LIMITED	CPCL
CENTRAL PUBLIC WORKS DEPARTMENT	CPWD
CPWD OF HIGHER EDUCATION	CPWD EDUCATION
CPWD FOR DEFENCE	CPWD FOR DEFENC
CPWD FOR FINANCE	CPWD FOR FINANC
CPWD FOR HEALTH	CPWD FOR HEALTH
CPWD FOR MHA	CPWD FOR MHA
CPWD FOR POWER	CPWD FOR POWER
CPWD FOR RURAL	CPWD FOR RURAL
CPWD FOR TELECOM	CPWD FOR TELECO
CPWD FOR RENEWABLE ENERGY	CPWD R ENERGY
CENTRAL RAILWAYS	CR
COCHIN REFINERY LIMITED	CRL
COCHIN SHIPYARD LTD	CSL
CHENAB VELLEY POWER PROJECTS [P] LIMITED	CVPPPL
DUMMY AGENCY	DA
DEDICATED FREIGHT CORRIDOR CORPORATION OF INDIA LTD	DFCC
DIRECTORATE GENERAL OF CIVIL AVIATION	DGCA
Delhi Jal Board	DJB
Delhi Mumbai Industrial Corridor	DMIC
DMIC FOR DPIIT	DMIC FOR DPIIT
DELHI METRO RAIL CORPORATION	DMRC
DEPARTMENT OF TELECOMMUNICATION	DOT
Department for Promotion of Industry and Internal Trade	DPIIT
DAMODAR VALLEY CORPORATION	DVC
EASTERN COAL FIELDS LIMITED	ECL
EAST COAST RAILWAY	ECOR
EAST CENTRAL RAILWAYS	ECR

AGENCY_NAME	AGENCY_NAME_SHORT
EDCIL(India) Limited	EDCIL
ENNORE PORT LTD.	ENNORE PORT LTD
ENNORE TANK TERMINAL PVT.LTD.	ENNORE TANK
EASTERN RAILWAYS	ER
FERTILISER AND CHEMICAL TRIVANCORE	FACT
FREIGHT OPERATION INFORMATION SYSTEM	FOIS
SETTING UP FILM AND TELEVISION INSTITUTE	FTI
GAS AUTHORITY OF INDIA LIMITED	GAIL
GOA SHIPYARD LIMITED	GSL
HEALTH & FAMILY WELFARE	H&FW
HINDUSTAN AERONAUTICS LTD	HAL
HINDUSTAN COPPER LIMITED	HCL
HALDIA FERTILISER CORPORATION	HFC
HLL Infra Tech Services Limited	HITES
HYDERABAD METRO RAIL LTD	HMRL
HINDUSTAN PETROLEUM CORPORATION LIMITED	HPCL
HPCL Rajasthan Refinery Limited(JV)	HPCLRRL(JV)
HPOIL Gas Pvt. Ltd	HPOIL(JV)
HOSPITAL SERVICES CONSULTANCY CORPORATION LTD	HSCC
HINDUSTAN STEELWORK CONSTRUCTION LIMITED	HSCL
HINDUSTHAN STEELWORKS CONSTRUCTION LIMITED	HSCL
HSCL FOR DONER	HSCL FOR DONER
HSCL FOR RURAL	HSCL FOR RURAL
HSCL FOR WATER	HSCL FOR WATER
INDIAN FARMERS FERTILISER CORPORATION	IFFCO
INDIRA GANDHI CENTRE FOR ATOMIC RESEARCH	IGCAR
INDRADHANUSH GAS GRID LTD	IGGL
India International Convention and Expo Centre	IICC
IICC FOR DPIIT	IICC FOR DPIIT
INDIAN IRON STEEL COMPANY	IISCO
Indian Institute of Technology, Kharagpur	IITKGP
INDIAN OIL CORPORATION LIMITED	IOCL
INDIAN PETRO-CHEMICAL CORPORATION LIMITED	IPCL
Indian Railway Construction Company Limited	IRCON
INDIAN STRATEGIC PETROLEUM RESERVES LTD	ISPRL
INDIAN TELEPHONE INDUSTRY	ITI
Inland Waterways Authority of India	IWAI
INLAND WATER TRANSPORT	IWT
JAWAHAR LAL NEHRU NATIONAL URBAN RENEWAL MISSION	JNNURM
JWAAHARLAL NEHRU PORT TRUST	JNPT
Jharkhand Urban Infrastructure Development Company Ltd	JUIDCO
Kolkata Metropolitan Development Authority	KMDA
KOCHI METRO RAIL CORPORATION LTD	KMRCL
KOLKATA METRO RAIL CORPORATION LIMITED	KOMRCL
KAMARAJAR PORT LIMITED	KPL
KONKAN RAILWAY	KR
Rail Infrastructure Development Company	KRIDE
KOCHI REFINERIES LIMITED	KRL
Kochi Salem Pipeline Private Limited(JV)	KSPPL(JV)
LINE DOUBLING	LD
LUCKNOW METRO RAIL CORPORATION LIMITED	LMRCL
MANGALORE REFINERY AND PETROCHEMICALS LIMITED	MANGALORE REFIN

AGENCY_NAME	AGENCY_NAME_SHORT
MAHANADI COAL FIELDS LIMITED	MCL
MECON LIMITED	MECON LIMITED
AHMEDABAD METRO RAIL	MEGA
MADRAS FERTILISER LIMITED	MFL
Munitions India Limited	MIL
MAHARASTRA METRO RAIL CORPORATION LTD.	MMRC
MUMBAI METRO RAIL CORPORATION LTD	MMRCL
MINISTRY OF WATER RESOURCES	MOWR
Madhya Pradesh Metro Rail Co Limited	MPMRCL
Maharashtra Rail Infrastructure Development Corporation Limited	MRIDC
MANGALORE REFINARY LIMITED	MRL
METROPOLITAN RAPID TRANSPORT PROJECTS	M RTP
Mumbai Railway Vikas Corporation	MRVC
MAHANAGAR TELEPHONE NIGAM LIMITED	MTNL
MUMBAI PORT TRUST	MUMBAI PORT TRU
Armoured Vehicles Nigam Limited	MVNL
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)	MORTH
NATIONAL ALUMINUM COMPANY LIMITED (NALCO)	NALCO
NATRIIP IMPLEMENTATION SOCIETY	NATIS
NATIONAL BUILDING CONSTRUCION CORPORATION LTD	NBCC
NBCC FOR COMMERCE	NBCC FOR COMMER
NBCC FOR HEALTH	NBCC FOR HEALTH
NORTHERN COAL FIELDS LIMITED	NCL
NORTH CENTRAL RAILWAY	NCR
NATIONAL CAPITAL REGION TRANSPORT CORP	NCRTC
NATIONAL CENTRE OF EXCELLENCE	NCoE
NORTH EAST ELECTRIC POWER CORPORATION	NEEPCO
NORTH EAST GAS GRID	NEGG
NORTH EASTERN RAILWAY	NER
National Film Archive of India	NFAI
NUCLEAR FUEL CORPORATION	NFC
NATIONAL FERTILISER LIMITED	NFL
NORTH EAST FRONTIER RAILWAY	NFR
NATIONAL HIGHWAYS AUTHORITY OF INDIA	NHAI
NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.	NHIDCL
NATIONAL HYDRO-ELECTRIC POWER CORPORATION	NHPC
National High Speed Rail Corporation Limited	NHSRCL
NEW LINE	NL
NEYVELI LIGNITE CORPORATION	NLC
NATIONAL MISSION FOR CLEAN GANGA	NMCG
NATIONAL MINERAL DEVELOPMENT CORPORATION (NMDC)	NMDC
NAGPUR METRO RAIL CORPORATION LTD	NMRCL
NATIONAL PROJECTS CONSTRUCTION CORPORATION LIMITED	NPCC
NUCLEAR POWER CORPORATION OF INDIA LIMITED	NPCIL
NORTHERN RAILWAY	NR
NUMALIGARH REFINERY LIMITED	NRL
SETTING UP OF NEW RAILWAY ZONES	NRZ
NATIONAL THERMAL POWER CORPORATION	NTPC
NORTH WESTERN RAILWAY	NWR
OIL INDIA LIMITED	OIL
OIL & NATURAL GAS CORPORATION LIMITED	ONGC
PATNA METRO RAIL CORPORATION	PATNA METRO RAI

AGENCY_NAME	AGENCY_NAME_SHORT
PAWAN HANS HELICOPTERTERS LTD.	PAWAN HANS HELI
POWER GRID CORPORATION OF INDIA LIMITED	PGCIL
PORT TRUST	PORT TRUST
Polavaram Project Authority	PPA
RASHTRIYA CHEMICAL & FERTILISER LIMITED	RCF
RAILWAY ELECTRIFICATION	RE
RASTRIYA ISPAT NIGAM LIMITED	RINL
RAIL INDIA TECHNICAL AND ECONOMIC SERVICE	RITES
RITES OF HIGHER EDUCATION	RITES OF HIGHER
RAIL VIKAS NIGAM LTD.	RVNL
SIGNALLING & TELECOMMUNICATIONS	S&T
STEEL AUTHORITY OF INDIA LIMITED (SAIL)	SAIL
SINGARENI COLLIERS COMPANY LIMITED	SCCL
SOUTH CENTRAL RAILWAY	SCR
SOUTH-EASTERN COAL FIELDS LIMITED	SECL
SOUTH EAST CENTRAL RAILWAY	SECR
SOUTH EASTERN RAILWAY	SER
SER(GC) GAUGE CONVERSION	SER(GC
SHIPPING CRP. OF INDIA	SHIPP.
SATLUJ JAL VIDYUT NIGAM LIMITED	SJVN
SOUTHERN RAILWAY	SR
SOUTH WESTERN RAILWAY	SWR
Sikkim University	Sikkim Universi
THDC INDIA LIMITED	THDCIL
TUTICORIN PORT TRUST	TUTICORIN
URANIUM CORPORATION OF INDIA LIMITED	UCIL
URBAN DEVELOPMENT	UD
Uttarakhand Pey Jal Nigam	UKJalNigam
Uttar Pradesh Jal Nigam	UPJalNigam
VISAKHAPATNAM PORT TRUST	VPT
Varanasi Smart City	Varanasi Smart
WAPCOS	WAPCOS
WESTERN COAL FIELDS LIMITED	WCL
WEST CENTRAL RAILWAY	WCR
WESTERN RAILWAY	WR
WORKSHOPS & PRODUCTION UNIT	WS&PU



**Government of India**  
**Ministry of Statistics and**  
**Programme Implementation**  
**Khurshid Lal Bhawan, Janpath Road, New Delhi-110001**  
Website: <http://www.cspm.gov.in>